**Soil & Integrated River Corridor Working Schedule Second Quarter 2008** Fluor Hanford Sphated: February 15, 2008 02:30 PM Groundwater **UP-1 Region Groundwater Protection - Pg 1 of 2** Remediation Project Tasks FY 2008 FY 2010 FY 2011

Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct N FY 2012 FY 2013 FY 2014 FY 2015

\*\*Dec Jan Feb Mar Apr May Jun Jul Aug SepOND J FMAM J J A SOND J FMAM J J A SOND J FMAM J A <u></u>M-15-42D M-15-17A M-15-49B Tri-Party Agreement Milestones M-15-38B 11/30/10 M-15-42E M-15-46B ▲M-15-43D 12/31/10 12/31/11 Waste Site Remediation 200-CW-1 Field Work (1 Borehole, 3 Test Pits, 73 Pushes) Analytical Risk Analysis FS/PP Development Review & Approval Vadose Zone: UW<sub>2</sub>1 Rod Issued Drill High Risk Borehole W-42 Drill High Risk Borehole 200-U-16 Drill High Risk Borehole 200-U-17 TWS W-8 Excavate Trenches/Test Pits TWS W-71 Excavate Trenches/Test Pits Drill 24 Direct Push Wells - U-Plant Tank Farms RCRA Field Investigation (RFI) Report for Single Shell Tanks(SST) Technology Screening Report for CM\$ S/SX HRR U HRR (3D) S-104 Borehole SX-108 Interim Barrier Groundwater Remediation Drill 6 FY08 UP-1 Wells **Drill 5 Extraction Wells** Drill 3 Extraction Wells 2 Year Sampling of 12 New Wells Implement New Site GW Mode Draft "A" RI/FS Combined RI/FS Repor Draft "A" PP Proposed Plan ROD Support to Ecology FY 2008 FY 2010 FY 2010 FY 2011 Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Sep Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug Se FY 2012 FY 2013 FY 2014 FY 2015

Oct Nov Dec Jan Feb Mar Apr May Jun Jul Aug SepOND J FMAMJ J A SOND J FMAMJ J FMAMJ J A SOND J FMAMJ J A SOND J FMAMJ J A SOND J FMAMJ TPA Milestones
M-015-17A Submit a 200-UP-1 Combined Remedial Investigation and Feasibility **Key Assumptions** Acronyms Legend Contract Modification CMS - Corrective Measures Study Study Report / Proposed Plan to Ecology
M-015-38B Submit Revised FS Report/Revised PP for 200-CW-1 to Ecology
M-015-42D Submit a revised FS Report & PP for 200-TW-1 & 200-PW-5 OUs to EPA
M-015-42E Submit a revised FS Report & revised recommended remedy(ies) for FS - Feasibility Study CERCLA Action Item GW - Groundwater HRR - High Resolution Resistivity RL-30 FH Activity Unfunded Activity RL-40 2 PP - Proposed Plan 200-TW-2 OU to Ecology RCRA - Resource Conservation and Recovery Act M-015-43D Submit the FS report and a recommended remedy(ies) for 200-PW-2 RI - Remedial Investigation ROD - Record of Decision & 200-PW-4 OUs to Ecology Tank Farms M-015-46B Submit the FS report and the recommended remedy for 200-LW-1 & EM-21 Rev. DRAFT 200-LW-2 OUs to Ecology M-015-49B Submit a FS/PP for 200-MG-2 OU to EPA PNNL EPA/Ecolo

	ntegrated	l River	Corrido	r <b>Worki</b> ı	ng Schedule Se	econd Qu	ıarter 2	008					
Groundwater Remediation Project		U	P-1 R	egion	<b>Groundy</b>	vater	Prote	ection	- Pg 2	of 2		Fluor Hanford S&GRP/GRPMaster	Updated: February 15, 2008 10:30 Al
	Oct Nov Dec				FY 2009 Oct Nov Dec Jan Feb Mar Apr May Jun Jul Ar								
Groundwater Remediati													
					19-1								
			SX Tank Farm F									?	
	Operations &	Maintenance	U Plant Pump	& Ireat System				0 7			W- D- W- NAW-		
	LIP-1 Specific	Designs Labor	ratory - Investig	ation and Rea	ctive Transport Modeling		U-Plant Pu	mp & Ireat Remo	nins in Standby Mod	de Combined w	ith Routine Monito	ring	
	or - i specilic	Designs Edbor			crive ridrisport violaening								
	Groundwater	Monitoring											
												?	
Acronyms	Oct Nov Dec	Jan Feb Mai Key Assumptions	r Apr May Jun	Jul Aug Sep C	FY 2009 Oct Nov Dec Jan Feb Mar Apr May Jun Jul A	ug Sep Oct Nov Dec Jan Fe	2010 b Mar Apr May Jun Jul	Aug Sep Oct Nov Dec Jan Fe	2011 eb Mar Apr May Jun Jul Aug Se	p Oct Nov Dec Jan Feb M	2 or Apr May Jun Jul Aug Sep C Legend	<u> </u>	2102 Y3 LDNOSALLMA
											Key Event (Start / Co	TRI-PARTY AGREEMENT MILESTONE  CERCLA Action Item	Contract Modification Required
											Float RL-30 FH Activity RL-40	Intra Schedule Logic	Unfunded Activity
											River Corridor Contr	Inter Schedule Logic (Sch to Sch) TO FROM	B 02:33
											EM-21 PNNL EPA/Ecology	11 (12) S&T (S&T)	Rev. DRAFT
											1 "	381	