

EM - 50

M I L E S T O N E A C H I E V E M E N T

M I L E S T O N E T Y P E	FISCAL YEAR-TO-DATE				REMAINING SCHEDULED			TOTAL FY 2000
	Completed Early	Completed On Schedule	Completed Late	Overdue	Forecast Early	Forecast On Schedule	Forecast Late	
Enforceable Agreement	0	0	0	0	0	0	0	0
DOE-HQ	0	0	0	0	0	1	0	1
RL	0	0	1	2	0	1	0	4
Total Project	0	0	1	2	0	2	0	5

EM-50 Exceptions

<u>Number</u>	<u>Level Milestone Title</u>	<u>BASELINE Date</u>	<u>FORECAST Date</u>
---------------	------------------------------	--------------------------	--------------------------

OVERDUE – 2

49MW21/C-2 RL	Produce Report Mapping the Matrix Space	11/15/99	Proposed
2.1.1 (AMT)	in Hanford Waste Boxes		Deletion

Cause: Activities at WRAP were focused on preparing shipments to WIPP.

Impact: None

Corrective Action: Funding for this TTP was returned to the Mixed Waste Focus Area. This task is cancelled.

49MW21/B-4 RL	Issue Software Test Reports	12/01/99	Proposed
2.1.1 (AMT)	in Hanford Waste Boxes		Deletion

Cause: Activities at WRAP were focused on preparing shipments to WIPP.

Impact: None

Corrective Action: Funding for this TTP was returned to the Mixed Waste Focus Area. This task is cancelled.