

Project Hanford Management Contract Performance Report to the DOE Richland Operations Office March 2004



Table of Contents

Project Hanford Management Contract Overview.....	A
Project Hanford Cleanup Work Summary	
Nuclear Materials Stabilization and Disposition (RL-0011)	B
Spent Nuclear Fuel (SNF) Stabilization and Disposition (RL-0012).....	C
Nuclear Facility D&D, Remainder of Hanford (RL-0040) and Nuclear Facility D&D, River Corridor Contract Project (RL-0041).....	D
Nuclear Facility Deactivation and Decommissioning (D&D), Fast Flux Test Facility Project (RL-0042)	E
Waste and SNF Management Operations	
Solid Waste Stabilization and Disposition (RL-0013), Soil and Water Remediation, Groundwater/Vadose Zone (RL-0030), and Operate Waste Disposal Facility (RL-0080).....	F
Infrastructure and Hanford Site Services	
Safeguards and Security (RL-0020)	G
Other Work Scope	
National Programs and Work For Others.....	H

Introduction

This report is the March monthly performance summary of the Central Plateau Contractors (Project Hanford Management Contract under Fluor Hanford [FH] Inc.). FH work scope responsibilities are described, and other contractor/RL-managed work is excluded.

Section A, Overview, provides a summary of the cost, schedule, and technical performance described in this report. It summarizes performance for the period covered, highlights areas worthy of management attention, and provides key performance activities as extracted from the contractor baseline.

Subsequent sections of this report provide detailed performance data relative to contract sections (e.g., Project Hanford Cleanup Work Summary, Waste and Spent Nuclear Fuel Management Operations, Infrastructure and Hanford Site Services, and Other Work Scope). All information is as of the end of March 2004 unless otherwise noted.