

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE OF PAGES
			1 138
2. AMENDMENT/MODIFICATION NO.	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
450	See Block 16C	13EM001482	
6. ISSUED BY	CODE	7. ADMINISTERED BY (If other than Item 6)	CODE
Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352	00601	Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352	00601
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code)		(x) 9A. AMENDMENT OF SOLICITATION NO.	
WASHINGTON CLOSURE HANFORD, LLC Attn: Carol A. Johnson, President 2620 Fermi Avenue Richland WA 99354		9B. DATED (SEE ITEM 11)	
		x 10A. MODIFICATION OF CONTRACT/ORDER NO.	
		DE-AC06-05RL14655	
		10B. DATED (SEE ITEM 13)	
CODE	FACILITY CODE	03/23/2005	
167280762			

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended, is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
x	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: I. 70-FAR 52.243-2-Changes-Cost Reimbursement (8/87)-Alt I (Apr 1984)
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor is not, is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Tax ID Number: 94-1381538
DUNS Number: 167280762

A. The purpose of this modification is to update the following contract sections to reflect the negotiated dollar amounts and work scope for Change Order Nos. WCH-REA-123, WCH-REA-138, WCH-REA-144, WCH-REA-145, WCH-REA-148, WCH-REA-151, WCH-REA-153, WCH-REA-154, WCH-REA-158, WCH-REA-160, WCH-REA-161, WCH-REA-162, WCH-REA-164, WCH-REA-165, WCH-REA-167, WCH-REA-175, WCH-REA-183, WCH-REA-184, WCH-REA-191, WCH-REA-192, WCH-REA-193, WCH-REA-195, WCH-CP-217, and adjustments to Change Order Nos. WCH-REA-047, WCH-REA-056, WCH-REA-144, and WCH-REA-151:

- Section B - Table B.2 - "Schedule of Quantities and Target Cost;"
- Section C - Table C.1 - "River Corridor Work Summary;" and

Continued ...

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)	
C.A. Johnson, President		Jewel J. Short	
15B. CONTRACTOR/OFFEROR	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA	16C. DATE SIGNED
Prod for CAT (Signature of person authorized to sign)	4/16/13	Jewel J. Short (Signature of Contracting Officer)	4/16/13

NSN 7540-01-152-8070
Previous edition unusable

STANDARD FORM 30 (REV. 10-83)
Prescribed by GSA
FAR (48 CFR) 53.243

CONTINUATION SHEETREFERENCE NO. OF DOCUMENT BEING CONTINUED
DE-AC06-05RL14655/450PAGE OF
2 138NAME OF OFFEROR OR CONTRACTOR
WASHINGTON CLOSURE HANFORD, LLC

ITEM NO. (A)	SUPPLIES/SERVICES (B)	QUANTITY (C)	UNIT (D)	UNIT PRICE (E)	AMOUNT (F)
	<p>3. Section J - Attachment J-1 - "River Corridor Closure Contract Work Scope."</p> <p>Details of these changes are included in the SF30 Block 14 Continuation beginning on Page 3 of this modification.</p> <p>Period of Performance: 03/23/2005 to 09/30/2015</p>				

SF30 BLOCK 14 CONTINUATION:

B. The following summarizes negotiated cost and fee for the change orders identified in paragraph A:

CHANGE ORDER NO.	DATE MOD ISSUED	MOD NO.	DESCRIPTION	COST	FEE	TOTAL
REA-144	1/26/2012	365	Miscellaneous Deductive Change Proposal	(\$5,561,812)	(\$393,963)	(\$5,955,775)
REA-161	2/27/2012	370	100-C-7:1 Power Line Relocation Design and Construction	\$1,333,620	\$93,353	\$1,426,973
REA-151	3/21/2012	374	MSA Employee Separation Costs	\$325,363	\$22,775	\$348,138
REA-158	3/21/2012	375	Impact of HAMTC Bump and Roll	\$852,115	\$59,648	\$911,763
REA-148	4/5/2012	379	Implementation of CRD O 458.1, Chg. 2 - Radiation Protection	\$151,179	\$10,583	\$161,762
REA-165	4/19/2012	384	High Energy Real Time Radiography	\$3,403,575	\$100,000	\$3,503,575
REA-145	5/8/2012	388	105-B Reactor ISS	(\$16,337,701)	(\$1,018,140)	(\$17,355,841)
REA-162	5/9/2012	389	Soil Contamination Under the 324 Building B-Cell Sump	\$4,099,818	\$286,987	\$4,386,805
REA-153	6/4/2012	390	Design of Seven and Remediation of One 100-N Area Sites	\$178,834	\$12,518	\$191,352
REA-175	6/4/2012	391	1900N Below Grade Demolition and Closure	\$891,955	\$62,437	\$954,392
REA-164	6/7/2012	395	Design of Four, Remediation of 14, and Closeout Sampling of 4 100-N Sites	\$2,869,028	\$200,832	\$3,069,860
REA-160	8/21/2012	402	1724-N Below Grade Demolition	\$430,484	\$30,134	\$460,618
REA-183	8/15/2012	400	Remediation of 600-356/600-386, and Misc. Restoration of 600-275	\$300,091	\$21,006	\$321,097
REA-184	9/20/2012	411	100-D-100 Tier 3 Power Line and Groundwater Well Decommissioning/Replacement	\$2,017,423	\$141,220	\$2,158,643
REA-167	10/10/2012	415	100-D-100 Tier 3 Remediation	\$6,711,423	\$469,800	\$7,181,223
REA-192	10/17/2012	416	Design and Remediation of Two 300 Area Failed Confirmatory Sites and Decommissioning of 14 Underground Injection Control Wells	\$259,929	\$18,195	\$278,124
REA-193	10/17/2012	417	RTD of One and Remediation of Six 100-N Area Sites	\$7,539,383	\$527,757	\$8,067,140
REA-151 Adjustment	2/11/2013	431	Incorrect Application of MS/GS Rates to Original REA-151 Settlement	(\$38,051)	(\$2,664)	(\$40,715)

CHANGE ORDER NO.	DATE MOD ISSUED	MOD NO.	DESCRIPTION	COST	FEE	TOTAL
REA-056 Adjustment	2/11/2013	432	Retention of One Clearwell and Construction of Bat Habitat at 183-D	(\$1,622,971)	(\$113,608)	(\$1,736,579)
REA-144 Adjustment	2/11/2013	433	Incorrect D4 PM&S rate applied to final settlement of WCH-REA-144	(\$359,085)	\$0	(\$359,085)
REA-138	2/11/2013	434	Design of Six and Remediation of Ten 100-H Area Waste Sites	\$9,290,438	\$650,331	\$9,940,769
REA-191	2/11/2013	435	Remediation of Eight, Closeout of Three, and Design of One Waste Site	\$1,989,702	\$139,279	\$2,128,981
REA-123	2/11/2013	436	D4 Beryllium Cost Associated with Labor Productivity Impacts FY 2010	\$8,740,000	\$0	\$8,740,000
REA-195	2/11/2013	437	D4 Beryllium Cost Associated with Labor Productivity Impacts FY 2011	\$14,260,000	\$0	\$14,260,000
WCH-CP-217	2/21/2013	438	188D Ash Retention Basin (Deduct)	(\$725,823)	(\$50,808)	(\$776,631)
REA-154	2/25/2013	440	FR Liquid Waste Site 100-HR-1 Quantities Exceeded 15 Percent of Integrated Project Baseline (Table B.2)	\$335,809	\$23,507	\$359,316
REA-047 Adjustment	3/5/2013	441	Removal of Work Scope for FR and Closeout of Waste Site 100-D-50:2	(\$246,625)	(\$17,264)	(\$263,889)
TOTAL COST AND FEE				\$41,088,101	\$1,273,915	\$42,362,016

- C. Section B, Table B.2, *Schedule of Quantities and Target Cost*, is replaced in its entirety with the revised attached Table B.2. Changes to the Work Breakdown Structure (WBS) line items in Table B.2 were negotiated for each change order identified in the table contained in Paragraph B above. Detailed changes are included in the corresponding contract modification for each of the change orders.
- D. Section C, Table C.1, *River Corridor Work Summary* – This table is replaced in its entirety. Contract replacement Page C-4 is attached. Revisions to Table C.1 are detailed below (highlighted in red).

FROM:

Table C.1: River Corridor Work Summary

Activity	100 Area							300 Area	400 Area	600 Area	Totals
	B/C Area	D Area	F Area	H Area	K Area	N Area	Remaining Sites				
1: Transition	Refer to Section C.2.1								N/A	N/A	
2: Remediation Design	Refer to Section C.2.2										
3: Regulatory Documentation	Refer to Section C.2.3										
4: D4 Facilities	Refer to Section C.2.4										
	6	17	2	2	5	113*	0	168	16	0	329
5: Reactor Interim Safe Storage	Refer to Section C.2.5										
	1	0	0	1	0	1*	N/A	N/A	N/A	N/A	3
6: Field Remediation	Refer to Section C.2.6										
Liquid Waste Sites	2	6	1	4	1	0	0	0	0	0	14
Waste Sites	38	47	43	18	14	84	54	91	2	2	393
Burial Grounds	10	16	8	5	2	0	0	6	0	2	49
Confirmatory Sampling Sites	9	52	31	36	18	31	40	25	0	0	242
7: Waste Operations	Refer to Section C.2.7										
8: Operate and Close Utility Systems	Refer to Section C.2.8										
9: Surveillance and Maintenance	Refer to Section C.2.9										
10: Miscellaneous Restoration	Refer to Section C.2.10										
11: Final Closure and Stewardship	Refer to Section C.2.11										
Totals	66	138	85	66	40	229	94	290	18	4	1,030

TO:

Table C.1: River Corridor Work Summary

Activity	100 Area							300 Area	400 Area	600 Area	Totals
	B/C Area	D Area	F Area	H Area	K Area	N Area	Remaining Sites				
1: Transition	Refer to Section C.2.1								N/A	N/A	
2: Remediation Design	Refer to Section C.2.2										
3: Regulatory Documentation	Refer to Section C.2.3										
4: D4 Facilities	Refer to Section C.2.4										
	3	13	2	2	1	114*	0	167	14	0	316
5: Reactor Interim Safe Storage	Refer to Section C.2.5										
	1	0	0	1	0	1*	N/A	N/A	N/A	N/A	3
6: Field Remediation	Refer to Section C.2.6										
Liquid Waste Sites	2	6	1	4	1	0	0	0	0	0	14
Waste Sites	35	57	43	27	13	109	57	86	0	2	429
Burial Grounds	10	16	8	5	2	0	0	6	0	2	49
Confirmatory Sampling Sites	9	51	31	36	15	34	42	23	0	0	241
7: Waste Operations	Refer to Section C.2.7										
8: Operate and Close Utility Systems	Refer to Section C.2.8										
9: Surveillance and Maintenance	Refer to Section C.2.9										
10: Miscellaneous Restoration	Refer to Section C.2.10										
11: Final Closure and Stewardship	Refer to Section C.2.11										
Totals	60	143	85	75	32	258	99	282	14	4	1,052

E. Section J, Attachment J-1, *Table of River Corridor Closure Contract Work Scope*, is replaced in its entirety with the revised Attachment J-1. All changes to the work scope were negotiated for each change order identified in the table contained in Paragraph B above. Detailed changes are included in the corresponding contract modification for each of the change orders.

F. **CONTRACTOR RELEASE:** The revisions to the Contract agreed to herein are provided in consideration for, and as complete equitable adjustment for, all Contractor’s proposals and submissions (formal and/or informal) related to the change orders listed in Paragraph B of this modification. The Contractor hereby releases the Government from any all liability under this contract for equitable adjustments attributable to such facts or circumstances giving rise to the Contractor’s proposals and submissions. An individual release statement is also included within the individual contract modification for each change order identified in Paragraph B.

All other contract terms and conditions remain unchanged.

End of Modification No. 450

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
100 Area									
100-B/C Area									
FR - 100 B/C Area Design	1.03.01.04.01	Fld. Rem.-100 B/C Area Design	1	LS	\$628,573				\$628,573
Confirmatory Sampling Sites	1.03.01.01.03	Fld. Rem.-Conf Sampling Sites-100 B/C	9	EA	\$770,734				\$770,734
Liquid Waste Site Remediation	1.03.01.02.04	Fld. Rem.-Liquid Waste Sites-100-BC-1	0	TONS	\$322,870				\$322,870
Waste Site Remediation	1.03.01.02.05 / 1.03.01.03.05	Fld. Rem.-Waste Sites-100B/C	294,853	TONS	\$16,128,365				\$16,128,365
Burial Ground Remediation	1.03.01.02.06 / 1.03.01.03.06	Remediate Burial Ground - 100-B/C	176,034	TONS	\$11,904,168				\$11,904,168
Fld. Rem.-100 B/C Non Site Specific Support	1.03.01.75.25	Fld. Rem.-100 B/C Non Site Specific Support			\$8,299,033				\$8,299,033
D4 - Buildings	1.01.01.01.07	D4-Buildings	8,962	GSF	\$524,469				\$524,469
D4 - Remaining Facilities	1.01.01.01.08	D4-Remaining Facilities	1	EA	\$261,603				\$261,603
Interim Safe Storage	1.02.01.01.21	ISS-Interim Safe Storage	1	LS	\$3,914,188				\$3,914,188
100-D Area									
FR - D Area Design	1.03.02.04.01	Fld. Rem.-100D Area Design	1 / 760	LS / TONS	\$607,668	\$0	\$0	\$0	\$607,668
Confirmatory Sampling Sites	1.03.02.01.03	Fld. Rem.-Conf Sampling Sites-100 D	32	EA	\$2,500,184				\$2,500,184
Confirmatory Sampling Sites	1.03.02.01.04	Fld. Rem.-Conf Sampling Sites-100 D - ARRA	19	EA	\$0	\$0	\$0	\$2,784,741	\$2,784,741
Liquid Waste Site Remediation	1.03.02.02.04 / 1.03.02.03.04	Fld. Rem.-Liquid Waste Sites-100-D	12,970	TONS	\$1,699,817				\$1,699,817
Waste Site Remediation	1.03.02.02.05 / 1.03.02.03.05	Fld. Rem.-Waste Sites-100-D	567,521	TONS	\$33,025,642				\$33,025,642
Waste Site Remediation (REAs)	1.03.02.02.05 / 1.03.02.03.05	Fld. Rem.-Waste Sites-100-D	383,872	TONS	\$8,991,760				\$8,991,760
Burial Ground Remediation	1.03.02.02.06 / 1.03.02.03.06	Fld. Rem.-Burial Grounds-100-D	344,731	TONS	\$35,594,632				\$35,594,632
Fld. Rem.-100 D Non Site Specific Support	1.03.02.75.25	Fld. Rem.-100 D Non Site Specific Support			\$42,039,477	\$0	\$0	\$2,493,655	\$44,533,132
D4 - Buildings	1.01.01.02.07	D4-Buildings	428,432	GSF	\$7,868,431				\$7,868,431
D4 - Remaining Facilities	1.01.01.02.08	D4-Remaining Facilities 100 D	1	EA	\$115,447				\$115,447
D4 - Retention Basins	1.01.01.02.10	D4-Retention Basins	848	TONS	\$241,416				\$241,416
100-F Area									
FR - F Area Design	1.03.03.04.01/02	Fld. Rem.-100 F Area Design	1	LS	\$28,237	\$0	\$0	\$188,081	\$216,318
Confirmatory Sampling Sites	1.03.03.01.03/04	Fld. Rem.-Conf Sampling Sites-100 F	31	EA	\$974,543	\$0	\$0	\$52,754	\$1,027,297
Liquid Waste Site Remediation	1.03.03.02.04	Fld. Rem.-Liquid Waste Sites.-100-FR-1	66,953	TONS	\$4,290,988				\$4,290,988
Waste Site Remediation	1.03.03.02.05 / 1.03.03.03.05	Fld. Rem.-Waste Sites-100-F	87,640	TONS	\$5,558,312				\$5,558,312
Waste Site Remediation	1.03.03.02.07	Fld. Rem.-Waste Sites.-100-FR-1 ARRA	114,288	TONS	\$0	\$0	\$0	\$3,290,958	\$3,290,958
Burial Ground Remediation	1.03.03.03.06	Fld. Rem.-Burial Grounds-100-FR-2	286,031	TONS	\$21,969,523				\$21,969,523
Fld. Rem.-100 F Non Site Specific Support	1.03.03.75.25/26	Fld. Rem.-100 F Non Site Specific Support			\$11,135,460	\$0	\$0	\$9,658,809	\$20,794,269

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
D4-Buildings	1.01.01.03.07	D4-Buildings	74,017	GSF	\$1,143,313				\$1,143,313
100-H Area									
Design	1.03.04.04.01	Fld. Rem.-100 H Area Design	1	LS	\$274,682				\$274,682
Confirmatory Sampling Sites	1.03.04.01.03	Fld. Rem.-Conf Sampling Sites-100 H	36	EA	\$2,631,458				\$2,631,458
Liquid Waste Site Remediation	1.03.04.02.04	Fld. Rem.-Liquid Waste Sites-100-HR-1	5,208	TONS	\$259,603				\$259,603
Waste Site Remediation	1.03.04.02.05 / 1.03.04.03.05	Fld. Rem.-Waste Sites-100-H	199,133	TONS	\$8,069,361				\$8,069,361
Waste Site Remediation REAs)	1.03.04.02.05 / 1.03.04.03.05	Fld. Rem.-Waste Sites-100-H	160,336	TONS	\$6,868,792				\$6,868,792
Burial Ground Remediation	1.03.04.03.06	Fld. Rem.-Burial Grounds-100-HR-2	148,081	TONS	\$9,848,955				\$9,848,955
Fld. Rem.-100 H Non Site Specific Support	1.03.04.75.25	Fld. Rem.-100 H Non Site Specific Support			\$13,432,272				\$13,432,272
D4 - Buildings	1.01.01.04.07	D4-Buildings	3,530	GSF	\$15,203				\$15,203
D4 - Retention Basins	1.01.01.04.10	D4-Retention Basins	7,323	TONS	\$933,746				\$933,746
Interim Safe Storage	1.02.02.01.21	ISS-Interim Safe Storage	1	LS	\$1,624,318				\$1,624,318
100-K Area									
FR - K Area Design	1.03.05.04.01	Fld. Rem.-100K Area Design	1	LS	\$285,709				\$285,709
Confirmatory Sampling Sites	1.03.05.01.03	Fld. Rem.-Conf Sampling Sites-100 K	5	EA	\$283,822				\$283,822
Confirmatory Sampling Sites	1.03.05.01.04	Fld. Rem.-Conf Sampling Sites-100 K - ARRA	10	EA	\$0	\$0	\$0	\$395,103	\$395,103
Liquid Waste Site Remediation	1.03.05.02.04 / 1.03.05.03.04	Fld. Rem.-Liquid Waste Sites-100-K	0	TONS	\$831,386				\$831,386
Waste Site Remediation	1.03.05.02.05 / 1.03.05.03.05	Fld. Rem.-Waste Sites-100-K	0	TONS	\$996,867				\$996,867
Waste Site Remediation (REAs)	1.03.05.02.05 / 1.03.05.03.05	Fld. Rem.-Waste Sites-100-K	47,105	TONS	\$2,369,437				\$2,369,437
Burial Ground Remediation	1.03.05.03.06	Fld. Rem.-Burial Grounds-100-KR-2	79,868	TONS	\$10,264,479				\$10,264,479
Fld. Rem.-100K Non Site Specific Support	1.03.05.75.25/28	Fld. Rem.-100K Non Site Specific Support			\$4,009,120	\$0	\$0	\$329,914	\$4,339,034
D4 - Buildings	1.01.01.05.07	D4-Buildings	18,734	GSF	\$703,927				\$703,927
D4 - Retention Basins	1.01.01.05.10	D4-Retention Basins	0	TONS	\$19,645				\$19,645
D4 - Remaining Facilities	1.01.01.05.08	D4-Remaining Facilities	0	EA	\$245				\$245
Interim Safe Storage	1.02.03.01.21	ISS-Interim Safe Storage	0	LS	\$578,245				\$578,245
100-N Area									
Design	1.03.06.03.01	Fld. Rem.-100 N Area Design	1	LS	\$1,551,478				\$1,551,478
Confirmatory Sampling Sites	1.03.06.01.03	Fld. Rem.-Conf Sampling Sites-100 N	34	EA	\$2,009,783	\$0	\$0	\$0	\$2,009,783
Waste Site Remediation	1.03.06.02.05	Fld. Rem.-Waste Sites-100-NR-1	206,798	TONS	\$19,416,918				\$19,416,918
Waste Site Remediation (REAs)	1.03.06.02.05	Fld. Rem.-Waste Sites-100-NR-1	237,985	TONS	\$6,141,888				\$6,141,888
Fld. Rem.-100N Non Site Specific Support	1.03.06.75.25	Fld. Rem.-100N Non Site Specific Support			\$13,039,322				\$13,039,322

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
D4 - Buildings	1.01.01.06.07	D4-Buildings100 N Area	274,555	GSF	\$20,169,454				\$20,169,454
D4 - Retention Basins	1.01.01.06.10	D4-Retention Basins 100 Area	18,319	TONS	\$2,509,449				\$2,509,449
D4 - Remaining Facilities	1.01.01.06.08	D4-Remaining Facilities 100 Area	33	EA	\$7,852,689	\$0	\$0	\$0	\$7,852,689
Interim Safe Storage	1.02.04.01.21	ISS-Interim Safe Storage	1	LS	\$59,712,894				\$59,712,894
ISS-Management and Support	1.02.99.01.29	ISS-Management and Support			\$18,576,056				\$18,576,056
100 Area Remaining Sites									
Design	1.03.07.04.01/02	Fld. Rem.-100 Area RS Design	1	LS	\$1,317,340	\$0	\$0	\$69,963	\$1,387,303
Confirmatory Sampling Sites	1.03.07.01.03	Fld. Rem.-Conf Sampling Sites-100 Remaining	2	EA	\$2,490				\$2,490
Confirmatory Sampling Sites	1.03.07.01.04	Fld. Rem.-Conf Sampling Sites-100 Remaining - ARRA	40	EA	\$0	\$0	\$0	\$1,207,262	\$1,207,262
Waste Site Remediation	1.03.07.02.05 / 1.03.07.03.05	Fld. Rem.-Waste Sites.-100-IU-2 and 6	357,662	TONS	\$14,853,935				\$14,853,935
Waste Site Remediation (REAs)	1.03.07.05.01 / 1.03.07.02.05 / 1.03.07.03.05	Fld. Rem.-Waste Sites.-100-IU-2 and 6, 100-IU Segment 1	10,190	TONS	\$2,112,037	\$0	\$0	\$861,697	\$2,973,734
Fld. Rem.-100 Area RS Non Site Specific Support	1.03.07.75.25/26/28	Fld. Rem.-100 Area RS Non Site Specific Support			\$12,505,525	\$0	\$0	\$1,572,964	\$14,078,489
D4 - Buildings	1.01.01.07.07	D4-Buildings 100 Area	0	GSF	\$0				\$0
D4-Non-Site Specific Support 100 Area	1.01.01.75.25	D4-Non-Site Specific Support 100 Area			\$14,284,415				\$14,284,415
200 Area									
Waste Operations									
Waste Ops - Construction	1.04.01.01.30/1.04.01.01.31	Waste Ops-Construction		TONS	\$21,379,053			\$72,900,220	\$94,279,273
Waste Ops - Closure	1.04.01.04.3B	Waste Ops-Closure	1	LS	\$1,615,456				\$1,615,456
Waste Ops - Operations/Disposal/Treatment (CLIN #1)	1.04.01.02.31 / 1.04.01.02.32	Waste Ops-Disposal	5,063,741	TONS	\$145,990,933				\$145,990,933
Waste Ops - Disposal/Treatment (CLIN #2)	1.04.01.02.33 / 1.04.01.02.34	Waste Ops-PNNL Facilities Disposal and Waste Treatment	0	TONS		\$0			\$0
Waste Ops - Disposal/Treatment (CLIN #3)	1.04.01.02.35 / 1.04.01.02.36	Waste Ops-618-10/11Disposal and Treatment	161,406	TONS			\$5,999,405		\$5,999,405
Waste Ops - Disposal/Treatment (CLIN #4)	1.04.01.02.37/38/39/40	Waste Ops-ARRA Disposal	1,051,045	TON				\$39,796,011	\$39,796,011
Waste Ops - Transportation (CLIN #1)	1.04.01.03.37 / 1.04.01.03.38	Waste Ops-Transportation Routes/Methods and Transportation	4,960,763	TONS	\$106,733,434				\$106,733,434
Waste Ops - Transportation (CLIN #2)	1.04.01.03.39	Waste Ops-PNNL Facilities Transportation	0	TONS		\$0			\$0
Waste Ops - Transportation (CLIN #3)	1.04.01.03.3A	Waste Ops-618-10/11 Transportation	161,406	TONS			\$3,138,800		\$3,138,800
Waste Ops - Transportation (CLIN #4)	1.04.01.03.3B/3C	Waste Ops-AARA Transportation	1,043,230	TON				\$41,346,056	\$41,346,056
Waste Ops-Management and Support	1.04.99.01.29 / 1.04.99.02.29 / 1.04.01.02.32	Waste Ops-Management and Support			\$17,070,690	\$0	\$0	\$1,372,694	\$18,443,384
300 Area									
308 Building									
D4 - Buildings	1.01.04.01.07	D4-Buildings 300 Area Sites	71,445	GSF	\$15,197,854				\$15,197,854

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
324 Building									
Waste Site Remediation	1.03.12.02.05	Fld. Rem.-Waste Sites 300 Area	447	TONS	\$174,623				\$174,623
D4 - Buildings	1.01.03.01.07	D4-Buildings 324 Area	103,013	GSF	\$32,498,798				\$32,498,798
D4 - Remaining Facilities	1.01.03.01.08	D4-Remaining Facilities	1	EA	\$192,903				\$192,903
325 Building									
D4 - Buildings	1.01.04.01.07	D4-Buildings 300 Area Sites	0	GSF	\$0				\$0
300A 325 Building (CLIN #2)	1.01.04.01.07	D4-Buildings 300 Area Sites	0	GSF		\$0			\$0
326 Building									
D4 - Buildings	1.01.04.01.07	D4-Buildings 300 Area Sites	63,742	GSF	\$12,060,630				\$12,060,630
326 Building (CLIN #2)	1.01.04.01.07	D4-Buildings 300 Area Sites	0	GSF		\$0			\$0
327 Building									
D4 - Buildings	1.01.03.02.07	D4-Buildings 327 Area	27,549	GSF	\$17,131,472				\$17,131,472
D4-Non Site Specific Support 324/327 Area	1.01.03.75.25	D4-Non Site Specific Support 324/327 Area			\$17,508,575				\$17,508,575
329 Building									
D4 - Buildings (CLIN#1)	1.01.04.01.07	D4-Buildings 300 Area Sites	39,420	GSF	\$7,443,760				\$7,443,760
D4 - Buildings (CLIN#2)	1.01.04.01.07	D4-Buildings 300 Area Sites	0	GSF		\$0			\$0
331 Building									
Confirmatory Sampling Sites	1.03.12.01.03	Fld. Rem.-Conf Sampling Sites Area 300	2	EA	\$149,921				\$149,921
D4 - Buildings	1.01.04.01.07	D4-Buildings 300 Area Sites	12,237	GSF	\$628,678				\$628,678
300A 331 Building (CLIN #2)	1.01.04.01.07	D4-Buildings 300 Area Sites	0	GSF		\$0			\$0
300 Area Remaining Sites									
Design	1.03.12.03.01	Fld. Rem.-300 Area RS Design	1	LS	\$1,767,983				\$1,767,983
Confirmatory Sampling Sites	1.03.12.01.03	Fld. Rem.-Conf Sampling Sites Area 300	21	EA	\$1,332,721				\$1,332,721
Waste Site Remediation	1.03.12.02.05	Fld. Rem.-Waste Sites 300 Area	605,347	TONS	\$29,473,848				\$29,473,848
Waste Site Remediation (REAs)	1.03.12.02.05	Fld. Rem.-Waste Sites 300 Area	1,185	TONS	\$179,484				\$179,484
Burial Ground Remediation	1.03.12.02.06	Fld. Rem.-Burial Grounds 300 Area	209,721	TONS	\$19,080,965				\$19,080,965
Fld. Rem.-300 Area Non Site Specific Support	1.03.12.75.25	Fld. Rem.-300 Area Non Site Specific Support			\$19,508,684				\$19,508,684
300 Area Remaining Sites D4 - Buildings (CLIN #1)	1.01.04.01.07	D4-Buildings 300 Area Sites	869,041	GSF	\$94,016,398				\$94,016,398
300 Area Remaining Sites D4 - Buildings (CLIN #2)	1.01.04.01.07	D4-Buildings 300 Area Sites	0	GSF		\$0			\$0
D4 - Remaining Facilities (CLIN #2)	1.01.04.01.08	D4-Remaining Facilities	0	EA		\$0			\$0
D4 - Retention Basins	1.01.04.01.10	D4-Retention Basins	390	TONS	\$101,335				\$101,335
D4 - Remaining Facilities	1.01.04.01.08	D4-Remaining Facilities	4	EA	\$329,228				\$329,228

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
D4-Non Site Specific Support 300 Area Sites	1.01.04.75.25	D4-Non Site Specific Support 300 Area Sites			\$49,700,451				\$49,700,451
400 Area									
Waste Site Remediation	1.03.13.01.05	Fld. Rem.-Waste Sites 400 Area	0	TONS	\$0				\$0
Fld. Rem.-400 Area Non Site Specific Support	1.03.13.75.25	Fld. Rem.-400 Area Non Site Specific Support			\$0				\$0
D4 - Buildings	1.01.05.01.07	D4-Buildings 400 Area	74,159	GSF	\$2,743,402				\$2,743,402
D4-Non-Site Specific Support	1.01.05.75.25	D4-Non-Site Specific Support			\$2,304,033				\$2,304,033
600 Area									
Design - Remediation Design Solution	1.03.14.01.22	Fld. Rem.-Design Solution 600 Area	1	LS	\$1,812,480				\$1,812,480
Design - Remediation 618-10 & 618-11	1.03.14.01.01/02	Fld. Rem.-Design 600 Area	1	LS	\$0	\$0	\$1,147,613	\$804,084	\$1,951,697
618-10 Burial Ground Remediation	1.03.14.01.23/25/26/27	Fld. Rem.-Remediation 618-10	89,736	TONS			\$13,888,303	\$28,251,141	\$42,139,444
618-11 Burial Ground Remediation	1.03.14.01.24/25	Fld. Rem.-Remediation 618-11	73,782	TONS	\$0	\$0	\$52,348,344	\$5,570,561	\$57,918,904
Fld. Rem.-600 Area Non Site Specific Support	1.03.14.75.25/26/27	Fld. Rem.-600 Area Non Site Specific Support			\$0	\$0	\$36,325,275	\$37,322,271	\$73,647,546
Operate/Close Utilities									
100 Area	1.01.07.01.16	D4-100 Area O&C Utilities	1	LS	\$6,403,215				\$6,403,215
200 Area	1.01.07.01.17	D4-200 Area O&C Utilities	1	LS	\$396,692				\$396,692
300 Area	1.01.07.01.18	D4-300 Area O&C Utilities	1	LS	\$77,859,841				\$77,859,841
400 Area	1.01.07.01.19	D4-400 Area O&C Utilities	1	LS	\$593,075				\$593,075
Surveillance and Maintenance									
100 Area	1.01.06.01.11	D4-100 Area S&M	1	LS	\$8,690,270				\$8,690,270
200 Area	1.01.06.01.12	D4-200 Area S&M	1	LS	\$1,422,233				\$1,422,233
300 Area	1.01.06.01.13	D4-300 Area S&M	1	LS	\$50,613,102				\$50,613,102
400 Area	1.01.06.01.14	D4-400 Area S&M	1	LS	\$1,028,881				\$1,028,881
600 Area	1.01.06.01.15	D4-600 Area S&M	1	LS	\$168,291				\$168,291
D4-Management and Support	1.01.99.01.29	D4-Management and Support			\$148,550,622				\$148,550,622
Final Closure									
FR - Miscellaneous Restoration Design	1.03.15.01.01	Fld. Rem. - Miscellaneous Restoration Design	1	LS	\$301,673				\$301,673
Miscellaneous Restoration	1.03.15.01.05	Fld. Rem.-Restoration	12,327	TONS	\$6,664,110				\$6,664,110
Fld. Rem.-Misc Restoration Non Site Specific Spt	1.03.15.75.25	Fld. Rem.-Misc Restoration Non Site Specific Spt			\$1,060,444				\$1,060,444
Fld. Rem.-Management and Support	1.03.99.01.29	Fld. Rem.-Management and Support			\$25,361,217	\$0	\$0	\$0	\$25,361,217
Stewardship Preparation	1.05.01.01.41	ES/FC-Long-Term Stewardship	1	LS	\$4,962,904				\$4,962,904
Independent Closure Reviews	1.05.01.01.40/42/43	ES/FC-Risk Assessment	1	LS	\$60,398,107			\$139,804	\$60,537,911

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
ES/FC-Management and Support	1.05.99.01.29	ES/FC-Management and Support			\$6,707,040				\$6,707,040
Mission Support/General Support									
Management and Support	1.06.01/1.06.02/1.06.03/1.06.04/1.06.05/1.06.06	MS/GS-Project Integration, Project Services, SHQ, Engineering,	1	LS	\$308,580,287	\$0	\$0	\$3,164,499	\$311,744,786
Transition									
Transition	1.10.00.00.00	Transition	1	LS	\$4,501,352				\$4,501,352
TOTAL					\$1,813,286,952	\$0	\$112,847,740	\$253,573,243	\$2,179,707,935
Legend									
LS - Lump Sum	GSF - Gross Square Feet								
EA - Each	TONS - US Tons								
Totals may not add due to rounding									
NOTES TO TABLE B.2									
1	The "Total Target Cost" is the sum of CLIN 1, CLIN 2, CLIN 3, and CLIN 4								
2	Table B.2 excludes incumbent employee pension cost and fee.								
3	Table B.2 figures are from WBS Level 5								
	TABLE B.2 REVISIONS LISTED BELOW:								
4	Mod A055 (issued 8/01/08) Incorporated REA-016 - Columbia River Component Path Forward								
5	Mod A065 (issued 9/30/08) Incorporated the following REAs:								
	REA-002R1 - CRD O 226.1, Implementation of DOE Oversight Policy								
	REA-004 - CRD O 414.1C, Quality Assurance								
	REA-007 - CRD O 420.1B, Rev 0, Facility Safety								
6	Mod A077 (issued 1/24/09) Incorporated the following REAs:								
	REA-012R1 - CRD O 470.4, Safeguards and Security Program Planning and Mgmt								
	REA-017 - Detailed Plan for Characterization and Sampling Portion of the 618-10/11 Design Solution								
7	Mod M106 (issued 5/19/09) Incorporated the following REAs:								
	REA-008R1 - 100-F Orphan and Confirmatory Sites (definitized by Mod A097 Issued 4/02/09)								
	REA-031R1, 100-D Hydraulic Hammer Rig Sample Analysis (definitized by Mod A097 Issued 4/02/09)								
	REA-035 - Columbia River Component - Phase II Rev 1 (definitized by Mod A097 Issued 4/02/09)								
	REA-040 - PRC Transition (definitized by Mod A097 Issued 4/02/09)								
8	Mod154 (Issued 12/7/09) - Incorporated WCH-339R1 - ARRA Phase 1 (definitized by Mod 142, issued 9/30/09)								
9	Mod 163 (Issued 3/2/10) Incorporated the following REAs:								
	REA-022 - Develop Detailed Plan for Characterization Activities (definitized by Mod 137 issued 8/27/09)								
	REA-023 - 100-D Chrome Site (definitized by Mod 132 issued 8/25/09)								
	REA-025 - Lockout/Tagout (definitized by Mod 144 issued 10/14/09)								
	REA-032 - 100-F Shoreline Investigation (definitized by Mod 133 issued 8/25/09)								
	REA-041 - Initial Characterization of Shallow Vadose Zone/Surface Soils and Remedial Design for the 100-D-100 Waste Site (definitized by Mod 130 issued 7/30/09)								
	REA-043 - Hanford Site Mission Support Contract Transition (definitized by Mod 124 issued 8/25/09)								
	REA-045 - 100-H Confirmatory Site Remediation (definitized by Mod 138 issued 9/2/09)								
	REA-051 - 112-NA Microwave Tower Demolition (definitized by Mod A110 issued 5/19/09)								
	REA-052 - 1902-D Water Tower Demolition (definitized by Mod 134 issued 8/25/09)								
	REA-066 - 100 B/C Design and Remediation for 100-B-31, 100-B-32, and 100-B-33 (definitized by Mod 141 issued 9/24/09)								
	REA-069 - Implementation of RRD008, Rev. 1 (definitized by Mod 143 issued 9/30/09)								

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
10	Mod 184 (Issued 4/12/10) Incorporated the following REAs:								
	REA-021 - Implementation of CRD O 205.1A, DOE Cyber Security Management (definitized by Mod 149 issued 11/2/09)								
	REA-042 - Implementation of RRD007, Chronic Beryllium Disease Prevention Program (definitized by Mod 153 issued 11/19/09)								
	REA-050 - Implementation of CRD O 450.1A, Supplemented Rev. 0, Environmental Protection Program (definitized by Mod 150 issued 11/2/09)								
	REA-087 - Design of 12 100-D Area Failed Confirmatory Sites (definitized by Mod 152 issued 11/19/09)								
11	Mod 186 (issued 9/14/10) Incorporated WCH-355, ARRA Phase 2 (definitized by Mod 185 issued 4/19/10)								
12	Mod 222 (Issued 10/13/10) Incorporated the following REAs:								
	REA-005R1- Implementation of DOE CRD O 151.1C Comprehensive Emergency Management System (definitized by Mod 167 issued 2/10/10)								
	REA-059 - 100-H Area Remediation of 4 Failed Confirmatory Sites and Design of 11 Failed Confirmatory Sites (definitized by Mod 169 issued 2/25/10)								
	REA-076 - Development and Implementation of the DOE Tribal Use Scenario (definitized by Mod 173 issued 3/3/10)								
	REA-064 - 100-D Remediation of 3 Failed Confirmatory Sites & Design of 10 Failed Confirmatory Sites (definitized by Mod 170 Issued 3/9/10)								
	REA-070 - 100-D Area Remediation #2 (definitized by Mod 178 issued 3/18/10)								
	REA-015 - Design/Remediation 3 B/C Sites 100-B-20,100-B-25,100-B-28 (definitized by Mod 181 issued 4/26/10)								
	REA-019 - 300 Area Utility Upgrades (definitized by Mod 188 issued 4/26/10)								
	REA-074 - Cost impact to B Reactor Partial ISS/Hazardous Material Reduction (definitized by Mod 189 issued 4/26/10)								
	REA-095 - Design for 5 Failed Confirmatory Sampling Sites in 100-K Area (definitized by Mod 195 issued 5/4/10)								
	REA-083 - Implementation of CRD O 205.1A, Supplemented Rev. 4, DOE Cyber Security Management (definitized by Mod 201 issued 5/25/10)								
	REA-036 - Remedial Investigation of Hanford Site Releases to the Columbia River (CRC Phase III) (definitized by Mod 202 issued 6/1/10)								
	REA-060 - Implementation of 128-H-1 Remediation (definitized by Mod 208 issued 6/28/10)								
	REA-061 - 100-H Area Remediation of 100-H-3 and 100-H-4 (definitized by Mod 209 issued 6/28/10)								
	REA-077 - EM Primavera Initiative (P6) (definitized by Mod 219 issued 8/24/10)								
	REA-081 - Confirmatory Sampling Process for 20 100-N Sites (definitized by Mod 220 issued 8/24/10)								
13	Mod 231 (Issued 12/8/10) Incorporated WCH-REA-110, ARRA Phase 3 (definitized by Mod 230, issued 9/24/10)								
14	Mod 244 (Issued 1/12/11) Incorporated the following REAs:								
	REA-048 - Groundwater Integration (definitized by Mod 225 issued 9/9/2010)								
	REA-099 - 100-H Area Remediation of 132-H-3 (definitized by Mod 227 issued 10/12/10)								
	REA-102 - Engineering Study for the 600-349 UXO Site (definitized by Mod 228 issued 10/12/10)								
	REA-109 - Design 22 Failed Confirmatory Sites at 100-IU Area (definitized by Mod 232 issued 10/26/10)								
	REA-107 - Cost Impacts of 100-B-27 Backfill Delay (definitized by Mod 233 issued 10/27/10)								
	REA-103 - Completion of 19 Sites at 100-F Area (Initiated under ARRA) (definitized by Mod 236 issued 11/15/10)								
	REA-105 - Design and Remediation for Soil Mound Removal for 600-350 (definitized by Mod 237 issued 11/18/10)								
	REA-098 - 100-D Area Remediation of 100-D-8 & 132-D-1 (definitized by Mod 238 issued 12/7/10)								
	REA-111 - Removal of 2 Pu Vaults at 600-108 and 600-257 (definitized by Mod 239 issued 12/7/10)								
	300 Area Buildings Transferred from CLIN 2 to CLIN 1: 320, 326, 329, 331C, 331D, 331G, and 331H (definitized by Mod 226 issued 9/28/10)								
15	Mod 261 (Issued 7/18/11) Incorporated the following REAs:								
	REA-024 - Deductive Change Order for Removal of work scope within 100-K, 300 and 400 Areas (definitized by Mod 248 issued 1/18/11)								
	REA-054 - ERDF Performance Assessment (definitized by Mod 246 issued 2/1/11)								
	REA-056 - 183-D Demolition (definitized by Mod 258 issued 2/2/11)								
	REA-097 - Incorporate Executive Order 13514, Federal Leadership in Environmental, Energy, and Economic Performance (definitized by Mod 259 issued 2/2/11)								
	REA-073 - CRD O 200.1A, Information Technology Management (definitized by Mod 249 issued 2/8/11)								
	REA-062 - Prepare RTD report for 100-K-84 and Design of 24 sites at: 100-K (2), 100-H (7), 100-N (13), and 300 Area (2) (definitized by Mod 260 issued 2/17/11)								
	REA-112 - Implementation of HSS Assessment of Hanford Site CBDPP (definitized by Mod 264 issued 2/15/11)								
	REA-079 - RI/FS Field Investigation and Supplemental Activities (definitized by Mod 265 issued 3/8/11)								
	Mod 272 - 4814 Building (issued 6/29/11)								
	REA-121 - Confirmatory Sampling of 300 Area Orphan Sites (definitized by Mod 275 issued 4/11/11)								
	REA-019A - GPP2 Finalization Supplement - 300 Area Utility Upgrades (definitized by Mod 280 issued 4/11/11)								
	REA-120 - Implementation of CRD O 426.2 Personnel Selection, Training, Qualification, and Certification Requirements for US DOE Nuclear Facilities (definitized by Mod 282 issued 5/19/11)								
	REA-047 - Remediation of 3 100-D Sites (definitized by Mod 294 issued 5/18/11)								
	REA-092 - Below Grade Demolition of 3701-D Hanford Patrol Headquarters (definitized by Mod 295 issued 5/18/11)								
	REA-019B - GPP7 Finalization Supplement - 300 Area Utility Upgrades (definitized by Mod 296 issued 5/31/11)								
16	Mod 371 (Issued 3/20/12) Incorporated four new line items and the following REAs:								

Activity Description	Performance Plan Work Breakdown Structure	Performance Plan Work Breakdown Structure Description	QUANTITIES		Target Cost				Total Target Cost \$
			Baseline Quantity	Unit	CLIN 1	CLIN 2	CLIN 3	CLIN 4	
REA-127 - Remediation of 4 100-K Area Sites (100-K-87, 100-K-91, 100-K-93, and 100-K-95) (definitized by Mod 315 issued 7/27/11)									
REA-133 - Design of 12 and Remediation of 2 100-D Area Sites (definitized by Mod 316 issued 8/23/11)									
REA-131 - Coal Ash and Transition Zone Sampling and RI/FS Support Activities (definitized by Mod 318 issued 8/23/11)									
REA-134 - Additional activities to Support the Ongoing Remedial Investigation of Hanford Site Releases to the Columbia River (definitized by Mod 319 issued 8/23/11)									
REA-115 - 100-D Area RTD for High Priority Chromium Sites and Miscellaneous Sites (definitized by Mod 324 issued 9/1/11)									
REA-132 - Design of 6 100-IU Sites and Remediation of 24 100-IU Sites (definitized by Mod 325 issued 9/1/11)									
REA-126 - Remediation of 2 100-H Area Sites (100-H-28:2 and 100-H-28:4) (Definitized by Mod 327 issued 9/20/11)									
REA-130 - Continued Implementation of HSS Assessment of Hanford Site CBDPP (definitized by Mod 328 issued 9/22/11)									
REA-146 - Remediation of 100-F-64 and 100-F-65 (definitized by Mod 330 issued 9/27/11)									
REA-136 - Cultural Resource Reviews (definitized by Mod 332 issued 9/27/11)									
REA-142 - ARRA Buyback - ERDF Operations FY 2011 (definitized by Mod 334 issued 10/6/11)									
REA-143 - ARRA Buyback - ERDF Operations Fiscal Year 2012 (definitized by Mod 340 issued 11/9/11)									
REA-093 - Confirmatory Sampling of 100-D Orphan and Discovery Sites (definitized by Mod 346 issued 11/22/11)									
Mod 339 (issued 12/9/11) - Request for Equitable Adjustment for Rate Application on Past REAs: REA-016, REA-017, REA-022, REA-023, REA-032, REA-035, REA-041, REA-045, REA-051, REA-066, REA-076, REA-087									
Mod 343 (issued 12/9/11) - Request for Equitable Adjustment for Rate Application on Past REAs: REA-019, REA-048, REA-054, REA-081, REA-095, REA-102, REA-105, REA-107, REA-109									
REA-147 - 300 Area Retained Facilities Mitigation Analysis (definitized by Mod 348 issued 12/13/11)									
Mod 349 (issued 12/13/11) - Request for Equitable Adjustment for Rate Application on Past REAs: REA-060, REA-074, REA-098									
Mod 350 (issued 12/13/11) - Request for Equitable Adjustment for Rate Application on Past REAs: REA-036, REA-099, REA-103, REA-111									
Mod 351 (issued 12/13/11) - Request for Equitable Adjustment for Rate Application on Past REAs: REA-015, REA-056									
Mod 352 (issued 12/13/11) - Request for Equitable Adjustment for Rate Application on Past REAs: REA-059, REA-061, REA-064, REA-070									
REA-118 - Design of 3 and Remediation of 6 100-K Area Sites (definitized by Mod 353 issued 12/15/11)									
REA-086 - Implementation of the Hanford Site Wide Fall Protection Plan (definitized by Mod 354 issued 12/19/11)									
REA-108 - Implementation of the Hanford Site Wide Confined Space Program (definitized by Mod 355 issued 12/19/11)									
REA-106 - Descope Confirmatory Work Scope of 1 and Add Remediation of 3 100-N Area Sites (definitized by Mod 364 issued 1/25/12)									

- All remedial actions and field work sites under this Contract are listed in Section J, Attachment J-1, *Table of River Corridor Closure Contract Workslope*; Attachment J-1 provides information on the incumbent performing contractor, status, and the available regulatory and supporting documentation for each remedial action and field work site.

Table C.1: River Corridor Work Summary

Activity	100 Area							300 Area	400 Area	600 Area	Totals
	B/C Area	D Area	F Area	H Area	K Area	N Area	Remaining Sites				
1: Transition	Refer to Section C.2.1								N/A	N/A	
2: Remediation Design	Refer to Section C.2.2										
3: Regulatory Documentation	Refer to Section C.2.3										
4: D4 Facilities	Refer to Section C.2.4										
	3	13	2	2	1	114*	0	167	14	0	316
5: Reactor Interim Safe Storage	Refer to Section C.2.5										
	1	0	0	1	0	1*	N/A	N/A	N/A	N/A	3
6: Field Remediation	Refer to Section C.2.6										
Liquid Waste Sites	2	6	1	4	1	0	0	0	0	0	14
Waste Sites	35	57	43	27	13	109	57	86	0	2	429
Burial Grounds	10	16	8	5	2	0	0	6	0	2	49
Confirmatory Sampling Sites	9	51	31	36	15	34	42	23	0	0	241
7: Waste Operations	Refer to Section C.2.7										
8: Operate and Close Utility Systems	Refer to Section C.2.8										
9: Surveillance and Maintenance	Refer to Section C.2.9										
10: Miscellaneous Restoration	Refer to Section C.2.10										
11: Final Closure and Stewardship	Refer to Section C.2.11										
Totals	60	143	85	75	32	258	99	282	14	4	1,052

* N Area - four D4 buildings and one remaining facility moved to ISS. For Table C.1, the five will remain in D4 Facilities. ISS will remain as 1 reactor.

NOTES:

FR Waste Sites – 100 F Area: 100-F-39 is included with 116-F-8. Counted as 2.

FR Waste Sites - Remaining Sites: 600-257 is included with 600-108. Counted as 2.

D4 – 100 N Area – Four D4 buildings and one remaining facility moved to ISS, for Table C.1, the 5 are still counted as D4.

ISS – 100 N Area - Five buildings moved from D4, for Table C.1, the 5 are still counted as D4.

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
ATTACHMENT J-1 LEGEND											
Column Heading Descriptions:											
a - TABLE B.2 LINE ITEM – Specific Row from Table B.2 of the River Corridor Closure Contract											
b - HANFORD AREA DESIGNATION – The geographic location on the Hanford Site where the activity is located											
c - OPERABLE UNIT DESIGNATION – The CERCLA designation that reflects the grouping for a waste site											
d - WCH WBS LEVEL 6 DESCRIPTION - Description in the Work Breakdown Structure (WBS) for the activity											
e - WCH WBS NUMBER – Unique number that identifies each activity within the River Corridor Closure Contract's work breakdown structure											
f - ACTIVITY DESIGNATION – The unique identification for the activity within the Hanford Site											
g - ACTIVITY DESCRIPTION – A brief description of the activity											
h - ASSUMED ACTIVITY STATUS – Estimated progress status for each activity as reflected in Modification No. 123. Column h color chart is provided as follows:											
INITIAL MATERIAL DIFFERENCES (MI) - Per RL Ltr. No. 05-AMRC-O410 dated August 17, 2005											
MATERIAL DIFFERENCE - ADDITIONS (MA) - Per RL Ltr. No. 06-AMRC-0029 dated November 15, 2005											
MATERIAL DIFFERENCE - DELETIONS (MD) - Per RL Ltr. No. 06-AMRC-0029 dated November 15, 2005											
Material Differences with both additions and deletions.											
Material Differences with both additions and deletions. Additional True-up Changes (Mod 123)											
Requests for Equitable Adjustment (REAs) and miscellaneous explanatory notes.											
Deducted work scope per Mod 248 (REA-024) dated January 18, 2011											
D4 Buildings associated with Interim Safe Storage - 105-N Reactor (ISS) and Waste Operation/Disposal/Treatment 618-10/11 (CLIN #3)											
i - ACTIVITIES WITH DELAYED RELEASE - activities that will not be executed immediately pending DOE-RL approval to proceed.											
j - SPIF SCOPE - General Notes:											
1) Excavation completion defined as no remaining waste by visual observation and by field screening instrument results, or IPB excavation quantities met. Loadout completion is loadout of all waste not requiring treatment that can be disposed at ERDF or IPB loadout quantities met.											
2) Revegetation can only be performed during the winter months (November/December) and it is more efficient to perform all the revegetation after completion of area waste sites.											
k - EXPLANATION OF SPIF EXCEPTIONS											

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
100 Area											
100 B/C Area											
100 B/C Area Design											
	100 B/C Area		Fld. Rem.-100 B/C Area Design	1.03.01.04.01.01	Design	Design	No planning activities currently ongoing; will be required in the future; additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169.		In SPIF		
	100 B/C Area		BC Failed Confirmatory Sites Design	1.03.01.04.01.02	BC Failed Confirmatory Sites Design	Design	Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169		In SPIF		
	100 B/C Area		BC Failed Confirmatory Sites Design	1.03.01.04.01.02	BC Failed Confirmatory Sites Design	Design/Remediation 3 B/C Sites 100-B-20,100-B-25,100-B-28	REA 015		In SPIF		
	100 B/C Area		BC Failed Confirmatory Sites Design	1.03.01.04.01.02	BC Discovery Sites Design	100-B/C Design & Remediation for 100-B-31, 100-B-32, & 100-B-33	REA 066		In SPIF		
Confirmatory Sampling Sites											
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 126-B-2	1.03.01.01.03.01	Confirmatory Sampling Site - 126-B-2	183-B Clearwells	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 1607-B1	1.03.01.01.03.02	Confirmatory Sampling Site - 1607-B1	Septic Tank System	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 100-B-21	1.03.01.01.03.07	100-B-21 Confirmatory sampling and RTD	100 B/C Misc. Pipelines.	This was not in the RFP and is ongoing remediation (confirmatory sampling and remediation to go) - MI022		In SPIF		
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 100-B-20	1.03.01.01.03.08	100-B-20 Confirmatory Sampling	1716-B Maintenance Garage and Surrounding Soil	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI023		In SPIF		

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 118-B-8:1	1.03.01.01.03.09	118-B-8:1 Confirmatory Sampling	105-B French Drains	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI024		In SPIF	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 118-C-3:3	1.03.01.01.03.10	118-C-3:3 Confirmatory Sampling	105-C French Drains	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI025		In SPIF	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 100-B-24	1.03.01.01.03.11	100-B-24 Confirmatory Sampling Site	Spillway Associated with 116-B-7 Outfall	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI026		In SPIF	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 100-B-25	1.03.01.01.03.12	100-B-25 Confirmatory Sampling Site	Spillway Associated with 132-B-6 Outfall	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI027		In SPIF	
	100 B/C Area	100-BC-1	Confirmatory Sampling Site - 100-B-26	1.03.01.01.03.13	100-B-26 Confirmatory Sampling Site	Spillway Associated with 132-C-2 Outfall	This was not in the RFP and is ongoing incumbent work (confirmatory sampling to go) - MI028		In SPIF	
Liquid Waste Site Remediation										
	100 B/C Area	100-BC-1	Remediate Liquid Waste Site - 100-B-8	1.03.01.02.04.02	Remediate Liquid Waste Site - 100-B-8 (includes Burial Grounds 118-B-2 and 118-B-7)	100 B-Reactor Cooling Water Effluent Underground Pipelines	Reclassified as closed. Revegetation required. Approximately 98% complete. RL accepted on 9/13/05. - MD100		In SPIF	
	100 B/C Area	100-BC-1	Rem LW Site-100-B-15(116-B-7,132-B-6,C-2,100-C-6)	1.03.01.02.04.04	Remediate Liquid Waste Site - 100-B-15 (includes 116-B-7, 132-B-6, 132-C-2, 100-C-6)	B/C Effluent River Pipelines	Portion under 200 Area main feed water line assumed not in scope; 98% complete. Revegetation to go on 100-C-6. RL accepted on 9/13/05. - MD119		Not In SPIF	Any action required for the river pipelines has been deferred to the final ROD.
Waste Site Remediation										
	100 B/C Area	100-BC-1	Remediate Waste Site 100-B-16	1.03.01.02.05.01	Remediate Waste Site - 100-B-16	Utility Poles and Fixtures Debris Pile Dumping Area	90% complete. Backfill and Revegetation to go. RL accepted on 9/13/05. - MD121		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 120-B-1	1.03.01.02.05.03	Remediate Waste Site - 120-B-1	105-B Battery Acid Sump	Regulator Decision to remediate made subsequent to the RFP. Not in the RFP. RL accepted on 9/13/05. - MA093		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 126-B-3, 184 B Coal Pit	1.03.01.02.05.04	Remediate Waste Site - 126-B-3	184-B Coal Pit	80% complete. Remediation and sampling complete. RSVP, backfill, and revegetation to go. RL accepted on 9/13/05. - MD123		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 128-B-3,Coal Ash, Demo Wst	1.03.01.02.05.05	Remediate Waste Site - 128-B-3	Coal Ash and Demolition Waste Site	50% complete. Remediation, sampling, RSVP, backfill, and revegetation to go. RL accepted on 9/13/05. - MD124		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 600-230	1.03.01.02.05.07	Remediate Waste Site - 600-230	Historic Disposal Site	No planning activities currently ongoing; will be required in the future.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 B/C Area	100-BC-1	Remediate Waste Site 100-B-17	1.03.01.02.05.09	Remediate Waste Site - 100-B-17	Transite on Columbia River Shoreline and 100-B Discovery Site	This was not in the RFP. RL accepted on 9/19/05. - MA047		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 100-B-14	1.03.01.02.05.10	100-B-14 Remediation Waste Site	100 B Area Process and Sanitary Sewer	This was not in the RFP and is ongoing remediation (excavation, loadout, backfill, and revegetation to go) - MI003		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 128-B-2	1.03.01.02.05.11	128-B-2 Remediation Waste Site	100-B Burn Pit #2	This was not in the RFP and is ongoing remediation (sample, backfill, and revegetation to go) - MI004		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 100-B-27	1.03.01.02.05.12	100-B-27 Remediation Waste Site	Sodium Dichromate Spill Site	This was not in the RFP and is a newly discovered waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI006. Also now includes REA 107		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 1607-B2	1.03.01.02.05.13	1607-B2	Septic Tank System	In RFP as confirmatory site; was not in RFP as a remediation site. (Excavation complete, sampling, RSVP, backfill and revegetation to go) - MI009		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 100-B-18	1.03.01.02.05.14	Remediate Waste Site - 100-B-18	184 Powerhouse Debris Pile	This was not in the RFP and is a newly accepted waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI029		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 100-B-19	1.03.01.02.05.15	Remediate Waste Site - 100-B-19	100 B/C Stained Oil Sites/Chemical Contamination Surface Areas	This was not in the RFP and is a newly accepted waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI030		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 100-B-22	1.03.01.02.05.16	Remediate Waste Site - 100-B-22	100-B Waste Treatment Facilities & Surrounding Soils	This was not in the RFP and is a newly accepted waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI031		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 1607-B7	1.03.01.02.05.17	Remediate Waste Site - 1607-B7	Septic Tank System	This was not in RFP and is ongoing remediation (revegetation to go) - MI010		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 100-B-21	1.03.01.02.05.18	Remediate Waste Site - 100-B-21	100 B/C Misc. Pipelines.	This was not in the RFP and is ongoing remediation (excavation, loadout, remediation, backfill and revegetation to go) - MI022		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 600-270	1.03.01.02.05.19	Remediate Waste Site - 600-270	Horseshoe Landfill	This was not in the RFP and is ongoing remediation (potential additional excavation, loadout, backfill and revegetation and closeout report to go) - MI007		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 100-B-20	1.03.01.02.05.20	Remediate Waste Site - 100-B-20	1716-B Maintenance Garage Underground Tank	REA 015		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 B/C Area	100-BC-1	Remediate Waste Site 100-B-25	1.03.01.02.05.21	Remediate Waste Site - 100-B-25	132-B-6 Outfall, 100-B-15:1 Flumes from Outfall Structures 116-B-7, 132-B-6, 132-C-2	REA 015		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 100-B-28	1.03.01.02.05.22	Remediate Waste Site - 100-B-28	183-C Headhouse to 183-B Pumphouse Sodium Dichromate Transfer Pipeline	REA 015		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 100-B-32	1.03.01.02.05.23	Remediate Waste Site - 100-B-32	Soil Contamination Area Associated with Legacy Waste, SCA #1	REA 066		In SPIF	
	100 B/C Area	100-BC-1	Remediate Waste Site 100-B-33	1.03.01.02.05.24	Remediate Waste Site - 100-B-33	Soil Contamination Area Associated with Legacy Waste, SCA #2	REA 066		In SPIF	
	100 B/C Area	100-BC-2	Remediate Waste Site 100-B-1	1.03.01.03.05.01	Remediate Waste Site - 100-B-1	Surface Chemical and Solid Waste Dumping Area	FY 2005 Start (4th Quarter). 80% complete. RSVP, Backfill and Revegetation to go. RL accepted on 9/13/05. - MD120		In SPIF	
	100 B/C Area	100-BC-2	Remediate Waste Site 100-C-7	1.03.01.03.05.02	Remediate Waste Site - 100-C-7	183-C Filter Building-Pump Room Foundation and Demolition Waste	70% complete. Potential additional remediation, sampling, RSVP, backfill, and revegetation to go. RL will revisit for decision - 9/13/05. RL request follow up on % complete verification by Chris Smith. (FR response - The percent complete does not reflect any scope to address the deep chromium plume at this site. Added to Additions Item MA158. The 30% to go includes a very small amount of excavation with the sampling, RSVP, backfill, and revegetation to go). RL accepted - 9/29/05. - MD122. Additional scope to address the deep chromium plume at this site. (Related to Item MD122 on the deletes). RL accepted on 9/13/05. - MA158, REA 161 adds 100-C-7:1 Power Line Relocation Design & Construction		100-C-7 Excav/Loadout/Closeout & Backfill, In-Situ In SPIF Reveg Not in SPIF 100-C-7:1 Not in SPIF	100-C-7:1 The extent of contamination in the west sidewall is unknown and the schedule for remediation depends on completing relocation of the power lines adjacent to the contaminated area.
	100 B/C Area	100-BC-2	Remediate Waste Site 116-C-3	1.03.01.03.05.03	Remediate Waste Site - 116-C-3	105-C Chemical Waste Tanks	TRU Waste. Design/Safety Basis effort complete. Increased effort to treat complex waste to meet ERDF WAC. RL accepted on 9/19/05. - MA095		In SPIF	
	100 B/C Area	100-BC-2	Remediate Waste Site 100-C-9	1.03.01.03.05.05	Remediate Waste Site - 100-C-9	100 B Area Process and Sanitary Sewer	This was not in the RFP and is ongoing remediation (excavation, loadout, sample, backfill, and revegetation to go) - MI002		In SPIF	
	100 B/C Area	100-BC-2	Remediate Waste Site 128-C-1	1.03.01.03.05.06	Remediate Waste Site - 128-C-1	100-C Burn Pit	This was not in the RFP and is ongoing remediation (RSVP, backfill, revegetation to go) - MI005		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 B/C Area	100-BC-2	Remediate Waste Site 100-B-23	1.03.01.03.05.07	Remediate Waste Site - 100-B-23	100 B/C Surface Debris	This was not in the RFP and is a newly accepted waste site requiring remediation (excavation, loadout, backfill, and revegetation to go) - MI032		In SPIF	
	100 B/C Area	100-BC-2	Remediate Waste Site 600-253	1.03.01.03.05.08	Remediate Waste Site - 600-253	Gravel Pit # 24	This was not in the RFP and is ongoing remediation (recontour and revegetation to go) - MI033		Not in SPIF	Recontour & Reveg will be after 100-C-7 Completion.
	100 B/C Area	100-BC-2	Remediate Waste Site 600-232	1.03.01.03.05.09	Remediate Waste Site - 600-232	100-B Electrical Lay Down Area	This was not in the RFP and is ongoing remediation (revegetation to go) - MI008		In SPIF	
	100 B/C Area	100-BC-2	Remediate Waste Site 1607-B8	1.03.01.03.05.10	Remediate Waste Site - 1607-B8	Septic Tank System	This was not in RFP and is ongoing remediation (revegetation to go) - MI011		In SPIF	
	100 B/C Area	100-BC-2	Remediate Waste Site 1607-B9	1.03.01.03.05.11	Remediate Waste Site - 1607-B9	Septic Tank System	In RFP as confirmatory site; was not in RFP as a remediation site. (revegetation to go) - MI012		In SPIF	
	100 B/C Area	100-BC-2	Remediate Waste Site 1607-B10	1.03.01.03.05.12	Remediate Waste Site - 1607-B10	Septic Tank System	This was not in RFP and is ongoing remediation (revegetation to go) - MI013		In SPIF	
	100 B/C Area	100-BC-2	Remediate Waste Site 1607-B11	1.03.01.03.05.13	Remediate Waste Site - 1607-B11	Septic Tank System	This was not in RFP and is ongoing remediation (revegetation to go) - MI014		In SPIF	
	100 B/C Area	100-BC-2	Remediate Waste Site 600-233	1.03.01.03.05.14	Remediate Waste Site - 600-233	Vertical pile near 100-B Electrical laydown yard	This was not in RFP and is ongoing remediation (closeout sampling and revegetation to go) - MI015		In SPIF	
	100 B/C Area	100-BC-2	Remediate Waste Site 100-B-31	1.03.01.03.05.15	Remediate Waste Site - 100-B-31	Garnet Sand Located at 183-C Clearwell Pads	REA 066		In SPIF	
Burial Ground Remediation										
	100 B/C Area	100-BC-1	Remediate Burial Ground - 118-B-2	1.03.01.02.06.01	Remediate Burial Ground - 118-B-2 (Costs included with Remediate Liquid Waste Site 100-B-8)	118-B-2 Burial Ground Remediation	Closed, CVP complete. Revegetation to go. Approximately 98% complete. RL accepted on 9/13/05. (See Remediate Liquid Waste Site 100-B-8) - MD103		In SPIF	
	100 B/C Area	100-BC-1	Remediate Burial Ground - 118-B-7	1.03.01.02.06.02	Remediate Burial Ground - 118-B-7 (Costs included with Remediate Liquid Waste Site 100-B-8)	118-B-7 Burial Ground Remediation	Closed. Revegetation to go. Approximately 98% complete. RL accepted on 9/13/05. (See Remediate Liquid Waste Site 100-B-8) - MD102		In SPIF	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-3	1.03.01.03.06.01	Remediate Burial Ground - 118-B-3	Construction Burial Ground No. 2	90% complete. Backfill and Revegetation to go. RL accepted on 9/13/05. - MD125		In SPIF	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-6	1.03.01.03.06.02	118-B-6 Remediate Burial Ground	118-B-6 Burial Ground remediation	This was not in the RFP and is ongoing remediation (excavation, loadout, backfill, and revegetation to go) - MI016		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-5	1.03.01.03.06.03	118-B-5 Remediate Burial Ground	Ball 3X Burial Ground	This was not in RFP and is ongoing remediation (backfill and revegetation to go) - MI017		In SPIF	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-4	1.03.01.03.06.04	118-B-4 Remediate Burial Ground	105-B Spacer Burial Ground	This was not in the RFP and is ongoing remediation (backfill and revegetation to go) - MI018		In SPIF	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-C-2	1.03.01.03.06.05	118-C-2 Remediate Burial Ground	105-C Ball Storage Tank	This was not in the RFP and is ongoing remediation (backfill and revegetation to go) - MI019		In SPIF	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-B-1	1.03.01.03.06.06	118-B-1 Remediate Burial Ground	118-B-1 Burial Ground	Not in J-1, because scheduled to be complete, but fuel elements and anomalous waste found, ongoing remediation (loadout, sample, anomalies, CVP, backfill, and revegetation to go) - MI020		In SPIF	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 118-C-1	1.03.01.03.06.07	118-C-1 Remediate Burial Ground	118-C-1 Burial Ground	Not in J-1, because scheduled to be complete, but fuel elements and anomalous waste found, ongoing remediation (excavation, loadout, sample, anomalies, CVP, backfill, and revegetation to go) - MI021		In SPIF	
	100 B/C Area	100-BC-2	Remediate Burial Ground - 600-33	1.03.01.03.06.08	Remediate Burial Ground - 600-33	105-C Reactor Loop Burial Ground	This was not in the RFP and is ongoing remediation (should have been in July 27 letter) (revegetation to go) 98% complete. Added per Contract Mod M007. - MA096		In SPIF	
Fld. Rem.-100 B/C Non Site Specific Sup			100 B/C Non Site Specific Support	1.03.01.75.25.01	Fld. Rem.-100 B/C Non Site Specific Support	Non Site Specific Support	Includes REA Nos. 015 and 066. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11 and Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		Post October 2013 Not in SPIF	100-BC NSSS. Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
D⁴ - Buildings										
	100 B/C Area		D4 Building - MO-474	1.01.01.01.07.01	D4 Building - MO-474	Mobile Office on B Avenue	No planning activities currently ongoing; will be required in the future.		Not In SPIF	MO will Remain in support of 100-C-7 Remediation.
	100 B/C Area		D4 Building - 151B	1.01.01.01.07.04	151B	Substation	This was not in RFP - Added per Contract Mod M007. - MA026		Not In SPIF	Work was delayed due to RL direction to suspend all B Reactor scope.
D⁴ - Remaining Facilities										

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 B/C Area		D4 Remaining Facilities - (B Rx) Hazard Mitigation	1.01.01.01.08.01	D4 Remaining Facilities - (B Rx) Hazard Mitigation	B Reactor Hazard Mitigation per the approved EE/CA	Major Hazard Mitigation complete. Minor equipment removal remains.		Not In SPIF	B Reactor has been designated as a National Historic Landmark (REA-145)
Interim Safe Storage										
	100 B/C Area		Interim Safe Storage - 105-B Reactor (ISS)	1.02.01.01.21.01	Interim Safe Storage - 105-B Reactor (ISS)	B Reactor	Draft EE/CA Issued.	Delayed Release per Contract Section C.2.5	Plan & Docs & D&D In SPIF. Demo AG, Demo BG & Closeout Not In SPIF	Partial deduct of 105B Reactor ISS (REA-145). Removal of a filter press and Fuel Storage Basin Transfer Pit sediment, and demolition of the Washpad Annex will be performed as part of the remaining 105B ISS scope.
	100 B/C Area		Interim Safe Storage - 105-B Reactor (ISS)	1.02.01.01.21.01	Interim Safe Storage - 105-B Reactor (ISS)	B Reactor	B Reactor Partial ISS/Hazardous Material Reduction, REA 074		Plan & Docs & D&D In SPIF. Demo AG, Demo BG & Closeout Not In SPIF	Partial deduct of 105B Reactor ISS (REA-145). Removal of a filter press and Fuel Storage Basin Transfer Pit sediment, and demolition of the Washpad Annex will be performed as part of the remaining 105B ISS scope.
	100 B/C Area		Interim Safe Storage - 105-B Reactor (ISS)	1.02.01.01.21.01	Interim Safe Storage - 105-B Reactor (ISS)	ISS 105-B Descope and Additions for Filter Press and Sediment Removal Actuals	B Reactor Partial ISS/Hazardous Material Reduction, REA 145		Plan & Docs & D&D In SPIF. Loadout, Demo BG & Closeout Not In SPIF	Partial deduct of 105B Reactor ISS (REA-145). Removal of a filter press and Fuel Storage Basin Transfer Pit sediment, and demolition of the Washpad Annex will be performed as part of the remaining 105B ISS scope.
100 D Area										
100 D Area Design										
	100 D Area		Fld. Rem.-100D Area Design	1.03.02.04.01.01	Design	Design	Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 D Area		Fld. Rem.-100D Area Design	1.03.02.04.01.01	Design Remediation of 3 Failed Confirmatory Sites	100-D Remediation of 3 Failed Confirmatory Sites & Design of 10 failed confirmatory sites (100-D-7, 100-D-8, 100-D-50:6, 100-D-50:7, 100-D-50:9, 100-D-65, 100-D-66, 128-D-2, 1607-D1, and 1607-D5)	REA 064		In SPIF	
	100 D Area		100D Area Design	1.03.02.04.01.02	Fld. Rem.-100D Area Design	Complete design for twelve 100-D Area sites: 100-D-71, 100-D-72, 100-D-82:2, 100-D-81, 100-D-83:2, 100-D-83:3, 100-D-83:5, 100-D-84:2, 100-D-85:2, 100-D-86:1, 100-D-86:3 AND 100-D-97.	REA 133		In SPIF	
	100 D Area		100D Area Design	1.03.02.04.01.02	100-D-100 Site Final Characterization	100-D-100 Site Final Characterization	REA 041		In SPIF	
	100 D Area		100D Area Design	1.03.02.04.01.02	Design for 12 100-D Area failed confirmatory sites	Design for 12 100-D Area failed confirmatory sites (132-D-1, 100-D-73, 100-D-76, 100-D-77, 100-D-100, 100-D-104, 100-D-14, 100-D-62, 100-D-50:1, 100-D-50:2, 100-D-50:3, and 100-D-78)	REA 087		In SPIF	
	100 D Area		100D Area Design	1.03.02.04.01.02	100-D Remediation of 3 Failed Confirmatory Sites & Design of 10 Failed Confirmatory Sites	Design of 10 failed confirmatory sites (100-D-7, 100-D-8, 100-D-50:6, 100-D-50:7, 100-D-50:9, 100-D-65, 100-D-66, 128-D-2, 1607-D1, and 1607-D5)	REA 064		In SPIF	
	100 D Area		100D Area Design	1.03.02.04.01.02	Cultural Resource Reviews for potential 100-D Area failed confirmatory sites	Perform cultural resource reviews for potential 100-D area failed confirmatory sites	REA 136		In SPIF	
	100 D Area		Fld. Rem.-100D Area Design	1.03.02.04.01.02	100D Area Design	Remedial Design of ISRM Pond	REA 191		Not In SPIF	
Confirmatory Sampling Sites										

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 D Area	100-DR-1	CS Site -100 D-DR - Misc Piping (100-D-31,100-D-50)	1.03.02.01.03.01	Confirmatory Sampling Site - 100 D-DR - Miscellaneous Piping (includes 100-D-31, 100-D-50)	Underground Piping	In the RFP as confirmatory sampling;.10 subsites: 100-D-50:1 – WI 95% complete, sampling, analysis, and reporting to go; 100-D-50:2 WSRF turned to WI per RL request – WI 95% complete, sampling, analysis and reporting to go; 100-D-50:3 WSRF turning to WI per RL request – WI 95% complete, sampling, analysis, and reporting to go; 100-D-50:4 – RTD 100% complete; 100-D-50:5 – WI 95% complete, sampling, analysis, and reporting to go; 100-D-50:6 – WI 95% complete, sampling, analysis, and reporting to go; 100-D-50:7 – WI 95% complete, sampling, analysis and reporting to go; 100-D-50:8 – WI, sampling, analysis complete and reporting to go; 100-D-50:9 – WI 95% complete, sampling, analysis and reporting to go. 100-D-31 was confirmatory sampling site in RFP, now requires RTD. RL accepted on 9/19/05. - MD177 (also see MA115 Proposal assumed established process would continue. RL accepted on 9/19/05)		In SPIF	
	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-13	1.03.02.01.03.02	Confirmatory Sampling Site - 100-D-13	Septic Tank System/Sewage Disposal	95% complete. WI complete; sampling 100% complete, Reporting 75% complete. RL accepted on 9/13/05. (FR added - Cnfrmtly Smpg Site in the RCC that have been sampled and failed that need Design and Remediation. MD126 (also added remediation to additions MA151; (also see MA115).		In SPIF	
	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-14	1.03.02.01.03.03	Confirmatory Sampling Site - 100-D-14	Septic Tank System/Sewage Disposal	No planning activities currently ongoing; will be required in the future (see MA115).		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-24	1.03.02.01.03.05	Confirmatory Sampling Site - 100-D-24	Sample Building Drywell (French Drain)	12% complete. WI complete. Sampling & Analysis and Reporting to go. RL accepted on 9/13/05. - MD127. Also see MA 115		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-7	1.03.02.01.03.09	Confirmatory Sampling Site - 100-D-7	Undocumented Solid Waste Site	12% complete. WI complete. Sampling & Analysis and Reporting to go. RL accepted on 9/13/05. - MD128. (see MA 115)		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-8	1.03.02.01.03.10	Confirmatory Sampling Site - 100-D-8	Undocumented Liquid Waste Site	12% complete. WI partially complete. Sampling & Analysis and reporting to go. On hold pending resolution of 100-D-50:1. RL accepted on 9/13/05. - MD129. (see MA 115)		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-9	1.03.02.01.03.11	Confirmatory Sampling Site - 100-D-9	Oil Storage Tank	Tank Removed (see MA115)		In SPIF	
	100 D Area	100-DR-2	Confirmatory Sampling Site - 116-DR-8	1.03.02.01.03.14	Confirmatory Sampling Site - 116-DR-8	Seal Pit Crib	95% complete. On-going confirmatory sampling process. WI and sampling 100% complete. PRSVP 75% complete. RL accepted on 9/13/05. (FR added - Cnfrmtly Smpplg Site in the RCC that have been sampled and failed that need Design and Remediation. MD130 (Added remediation to additions MA 152: (Also see MA 115)		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 128-D-2	1.03.02.01.03.16	Confirmatory Sampling Site - 128-D-2	Burn Pit	12% complete. WI complete, sampling and closeout documentation to go. RL accepted on 9/13/05. - MD131. (see MA 115)		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 132-D-1	1.03.02.01.03.18	Confirmatory Sampling Site - 132-D-1	Gas Recirculation Facility (Process Unit/Plant)	6% complete. RSVP is 50% complete. WI and sampling to go if needed. RL accepted on 9/13/05. - MD132. (see MA 115)		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 132-D-2	1.03.02.01.03.19	Confirmatory Sampling Site - 132-D-2	Filter Building (Process Unit/Plant)	6% complete. RSVP is 50% complete. WI and sampling to go if needed. RL accepted on 9/13/05. - MD133.(see MA 115)		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 132-D-3	1.03.02.01.03.20	Confirmatory Sampling Site - 132-D-3	Effluent Pumping Station	6% complete. RSVP is 50% complete. WI and sampling to go if needed. RL accepted on 9/13/05. - MD134. (see MA 115)		In SPIF	
	100 D Area	100-DR-2	Confirmatory Sampling Site - 132-DR-1	1.03.02.01.03.21	Confirmatory Sampling Site - 132-DR-1	Effluent Pumping Station	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area	100-DR-2	Confirmatory Sampling Site - 1607-D1	1.03.02.01.03.22	Confirmatory Sampling Site - 1607-D1	Septic Tank System/Sewage Disposal	No planning activities currently ongoing; will be required in the future See (MA115)		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 D Area	100-DR-1	Confirmatory Sampling Site - 1607-D4	1.03.02.01.03.23	Confirmatory Sampling Site - 1607-D4	Septic Tank System/Sewage Disposal	90% complete. WI and sampling 100% complete, RSVP 75% complete. RL will revisit for decision - 9/13/05. RL requested % complete verification. (FR Response - 90% complete is correct. Additional work is required to attain RL/Regulator review/approval of RSVP). RL accepted - 9/29/05. - MD135. Also see MA115		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 1607-D5	1.03.02.01.03.24	Confirmatory Sampling Site - 1607-D5	Septic Tank System/Sewage Disposal	12% complete. WI complete, sampling and closeout documentation to go. RL accepted on 9/13/05. - MD136. Also see MA115		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-65	1.03.02.01.03.28	100-D-65 Confirmatory Sampling Site	Spillway Associated with 116-D-5 Outfall	This was not in the RFP. RL accepted on 9/19/05. - MA048, Also see MA115		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-66	1.03.02.01.03.29	100-D-66 Confirmatory Sampling Site	Spillway Associated with 116-DR-5	This was not in the RFP. RL accepted on 9/19/05. - MA049, Also see MA115		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-67	1.03.02.01.03.30	100-D-67 Confirmatory Sampling Site	D Island	This was not in the RFP. RL accepted on 9/19/05. (RL to qualify river location). - MA050, Also see MA115		Not In SPIF	Radiological surveys by Washington State Department of Health concluded that the human health risks from the radioactive specks do not warrant further surveys; disposition will be in the Final RODs.
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-62	1.03.02.01.03.31	100-D-62 Confirmatory Sampling Site	183-DR Headhouse Septic System (Discovery Site)	This was not in the RFP. Add as confirmatory sampling site. RL accepted on 9/19/05. - MA051, Also see MA115		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-63	1.03.02.01.03.32	100-D-63 Confirmatory Sampling Site	100 D/DR Service Water Pipelines	This was not in the RFP. Add as confirmatory sampling site. RL accepted on 9/19/05. - MA052, Also see MA115		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-73	1.03.02.01.03.34	Confirmatory Sampling Site - 100-D-73	Confirmatory Sampling Site - 100-D-73	REA 023		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-76	1.03.02.01.03.35	Confirmatory Sampling Site - 100-D-76	Confirmatory Sampling Site - 100-D-76	REA 023		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-77	1.03.02.01.03.36	Confirmatory Sampling Site - 100-D-77	Confirmatory Sampling Site - 100-D-77	REA 023		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site -100-D-78	1.03.02.01.03.37	Confirmatory Sampling Site -100-D-78	Confirmatory Sampling Site -100-D-78	REA 023		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-69	1.03.02.01.03.38	Confirmatory Sampling Site - 100-D-69	Confirmatory Sampling Site - 100-D-69	REA 093		Not In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-96	1.03.02.01.03.39	Confirmatory Sampling Site - 100-D-96	Confirmatory Sampling Site - 100-D-96	REA 093		Not In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-98:2	1.03.02.01.03.40	Confirmatory Sampling Site - 100-D-98:2	Confirmatory Sampling Site - 100-D-98:2	REA 093		Not In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-99	1.03.02.01.03.41	Confirmatory Sampling Site - 100-D-99	Confirmatory Sampling Site - 100-D-99	REA 093		Not In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-101	1.03.02.01.03.42	Confirmatory Sampling Site - 100-D-101	Confirmatory Sampling Site - 100-D-101	REA 093		Not In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-102	1.03.02.01.03.43	Confirmatory Sampling Site - 100-D-102	Confirmatory Sampling Site - 100-D-102	REA 093		Not In SPIF	
	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-103	1.03.02.01.03.44	Confirmatory Sampling Site - 100-D-103	Confirmatory Sampling Site - 100-D-103	REA 093		Not In SPIF	
Confirmatory Sampling Sites										
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-70	1.03.02.01.04.01	Confirmatory Sampling Site - 100-D-70	184-DA French Drain	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-71	1.03.02.01.04.02	Confirmatory Sampling Site - 100-D-71	Vertical Safety Rod Tower Components	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-72	1.03.02.01.04.03	Confirmatory Sampling Site - 100-D-72	183-D Filter Plant Components	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-74	1.03.02.01.04.04	Confirmatory Sampling Site - 100-D-74	Drywell North Side of 105-D Rx	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-75	1.03.02.01.04.05	Confirmatory Sampling Site - 100-D-75	100-D Electrical Substation	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-79	1.03.02.01.04.06	Confirmatory Sampling Site - 100-D-79	100-D Posted Soil Contamination Area	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-80	1.03.02.01.04.07	Confirmatory Sampling Site - 100-D-80	100-D Tar Stained Soils	ARRA Phase 2		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-81	1.03.02.01.04.08	Confirmatory Sampling Site - 100-D-81	100-D Burn Areas	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-82	1.03.02.01.04.09	Confirmatory Sampling Site - 100-D-82	100-D Garnet Sand Sites	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-83	1.03.02.01.04.10	Confirmatory Sampling Site - 100-D-83	100-D Water Treatment Pipelines	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-84	1.03.02.01.04.11	Confirmatory Sampling Site - 100-D-84	100-D Sanitary Sewer Pipelines	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-85	1.03.02.01.04.12	Confirmatory Sampling Site - 100-D-85	100-D Reactor Effluent Pipelines	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-86	1.03.02.01.04.13	Confirmatory Sampling Site - 100-D-86	100-D Process Sewer Pipelines	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-88	1.03.02.01.04.14	Confirmatory Sampling Site - 100-D-88	100-D Miscellaneous Pipelines	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-87	1.03.02.01.04.15	Confirmatory Sampling Site - 100-D-87	Spill Near Railroad Car Spot	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-90	1.03.02.01.04.16	Confirmatory Sampling Site - 100-D-90	Two Transformers	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-92	1.03.02.01.04.17	Confirmatory Sampling Site - 100-D-92	Potential UST Near Dichromate Station	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-2	Confirmatory Sampling Site - 100-D-94	1.03.02.01.04.18	Confirmatory Sampling Site - 100-D-94	Dichromate Contaminated Pit Associated with 187-DR	ARRA Phase 2		In SPIF	
	100 D Area	100-DR-1	Confirmatory Sampling Site - 100-D-97	1.03.02.01.04.19	Confirmatory Sampling Site - 100-D-97	184-DA Fuel Tank	ARRA Phase 2		In SPIF	
Liquid Waste Site Remediation										
	100 D Area	100-DR-1	Remediate Liquid Waste Site - 100-D-1	1.03.02.02.04.01	Remediate Liquid Waste Site - 100-D-1	Contaminated Storm Drain/Process Sewer	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area	100-DR-1	Remediate Liquid Waste Site - 100-D-29	1.03.02.02.04.02	Remediate Liquid Waste Site - 100-D-29	Unplanned Release	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout & Backfill In SPIF Reveg Not in SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 D Area	100-DR-1	Remediate Liquid Waste Site - 100-D-56	1.03.02.02.04.03	Remediate Liquid Waste Site - 100-D-56	Sodium Dichromate Underground Supply Lines	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area	100-DR-1	Remediate Liquid Waste Site - 120-D-2	1.03.02.02.04.04	Remediate Liquid Waste Site - 120-D-2	Waste Acid Reservoir Surface Impoundment	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/ Closeout In SPIF Backfill & Reveg Not in SPIF	Interfering Waste Site 100-D-50:7.
	100 D Area	100-DR-1	Remediate Liquid Waste Site - UPR-100-D-5	1.03.02.02.04.05	Remediate Liquid Waste Site - UPR-100-D-5	Undocumented Solid Waste Site	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/ Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-2	Remediate Liquid Waste Site - 116-DR-3	1.03.02.03.04.01	Remediate Liquid Waste Site - 116-DR-3	Storage Basin Trench	No planning activities currently ongoing; will be required in the future.		In SPIF	
Waste Site Remediation										
	100 D Area	100-DR-1	Remediate Waste Site 100-D-2	1.03.02.02.05.01	Remediate Waste Site - 100-D-2	Solid Waste Site (Lead Sheeting) Foundation	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/ Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-3	1.03.02.02.05.02	Remediate Waste Site - 100-D-3	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-42	1.03.02.02.05.03	Remediate Waste Site - 100-D-42	Solid Waste Burial Ground (Vertical Safety Rod Thimble Site)	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/ Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-60 (Bldg 190-DR)	1.03.02.02.05.04	Remediate Waste Site - 100-D-60 (Cost included with D4 190-DR)	Underground Piping	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Any action required for the river pipelines has been deferred to the final ROD.
	100 D Area	100-DR-1	Remediate Waste Site 100-D-61	1.03.02.02.05.05	Remediate Waste Site - 100-D-61	Utility Pole and Fixture Debris Piles Dumping Area	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 116-D-5	1.03.02.02.05.06	Remediate Waste Site - 116-D-5	Outfall Structure	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 116-DR-5	1.03.02.02.05.07	Remediate Waste Site - 116-DR-5	Outfall Structure	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 118-D-6	1.03.02.02.05.08	Remediate Waste Site - 118-D-6	105-D Reactor Building	75% complete. 4 subsites: 118-D-6:1 – closed, no further action; 118-D-6:2&3 –closed per external draft CVP 2005-00003; and 118-D-6:4 requires RTD. RL accepted on 9/13/05. - MD137		In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 116-D-10	1.03.02.02.05.10	116-D-10 Design and Remediation	French Drain	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 172). RL accepted on 9/19/05. - MA059		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 D Area	100-DR-1	Remediate Waste Site 130-D-1	1.03.02.02.05.11	130-D-1 Design and Remediation	Gasoline Storage Tank	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 174). RL accepted on 9/19/05. - MA061		In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 628-3	1.03.02.02.05.12	628-3 Design and Remediation	Burn Pit	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 176). RL accepted on 9/19/05. - MA063		In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 1607-D2:2	1.03.02.02.05.13	Remediate Waste Site 1607-D2:2	100 DR Area Tile Field	This was not in the RFP - Added per Contract Mod M007. - MA038		In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-30	1.03.02.02.05.14	100-D-30 Design and Remediation	Unplanned Release	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 171). RL accepted on 9/19/05. - MA058		Excav/Loadout/ Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-50:4 and 100-D-50:8	1.03.02.02.05.15	100 DDR Underground Piping Design and Remediation	Underground piping, includes 100-D-50	Only subsites 100-D-50:4 and 100-D-50:8 are additions at this time, added as remediation waste sites. RL accepted 9/19/05. - MA064A		In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-31	1.03.02.02.05.16	100 DDR Underground Piping Design and Remediation	Underground piping, includes 100-D-31	Also, Site 100-D-31 is a remediation waste site. RL accepted 9/19/05. - MA064B		100-D-31:11 & 100-D-31:12 Not in SPIF	All scope except 100-D-31:11 and 100-D-31:12 is included in SPIF. These two sites will be removed with the 183-D Building.
	100 D Area	100-DR-1	Remediate Waste Site 128-D-2	1.03.02.02.05.17	128-D-2 Burn Pit Area	128-D-2 Burn Pit Area	REA 064		In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-66	1.03.02.02.05.18	100-D-66 1904-DR Spillway, 116-DR-5 Outfall	100-D-66 1904-DR Spillway, 116-DR-5 Outfall	REA 070		In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 132-D-1	1.03.02.02.05.19	Remediate Waste Site - 132-D-1	132-D-1	REA 098		Excav/Loadout/ Closeout In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-50:6	1.03.02.02.05.20	100-D-50:6 183-DR Clearwell Pipelines	100-D-50:6 183-DR Clearwell Pipelines	REA 070		Excav/Loadout Closeout, Backfill In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-7	1.03.02.02.05.21	100-D-7 Undocumented Solid Waste Site	100-D-7 Undocumented Solid Waste Site	REA 070		In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-50:7	1.03.02.02.05.23	100-D-50:7 183 DR Headhouse Floor Drain	100-D-50:7 183 DR Headhouse Floor Drain	REA 064		Excav/Loadout In SPIF Closeout, Backfill & Reveg Not in SPIF	Interfering High Priority Chrome waste site 100-D-100.

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 D Area	100-DR-1	Remediate Waste Site 100-D-8	1.03.02.02.05.24	Remediate Waste Site - 100-D-8	100-D-8	REA 098		In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-65	1.03.02.02.05.25	100-D-65 1904-D Spillway, 116-D-5 Outfall Spillway	100-D-65 1904-D Spillway, 116-D-5 Outfall Spillway	REA 070		In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 1607-D5	1.03.02.02.05.26	1607-D5 Septic System	1607-D5 Septic System	REA 070		Excav/Loadout/ Closeout In SPIF Backfill & Reveg Not in SPIF	Interfering Waste Site 100-D-84:2 currently in design only.
	100 D Area	100-DR-1	Remediate Waste Site 100-D-50:9	1.03.02.02.05.28	100-D-50:9 1607-DR3 Sanitary Sewer Pipelines	100-D-50:9 1607-DR3 Sanitary Sewer Pipelines	REA 064		Excav/Loadout/Closeout, Backfill In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-2	Remediate Waste Site 100-D-58	1.03.02.03.05.01	Remediate Waste Site - 100-D-58	100 DR Area On-Site Sewage System	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Active 100-D Sewage System.
	100 D Area	100-DR-2	Remediate Waste Site 116-D-8	1.03.02.03.05.02	Remediate Waste Site - 116-D-8	Cask Storage Pad	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area	100-DR-2	Remediate Waste Site 100-D-15	1.03.02.03.05.04	100-D-15 Design and Remediation	Dumping Area	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 170). RL accepted on 9/19/05. - MA057		In SPIF	
	100 D Area	100-DR-2	Remediate Waste Site 116-DR-10	1.03.02.03.05.05	116-DR-10 Design and Remediation	Fuel Storage Discharge Pond	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD 173). RL accepted on 9/19/05. - MA060		In SPIF	
	100 D Area	100-DR-2	Remediate Waste Site 600-30	1.03.02.03.05.06	600-30 Design and Remediation	Dumping Area	In the RFP as confirmatory sampling; sampling complete and remediation required. (Delete confirmatory sampling site scope - Deletions Item MD175). RL accepted on 9/19/05. - MA062		In SPIF	
	100 D Area	100-DR-2	Remediate Waste Site 100-D-28:1	1.03.02.03.05.07	100 D-28:1 Remediation Waste Site	Septic Tank System/Sewage Disposal	In RFP as confirmatory sampling; sampling complete and remediation required on 100-D-28:1. (Related to Deletions Item MD79). RL accepted on 9/19/05. - MA148		Excav/Loadout Closeout & Backfill In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-2	Remediate Waste Site 100-D-13	1.03.02.03.05.08	Remediate Waste Site 100-D-13	Septic Tank System/Sewage Disposal	Add Remediate waste site. RL accepted on 9/19/05. (was MD126a from delete sheet). - MA151		In SPIF	
	100 D Area	100-DR-2	Remediate Waste Site 116-DR-8	1.03.02.03.05.09	Remediate Waste Site 116-DR-8	Seal Pit Crib	Add Remediate waste site. RL accepted on 9/19/05. (was 130a from delete sheet). - MA152		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 D Area	100-DR-2	Remediate Waste Site 1607-D1	1.03.02.03.05.12	1607-D1 Septic System	1607-D1 Septic System	REA 070		Excav/Loadout/ Closeout/Backfill In SPIF Reveg Not in SPIF	
Waste Site Remediation (REAs)										
	100 D Area	100-DR-1	Remediate Waste Site 100-D-50:2	1.03.02.02.05.22	Remediate Waste Site - 100-D-50:2	Remediate Waste Site - 100-D-50:2	REA 047 adjustment deducts 100-D-50:2 less actual costs		In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-50:3	1.03.02.02.05.27	Remediate Waste Site - 100-D-50:3	Remediate Waste Site - 100-D-50:3	REA 047		In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-50:1	1.03.02.02.05.29	Remediate Waste Site - 100-D-50:1	100-D-50:1	REA 115		Not In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-73	1.03.02.02.05.30	Remediate Waste Site - 100-D-73	100-D-73	REA 115		Not In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-76	1.03.02.02.05.31	Remediate Waste Site - 100-D-76	100-D-76	REA 115		Not In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-104	1.03.02.02.05.32	Remediate Waste Site - 100-D-104	100-D-104	REA 115		Not In SPIF	
	100 D Area	100-DR-1	Fld. Rem.-Waste Sites 100-D-80:2	1.03.02.02.05.33	Fld. Rem.-Waste Sites - 100-D-80:2	Waste Sites - 100-D-80:2	REA 133		Not In SPIF	
	100 D Area	100-DR-1	Fld. Rem.-Waste Sites 100-D-81	1.03.02.02.05.34	Fld. Rem.-Waste Sites - 100-D-81	Waste Sites - 100-D-81	REA 133		Not In SPIF	
	100 D Area	100-DR-2	Remediate Waste Site 100-D-14	1.03.02.03.05.10	Remediate Waste Site - 100-D-14	Remediate Waste Site - 100-D-14	REA 047		In SPIF	
	100 D Area	100-DR-2	Remediate Waste Site 100-D-100	1.03.02.03.05.13	Remediate Waste Site - 100-D-100	100-D Area RTD for High Priority Chromium Sites and Miscellaneous Sites	REA 115		Not In SPIF	
	100 D Area	100-DR-2	Remediate Waste Site 100-D-100	1.03.02.03.05.13	Remediate Waste Site - 100-D-100	100-D-100 Tier 3 Power Line Design and Ground Water Well Decommissioning/Replacement	REA 184		Not In SPIF	
	100 D Area	100-DR-2	Remediate Waste Site 100-D-100	1.03.02.03.05.13	Remediate Waste Site - 100-D-100	Remediation of 100-D-100 Tier 3	REA 167		Not In SPIF	
	100 D Area	100-DR-2	Remediate Waste Site 100-D-62	1.03.02.03.05.14	Remediate Waste Site - 100-D-62	100-D-62	REA 115		Excavation In SPIF Loadout/ Closeout/Backfill /Reveg Not in SPIF	
	100 D Area	100-DR-2	Remediate Waste Site 100-D-77	1.03.02.03.05.15	Remediate Waste Site - 100-D-77	100-D-77	REA 115		Not In SPIF	
	100 D Area	100-DR-2	Remediate Waste Site 100-D-78	1.03.02.03.05.16	Remediate Waste Site - 100-D-78	100-D-78	REA 115		Not In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 D Area	100-DR-1	Remediate Waste Site 100-D-71	1.03.02.02.05.36	Remediate Waste Site - 100-D-71	100-D-71	REA 191		Not In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-72	1.03.02.02.05.37	Remediate Waste Site - 100-D-72	100-D-72	REA 191		Not In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-83:1	1.03.02.02.05.39	Remediate Waste Site - 100-D-83:1	100-D-83:1	REA 191		Not In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-83:2	1.03.02.02.05.40	Remediate Waste Site - 100-D-83:2	100-D-83:2	REA 191		Not In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-83:3	1.03.02.02.05.41	Remediate Waste Site - 100-D-83:3	100-D-83:3	REA 191		Not In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-83:5	1.03.02.02.05.42	Remediate Waste Site - 100-D-83:5	100-D-83:5	REA 191		Not In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-84:2	1.03.02.02.05.43	Remediate Waste Site - 100-D-84:2	100-D-84:2	REA 191		Not In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-85:2	1.03.02.02.05.44	Remediate Waste Site - 100-D-85:2	100-D-85:2	REA 191		Not In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-86:1	1.03.02.02.05.45	Remediate Waste Site - 100-D-86:1	100-D-86:1	REA 191		Not In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-86:3	1.03.02.02.05.46	Remediate Waste Site - 100-D-86:3	100-D-86:3	REA 191		Not In SPIF	
	100 D Area	100-DR-1	Remediate Waste Site 100-D-97	1.03.02.02.05.48	Remediate Waste Site - 100-D-97	100-D-97	REA 191		Not In SPIF	
Burial Ground Remediation										
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-32	1.03.02.02.06.01	Remediate Burial Ground - 100-D-32	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/ Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-33	1.03.02.02.06.02	Remediate Burial Ground - 100-D-33	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-35	1.03.02.02.06.03	Remediate Burial Ground - 100-D-35	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/ Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-41	1.03.02.02.06.04	Remediate Burial Ground - 100-D-41	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area	100-DR-1	Remediate Burial Ground - 100-D-45	1.03.02.02.06.05	Remediate Burial Ground - 100-D-45	Solid Waste Burial Ground (Vertical Safety Rod Thimble Site)	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/ Closeout/Backfill In SPIF Reveg Not in SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 D Area	100-DR-1	Remediate Burial Ground - 126-D-2	1.03.02.02.06.06	Remediate Burial Ground - 126-D-2	Coal Pit (Inert/Demolition Landfill)	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA071. However subsequent to the initial MA, it was determined that there was no potential for SNF at this burial ground.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-2	Remediate Burial Ground - 100-D-40	1.03.02.03.06.01	Remediate Burial Ground - 100-D-40	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area	100-DR-2	Remediate Burial Ground - 100-D-43	1.03.02.03.06.02	Remediate Burial Ground - 100-D-43	Solid Waste Burial Ground (Vertical Safety Rod Thimble Site)	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-2	Remediate Burial Ground - 100-D-47	1.03.02.03.06.03	Remediate Burial Ground - 100-D-47	Solid Waste Burial Ground	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-1	1.03.02.03.06.04	Remediate Burial Ground - 118-D-1	Burial Ground #1	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA068		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-2	1.03.02.03.06.05	Remediate Burial Ground - 118-D-2	Burial Ground #2	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA069		In SPIF	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-3	1.03.02.03.06.06	Remediate Burial Ground - 118-D-3	Burial Ground #3	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA070		In SPIF	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-4	1.03.02.03.06.07	Remediate Burial Ground - 118-D-4	Solid Waste Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA072		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-D-5	1.03.02.03.06.08	Remediate Burial Ground - 118-D-5	Solid Waste Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA073		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-2	Remediate Burial Ground - 118-DR-1	1.03.02.03.06.09	Remediate Burial Ground - 118-DR-1	Gas Loop Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA074. Subsequent to the initial MA, it was determined that there was no potential for SNF at this burial ground.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 D Area	100-DR-2	Remediate Burial Ground - 126-DR-1	1.03.02.03.06.10	Remediate Burial Ground - 126-DR-1	Clearwell Tank Pit (Inert/Demolition Landfill)	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
			Fld. Rem.-100 D Non Site Specific Support	1.03.02.75.25.01/ 1.03.02.75.28.01	Fld. Rem.-100 D Non Site Specific Support	Non Site Specific Support	Includes ARRA and REA Nos. 025, 041, 047, 064, 070, 098, 115, 133 and 191.		Post October 2013 Not in SPIF	100-D NSSS. Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
D⁴ - Buildings										
	100 D Area		D4 Building - 151D	1.01.01.02.07.01	D4 Building - 151D	Primary Substation	No planning activities currently ongoing; will be required in the future.		Not In SPIF	Work with the 183D Water Filter Plant (one mobilization).
	100 D Area		D4 Building - 190DR (See Also WS 100-D-60)	1.01.01.02.07.04	D4 Building - 190DR (includes Waste Site 100-D-60)	Main Pump house	Partial deletion, demobilization remains. RL accepted on 9/13/05. - MD005		In SPIF	
	100 D Area		D4 Building - MO-200	1.01.01.02.07.05	D4 Building - MO-200	Mobile Office - SE of 105D	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area		D4 Building - MO-422	1.01.01.02.07.07	D4 Building - MO-422	Mobile Office - Field Trailer at 100DR	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area		D4 Building - MO-561	1.01.01.02.07.08	D4 Building - MO-561	Mobile Office - on D Avenue (N end of site)	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area		D4 Building - MO-829	1.01.01.02.07.10	D4 Building - MO-829	Mobile Office - at 190DR	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area		D4 Building - MO-889	1.01.01.02.07.11	D4 Building - MO-889	Mobile Office - Change Trailer SE of 105D	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area		D4 Building - MO-929	1.01.01.02.07.12	D4 Building - MO-929	Mobile Office E of 151D	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area		D4 Building - MO-999	1.01.01.02.07.13	D4 Building - MO-999	Mobile Office - Field Trailer, Pipeyard	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 D Area		D4 Building - MO-980	1.01.01.02.07.14	D4 Building - MO-980	Mobile Office SW of D Rx	This was not in RFP - Added per Contract Mod M007. - MA001		In SPIF	
	100 D Area		D4 Building - 183D	1.01.01.02.07.15	D4 Building - 183D	D4 Building - 183D	REA 056, adjusted to exclude one of two Clearwells and addition construct a bat habitat		Not in SPIF	Requirement to work demolition around the bat roosting season March through October. Scope Delayed.
D⁴ - Remaining Facilities										
	100 D Area		D4 1902D Water Tower	1.01.01.02.08.01	D4 1902D Water Tower	Water Tower	REA 052		In SPIF	
D⁴ - Retention Basins										

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
	100 D Area		D4 Retention Basin - 188D	1.01.01.02.10.02	D4 Retention Basin - 188D	Ash Disposal Basin	No planning activities currently ongoing; will be required in the future. Keep ACWP portion of Transition/Final Closure		Plan & Doc/D&D/Demo-AG, Demo-BG, Loadout In-SPIF Closeout Not in SPIF	Additional Actions may be required based on the Decisions of the Final ROD.	
	100 D Area		D4 Retention Basin - 1904D	1.01.01.02.10.03	D4 Retention Basin - 1904D	Outfall Structure/Process Sewers Discharge Chamber	No planning activities currently ongoing; will be required in the future.		In SPIF		
100 F Area											
100 F Area Design											
	100 F Area		Fld. Rem.-100 F Area Design	1.03.03.04.01.01	Design	Design	Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169.		In SPIF		
	100 F Area		Fld. Rem.-100 F Area Design	1.03.03.04.01.02	F Area Failed Confirmatory Sites Design (2)	Design	REA 146		In SPIF		
	100 F Area		ARRA Fld. Rem.-100 F Area Design	1.03.03.04.02.01	Design	Design	ARRA Phases 2 and 3		In SPIF		
Confirmatory Sampling Sites											
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-31	1.03.03.01.03.05	Confirmatory Sampling Site - 100-F-31	Sanitary Sewer System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (backfill and revegetation to go) - MI038		In SPIF		
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-33	1.03.03.01.03.06	Confirmatory Sampling Site - 100-F-33	146-F Aquatic Biology Fish Ponds	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI039		In SPIF		
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-36	1.03.03.01.03.08	Confirmatory Sampling Site - 100-F-36	108-F Chemical Pump house/Biological Laboratory	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI040		In SPIF		

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 F Area	100-FR-1	Confirmatory Sampling Site - 126-F-2	1.03.03.01.03.14	Confirmatory Sampling Site - 126-F-2	183-F Clearwells	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI041		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 128-F-2	1.03.03.01.03.15	Confirmatory Sampling Site - 128-F-2	100-F Burn Pit	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI042		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 132-F-1	1.03.03.01.03.16	Confirmatory Sampling Site - 132-F-1	Chronic Feeding Barn	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI043		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 141-C	1.03.03.01.03.17	Confirmatory Sampling Site - 141-C	Large Animal Barn and Biology Lab (Hog Barn)	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI044		In SPIF	
	100 F Area	100-FR-2	Confirmatory Sampling Site - 1607-F1	1.03.03.01.03.18	Confirmatory Sampling Site - 1607-F1	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI045		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F3	1.03.03.01.03.19	Confirmatory Sampling Site - 1607-F3	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI046		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F4	1.03.03.01.03.20	Confirmatory Sampling Site - 1607-F4	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI047		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F5	1.03.03.01.03.21	Confirmatory Sampling Site - 1607-F5	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI048		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 1607-F7	1.03.03.01.03.22	Confirmatory Sampling Site - 1607-F7	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI049		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 182-F	1.03.03.01.03.23	Confirmatory Sampling Site - 182-F	Reservoir	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI050		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-42	1.03.03.01.03.24	100-F-42 Confirmatory Sampling Site	Spillway Associated with 116-F-8 Outfall	This was not in the RFP and is included in an ERC subcontract that was recently awarded - MI036		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-43	1.03.03.01.03.25	100-F-43 Confirmatory Sampling Site	Spillway Associated with 116-F-16 Outfall	This was not in the RFP and is included in an ERC subcontract that was recently awarded - MI037		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-44, Miscellaneous Pipelines - Sewers	1.03.03.01.03.26	Confirmatory Sampling Site - 100-F-44, Miscellaneous Pipelines - Sewers	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA 008-R1		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-41, Service Water Pipelines	1.03.03.01.03.27	Confirmatory Sampling Site - 100-F-41, Service Water Pipelines	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA 008-R1		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-45, Buried River Effluent Pipelines	1.03.03.01.03.28	Confirmatory Sampling Site - 100-F-45, Buried River Effluent Pipelines	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA 008-R1		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-46, 119-F Stack Samplg Bldg Fr Drain	1.03.03.01.03.29	Confirmatory Sampling Site - 100-F-46, 119-F Stack Samplg Bldg Fr Drain	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA 008-R1		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-55, 1607-F Contaminated Ash Layer	1.03.03.01.03.30	Confirmatory Sampling Site - 100-F-55, 1607-F Contaminated Ash Layer	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA 008-R1		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-47, 151-F Substation	1.03.03.01.03.31	Confirmatory Sampling Site - 100-F-47, 151-F Substation	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA 008-R1		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-48, 184-F Coal Pit Debris	1.03.03.01.03.33	Confirmatory Sampling Site - 100-F-48, 184-F Coal Pit Debris	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA 008-R1		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-49, 1716-F Maintenance Garage Lub Pit	1.03.03.01.03.35	Confirmatory Sampling Site - 100-F-49, 1716-F Maintenance Garage Lub Pit	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA 008-R1		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-50, 100-F Railroad French Drain	1.03.03.01.03.36	Confirmatory Sampling Site - 100-F-50, 100-F Railroad French Drain	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA 008-R1		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-51, 146-F Fish Laboratory Soil	1.03.03.01.03.37	Confirmatory Sampling Site - 100-F-51, 146-F Fish Laboratory Soil	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA 008-R1		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-52, 146-FR Radioecology/Aqua Lab Soil	1.03.03.01.03.38	Confirmatory Sampling Site - 100-F-52, 146-FR Radioecology/Aqua Lab Soil	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA 008-R1		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-53, 108-F Septic System	1.03.03.01.03.39	Confirmatory Sampling Site - 100-F-53, 108-F Septic System	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA 008-R1		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-54, 190-F Animal Farm Pastures	1.03.03.01.03.40	Confirmatory Sampling Site - 100-F-54, 190-F Animal Farm Pastures	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA 008-R1		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-56, 100-F Surface Debris/Stains	1.03.03.01.03.41	Confirmatory Sampling Site - 100-F-56, 100-F Surface Debris/Stains	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA 008-R1		In SPIF	
	100 F Area	100-FR-1	Confirmatory Sampling Site - 100-F-57, 190-F Proc Water Pump Hse Debris	1.03.03.01.03.42	Confirmatory Sampling Site - 100-F-57, 190-F Proc Water Pump Hse Debris	REA-008 Rev 1: 100-F Area Confirmatory Orphan Sites	REA 008-R1		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 F Area		Confirmatory Sampling Site - 100-F-60	1.03.03.01.04.01	Confirmatory Sampling Site - 100-F-60	ARRA Phase 3 - Confirmatory Sampling Site - 100-F-60	ARRA Phase 3		In SPIF	
Liquid Waste Site Remediation										
	100 F Area	100-FR-1	Remediate Liquid Waste Site - 100-F-26	1.03.03.02.04.01	Remediate Liquid Waste Site - 100-F-26	100-F Water Treatment Facility Underground Pipelines	No planning activities currently ongoing; will be required in the future.		In SPIF	
Waste Site Remediation										
	100 F Area	100-FR-1	Remediate Waste Site 100-F-38	1.03.03.02.05.02	Remediate Waste Site - 100-F-38	Yellow Stained Soil Near Hydrant F-2	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 116-F-16	1.03.03.02.05.03	Remediate Waste Site - 116-F-16	PNNL Outfall	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 116-F-8 (inc WS 100-F-39)	1.03.03.02.05.04	Remediate Waste Site - 116-F-8 (includes Waste Site 100-F-39)	1904-F Outfall Structure	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-39 (included in 116-F-8)	1.03.03.02.05.04	Remediate Waste Site - 100-F-39 (Costs included in Remediate Waste Site 116-F-8)	1904-F Outfall Structure	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Any action required for the river pipelines has been deferred to the final ROD.
	100 F Area	100-FR-1	Remediate Waste Site 118-F-8	1.03.03.02.05.05	Remediate Waste Site - 118-F-8	105-F Reactor Building	Reactor FSB Contaminated Excavation of Side Slopes deferred to RA. Not in the RFP. 4 subsites. 3 are complete. 4th site (soil) requires RA and is not started. RL accepted on 9/13/05. - MA094		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 126-F-1	1.03.03.02.05.06	126-F-1 Remediation Waste Site	184-F Powerhouse Ash Pit	This was not in the RFP, but is included in an recently awarded ERC subcontract - MI034		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 116-F-15	1.03.03.02.05.07	116-F-15 Remediation Waste Site	108-F Radiation Crib	This was not in the RFP, but is included in an recently awarded ERC subcontract (excavation, loadout, backfill, and revegetation to go) - MI035		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-31	1.03.03.02.05.08	100-F-31 Design and Remediation	Sanitary Sewer System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (backfill, closeout sampling and revegetation to go) - MI038		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 F Area	100-FR-1	Remediate Waste Site 100-F-33	1.03.03.02.05.09	100-F-33 Design and Remediation	146-F Aquatic Biology Fish Ponds	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI039		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-36	1.03.03.02.05.10	100-F-36 Design and Remediation	108 Chemical Pump House/Biological Laboratory	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI040		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 126-F-2	1.03.03.02.05.11	126-F-2 Design and Remediation	183-F Clearwells	This was not in the RFP - Added per Contract Mod M007. In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI041		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 128-F-2	1.03.03.02.05.12	128-F-2 Design and Remediation	100-F Burn Pit	This was not in the RFP - Added per Contract Mod M007. In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI042		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 132-F-1	1.03.03.02.05.13	132-F-1 Design and Remediation	Chronic Feeding Barn	This was not in the RFP. RL accepted on 9/19/05. (No budget needed). In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI043		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 141-C	1.03.03.02.05.14	141-C Design and Remediation	Large Animal Barn and Biology Lab – Hog Barn	This was not in the RFP. RL accepted on 9/19/05. In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI044		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 F Area	100-FR-1	Remediate Waste Site 1607-F3	1.03.03.02.05.15	1607-F3 Design and Remediation	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI046		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 1607-F4	1.03.03.02.05.16	1607-F4 Design and Remediation	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI047		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 1607-F5	1.03.03.02.05.17	1607-F5 Design and Remediation	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI048		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 1607-F7	1.03.03.02.05.18	1607-F7 Design and Remediation	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI049		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 182-F	1.03.03.02.05.19	182-F Design and Remediation	Reservoir	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in an recently awarded ERC subcontract, remediation ongoing (loadout, backfill, and revegetation to go) - MI050; Also now includes REA 103		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-26:4	1.03.03.02.05.20	Remediate Waste Site - 100-F-26:4	100-F-26:4	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.01		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-26:7	1.03.03.02.05.21	Remediate Waste Site - 100-F-26:7	100-F-26:7	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.02		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-44:8	1.03.03.02.05.22	Remediate Waste Site - 100-F-44:8	100-F-44:8	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.03		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-44:9	1.03.03.02.05.23	Remediate Waste Site - 100-F-44:9	100-F-44:9	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.04		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 F Area	100-FR-1	Remediate Waste Site 100-F-45	1.03.03.02.05.24	Remediate Waste Site - 100-F-45	100-F-45	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.05		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-47	1.03.03.02.05.25	Remediate Waste Site - 100-F-47	100-F-47	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.06		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-48	1.03.03.02.05.26	Remediate Waste Site - 100-F-48	100-F-48	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.07		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-49	1.03.03.02.05.27	Remediate Waste Site - 100-F-49	100-F-49	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.08		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-51	1.03.03.02.05.28	Remediate Waste Site - 100-F-51	100-F-51	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.09		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-55	1.03.03.02.05.29	Remediate Waste Site - 100-F-55	100-F-55	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.10		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-56	1.03.03.02.05.30	Remediate Waste Site - 100-F-56	100-F-56	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.11		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-57	1.03.03.02.05.31	Remediate Waste Site - 100-F-57	100-F-57	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.12		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-58	1.03.03.02.05.32	Remediate Waste Site - 100-F-58	100-F-58	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.13		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-8	1.03.03.02.05.33	Remediate Waste Site - 100-F-8	100-F-8	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.14		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-60	1.03.03.02.05.34	Remediate Waste Site - 100-F-60	100-F-60	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.15		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-61	1.03.03.02.05.35	Remediate Waste Site - 100-F-61	100-F-61	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.16		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-62	1.03.03.02.05.36	Remediate Waste Site - 100-F-62	100-F-62	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.17		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-63	1.03.03.02.05.37	Remediate Waste Site - 100-F-63	100-F-63	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.18		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-64	1.03.03.02.05.38	Remediate Waste Site - 100-F-64	100-F-64	REA 146		Not In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 F Area	100-FR-1	Remediate Waste Site 100-F-65	1.03.03.02.05.39	Remediate Waste Site - 100-F-65	100-F-65	REA 146		Not In SPIF	
	100 F Area	100-FR-2	Remediate Waste Site 120-F-1	1.03.03.03.05.01	Remediate Waste Site - 120-F-1	Glass Dump	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 F Area	100-FR-2	Remediate Waste Site 128-F-3	1.03.03.03.05.02	Remediate Waste Site - 128-F-3	PNNL Burn Pit	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 F Area	100-FR-2	Remediate Waste Site 1607-F1	1.03.03.03.05.03	Remediate Waste Site - 1607-F1	Septic Tank System	In the RFP as confirmatory sampling; was not in the RFP as a remediation site; but is included in a recently awarded ERC subcontract, remediation ongoing (excavation, loadout, backfill, and revegetation to go) - MI045		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 600-351	1.03.03.03.05.04	Remediate Waste Site - 600-351	600-351	REA 103. Split scope between ARRA/Base. Also see WBS 1.03.03.02.07.19		In SPIF	
Waste Site Remediation										
	100 F Area	100-FR-1	Remediate Waste Site 100-F-26:4	1.03.03.02.07.01	Remediate Waste Site - 100-F-26:4	Remediate Waste Site - 100-F-26:4	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.20		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-26:7	1.03.03.02.07.02	Remediate Waste Site - 100-F-26:7	Remediate Waste Site - 100-F-26:7	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.21		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-44:8	1.03.03.02.07.03	Remediate Waste Site - 100-F-44:8	Remediate Waste Site - 100-F-44:8	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.22		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-44:9	1.03.03.02.07.04	Remediate Waste Site - 100-F-44:9	Remediate Waste Site - 100-F-44:9	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.23		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-45	1.03.03.02.07.05	Remediate Waste Site - 100-F-45	Remediate Waste Site - 100-F-45	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.24		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-47	1.03.03.02.07.06	Remediate Waste Site - 100-F-47	Remediate Waste Site - 100-F-47	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.25		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-48	1.03.03.02.07.07	Remediate Waste Site - 100-F-48	Remediate Waste Site - 100-F-48	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.26		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-49	1.03.03.02.07.08	Remediate Waste Site - 100-F-49	Remediate Waste Site - 100-F-49	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.27		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 F Area	100-FR-1	Remediate Waste Site 100-F-51	1.03.03.02.07.09	Remediate Waste Site - 100-F-51	Remediate Waste Site - 100-F-51	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.28		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-55	1.03.03.02.07.10	Remediate Waste Site - 100-F-55	Remediate Waste Site - 100-F-55	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.29		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-56	1.03.03.02.07.11	Remediate Waste Site - 100-F-56	Remediate Waste Site - 100-F-56	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.30		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-57	1.03.03.02.07.12	Remediate Waste Site - 100-F-57	Remediate Waste Site - 100-F-57	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.31		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-58	1.03.03.02.07.13	Remediate Waste Site - 100-F-58	Remediate Waste Site - 100-F-58	ARRA Phase 2. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.32		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-8	1.03.03.02.07.14	Remediate Waste Site - 100-F-8	Remediate Waste Site - 100-F-8	ARRA Phase 3. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.33		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-60	1.03.03.02.07.15	Remediate Waste Site - 100-F-60	Remediate Waste Site - 100-F-60	ARRA Phase 3. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.34		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-61	1.03.03.02.07.16	Remediate Waste Site - 100-F-61	Remediate Waste Site - 100-F-61	ARRA Phase 3. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.35		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-62	1.03.03.02.07.17	Remediate Waste Site - 100-F-62	Remediate Waste Site - 100-F-62	ARRA Phase 3. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.36		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 100-F-63	1.03.03.02.07.18	Remediate Waste Site - 100-F-63	Remediate Waste Site - 100-F-63	ARRA Phase 3. Split scope between ARRA/Base. Also see WBS 1.03.03.02.05.37		In SPIF	
	100 F Area	100-FR-1	Remediate Waste Site 600-351	1.03.03.02.07.19	Remediate Waste Site - 600-351	Remediate Waste Site - 600-351	ARRA Phase 3. Split scope between ARRA/Base. Also see WBS 1.03.03.03.05.04		In SPIF	
Burial Ground Remediation										
	100 F Area	100-FR-2	Remediate Burial Ground - 100-F-20	1.03.03.03.06.01	Remediate Burial Ground - 100-F-20	PNNL Parallel Pits	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-1	1.03.03.03.06.02	Remediate Burial Ground - 118-F-1	Minor Construction Burial Ground #2	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA075		In SPIF	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-2	1.03.03.03.06.03	Remediate Burial Ground - 118-F-2	Solid Waste Burial Ground #1	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA076		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-3	1.03.03.03.06.04	Remediate Burial Ground - 118-F-3	Minor Construction Burial Ground #1	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA077. Subsequent to the initial MD, it was determined that there was no potential for SNF at this burial ground.		In SPIF	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-5	1.03.03.03.06.05	Remediate Burial Ground - 118-F-5	PNNL Sawdust Pit	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA078. Subsequent to the initial MD, it was determined that there was no potential for SNF at this burial ground.		In SPIF	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-6	1.03.03.03.06.06	Remediate Burial Ground - 118-F-6	PNNL Solid Waste Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA079. Subsequent to the initial MD, it was determined that there was no potential for SNF at this burial ground.		In SPIF	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-7	1.03.03.03.06.07	Remediate Burial Ground - 118-F-7	100-F Misc. Hardware Storage Vault	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA080		In SPIF	
	100 F Area	100-FR-2	Remediate Burial Ground - 118-F-9	1.03.03.03.06.08	Remediate Burial Ground - 118-F-9	PNNL Radiation Site	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA081. Subsequent to the initial MD, it was determined that there was no potential for SNF at this burial ground.		In SPIF	
Fld. Rem.-100 F Non Site Specific Suppo			Fld. Rem.-100 F Non Site Specific Support	1.03.03.75.25.01/ 1.03.03.75.26.01	Fld. Rem.-100 F Non Site Specific Support	Non Site Specific Support	Includes REA Nos. 103, 146 and ARRA.		Post October 2013 Not in SPIF	100-F NSSF. Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
D⁴ - Buildings										
	100 F Area		D4 Building - 183F	1.01.01.03.07.01	D4 Building - 183F	West Clearwell	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 F Area		D4 Building - MO-417	1.01.01.03.07.02	D4 Building - MO-417	Mobile office at 100 F	This was not in RFP - Added per Contract Mod M007. - MA019		In SPIF	
100 H Area										

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
Design										
	100 H Area	100-HR-2	Fld. Rem.-100 H Area Design	1.03.04.04.01.01	Design - D, H, F & K Area Remaining Sites	Remedial Design for Remaining Sites	No planning activities currently ongoing; will be required in the future. Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169.		In SPIF	
	100 H Area	100-HR-2	Fld. Rem.-100 H Area Design	1.03.04.04.01.02	Design - H Area	Design of 11 failed confirmatory sites & the remediation activities for 4 failed confirmatory waste sites	REA 059		In SPIF	
	100 H Area	100-HR-2	Fld. Rem.-100 H Area Design	1.03.04.04.01.02	Design - H Area	Remedial Design of seven 100-H area sites: 100-H-42, 100-H-43, 100-H-44, 100-H-46, 100-H-48, 100-H-51:2, and 100-H-52.	REA 062		In SPIF	
	100 H Area	100-HR-2	100-H Area Cultural Resource Reviews	1.03.04.04.01.02	Design - H Area	Cultural Resource Reviews for potential 100-H Area failed confirmatory sites	REA 136		In SPIF	
	100 H Area	100-HR	Design of 6 100-H Area Sites	1.03.04.04.01.02	Design - H Area	Design of 6 100-H Area Sites	REA 138		Not in SPIF	
Confirmatory Sampling Sites										
	100 H Area	100-HR-2	Confirmatory Sampling Site - 100-H-28	1.03.04.01.03.01	Confirmatory Sampling Site - 100-H-28 (Costs included in Remediate Waste Site - 100-H Misc Piping)	100 H - Misc. Piping	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-10	1.03.04.01.03.02	Confirmatory Sampling Site - 100-H-10	French Drain D	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-3	1.03.04.01.03.03	Confirmatory Sampling Site - 100-H-3	Garage Fuel Tank Site	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-4	1.03.04.01.03.04	Confirmatory Sampling Site - 100-H-4	1717-H Hot Shop, French Drain and Contaminated Storage Unit	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-7	1.03.04.01.03.05	Confirmatory Sampling Site - 100-H-7	French Drain A	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-8	1.03.04.01.03.06	Confirmatory Sampling Site - 100-H-8	French Drain B	No planning activities currently ongoing; will be required in the future.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-9	1.03.04.01.03.07	Confirmatory Sampling Site - 100-H-9	French Drain C	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 116-H-4	1.03.04.01.03.08	Confirmatory Sampling Site - 116-H-4	Pluto Crib	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 126-H-2	1.03.04.01.03.09	Confirmatory Sampling Site - 126-H-2	183-H Clearwells/Disposal Pit	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 128-H-1	1.03.04.01.03.10	Confirmatory Sampling Site - 128-H-1	100-H Burning Pit #1	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 128-H-2	1.03.04.01.03.11	Confirmatory Sampling Site - 128-H-2	100-H Burning Ground #2	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 128-H-3	1.03.04.01.03.12	Confirmatory Sampling Site - 128-H-3	100-H Burning Ground #3	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 132-H-1	1.03.04.01.03.13	Confirmatory Sampling Site - 132-H-1	Reactor Exhaust Stack Burial Site	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 132-H-2	1.03.04.01.03.14	Confirmatory Sampling Site - 132-H-2	117-H Filter Building Site	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 132-H-3	1.03.04.01.03.15	Confirmatory Sampling Site - 132-H-3	Waste Water Pumping Station Site	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 1607-H1	1.03.04.01.03.16	Confirmatory Sampling Site - 1607-H1	Septic Tank System	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 1607-H3	1.03.04.01.03.17	Confirmatory Sampling Site - 1607-H3	Septic Tank System	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-2	Confirmatory Sampling Site - 600-151	1.03.04.01.03.18	Confirmatory Sampling Site - 600-151	Dumping Area	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-36	1.03.04.01.03.19	100-H-36 Confirmatory Sampling Site	Spillway Associated with 116-H-5 Outfall	This was not in the RFP. RL accepted on 9/19/05. - MA053		In SPIF	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-39	1.03.04.01.03.20	Confirmatory Sampling Site - 100-H-39	Possible Thimble Pit Location	REA 045		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-40	1.03.04.01.03.21	Confirmatory Sampling Site - 100-H-40	Disposal Pit	REA 045		In SPIF		
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-41	1.03.04.01.03.22	Confirmatory Sampling Site - 100-H-41	Contaminated Area	REA 045		In SPIF		
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-42	1.03.04.01.03.23	Confirmatory Sampling Site - 100-H-42	1906-H Drainage Lift Station	REA 045		In SPIF		
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-43	1.03.04.01.03.24	Confirmatory Sampling Site - 100-H-43	Maintenance Garage, Repair Shop	REA 045		In SPIF		
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-44	1.03.04.01.03.25	Confirmatory Sampling Site - 100-H-44	183-H Neutralization Pit	REA 045		In SPIF		
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-45	1.03.04.01.03.26	Confirmatory Sampling Site - 100-H-45	1717-H UST, Underground Propane Tank, H-015	REA 045		In SPIF		
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-46	1.03.04.01.03.27	Confirmatory Sampling Site - 100-H-46	100-G Potential Contaminated Soil	REA 045		In SPIF		
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-47	1.03.04.01.03.28	Confirmatory Sampling Site - 100-H-47	Geophysical Anomaly	REA 045		In SPIF		
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-48	1.03.04.01.03.29	Confirmatory Sampling Site - 100-H-48	Underground Fuel Oil Tanks Associated Piping	REA 045		In SPIF		
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-49	1.03.04.01.03.30	Confirmatory Sampling Site - 100-H-49	Potentially Contaminated French Drains	REA 045		In SPIF		
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-50	1.03.04.01.03.31	Confirmatory Sampling Site - 100-H-50	Steam Condensate French Drains	REA 045		In SPIF		
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-51	1.03.04.01.03.32	Confirmatory Sampling Site - 100-H-51	Misc Pipeline Segments in 100-H Area	REA 045		In SPIF		
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-52	1.03.04.01.03.33	Confirmatory Sampling Site - 100-H-52	184-HA Septic Drain Field and Associated Piping	REA 045		In SPIF		
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-53	1.03.04.01.03.34	Confirmatory Sampling Site - 100-H-53	Carbon Steel Pipe in River Bank	REA 045		In SPIF		

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-35	1.03.04.01.03.35	Confirmatory Sampling Site - 100-H-35	GPERS 100-H Shoreline Survey Unplanned Release	REA 045		In SPIF	
	100 H Area	100-HR-1	Confirmatory Sampling Site - 100-H-55	1.03.04.01.03.36	Confirmatory Sampling Site - 100-H-55	Cast Iron Pipe	REA 045		In SPIF	
Liquid Waste Site Remediation										
	100 H Area	100-HR-1	Remediate Liq Waste Site - 100-H-11	1.03.04.02.04.01	Remediate Liquid Waste Site - 100-H-11	Expansion Box French Drain E	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 H Area	100-HR-1	Remediate Liq Waste Site - 100-H-12	1.03.04.02.04.02	Remediate Liquid Waste Site - 100-H-12	Expansion Box French Drain F, and Shielding Lead	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-1	Remediate Liq Waste Site - 100-H-13	1.03.04.02.04.03	Remediate Liquid Waste Site - 100-H-13	French Drain G	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-1	Remediate Liquid Waste Site - 116-H-9	1.03.04.02.04.04	Remediate Liquid Waste Site - 116-H-9	Seal Pit Water Crib	No planning activities currently ongoing; will be required in the future. Includes REA 154		Excav/Loadout/Backfill Closeout In SPIF Reveg Not in SPIF	
Waste Site Remediation										
	100 H Area	100-HR-1	Remediate Waste Site 100-H-14	1.03.04.02.05.01	Remediate Waste Site - 100-H-14	3 former equipment decontamination areas near 105H	3 former decontaminate areas were added to 100-H-14. This expanded scope was not in the RFP. RL accepted on 9/13/05. - MA116		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 H Area	100-HR-1	Remediate Waste Site 100-H-31	1.03.04.02.05.02	Remediate Waste Site - 100-H-31	PCB in Soil, North side of 105-H	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 H Area	100-HR-1	Remediate Waste Site 116-H-5	1.03.04.02.05.03	Remediate Waste Site - 116-H-5	Outfall Structure	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout In SPIF Backfill/Reveg Not in SPIF	Interfering Waste Site 100-H-42.
	100 H Area	100-HR-1	Remediate Waste Site 118-H-6	1.03.04.02.05.04	Remediate Waste Site - 118-H-6	105-H Reactor Building	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.		In SPIF	
	100 H Area	100-HR-1	Remediate Waste Site 100H Mud Dauber Nest Cntm	1.03.04.02.05.05	Remediate Waste Site - 100H Mud Dauber Nest Cntm	100H Mud Dauber Nest Cntm	Not in RFP. Added as new waste site. - MA006		In SPIF	
	100 H Area	100-HR-1	Remediate Waste Site 126-H-2	1.03.04.02.05.06	Remediate Waste Site - 126-H-2	126-H-2	REA 059		Excav/Loadout, Closeout, & Backfill In SPIF Reveg Not in SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 H Area	100-HR-1	Remediate Waste Site 1607-H3	1.03.04.02.05.07	Remediate Waste Site - 1607-H3	1607-H3	REA 059		In SPIF	
	100 H Area	100-HR-1	Remediate Waste Site 100-H-3	1.03.04.02.05.08	Remediate Waste Site - 100-H-3	1716-H Garage Fuel Tank Site	REA 061		Excav/Loadout/Backfill Closeout In SPIF Reveg Not in SPIF	
	100 H Area	100-HR-1	Remediate Waste Site 100-H-4	1.03.04.02.05.09	Remediate Waste Site - 100-H-4	1717-H Hot Shop, French Drain, and Contaminated Storage Unit	REA 061		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 H Area	100-HR-1	Remediate Waste Site 132-H-3	1.03.04.02.05.10	Remediate Waste Site - 132-H-3	132-H-3	REA 099		In SPIF	
	100 H Area	100-HR-2	Remediate Waste Site 100-H-34 (Bldg 183-H)	1.03.04.03.05.01	Remediate Waste Site - 100-H-34 (Costs included with D4 183-H)	100-H River Effluent Pipelines	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Any action required for the river pipelines has been deferred to the final ROD.
	100 H Area	100-HR-2	Remediate Waste Site 600-152	1.03.04.03.05.02	Remediate Waste Site - 600-152	Military Septic Tank	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 H Area	100-HR-2	Remediate Waste Site 100-H-33	1.03.04.03.05.03	100-H-33 Remediation Waste Site	Solar Evaporation Basins	This was not in the RFP - Added per Contract Mod M007. - MA039		In SPIF	Remediation is complete and any further actions are deferred to final ROD.
	100 H Area	100-HR-2	Remediate Waste Site 128-H-1	1.03.04.03.05.04	Remediate Waste Site - 128-H-1	100-H Burning Pit, 100-H Burning Pit No. 1	REA 060		In SPIF	
	100 H Area	100-HR-2	Remediate Waste Site 1607-H1	1.03.04.03.05.05	Remediate Waste Site - 1607-H1	1607-H1	REA 059		Excav/Loadout/ Closeout In SPIF Backfill/Reveg Not in SPIF	Interfering Waste Site 100-H-28:4
	100 H Area	100-HR-2	Remediate Waste Site 600-151	1.03.04.03.05.06	Remediate Waste Site - 600-151	600-151	REA 059		In SPIF	
Waste Site Remediation (REAs)										
	100 H Area	100-HR-1	Remediate Waste Site 100-H-28:2	1.03.04.02.05.11	Remediate Waste Site - 100-H-28:2	100-H-28:2	REA 126		Not in SPIF	
	100 H Area	100-HR-1	Remediate Waste Site 100-H-28:4	1.03.04.02.05.13	Remediate Waste Site - 100-H-28:4	100-H-28:4	REA 126		Not in SPIF	
	100 H Area	100-HR-1	Remediate Waste Site 100-H-28:3	1.03.04.02.05.12	Remediate Waste Site - 100-H-28:3	100-H-28:3	REA 138		Not in SPIF	
	100 H Area	100-HR-1	Remediate Waste Site 100-H-28:5	1.03.04.02.05.14	Remediate Waste Site - 100-H-28:5	100-H-28:5	REA 138		Not in SPIF	
	100 H Area	100-HR-1	Remediate Waste Site 100-H-42	1.03.04.02.05.15	Remediate Waste Site - 100-H-42	100-H-42	REA 138		Not in SPIF	
	100 H Area	100-HR-1	Remediate Waste Site 100-H-43	1.03.04.02.05.16	Remediate Waste Site - 100-H-43	100-H-43	REA 138		Not in SPIF	
	100 H Area	100-HR-1	Remediate Waste Site 100-H-44	1.03.04.02.05.17	Remediate Waste Site - 100-H-44	100-H-44	REA 138		Not in SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 H Area	100-HR-1	Remediate Waste Site 100-H-46	1.03.04.02.05.18	Remediate Waste Site - 100-H-46	100-H-46	REA 138		Not in SPIF	
	100 H Area	100-HR-1	Remediate Waste Site 100-H-48	1.03.04.02.05.19	Remediate Waste Site - 100-H-48	100-H-48	REA 138		Not in SPIF	
	100 H Area	100-HR-1	Remediate Waste Site 100-H-51:2	1.03.04.02.05.20	Remediate Waste Site - 100-H-51:2	100-H-51:2	REA 138		Not in SPIF	
	100 H Area	100-HR-1	Remediate Waste Site 100-H-52	1.03.04.02.05.21	Remediate Waste Site - 100-H-52	100-H-52	REA 138		Not in SPIF	
Burial Ground Remediation										
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-1	1.03.04.03.06.01	Remediate Burial Ground - 118-H-1	Burial Ground #1	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA082		In SPIF	
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-2	1.03.04.03.06.02	Remediate Burial Ground - 118-H-2	H-1 Loop Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA083		In SPIF	
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-3	1.03.04.03.06.03	Remediate Burial Ground - 118-H-3	Construction Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA084		In SPIF	
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-4	1.03.04.03.06.04	Remediate Burial Ground - 118-H-4	Ball 3X Burial Ground	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA085		Excav/Loadout/Backfill Closeout In SPIF Reveg Not in SPIF	
	100 H Area	100-HR-2	Remediate Burial Ground - 118-H-5	1.03.04.03.06.05	Remediate Burial Ground - 118-H-5	105-H Thimble Pit	Changes required in planning and excavation activities as a result of the PAAA corrective action plan. - MA086		In SPIF	
	Fld. Rem.-100 H Non Site Specific Support		Fld. Rem.-100 H Non Site Specific Support	1.03.04.75.25.01	Fld. Rem.-100 H Non Site Specific Support	Non Site Specific Support	Includes REA Nos. 059, 060, 061, 099, 126, 138 and 154. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.		Post October 2013 Not in SPIF	100-H NSSS. Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
D⁴ - Buildings										
	100 H Area		D4 Building - MO-229	1.01.01.04.07.02	D4 Building - MO-229	Mobile Office at 100 H	This was not in RFP - Added per Contract Mod M007. - MA020		In SPIF	
D⁴ - Retention Basins										
	100 H Area		D4 Retention Basin - 183H Wst Clearwell(100-H-34)	1.01.01.04.10.01	D4 Retention Basin - 183H West Clearwell (includes Waste Site 100-H-34)	West Clearwell	No planning activities currently ongoing; will be required in the future.		In SPIF	
Interim Safe Storage										

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 H Area		Interim Safe Storage - 105-H REACTOR (ISS)	1.02.02.01.21.01	Interim Safe Storage - 105-H REACTOR (ISS)	H Reactor Interim Safe Storage	Major demolition is complete. ISS roof installation still to be done. Scope is 90% complete.		In SPIF	
100 K Area										
100 K Area Design										
	100 K Area		Fld. Rem.-100K Area Design	1.03.05.04.01.01	Design	Design	Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169. Also includes Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		In SPIF	
	100 K Area		Fld. Rem.-100K Area Design	1.03.05.04.01.01	Design	Design	Five Failed Confirmatory Sites - REA 095		In SPIF	
	100 K Area		Fld. Rem.-100K Area Design	1.03.05.04.01.01	Fld. Rem.-100K Area Design	remedial design for two 100-K sites: 100-K-84 and 600-29.	REA 062		In SPIF	
	100 K Area		100-K Area Cultural Resource Reviews	1.03.05.04.01.03	100K Failed Confirmatory Sites Design	Perform cultural resource reviews for potential 100-K area failed confirmatory sites	REA 136		In SPIF	
	100 K Area		Fld. Rem.-100K Area Design	1.03.05.04.01.03	Fld. Rem.-100K Area Design	Design of 3 & Remediation of 6 100-K Area Sites	REA 118		In SPIF	
Confirmatory Sampling Sites										
	100 K Area	100-KR-2	Confirmatory Sampling Site - 126-K-1	1.03.05.01.03.35	Confirmatory Sampling Site - 126-K-1	Gravel Pit	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 128-K-2	1.03.05.01.03.36	Confirmatory Sampling Site - 128-K-2	Construction Tank	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 K Area	100-KR-2	Confirmatory Sampling Site - 600-29	1.03.05.01.03.48	Confirmatory Sampling Site - 600-29	Construction Lay-Down Area	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 K Area		Confirmatory Sampling Site - 100-K-78	1.03.05.01.03.55	Confirmatory Sampling Site 100-K-78	Fenced Contamination Area	Add Confirmatory Sampling Site. (Related to Deletions Item MD161). RL accepted on 9/19/05. - MA164		In SPIF	
	100 K Area		Confirmatory Sampling Site - 100-K-84	1.03.05.01.03.61	Confirmatory Sampling Site - 100-K-84	Confirmatory Sampling Site - 100-K-84	REA 062		In SPIF	
Confirmatory Sampling Sites										

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 K Area	100-KR-2	Confirmatory Sampling Site - 100-K-85	1.03.05.01.04.01	Confirmatory Sampling Site - 100-K-85	100-K-85	ARRA Phase 2		In SPIF	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-86	1.03.05.01.04.02	Confirmatory Sampling Site - 100-K-86	100-K-86	ARRA Phase 2		In SPIF	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-87	1.03.05.01.04.03	Confirmatory Sampling Site - 100-K-87	100-K-87	ARRA Phase 2		In SPIF	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-88	1.03.05.01.04.04	Confirmatory Sampling Site - 100-K-88	100-K-88	ARRA Phase 2		In SPIF	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-89	1.03.05.01.04.05	Confirmatory Sampling Site - 100-K-89	100-K-89	ARRA Phase 2		In SPIF	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-90	1.03.05.01.04.06	Confirmatory Sampling Site - 100-K-90	100-K-90	ARRA Phase 2		In SPIF	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-91	1.03.05.01.04.07	Confirmatory Sampling Site - 100-K-91	100-K-91	ARRA Phase 2		In SPIF	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-92	1.03.05.01.04.08	Confirmatory Sampling Site - 100-K-92	100-K-92	ARRA Phase 2		In SPIF	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-93	1.03.05.01.04.09	Confirmatory Sampling Site - 100-K-93	100-K-93	ARRA Phase 2		In SPIF	
	100 K Area	100-KR-1	Confirmatory Sampling Site - 100-K-95	1.03.05.01.04.10	Confirmatory Sampling Site - 100-K-95	100-K-95	ARRA Phase 2		In SPIF	
Liquid Waste Site Remediation										
	100 K Area	100-KR-1	Remediate Liquid Waste Site - 116-K-2	1.03.05.02.04.01	Remediate Liquid Waste Site - 116-K-2	100-K Mile Long Trench	On-going remediation, plume excavation, CVP, backfill and revegetation to go. RL will revisit for decision. The total project percent complete is 75% inclusive of plumes. Added to Additions Item MA155). RL accepted on 9/19/05. - MD142 and MA155		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100-K Area	100-KR-2	Remediate Liquid Waste Sites -- 100-K-55 (100-K-56).	1.03.05.03.04.02	Remediate Liquid Waste Sites -- 100-K-55 (includes 100-K-56).	100-KW Reactor Cooling Water Effluent Underground Pipelines/100KE Rx Cooling Water Underground Pipelines	Excavation is Complete. Sampling, Backfill, & TPA MP-14 Waste Information Data System Reclassification Form still to do. Scope is 95% complete. Pipeline inside 100K security fence is additional scope. RL accepted on 9/13/05. Confirmed on 9/19/05. -- MA97A/ MA098. -- Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Excavation. This Liquid Waste Site is descope, not included as part of waste site count in Table C.1.		Excavation In SPIF	Descope
	100-K Area	100-KR-2	Remediate Liquid Waste Sites -- 100-K-56 (100-K-55).	1.03.05.03.04.02	Remediate Liquid Waste Sites -- 100-K-56 (Costs included in Remediate Liquid Waste Site 100-K-55).	100-KW Reactor Cooling Water Effluent Underground Pipelines/100KE Rx Cooling Water Underground Pipelines	Excavation is Complete. Sampling, Backfill, & TPA MP-14 Waste Information Data System Reclassification Form still to do. Scope is 95% complete. Pipeline inside 100K security fence is additional scope. RL accepted on 9/13/05. Confirmed on 9/19/05. -- MA97A/ MA098. -- Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Excavation. This Liquid Waste Site is descope, not included as part of waste site count in Table C.1.		Not In SPIF	Descope
Waste Site Remediation										
	100 K Area	100-KR-2	Remediate Waste Site 116-KE-4	1.03.05.03.05.41	116-KE-4 Remediation Waste Site	107-KE Retention Basins	This was not in RFP, remediation ongoing (backfill and revegetation to go) - MI051		In SPIF	
	100 K Area	100-KR-2	Remediate Waste Site 116-KW-3	1.03.05.03.05.42	116-KW-3	107-KW Retention Basins	Not in the RFP, ongoing remediation (revegetation to go) - MI052		In SPIF	
	100 K Area	100-KR-2	Remediate Waste Site 116-K-1	1.03.05.03.05.43	116-K-1	100-K-Crib	Not in the RFP, ongoing remediation (revegetation to go) - MI053		In SPIF	
Waste Site Remediation (REAs)										
	100 K Area	100-KR-1	Remediate Waste Site 100-K-93	1.03.05.02.05.04	Remediate Waste Site - 100-K-93	Waste Site - 100-K-93	REA 127		Not in SPIF	
	100 K Area	100-KR-2	Remediate Waste Site 100-K-87	1.03.05.03.05.44	Remediate Waste Site - 100-K-87	Waste Site - 100-K-87	REA 127		Not in SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
	100 K Area	100-KR-2	Remediate Waste Site 100-K-91	1.03.05.03.05.45	Remediate Waste Site - 100-K-91	Waste Site - 100-K-91	REA 127		Not in SPIF		
	100 K Area	100-KR-2	Remediate Waste Site 100-K-95	1.03.05.03.05.46	Remediate Waste Site - 100-K-95	Waste Site - 100-K-95	REA 127		Not in SPIF		
	100 K Area	100-KR-1	Remediate Waste Site 600-29	1.03.05.03.05.48	Remediate Waste Site - 600-29	Waste Site - 600-29	REA 118		Not in SPIF		
	100 K Area	100-KR-2	Remediate Waste Site 100-K-84	1.03.05.03.05.49	Remediate Waste Site - 100-K-84	Waste Site - 100-K-84	REA 118		Not in SPIF		
	100 K Area	100-KR-2	Remediate Waste Site 100-K-86	1.03.05.03.05.50	Remediate Waste Site - 100-K-86	Waste Site - 100-K-86	REA 118		Not in SPIF		
	100 K Area	100-KR-2	Remediate Waste Site 100-K-89	1.03.05.03.05.51	Remediate Waste Site - 100-K-89	Waste Site - 100-K-89	REA 118		Not in SPIF		
	100 K Area	100-KR-2	Remediate Waste Site 100-K-92	1.03.05.03.05.52	Remediate Waste Site - 100-K-92	Waste Site - 100-K-92	REA 118		Not in SPIF		
	100 K Area	100-KR-2	Remediate Waste Site 128-K-2	1.03.05.03.05.53	Remediate Waste Site - 128-K-2	Waste Site - 128-K-2	REA 118		Not in SPIF		
Burial Ground Remediation											
	100 K Area	100-KR-2	Remediate Burial Ground - 100-K-2	1.03.05.03.06.01	Remediate Burial Ground - 100-K-2	Sludge Burial Ground (alias 118-K-2)	No planning activities currently ongoing; will be required in the future.		In SPIF		

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
	100 K Area	100-KR-2	Remediate Burial Ground - 118-K-1	1.03.05.03.06.02	Remediate Burial Ground - 118-K-1	Burial Ground	Access road constructed/overburden removed. Subcontract issued. Scope 2% complete. Deletion for Overburden Removal. Changes required in planning and excavation activities due to PAAA corrective action plan. Unexpected, non-matrixed alpha-contaminated media was discovered December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. Material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Any site that was at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be a material difference. It is acknowledged that Cat 3 is a material difference; however, really don't expect much of an operational change from other burial ground work since that is a primary basis for RA vs ORR for facility startup (Related to Additions Item MA92). RL accepted on 9/19/05. - MD167 / MA092		In SPIF		
Fld. Rem.-100K Non Site Specific Support			Fld. Rem.-100K Non Site Specific Support	1.03.05.75.25.01/ 1.03.05.75.28.01	Fld. Rem.-100K Non Site Specific Support	Non Site Specific Support	Includes REA Nos. 118, 127, and ARRA. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11 and Mod 364, REA 144 - 1/26/12.		Post October 2013 Not in SPIF	100-K NSSS. Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).	
D⁴ - Buildings											
	100-K-Area		D4-Building--165KW	1.01.01.05.07.32	D4-Building--165KW	Power-Control-Building	Descoped. Mod 248, REA 024 - 1/18/11. Performed Portion of Plan & Document remains as WCH scope. This building is descoped, not included as part of building count in Table C.1.		Planning & Documentation In SPIF	Descope	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100-K Area		D4 Building--166AKE	1.01.01.05.07.33	D4 Building--166AKE	Oil Storage Facility	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.	Delayed Release per Contract Section C.2.4	Planning & Documentation In SPIF	Descope
	100-K Area		D4 Building--166KE	1.01.01.05.07.34	D4 Building--166KE	Oil Storage Vault	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.		Planning & Documentation In SPIF	Descope
	100-K Area		D4 Building--166KW	1.01.01.05.07.35	D4 Building--166KW	Oil Storage Vault	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.		Planning & Documentation In SPIF	Descope
	100-K Area		D4 Building--1720K	1.01.01.05.07.48	D4 Building--1720K	Administrative Office Building	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.		Planning & Documentation In SPIF	Descope
	100-K Area		D4 Building--181KW	1.01.01.05.07.53	D4 Building--181KW	River Pump House	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.		Planning & Documentation In SPIF	Descope
	100-K Area		D4 Building--182K	1.01.01.05.07.54	D4 Building--182K	Emergency Water Reservoir Pump House	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.		Planning & Documentation In SPIF	Descope
	100 K Area		D4 Building - 183 KW	1.01.01.05.07.55	D4 Building - 183 KW	Chlorine Vault for KW Water Plant	Descoped Below Grade Demo and Transition/Final Closure only. Mod 248, REA 024 - 1/18/11.		In SPIF	
	100-K Area		D4 Building--183.1KW	1.01.01.05.07.57	D4 Building--183.1KW	Headhouse	Deactivation and hazardous materials removal in progress--35% complete--RL to verify % Complete--RL accepted on 9/13/05--MD012 Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.		Planning & Documentation In SPIF	Descope

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE

TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100-K Area		D4 Building--183.5KW	1.01.01.05.07.59	D4 Building--183.5KW	-Lime Feeder Building-	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.		Planning & Documentation In SPIF	Descope
	100-K Area		D4 Building--183.6KW	1.01.01.05.07.61	D4 Building--183.6KW	-Lime Feeder Building-	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.		Planning & Documentation In SPIF	Descope
	100-K Area		D4 Building--190KW	1.01.01.05.07.69	D4 Building--190KW	Process Water Pump House	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descoped, not included as part of building count in Table C.1.		Planning & Documentation In SPIF	Descope
D⁴ - Retention Basins										
	100-K Area		D4 Retention Basin--107K	1.01.01.05.10.01	D4 Retention Basin--107K	-Retention Basins-	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document and D&D only. This retention basin is descoped, not included as part of building count in Table C.1.		Planning & Documentation and D&D In SPIF	Descope
	100-K Area		D4 Retention Basin--183.2KW	1.01.01.05.10.03	D4 Retention Basin--183.2KW	-Basins/Sedimentation-	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This retention basin is descoped, not included as part of building count in Table C.1.		Planning & Documentation In SPIF	Descope
	100-K Area		D4 Retention Basin--183.3KW	1.01.01.05.10.05	D4 Retention Basin--183.3KW	-Basin/Filters-	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This retention basin is descoped, not included as part of building count in Table C.1.		Planning & Documentation In SPIF	Descope
	100-K Area		D4 Retention Basin--183.4KW	1.01.01.05.10.07	D4 Retention Basin--183.4KW	-Reservoir and Clearwells-	Descoped. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This retention basin is descoped, not included as part of building count in Table C.1.		Planning & Documentation In SPIF	Descope
D⁴ - Remaining Facilities										

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100-K Area		D4 Remaining Facilities--105KE	1.01.01.05.08.02	D4 Remaining Facilities--105KE	Water-Tunnels-Structure	Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This building is descope, not included as part of building count in Table C.1.		Planning & Documentation In SPIF	Descope
Interim Safe Storage										
	100-K Area		Interim Safe Storage--105-KE-REACTOR-(ISS)	1.02.03.01.21.01	Interim Safe Storage--105-KE-REACTOR-(ISS)	K-East-Reactor-Interim-Safe-Storage	Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This reactor is descope, not included as part of ISS count in Table C.1.	Delayed Release per Contract Section C.2.5	Not In SPIF	Descope
	100-K Area		Interim Safe Storage--105-KW-REACTOR-(ISS)	1.02.03.01.21.02	Interim Safe Storage--105-KW-REACTOR-(ISS)	K-West-Reactor-Interim-Safe-Storage	Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Plan & Document only. This reactor is descope, not included as part of ISS count in Table C.1.	Delayed Release per Contract Section C.2.5	Not In SPIF	Descope
100 N Area										
Design										
	100 N Area	100-NR-1	Fld. Rem.-100 N Area Design	1.03.06.03.01.01	Design - NR-1 Source Site Design	Remedial Design for N Area Waste Site	Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169		In SPIF	
	100 N Area	100-NR-1	Fld. Rem.-100 N Area Design	1.03.06.03.01.02	100 N Area Design	Remedial design of thirteen 100-N area sites: 100-N-54, 100-N-62, 100-N-68, 100-N-79, 120-N-4, 628-2, 100-N-85, 100-N-91, 100-N-94, 100-N-95, 100-N-97, 100-N-99, and 100-N-100	REA 062		In SPIF	
	100 N Area	100-NR-1	100-N Area Cultural Resource Reviews	1.03.06.03.01.02	Cultural Resource Reviews for potential 100-N Area failed confirmatory sites	Perform cultural resource reviews for potential 100-N area failed confirmatory sites	REA 136		In SPIF	
	100 N Area	100-NR-1	Fld. Rem.-100 N Area Design	1.03.06.03.01.02	100 N Area Design	Remedial design of three 100-N area sites: 100-N-28, 100-N-62, 100-N-98	REA 106		In SPIF	
	100 N Area	100-NR-1	Fld. Rem.-100 N Area Design	1.03.06.03.01.02	100 N Area Design	Design of 7, & Remediation of 1 100-N Area Sites	REA 153		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 N Area	100-NR-1	Fld. Rem.-100 N Area Design	1.03.06.03.01.02	100 N Area Design	Design of 4, Remediation of 14, and Closeout Sampling of 4 100-N Area Sites	REA 164		In SPIF	
Confirmatory Sampling Sites										
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100 N - Misc Piping	1.03.06.01.03.01	Confirmatory Sampling Site - 100 N - Misc. Piping	N Area Miscellaneous Underground Pipelines	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-28	1.03.06.01.03.02	Confirmatory Sampling Site - 100-N-28	Resin Disposal Pit Liquid Waste Site	Descope. Mod 364, REA 106 - 1/25/12. Work Instructions remains as WCH scope.		Work Instructions In SPIF Confirm Sampling & Analysis & RSVP or RTD Report Not in SPIF	Descope Confirmatory Sampling Site. REA-106. ROD directs that site be remediated. Contract MOD 335.
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-53	1.03.06.01.03.03	Confirmatory Sampling Site - 100-N-53	Waste Oil Tank	Tank removed; No planning activities currently ongoing; will be required in the future. Foundation remains.		In SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-54	1.03.06.01.03.04	Confirmatory Sampling Site - 100-N-54	Drywell, French Drain near Bldg. 151N	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-55	1.03.06.01.03.05	Confirmatory Sampling Site - 100-N-55	Drywell, French Drain near Bldg. 153N	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-62	1.03.06.01.03.06	Confirmatory Sampling Site - 100-N-62	Process Sewer Underground Pipelines	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-65	1.03.06.01.03.08	Confirmatory Sampling Site - 100-N-65	Interceptor Trench	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-66	1.03.06.01.03.09	Confirmatory Sampling Site - 100-N-66	Reactor Building Complex	No planning activities currently ongoing; will be required in the future. Cleanup of this site excludes soils directly under the reactor footprint.		Not in SPIF	Waste Site Resides under the 100-N Reactor Building.
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-68	1.03.06.01.03.10	Confirmatory Sampling Site - 100-N-68	N Basin Low Level Radioactive Water Spill (Near 1300N Bldg)	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 120-N-4	1.03.06.01.03.11	Confirmatory Sampling Site - 120-N-4	Hazardous Waste Storage Area near Bldg. 1310N	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-79	1.03.06.01.03.12	100-N-79 Confirmatory Sampling Site	Spillway Associated with 1908-N Outfall	This was not in the RFP. RL accepted on 9/19/05. - MA055		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 628-2	1.03.06.01.03.13	628-2, 100 Area Fire Station Burn Pit	Inactive burn pit, with ash, debris, soil discoloration, etc. Soil Sampling is required.	FH requested that this site be transferred to WCH. This was not in the RFP. RL will revisit for decision - 9/13/05. RL will research if inactive site with PHMC. (FR response - Confirmed as inactive site. Add as confirmatory sampling site. RL accepted on 9/19/05. - MA146		In SPIF		
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-85	1.03.06.01.03.14	Confirmatory Sampling Site - 100-N-85		REA 081		In SPIF		
	100 N Area	100-NR-1	Confirmatory Sampling Site -100-N-86	1.03.06.01.03.15	Confirmatory Sampling Site -100-N-86		REA 081		In SPIF		
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-88	1.03.06.01.03.17	Confirmatory Sampling Site - 100-N-88		REA 081		In SPIF		
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-89	1.03.06.01.03.18	Confirmatory Sampling Site - 100-N-89		REA 081		In SPIF		
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-90	1.03.06.01.03.19	Confirmatory Sampling Site - 100-N-90		REA 081		In SPIF		
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-91	1.03.06.01.03.20	Confirmatory Sampling Site - 100-N-91		REA 081		In SPIF		
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-92	1.03.06.01.03.21	Confirmatory Sampling Site - 100-N-92		REA 081		In SPIF		
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-93	1.03.06.01.03.22	Confirmatory Sampling Site - 100-N-93		REA 081		In SPIF		
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-94	1.03.06.01.03.23	Confirmatory Sampling Site - 100-N-94		REA 081		In SPIF		
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-95	1.03.06.01.03.24	Confirmatory Sampling Site - 100-N-95		REA 081		In SPIF		
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-96	1.03.06.01.03.25	Confirmatory Sampling Site - 100-N-96		REA 081		In SPIF		
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-97	1.03.06.01.03.26	Confirmatory Sampling Site - 100-N-97		REA 081		In SPIF		

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-98	1.03.06.01.03.27	Confirmatory Sampling Site - 100-N-98		REA 081		In SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-99	1.03.06.01.03.28	Confirmatory Sampling Site - 100-N-99		REA 081		In SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-100	1.03.06.01.03.29	Confirmatory Sampling Site - 100-N-100		REA 081		In SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-101	1.03.06.01.03.30	Confirmatory Sampling Site - 100-N-101		REA 081		In SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-102	1.03.06.01.03.31	Confirmatory Sampling Site - 100-N-102		REA 081		In SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-103	1.03.06.01.03.32	Confirmatory Sampling Site - 100-N-103		REA 081		In SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 600-340	1.03.06.01.03.34	Confirmatory Sampling Site - 600-340		REA 081		In SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 600-347	1.03.06.01.03.35	Confirmatory Sampling Site - 600-347		REA 081		In SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-81	1.03.06.01.03.36	Confirmatory Sampling Site - 100-N-81	Confirmatory Sampling Site - 100-N-81	REA 153		Not in SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-83	1.03.06.01.03.37	Confirmatory Sampling Site - 100-N-83	Confirmatory Sampling Site - 100-N-83	REA 153		Not in SPIF	
	100 N Area	100-NR-1	Confirmatory Sampling Site - 100-N-104	1.03.06.01.03.38	Confirmatory Sampling Site - 100-N-104	Confirmatory Sampling Site - 100-N-104	REA 193		Not in SPIF	
Waste Site Remediation										
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-13	1.03.06.02.05.01	Remediate Waste Site - 100-N-13	Contaminated Soil Solid Waste Site	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-14	1.03.06.02.05.02	Remediate Waste Site - 100-N-14	Contaminated Soil Solid Waste Site	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site - 100-N-16	1.03.06.02.05.03	Remediate Waste Site - 100-N-16	Burn Pit	No planning activities currently ongoing; will be required in the future.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 N Area	100-NR-1	Remediate Waste Site 100-N-17	1.03.06.02.05.04	Remediate Waste Site - 100-N-17	Burn Pit	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-18	1.03.06.02.05.05	Remediate Waste Site - 100-N-18	Hanford Generating Plant Burn Pit	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-22	1.03.06.02.05.06	Remediate Waste Site - 100-N-22	Sanitary Sewer System	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-23	1.03.06.02.05.07	Remediate Waste Site - 100-N-23	Resin Disposal Pit Liquid Waste Site	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-24	1.03.06.02.05.08	Remediate Waste Site - 100-N-24	Hydrogen Dry Well Liquid Waste Site	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-25	1.03.06.02.05.09	Remediate Waste Site - 100-N-25	French Drain	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-26	1.03.06.02.05.10	Remediate Waste Site - 100-N-26	French Drain	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-29	1.03.06.02.05.11	Remediate Waste Site - 100-N-29	Unplanned Release on Blowdown Pipeline #1 (Near Bldg 1300N)	50% complete. Based on a very rough estimate from D&D of what was excavated in layback of 1300 N remediation. Remaining excavation, sampling, CVP, backfill, and revegetation to go. RL will revisit for decision - 9/13/05. RL requested review of % complete by Field Remediation and D4. (FR response - This is a small UPR spill. The estimate 50% complete is based on D4 layback remediating part of the waste site). RL accepted on 9/19/05. - MD145		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-30	1.03.06.02.05.12	Remediate Waste Site - 100-N-30	Unplanned Release on Blowdown Pipeline #2 (Near Bldg 1300N)	75% complete based on a very rough estimate from D&D of what was taken out during 1300 N work. Remaining excavation, sampling, CVP, backfill and revegetation to go. RL will revisit for decision - 9/13/05. RL requested review of % complete by Field Remediation and D4. (FR response - This is a small UPR spill. The estimate 75% complete is based on D4 layback remediating part of the waste site). RL accepted on 9/19/05. - MD146		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-31	1.03.06.02.05.13	Remediate Waste Site - 100-N-31	Unplanned Release (Near 1300N Bldg)	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/ Closeout/Backfill In SPIF Reveg Not in SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 N Area	100-NR-1	Remediate Waste Site 100-N-32	1.03.06.02.05.14	Remediate Waste Site - 100-N-32	Unplanned Release (Near 1300N Bldg)	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-33	1.03.06.02.05.15	Remediate Waste Site - 100-N-33	Military Installation Ash Pit	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-34	1.03.06.02.05.16	Remediate Waste Site - 100-N-34	Debris Site	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-36	1.03.06.02.05.17	Remediate Waste Site - 100-N-36	Oil Stained Pad (Near Bldg 107N)	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout & Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-37	1.03.06.02.05.18	Remediate Waste Site - 100-N-37	Asbestos Release	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-38	1.03.06.02.05.19	Remediate Waste Site - 100-N-38	Unplanned Release (Near 1300N Bldg)	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-47	1.03.06.02.05.20	Remediate Waste Site - 100-N-47	Military Artillery Site Soil Waste Site	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-57	1.03.06.02.05.21	Remediate Waste Site - 100-N-57	1304N Emergency Dump Tank Site	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-59	1.03.06.02.05.22	Remediate Waste Site - 100-N-59	Contaminated Soil NE of 105N Building	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-6	1.03.06.02.05.23	Remediate Waste Site - 100-N-6	Burn Pit	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-60	1.03.06.02.05.24	Remediate Waste Site - 100-N-60	Drywell, French Drain	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-61(inc WS 100-N-64)	1.03.06.02.05.25	Remediate Waste Site - 100-N-61 (includes Waste Site 100-N-64)	Water Treatment and Storage Facilities Underground Pipelines	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-77	1.03.06.02.05.26	Remediate Waste Site - 100-N-77	100N River Effluent Pipeline, 1908-N Outfall, 100-N-77:1 Flume	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Any action required for the river pipelines has been deferred to the final ROD.
	100 N Area	100-NR-1	Remediate Waste Site 116-N-1	1.03.06.02.05.27	Remediate Waste Site - 116-N-1	Crib and trench	Excavation of plumes, sampling, CVP, backfill and revegetation to go. Total project percent complete is 49% inclusive of plumes. - MD144/MA156		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 N Area	100-NR-1	Remediate Waste Site 116-N-2 (Bldg 1310N)	1.03.06.02.05.28	Remediate Waste Site - 116-N-2 (Costs included in D4 of 1310N)	Liquid Radioactive Waste Treatment Facility	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 116-N-4	1.03.06.02.05.29	Remediate Waste Site - 116-N-4	Emergency Dump Basin (near Bldg 1300N)	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 118-N-1	1.03.06.02.05.31	Remediate Waste Site - 118-N-1	Radioactive Dummy Burial Facility (Near Bldg 1303N)	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout & Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 120-N-3	1.03.06.02.05.32	Remediate Waste Site - 120-N-3	Neutralization Pit and French Drain	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 120-N-7	1.03.06.02.05.33	Remediate Waste Site - 120-N-7	108-N Acid Unloading Facility French Drain (Sulfuric Tank)	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 124-N-1	1.03.06.02.05.34	Remediate Waste Site - 124-N-1	Septic Tank System	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 124-N-10	1.03.06.02.05.35	Remediate Waste Site - 124-N-10	Sanitary Sewer System	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Active 100-N Sewage Pond. Contract MOD 136.
	100 N Area	100-NR-1	Remediate Waste Site 124-N-2	1.03.06.02.05.36	Remediate Waste Site - 124-N-2	Septic Tank System	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 124-N-3	1.03.06.02.05.37	Remediate Waste Site - 124-N-3	Septic Tank System (Near Bldg 107N)	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout & Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 124-N-4	1.03.06.02.05.38	Remediate Waste Site - 124-N-4	Sanitary Sewer System	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 124-N-9	1.03.06.02.05.39	Remediate Waste Site - 124-N-9	Septic Tank System	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 128-N-1	1.03.06.02.05.40	Remediate Waste Site - 128-N-1	Burning Pit	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 130-N-1	1.03.06.02.05.41	Remediate Waste Site - 130-N-1	183-N Filter Backwash Pond	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 1908-N	1.03.06.02.05.42	Remediate Waste Site - 1908-N	1908-N Outfall, 163-N Regeneration Wastewater Spill	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 1908-NE (Bldg 1908-NE)	1.03.06.02.05.43	Remediate Waste Site - 1908-NE (Costs included in D4 of 1908-NE)	Hanford Generating Plant - Outfall Structure	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout & Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 600-35	1.03.06.02.05.44	Remediate Waste Site - 600-35	Dumping Area	No planning activities currently ongoing; will be required in the future.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-1	1.03.06.02.05.45	Remediate Waste Site - UPR-100-N-1	Emergency Dump Tank Inlet Valve Box Leak (Near Bldg 1304N)	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-10	1.03.06.02.05.46	Remediate Waste Site - UPR-100-N-10	Lift Station Gravity Line Leak Unplanned Release (Near 1722N Bldg)	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/ Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-11	1.03.06.02.05.47	Remediate Waste Site - UPR-100-N-11	Five Hundred Pound Valve Bonnet Contamination in Uncontrolled Area	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-12	1.03.06.02.05.48	Remediate Waste Site - UPR-100-N-12	Spacer Transport Line Leak Unplanned Release (near 1722N Building)	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/ Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-13	1.03.06.02.05.49	Remediate Waste Site - UPR-100-N-13	Loading Station	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-14	1.03.06.02.05.50	Remediate Waste Site - UPR-100-N-14	Drain System Leak	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-17	1.03.06.02.05.51	Remediate Waste Site - UPR-100-N-17	Diesel Oil Supply Line Leak	No planning activities currently ongoing; will be required in the future.		Partial As Noted. In-situ bioremediation. These systems are expected to remain operational past the SPIF. The closeout process has not been defined with Ecology. Installation of bioremediation system and initiate Start up of Insitu Bioremediation system operations should be "In SPIF". Excavation, Loadout, Construction "In SPIF". Closeout, Backfill, Reveg and Operations and Maintenance "Not in SPIF".	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-18	1.03.06.02.05.52	Remediate Waste Site - UPR-100-N-18	Diesel Oil Supply Line Leak	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/ Closeout/Backfill In SPIF Reveg Not in SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-19	1.03.06.02.05.53	Remediate Waste Site - UPR-100-N-19	Day Tank Fuel Oil Line Leak	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-2	1.03.06.02.05.54	Remediate Waste Site - UPR-100-N-2	Valve Leak (Near Bldg 1304N)	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-20	1.03.06.02.05.55	Remediate Waste Site - UPR-100-N-20	Diesel Oil Return Line Leak	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-21	1.03.06.02.05.56	Remediate Waste Site - UPR-100-N-21	Diesel Oil Day Tank Overflow	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-22	1.03.06.02.05.57	Remediate Waste Site - UPR-100-N-22	Diesel Oil Supply Line Leak	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-23	1.03.06.02.05.58	Remediate Waste Site - UPR-100-N-23	Diesel Oil Supply Line Leak	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-24	1.03.06.02.05.59	Remediate Waste Site - UPR-100-N-24	Fuel Oil Supply Line Leak	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-25	1.03.06.02.05.60	Remediate Waste Site - UPR-100-N-25	Uncontrolled Venting Release	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-26	1.03.06.02.05.61	Remediate Waste Site - UPR-100-N-26	Backflow of Radioactive Waste	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-29	1.03.06.02.05.62	Remediate Waste Site - UPR-100-N-29	Emergency Dump Basin Bypass Line Leak (Near Bldg 1304N)	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-3	1.03.06.02.05.63	Remediate Waste Site - UPR-100-N-3	Dummy Fuel Transfer Line Leak Unplanned Release (Near 1722N Bldg)	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-30	1.03.06.02.05.64	Remediate Waste Site - UPR-100-N-30	Emergency Dump Tank Overflow Unplanned Release 1304-N tank overflow	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-31 (116-N-1)	1.03.06.02.05.65	Remediate Waste Site - UPR-100-N-31 (included in subcontract with 116-N-1)	Unplanned Release (near 116-N-1)	Included in subcontract for 116-N-1 remediation.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-32	1.03.06.02.05.66	Remediate Waste Site - UPR-100-N-32	Emergency Dump Basin Bypass Line Leak (Near Bldg 1304N)	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-35	1.03.06.02.05.67	Remediate Waste Site - UPR-100-N-35	Fuel Basin Drainage System Leak	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-36	1.03.06.02.05.68	Remediate Waste Site - UPR-100-N-36	Diesel Generator Area Release	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-39	1.03.06.02.05.69	Remediate Waste Site - UPR-100-N-39	Corridor 22 Suspect Liquid Unplanned Release (Near 1722N Bldg)	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-4	1.03.06.02.05.70	Remediate Waste Site - UPR-100-N-4	Sump Overflow	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-42	1.03.06.02.05.71	Remediate Waste Site - UPR-100-N-42	Day Tank Area Liquid Unplanned Release	No planning activities currently ongoing; will be required in the future.		Partial As Noted. In-situ bioremediation. These systems are expected to remain operational past the SPIF. The closeout process has not been defined with Ecology. Initiate Start up of Insitu Bio-remediation system operations should be "In SPIF". Excavation, Loadout, Design and Construction "In SPIF". Closeout, Backfill, Reveg, Operations and Maintenance "Not in SPIF".	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-43	1.03.06.02.05.72	Remediate Waste Site - UPR-100-N-43	184-N Pipelines Liquid Unplanned Release	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-5	1.03.06.02.05.73	Remediate Waste Site - UPR-100-N-5	Chemical Waste Storage Tank Leak	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-6	1.03.06.02.05.74	Remediate Waste Site - UPR-100-N-6	Chemical Decontamination Waste Drain Line Leak	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-7	1.03.06.02.05.75	Remediate Waste Site - UPR-100-N-7	Radioactive Drain Return Line Leak	No planning activities currently ongoing; will be required in the future.		Excav/Loadout/Closeout/Backfill In SPIF Reveg Not in SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-8	1.03.06.02.05.76	Remediate Waste Site - UPR-100-N-8	Sump Overflow	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site UPR-100-N-9	1.03.06.02.05.77	Remediate Waste Site - UPR-100-N-9	Cooling Water Drain Line Leak	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-63	1.03.06.02.05.78	100-N-63 Remediation Site	Treatment, Storage and Disposal Underground Pipelines	Was in the RFP as a confirmatory sampling site, should have been a remediation site. (Delete confirmatory sampling site scope - Deletions Item MD180). RL accepted on 9/19/05. - MA067		Excav/Loadout/Closeout & Backfill In SPIF Reveg Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-80	1.03.06.02.05.79	100-N-80 Remediation Waste Site	River Line from 1908-NE Outfall	This was not in the RFP. RL accepted on 9/19/05. (No budget needed). - MA043		Not in SPIF	Any action required for the river pipelines has been deferred to the final ROD.
	100 N Area	100-NR-1	Remediate Waste Site 116-N-3	1.03.06.02.05.80	116-N-3	1325-N TSD Unit	This was not in the RFP. Site closed under RCRA, certification submitted, awaiting regulatory approval. Directed by letter from Sedgwick to Pettiette, August 17, 2005 to include in contract. RL accepted on 9/19/05. - MA114		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 120-N-1	1.03.06.02.05.81	120-N-1	1324-N/A Percolation Pond	This was not in the RFP. Site closed under RCRA, certification submitted, awaiting regulatory approval, RCRA permit should be transferred from BHI to WCH - MI066		In SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 120-N-2	1.03.06.02.05.82	120-N-2	1324-N Surface Impoundment	This was not in the RFP. Site closed under RCRA, certification submitted, awaiting regulatory approval, RCRA permit should be transferred from BHI to WCH - MI067		In SPIF	
Waste Site Remediation (REAs)										
	100 N Area	100-NR-1	Remediate Waste Site 100-N-54	1.03.06.02.05.84	Remediate Waste Site - 100-N-54	Remediate Waste Site - 100-N-54	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-62	1.03.06.02.05.85	Remediate Waste Site - 100-N-62	Remediate Waste Site - 100-N-62	REA 106		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-68	1.03.06.02.05.86	Remediate Waste Site - 100-N-68	Remediate Waste Site - 100-N-68	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-79	1.03.06.02.05.87	Remediate Waste Site - 100-N-79	Remediate Waste Site - 100-N-79	REA 164		Not in SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 N Area	100-NR-1	Remediate Waste Site 100-N-88	1.03.06.02.05.89	Remediate Waste Site - 100-N-88	Remediate Waste Site - 100-N-88	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-91	1.03.06.02.05.90	Remediate Waste Site - 100-N-91	Remediate Waste Site - 100-N-91	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-94	1.03.06.02.05.91	Remediate Waste Site - 100-N-94	Remediate Waste Site - 100-N-94	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-95	1.03.06.02.05.92	Remediate Waste Site - 100-N-95	Remediate Waste Site - 100-N-95	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-97	1.03.06.02.05.93	Remediate Waste Site - 100-N-97	Remediate Waste Site - 100-N-97	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-99	1.03.06.02.05.94	Remediate Waste Site - 100-N-99	Remediate Waste Site - 100-N-99	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-100	1.03.06.02.05.95	Remediate Waste Site - 100-N-100	Remediate Waste Site - 100-N-100	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 120-N-4	1.03.06.02.05.96	Remediate Waste Site - 120-N-4	Remediate Waste Site - 120-N-4	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 628-2	1.03.06.02.05.97	Remediate Waste Site - 628-2	Remediate Waste Site - 628-2	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-28	1.03.06.02.05.98	Remediate Waste Site - 100-N-28	Remediate Waste Site - 100-N-28	REA 106		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-86	1.03.06.02.05.99	Remediate Waste Site - 100-N-86	Remediate Waste Site - 100-N-86	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-93	1.03.06.02.05.A1	Remediate Waste Site - 100-N-93	Remediate Waste Site - 100-N-93	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-98	1.03.06.02.05.A2	Remediate Waste Site - 100-N-98	Remediate Waste Site - 100-N-98	REA 106		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-101	1.03.06.02.05.A3	Remediate Waste Site - 100-N-101	Remediate Waste Site - 100-N-101	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 600-340	1.03.06.02.05.A4	Remediate Waste Site - 600-340	Remediate Waste Site - 600-340	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-89	1.03.06.02.05.A5	Remediate Waste Site - 100-N-89	Remediate Waste Site - 100-N-89	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-90	1.03.06.02.05.A6	Remediate Waste Site - 100-N-90	Remediate Waste Site - 100-N-90	REA 164		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-81	1.03.06.02.05.B1	Remediate Waste Site - 100-N-81	Remediate Waste Site - 100-N-81	REA 153		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-83	1.03.06.02.05.B2	Remediate Waste Site - 100-N-83	Remediate Waste Site - 100-N-83	REA 193		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-84:2	1.03.06.02.05.B4	Remediate Waste Site - 100-N-84:2	Remediate Waste Site - 100-N-84:2	REA 193		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-84:5	1.03.06.02.05.B7	Remediate Waste Site - 100-N-84:5	Remediate Waste Site - 100-N-84:5	REA 193		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-84:6	1.03.06.02.05.B8	Remediate Waste Site - 100-N-84:6	Remediate Waste Site - 100-N-84:6	REA 193		Not in SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 N Area	100-NR-1	Remediate Waste Site 100-N-84:8	1.03.06.02.05.C1	Remediate Waste Site - 100-N-84:8	Remediate Waste Site - 100-N-84:8	REA 193		Not in SPIF	
	100 N Area	100-NR-1	Remediate Waste Site 100-N-96	1.03.06.02.05.C3	Remediate Waste Site - 100-N-96	Remediate Waste Site - 100-N-96	REA 193		Not in SPIF	
Fld. Rem.-100N Non Site Specific Suppo			Fld. Rem.-100N Non Site Specific Support	1.03.06.75.25.01	Fld. Rem.-100N Non Site Specific Support	Non Site Specific Support	Includes REA Nos. 081, 106, 153, 164, 193. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.		Post October 2013 Not in SPIF	100-N NSSS. Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
D⁴ - Buildings										
	100 N Area		D4 Building - 105NB	1.01.01.06.07.02	D4 Building - 105NB	Maintenance Building Addition	No planning activities currently ongoing; will be required in the future; deleted and D4 included as part of N Reactor ISS.		In SPIF	
	100 N Area		D4 Building - 107N	1.01.01.06.07.03	D4 Building - 107N	Recirculation Cooling Building	Demolition in progress, partially complete (new scope also for TRU waste in tanks). 24% of total scope complete per DWP, but does not include added scope for TRU Waste, which will add \$5.115 M above current proposal cost. RL will revisit for decision - 9/13/05. RL request clarification. Does the bid proposal exclude TRU waste in tanks? Is the 24% of total scope calculated correctly from the bid proposal? (D4 Response - Bid Proposal excludes TRU Waste in Tanks. 27% of Bid Proposal scope is completed. The new scope exceeds the completed scope and final estimate was prepared as part of the baseline development). RL accepted on 9/19/05. - MD017 / MA007		In SPIF	
	100 N Area		D4 Building - 108N	1.01.01.06.07.04	D4 Building - 108N	Chemical Unloading Facility	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - 1112N	1.01.01.06.07.06	D4 Building - 1112N	Guard Station/Westinghouse Hanford Company (WHC) Telecommunications Hub	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - 1120N	1.01.01.06.07.07	D4 Building - 1120N	Training Building	No planning activities currently ongoing; will be required in the future.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
	100 N Area		D4 Building - 1143N	1.01.01.06.07.08	D4 Building - 1143N	Carpenter/Paint Shop	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 117N	1.01.01.06.07.09	D4 Building - 117N	Air Filter Building	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 117NVH	1.01.01.06.07.10	D4 Building - 117NVH	Valve Control House	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 119N	1.01.01.06.07.11	D4 Building - 119N	Air Sampling Monitor	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 119NA	1.01.01.06.07.12	D4 Building - 119NA	Air Sampling and Monitoring	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 11N	1.01.01.06.07.13	D4 Building - 11N	Change Room	D ⁴ complete down to the pad. Scope is 90% complete.		In SPIF		
	100 N Area		D4 Building - 1303N	1.01.01.06.07.14	D4 Building - 1303N	Spacer Silos	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 1313N	1.01.01.06.07.15	D4 Building - 1313N	Change and Control Room	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 1314N	1.01.01.06.07.16	D4 Building - 1314N	Liquid Disposal Building	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 1322N	1.01.01.06.07.18	D4 Building - 1322N	Waste Treatment Pilot Plant Facility	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 1322NA	1.01.01.06.07.19	D4 Building - 1322NA	Effluent Water Pilot Plant	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 1322NB	1.01.01.06.07.20	D4 Building - 1322NB	Crib Effluent Iodine Monitoring Facility	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 1322NC	1.01.01.06.07.21	D4 Building - 1322NC	Crib Effluent Iodine Monitoring System	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 1330N	1.01.01.06.07.22	D4 Building - 1330N	Waste Storage Facility	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 1331N	1.01.01.06.07.23	D4 Building - 1331N	Storage Building behind 1517N	No planning activities currently ongoing; will be required in the future.		In SPIF		

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 N Area		D4 Building - 1332N	1.01.01.06.07.24	D4 Building - 1332N	Bottle Dock Next to 1515N	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - 13N	1.01.01.06.07.25	D4 Building - 13N	Storage Building	D ⁴ complete down to the pad. Scope is 90% complete.		In SPIF	
	100 N Area		D4 Building - 1515N	1.01.01.06.07.26	D4 Building - 1515N	Fixed Metal Shop	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - 1516N	1.01.01.06.07.27	D4 Building - 1516N	Carpenter Shop	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - 1517N	1.01.01.06.07.28	D4 Building - 1517N	Fixed Metal Paint Shop	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - 1518N	1.01.01.06.07.29	D4 Building - 1518N	Electrical Shop	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - 1519N	1.01.01.06.07.30	D4 Building - 1519N	Fixed Metal Fitters Shop	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - 151N	1.01.01.06.07.31	D4 Building - 151N	230KV Electrical Substation	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - 153N	1.01.01.06.07.32	D4 Building - 153N	Switchgear Building	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - 163N	1.01.01.06.07.35	D4 Building - 163N	Demineralizer Plant	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - 166N	1.01.01.06.07.36	D4 Building - 166N	Fuel Oil Storage Tank and Unloading Platform	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - 1701N	1.01.01.06.07.37	D4 Building - 1701N	Mobile Office at Gatehouse (MO-992)	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - 1705N	1.01.01.06.07.38	D4 Building - 1705N	Instrument and Electrical Facility	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - 1705NA	1.01.01.06.07.39	D4 Building - 1705NA	Maintenance Shop Annex	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - 1706N	1.01.01.06.07.40	D4 Building - 1706N	Storage Building/Maintenance Shop	No planning activities currently ongoing; will be required in the future.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
	100 N Area		D4 Building - 1707N	1.01.01.06.07.41	D4 Building - 1707N	Boat House	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 1712N	1.01.01.06.07.42	D4 Building - 1712N	Insulation Shop	D ⁴ complete down to the pad. Scope is 90% complete.		In SPIF		
	100 N Area		D4 Building - 1714N	1.01.01.06.07.43	D4 Building - 1714N	Warehouse and Receiving	D ⁴ complete down to the pad. Scope is 90% complete.		In SPIF		
	100 N Area		D4 Building - 1714NA	1.01.01.06.07.44	D4 Building - 1714NA	Warehouse	D ⁴ complete down to the pad. Scope is 90% complete.		In SPIF		
	100 N Area		D4 Building - 1714NB	1.01.01.06.07.45	D4 Building - 1714NB	Warehouse	D ⁴ complete down to the pad. Scope is 90% complete.		In SPIF		
	100 N Area		D4 Building - 1723N	1.01.01.06.07.47	D4 Building - 1723N	Contaminated Equipment Storage Building	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 181N	1.01.01.06.07.48	D4 Building - 181N	River Pump House	Asbestos containing material has been removed. Total scope 9% complete. RL accepted on 9/19/05. - MD021		In SPIF	In water work. Scope Delayed. New bull trout protection regulation.	
	100 N Area		D4 Building - 181NE	1.01.01.06.07.49	D4 Building - 181NE	Hanford Generating Plant - River Water Pump House	No planning activities currently ongoing; will be required in the future.		In SPIF	In water work. Scope Delayed. New bull trout protection regulation.	
	100 N Area		D4 Building - 182N	1.01.01.06.07.50	D4 Building - 182N	High Lift Pump House	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 183N	1.01.01.06.07.51	D4 Building - 183N	Water Filter Plant	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 184N	1.01.01.06.07.52	D4 Building - 184N	Power House	Asbestos complete. 25% of total scope complete. RL accepted on 9/19/05. - MD022		In SPIF		
	100 N Area		D4 Building - 184NA	1.01.01.06.07.53	D4 Building - 184NA	Power House Annex Building	Asbestos complete. 25% of total scope complete. RL accepted on 9/19/05. - MD023		In SPIF		
	100 N Area		D4 Building - 184NB	1.01.01.06.07.54	D4 Building - 184NB	Air Handler Main Building	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 184NC	1.01.01.06.07.55	D4 Building - 184NC	Air Handler Annex Building	No planning activities currently ongoing; will be required in the future.		In SPIF		
	100 N Area		D4 Building - 186N	1.01.01.06.07.56	D4 Building - 186N	100N Alternative Potable Water Plant	No planning activities currently ongoing; will be required in the future.		In SPIF		

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 N Area		D4 Building - 1902N81	1.01.01.06.07.57	D4 Building - 1902N81	Fire Protection Valve House	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - 1908N	1.01.01.06.07.58	D4 Building - 1908N	Outfall Structure	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - HS0007	1.01.01.06.07.59	D4 Building - HS0007	Storage Container at 1330N Facility	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - HS0008	1.01.01.06.07.60	D4 Building - HS0008	Storage Container at 1330N Waste Pad	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - MO-013	1.01.01.06.07.61	D4 Building - MO-013	Mobile Office at 1120N	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - MO-050	1.01.01.06.07.62	D4 Building - MO-050	Mobile Office	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - MO-055	1.01.01.06.07.63	D4 Building - MO-055	Mobile Office	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - MO-100	1.01.01.06.07.64	D4 Building - MO-100	Mobile Office	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - MO-358	1.01.01.06.07.65	D4 Building - MO-358	Training Simulator West of 1120N	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - MO-390	1.01.01.06.07.66	D4 Building - MO-390	Field Trailer at 105C	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - MO-403	1.01.01.06.07.67	D4 Building - MO-403	Change House and Lunch Room	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - MO-415 (also 1103N)	1.01.01.06.07.68	D4 Building - MO-415 (also 1103N)	Admin. Office Trailer	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Last 100 Area Facility to be demolished. Cost effective Office Space.
	100 N Area		D4 Building - MO-425	1.01.01.06.07.69	D4 Building - MO-425	Analytical Lab Facility @1120N	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - MO-426	1.01.01.06.07.70	D4 Building - MO-426	Sample Receiving/Prep Stage at 1120N	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - MO-427	1.01.01.06.07.71	D4 Building - MO-427	Mobile Change/Break Room	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - MO-827	1.01.01.06.07.73	D4 Building - MO-827	Mobile Office	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Moved from 100N Area to 300 Area. Reserved for 324 subcontractor office space.
	100 N Area		D4 Building - MO-848	1.01.01.06.07.74	D4 Building - MO-848	Mobile Office at 100N Yard	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - MO-900	1.01.01.06.07.75	D4 Building - MO-900	Mobile Office	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - MO-911	1.01.01.06.07.76	D4 Building - MO-911	Mobile Office	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - MO-913	1.01.01.06.07.77	D4 Building - MO-913	Change Trailer	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Building - MO-950	1.01.01.06.07.78	D4 Building - MO-950	This was not in RFP - Added per Contract Mod M007.	No planning activities currently ongoing; will be required in the future.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 N Area		D4 Building - MO-765	1.01.01.06.07.79	D4 Building - MO-765	Mobile Office North of 1120N	This was not in RFP - Added per Contract Mod M007. - MA021		In SPIF	
	100 N Area		D4 Building - MO-767	1.01.01.06.07.81	D4 Building - MO-767	Mobile Office North of 1120N	This was not in RFP - Added per Contract Mod M007. - MA023		Not in SPIF	Moved from 100N Area to 300 Area. Reserved for 324 subcontractor office space.
D⁴ - Retention Basins										
	100 N Area		D4 Retention Basin - 1312N	1.01.01.06.10.01	D4 Retention Basin - 1312N	Liquid Effluent Retention Basin	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Retention Basin - 1904N	1.01.01.06.10.02	D4 Retention Basin - 1904N	Sewage Lagoon	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Work is delayed due to lagoon remaining in operation until new sewage treatment plant is completed on the Central Plateau.
	100 N Area		D4 Retention Basin - 1909N	1.01.01.06.10.03	D4 Retention Basin - 1909N	Waste Disposal Valve Pit	No planning activities currently ongoing; will be required in the future.		In SPIF	
D⁴ - Remaining Facilities										
	100 N Area		D4 Building - 100N	1.01.01.06.08.01	D4 Remaining Facilities - 100N	River Lines Structure	No planning activities currently ongoing; will be required in the future. - 1 each		In SPIF	
	100 N Area		D4 Remaining Facilities - 105NE	1.01.01.06.08.03	D4 Remaining Facilities - 105NE	Fission Products Trap	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 116N	1.01.01.06.08.04	D4 Remaining Facilities - 116N	Air Stack	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 1310N (See WS 116-N-2)	1.01.01.06.08.05	D4 Remaining Facilities - 1310N (includes Waste Site 116-N-2)	Radioactive Liquid and Waste Treatment Facility	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 1524N	1.01.01.06.08.06	D4 Remaining Facilities - 1524N	Hazardous Waste Pad	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 1525N	1.01.01.06.08.07	D4 Remaining Facilities - 1525N	Laydown Storage Area	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 1607N1	1.01.01.06.08.08	D4 Remaining Facilities - 1607N1	Sewage Treatment Tank	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 1607N2	1.01.01.06.08.09	D4 Remaining Facilities - 1607N2	Sewage Treatment Tank	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 1607N3	1.01.01.06.08.10	D4 Remaining Facilities - 1607N3	Sewage Treatment Tank	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 1607N9	1.01.01.06.08.11	D4 Remaining Facilities - 1607N9	Sewage Treatment Tank	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 1706NA	1.01.01.06.08.12	D4 Remaining Facilities - 1706NA	Sewer Lift Station	No planning activities currently ongoing; will be required in the future.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 N Area		D4 Remaining Facilities - 1715N	1.01.01.06.08.13	D4 Remaining Facilities - 1715N	Underground Oil Tanks 4, North of 182N	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 1723NX	1.01.01.06.08.14	D4 Remaining Facilities - 1723NX	Laydown Storage Yard	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 1802N	1.01.01.06.08.15	D4 Remaining Facilities - 1802N	Pipe Trestle	Work is currently ongoing. Pipe and asbestos removal complete - structure is remaining.		In SPIF	
	100 N Area		D4 Remaining Facilities - 181NA	1.01.01.06.08.16	D4 Remaining Facilities - 181NA	Pump House/Guard Tower	No planning activities currently ongoing; will be required in the future.		In SPIF	Integral to 181N River Structure
	100 N Area		D4 Remaining Facilities - 181NB	1.01.01.06.08.17	D4 Remaining Facilities - 181NB	#3 Diesel Enclosure	No planning activities currently ongoing; will be required in the future.		In SPIF	Integral to 181N River Structure
	100 N Area		D4 Remaining Facilities - 181NC	1.01.01.06.08.18	D4 Remaining Facilities - 181NC	Sample Station/Skid Station	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 183NA	1.01.01.06.08.19	D4 Remaining Facilities - 183NA	Pump House	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 183NB	1.01.01.06.08.20	D4 Remaining Facilities - 183NB	Clearwell	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 183NC	1.01.01.06.08.21	D4 Remaining Facilities - 183NC	Filter Backwash Sump	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 183ND	1.01.01.06.08.22	D4 Remaining Facilities - 183ND	Clearwell Overflow Pad	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 184NE	1.01.01.06.08.23	D4 Remaining Facilities - 184NE	Compressor Shed	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 184NF	1.01.01.06.08.24	D4 Remaining Facilities - 184NF	Chemical Injection House	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 1902N	1.01.01.06.08.26	D4 Remaining Facilities - 1902N	Export Water Tie-In Building	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 1903N	1.01.01.06.08.27	D4 Remaining Facilities - 1903N	Old Septic System	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 Remaining Facilities - 1904NA	1.01.01.06.08.28	D4 Remaining Facilities - 1904NA	Sewage Lift Station #1	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Work is delayed due to lagoon remaining in operation until new sewage treatment plant is completed on the Central Plateau.
	100 N Area		D4 Remaining Facilities - 1904NB	1.01.01.06.08.29	D4 Remaining Facilities - 1904NB	Sewage Lift Station #2	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Work is delayed due to lagoon remaining in operation until new sewage treatment plant is completed on the Central Plateau.

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 N Area		D4 Remaining Facilities - 1904NC	1.01.01.06.08.30	D4 Remaining Facilities - 1904NC	Sewage Lift Station #3	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Work is delayed due to lagoon remaining in operation until new sewage treatment plant is completed on the Central Plateau.
	100 N Area		D4 Building -1908NE Outfall Structure (includes Wa)	1.01.01.06.08.31	D4 Remaining Facilities - 1908NE (includes Waste Site - 1908NE)	Hanford Generating Plant - Outfall Structure	No planning activities currently ongoing; will be required in the future. - 1 each		In SPIF	
	100 N Area		D4 Remaining Facilities - 1926N	1.01.01.06.08.32	D4 Remaining Facilities - 1926N	Valve Pit	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 N Area		D4 1112NA Microwave Tower	1.01.01.06.08.33	D4 1112NA Microwave Tower	Microwave Tower	REA 051		In SPIF	
	100 N Area		D4 Building - 1724N	1.01.01.06.08.34	D4 Building - 1724N	D4 Building - 1724N	REA 160		Not in SPIF	
	100 N Area		D4 Remaining Facilities - 1900N	1.01.01.06.08.35	D4 Remaining Facilities - 1900N	D4 Remaining Facilities - 1900N	REA 175		Not in SPIF	
Interim Safe Storage										
	100 N Area		Interim Safe Storage - 105-N REACTOR (ISS)	1.02.04.01.21.01	Interim Safe Storage - 105-N REACTOR (ISS)	N Reactor	No planning activities currently ongoing; will be required in the future; scope includes D4 of 5 buildings.		In SPIF	
	100 N Area		D4 Building - 109N	1.02.04.01.21.02	D4 Building - 109N	Heat Exchange System	No planning activities currently ongoing; will be required in the future; deleted fromD4, included as part of N Reactor ISS.		In SPIF	
	100 N Area		D4 Building - 1605NE	1.02.04.01.21.03	D4 Building - 1605NE	East Observation Post	No planning activities currently ongoing; will be required in the future; deleted fromD4, included as part of N Reactor ISS.		In SPIF	
	100 N Area		D4 Building - 1722N	1.02.04.01.21.04	D4 Building - 1722N	Decontamination Building	No planning activities currently ongoing; will be required in the future; deleted fromD4, included as part of N Reactor ISS.		In SPIF	
	100 N Area		D4 Building - 105NA	1.02.04.01.21.05	D4 Building - 105NA	Emergency Diesel Enclosure	No planning activities currently ongoing; will be required in the future; deleted fromD4, included as part of N Reactor ISS.		In SPIF	
	100 N Area		D4 Remaining Facilities - 105ND	1.02.04.01.21.06	D4 Remaining Facilities - 105ND	Remote Air Intake	No planning activities currently ongoing; will be required in the future; deleted fromD4, included as part of N Reactor ISS.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
ISS-Management and Support			ISS-Management and Support	1.02.99.01.29	ISS-Management and Support	Management and Support	Includes REA Nos. 074 and 145.		Post October 2013 Not in SPIF	Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).	
100 Area Remaining Sites											
Design											
	100 Area		Fld. Rem. - 100 Area Burial Design	1.03.07.04.01.01	Design - 100 Area Burial Design	Remedial Design for 100 Area Burial Grounds	50% complete. On-going design, F is 100% complete, D is 70%, K and H to go. RL accepted on 9/13/05. - MD148 and MA168. Additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169; For the Field Remediation Design of Burial Grounds affected by the PAAA Action Plan who's site design was underway as of 8/27/05 are considered an Material Deletion; MA 168.		In SPIF		
	100 K Area		ARRA RS Design	1.03.07.04.02.01	ARRA RS Design	Remedial Design for 100 Area Remaining Sites	ARRA Phase 2		In SPIF		
	100 Area	100-IU-2	Fld. Rem. - 100-IU-2 Remedial Action Design	1.03.07.04.01.02	Design - 100-IU-2 Remedial Action Design	White Bluffs Town Site Waste Site Design	Complete. RL accepted on 9/13/05. - MD149		In SPIF		
	100 Area	100-IU-6	Fld. Rem. - 100-IU-6 Remedial Action Design	1.03.07.04.01.03	Design - 100-IU-6 Remedial Action Design	Hanford Town Site Waste Site Design	50% complete. Design to go on 600-149, 600-178, 600-186, 600-213 and 600-257. RL accepted on 9/13/05. - MD150.		In SPIF		
	100 Area	100-IU-6	Fld. Rem. - 100-IU-6 Remedial Action Design	1.03.07.04.01.03	Design - 100-IU-6 Remedial Action Design	Engineering Study for the 600-349 UXO Site	REA 102		In SPIF		
	100 Area	100-IU-6	Fld. Rem. - 100-IU-6 Remedial Action Design	1.03.07.04.01.03	Design - 100-IU-6 Remedial Action Design	Design 22 Failed Confirmatory Sites at 100-IU Area	REA 109		In SPIF		
	100 Area	100-IU-6	Fld. Rem. - 100-IU-6 Remedial Action Design	1.03.07.04.01.03	Design - 100-IU-6 Remedial Action Design	Design & Remediation for Soil Mound Removal for 600-350	REA 105		In SPIF		

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 Area		Fld. Rem. - 100A RS Failed Confirmatory Sites	1.03.07.04.01.04	Fld. Rem. - 100A RS Failed Confirmatory Sites	Design of 6 100-IU Sites & Remediation of 24 100-IU Sites	REA 132		Not In SPIF	
	100 Area		100 Area Cultural Resource Reviews	1.03.07.04.01.04	Cultural Resource Reviews for potential 100-IU Area failed confirmatory sites	Perform cultural resource reviews for potential 100 area failed confirmatory sites	REA 136		Not In SPIF	
	100 Area		Fld. Rem. - 100A RS Failed Confirmatory Sites	1.03.07.04.01.04	Fld. Rem. - 100A RS Failed Confirmatory Sites	Design - Remed. 600-356 & 600-386 & MR of 600-275	REA 183		Not In SPIF	
	100 Area		100 Area Segments Cultural Resource Reviews	1.03.07.04.01.05	Cultural Resource Reviews for potential 100 Segment Areas failed confirmatory sites	Perform cultural resource reviews for potential 100 area failed confirmatory sites	REA 136		Not In SPIF	
Confirmatory Sampling Sites										
	100 Area	100-IU-4	Confirmatory Sampling Site - 600-298	1.03.07.01.03.30	Confirmatory Sampling Site - 600-386	600-386	REA 183		Not In SPIF	
	100 Area	100-IU-4	Confirmatory Sampling Site - 600-299	1.03.07.01.03.31	Confirmatory Sampling Site - 600-356	600-356	REA 183		Not In SPIF	
Confirmatory Sampling Sites (ARRA)										
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-298	1.03.07.01.04.01	Confirmatory Sampling Site - 600-298	600-298	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-299	1.03.07.01.04.02	Confirmatory Sampling Site - 600-299	600-299	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-300	1.03.07.01.04.03	Confirmatory Sampling Site - 600-300	600-300	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-305	1.03.07.01.04.04	Confirmatory Sampling Site - 600-305	600-305	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-306	1.03.07.01.04.05	Confirmatory Sampling Site - 600-306	600-306	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-307	1.03.07.01.04.06	Confirmatory Sampling Site - 600-307	600-307	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-308	1.03.07.01.04.07	Confirmatory Sampling Site - 600-308	600-308	ARRA Phase 2		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-309	1.03.07.01.04.08	Confirmatory Sampling Site - 600-309	600-309	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-310	1.03.07.01.04.09	Confirmatory Sampling Site - 600-310	600-310	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-311	1.03.07.01.04.10	Confirmatory Sampling Site - 600-311	600-311	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-312	1.03.07.01.04.11	Confirmatory Sampling Site - 600-312	600-312	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-313	1.03.07.01.04.12	Confirmatory Sampling Site - 600-313	600-313	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-314	1.03.07.01.04.13	Confirmatory Sampling Site - 600-314	600-314	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-316	1.03.07.01.04.14	Confirmatory Sampling Site - 600-316	600-316	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-317	1.03.07.01.04.15	Confirmatory Sampling Site - 600-317	600-317	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-318	1.03.07.01.04.16	Confirmatory Sampling Site - 600-318	600-318	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-319	1.03.07.01.04.17	Confirmatory Sampling Site - 600-319	600-319	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-320	1.03.07.01.04.18	Confirmatory Sampling Site - 600-320	600-320	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-321	1.03.07.01.04.19	Confirmatory Sampling Site - 600-321	600-321	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-324	1.03.07.01.04.20	Confirmatory Sampling Site - 600-324	600-324	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-325	1.03.07.01.04.21	Confirmatory Sampling Site - 600-325	600-325	ARRA Phase 2		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-328	1.03.07.01.04.22	Confirmatory Sampling Site - 600-328	600-328	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-293	1.03.07.01.04.23	Confirmatory Sampling Site - 600-293	600-293	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-294	1.03.07.01.04.24	Confirmatory Sampling Site - 600-294	600-294	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-295	1.03.07.01.04.25	Confirmatory Sampling Site - 600-295	600-295	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-296	1.03.07.01.04.26	Confirmatory Sampling Site - 600-296	600-296	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-297	1.03.07.01.04.27	Confirmatory Sampling Site - 600-297	600-297	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-301	1.03.07.01.04.28	Confirmatory Sampling Site - 600-301	600-301	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-302	1.03.07.01.04.29	Confirmatory Sampling Site - 600-302	600-302	ARRA Phase 2		In SPIF	
	100 Area	100-IU-2	Confirmatory Sampling Site - 600-303	1.03.07.01.04.30	Confirmatory Sampling Site - 600-303	600-303	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-315	1.03.07.01.04.31	Confirmatory Sampling Site - 600-315	600-315	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-322	1.03.07.01.04.32	Confirmatory Sampling Site - 600-322	600-322	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-323	1.03.07.01.04.33	Confirmatory Sampling Site - 600-323	600-323	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-326	1.03.07.01.04.34	Confirmatory Sampling Site - 600-326	600-326	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-327	1.03.07.01.04.35	Confirmatory Sampling Site - 600-327	600-327	ARRA Phase 2		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-330	1.03.07.01.04.36	Confirmatory Sampling Site - 600-330	600-330	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-332	1.03.07.01.04.37	Confirmatory Sampling Site - 600-332	600-332	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-333	1.03.07.01.04.38	Confirmatory Sampling Site - 600-333	600-333	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-334	1.03.07.01.04.39	Confirmatory Sampling Site - 600-334	600-334	ARRA Phase 2		In SPIF	
	100 Area	100-IU-6	Confirmatory Sampling Site - 600-335	1.03.07.01.04.40	Confirmatory Sampling Site - 600-335	600-335	ARRA Phase 2		In SPIF	
Waste Site Remediation										
	100 Area	100-IU-2	Remediate Waste Site - 600-176	1.03.07.02.05.01	Remediate Waste Site - 600-176	White Bluffs Paint Disposal Area	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 Area	100-IU-2	Remediate Waste Site - 600-182	1.03.07.02.05.02	Remediate Waste Site - 600-182	White Bluffs Asbestos Pipe and Lagging and Excess Piping	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site - 600-108 (includes 600-257)	1.03.07.03.05.01	Remediate Waste Site - 600-108 (includes 600-257)	213-J & 213-K Cribs, Gable Mountain Plutonium Storage Vaults	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Part of Transition Agreement dated August 25, 2005. RL accepted on 9/19/05. Includes REA 111		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site - 600-257 (includes 600-108)	1.03.07.03.05.01	Remediate Waste Site - 600-257 (Costs included in Remediate Waste Site 600-108)	213-J & 213-K Cribs, Gable Mountain Plutonium Storage Vaults	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Part of Transition Agreement dated August 25, 2005. RL accepted on 9/19/05.		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site - 600-149	1.03.07.03.05.02	Remediate Waste Site - 600-149	Small Arms Range, Rifle and Pistol Range	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site - 600-178	1.03.07.03.05.03	Remediate Waste Site - 600-178	213-J and 213-K Guard House Toilet Pit	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site - 600-186	1.03.07.03.05.04	Remediate Waste Site - 600-186	Hanford Construction Camp Septic Tanks and Sewage Treatment Plants	No planning activities currently ongoing; will be required in the future.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 Area	100-IU-6	Remediate Waste Site 600-213	1.03.07.03.05.05	Remediate Waste Site - 600-213	Hanford Airstrip Underground Fuel Storage Tanks	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-3	1.03.07.03.05.06	Remediate Waste Site - 600-3	Hanford Town Site Dumping Area and Paint Pit	No planning activities currently ongoing; will be required in the future.		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-239	1.03.07.03.05.07	600-239, Debris Pile #16	Hanford Aggregate Pit Debris, however some of the stored materials in the Pit may have come from other projects. There is no evidence of any hazardous materials at the site	FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted on 9/13/05. - MA145		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-146	1.03.07.03.05.08	600-146, Steel Structure on Northwest side of Gable Mountain	Abandoned steel structure. On May 7, 2002, WDOE inspected the site and noted a few concerns, but no immediate threat to human health or the environment.	FH requested that this site be transferred to WCH. This was not in the RFP. RL will revisit for decision - 9/13/05. RL requested FR to physically inspect site. (FR response - unknown history, steel structure with pipelines. Provided RL photograph). Add as Remediation site. RL accepted on 9/19/05. - MA147		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-280	1.03.07.03.05.09	600-280	Hardened Tar Site	This was not in RFP. It is a recent discovery, but likely candidate to be included in subcontract to be awarded in Sept 2006 - MI054		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-5	1.03.07.03.05.10	600-5 Remediation Waste Site	White Bluffs Waste Oil Dump	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI055		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-100	1.03.07.03.05.11	600-100 Remediation Waste Site	White Bluffs Landfill	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI056		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-109	1.03.07.03.05.12	600-109 Remediation Waste Site	Hanford Trailer Camp	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI057		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 Area	100-IU-6	Remediate Waste Site 600-111	1.03.07.03.05.13	600-111 Remediation Waste Site	Critical Mass Laboratory Fire and Contamination Spread	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI058		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-120	1.03.07.03.05.14	600-120 Remediation Waste Site	Spare Parts Burn Pit	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI059		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-124	1.03.07.03.05.15	600-124 Remediation Waste Site	Burn Site and Paint Disposal	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI060		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-125	1.03.07.03.05.16	600-125 Remediation Waste Site	Waste Disposal Trench	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI061		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-127	1.03.07.03.05.17	600-127 Remediation Waste Site	Fuel Storage Area	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI062		In SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-188	1.03.07.03.05.18	600-188 Remediation Waste Site	White Bluffs Waste Disposal Trench 2	This site was undergoing confirmatory sampling during the RFP, it was subsequently determined to require remediation. It is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI063		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
	100 Area	100-IU-6	Remediate Waste Site 600-202	1.03.07.03.05.19	600-202	Four Burn and Burial Pits	This site is in the RFP as a confirmatory site, that has been sampled and determined to require remediation. Remediation is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI064		In SPIF		
	100 Area	100-IU-6	Remediate Waste Site 600-205	1.03.07.03.05.20	600-205	Hanford Townsite Landfill 2	This site is in the RFP as a confirmatory site, that has been sampled and determined to require remediation. Remediation is not included in the RFP. Remediation is included in the scope of a subcontract scheduled to be awarded in Sept 2006 - MI065		In SPIF		
	100 Area	100-IU-6	Remediate Waste Site 600-350	1.03.07.03.05.32	Remediate Waste Site - 600-350	600-350	REA 105		In SPIF		
Waste Site Remediation (REAs)											
	100 Area	100-IU-2	Remediate Waste Site 600-341	1.03.07.05.01.01	Remediate Waste Site - 600-341	600-341	ARRA Phase 2		In SPIF		
	100 Area	100-IU-2	Remediate Waste Site 600-342	1.03.07.05.01.02	Remediate Waste Site - 600-342	600-342	ARRA Phase 2		In SPIF		
	100 Area	100-IU-2	Remediate Waste Site 600-343	1.03.07.05.01.03	Remediate Waste Site - 600-343	600-343	ARRA Phase 2		In SPIF		
	100 Area	100-IU-2	Remediate Waste Site 600-344	1.03.07.05.01.04	Remediate Waste Site - 600-344	600-344	ARRA Phase 2		In SPIF		
	100 Area	100-IU-2	Remediate Waste Site 600-345	1.03.07.05.01.05	Remediate Waste Site - 600-345	600-345	ARRA Phase 2		In SPIF		
	100 Area	100-IU-2	Remediate Waste Site 600-346	1.03.07.05.01.06	Remediate Waste Site - 600-346	600-346	ARRA Phase 2		In SPIF		
	100 Area	100-IU-2	Remediate Waste Site 600-298	1.03.07.02.05.11	Remediate Waste Site - 600-298	Remediate Waste Site - 600-298	REA 132		Not in SPIF		
	100 Area	100-IU-2	Remediate Waste Site 600-299	1.03.07.02.05.12	Remediate Waste Site - 600-299	Remediate Waste Site - 600-299	REA 132		Not in SPIF		
	100 Area	100-IU-2	Remediate Waste Site 600-300	1.03.07.02.05.13	Remediate Waste Site - 600-300	Remediate Waste Site - 600-300	REA 132		Not in SPIF		
	100 Area	100-IU-2	Remediate Waste Site 600-305	1.03.07.02.05.14	Remediate Waste Site - 600-305	Remediate Waste Site - 600-305	REA 132		Not in SPIF		
	100 Area	100-IU-2	Remediate Waste Site 600-306	1.03.07.02.05.15	Remediate Waste Site - 600-306	Remediate Waste Site - 600-306	REA 132		Not in SPIF		
	100 Area	100-IU-2	Remediate Waste Site 600-307	1.03.07.02.05.16	Remediate Waste Site - 600-307	Remediate Waste Site - 600-307	REA 132		Not in SPIF		

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	100 Area	100-IU-2	Remediate Waste Site 600-308	1.03.07.02.05.17	Remediate Waste Site - 600-308	Remediate Waste Site - 600-308	REA 132		Not in SPIF	
	100 Area	100-IU-2	Remediate Waste Site 600-309	1.03.07.02.05.18	Remediate Waste Site - 600-309	Remediate Waste Site - 600-309	REA 132		Not in SPIF	
	100 Area	100-IU-2	Remediate Waste Site 600-310	1.03.07.02.05.19	Remediate Waste Site - 600-310	Remediate Waste Site - 600-310	REA 132		Not in SPIF	
	100 Area	100-IU-2	Remediate Waste Site 600-311	1.03.07.02.05.20	Remediate Waste Site - 600-311	Remediate Waste Site - 600-311	REA 132		Not in SPIF	
	100 Area	100-IU-2	Remediate Waste Site 600-312	1.03.07.02.05.21	Remediate Waste Site - 600-312	Remediate Waste Site - 600-312	REA 132		Not in SPIF	
	100 Area	100-IU-2	Fld. Rem.-Waste Sites 600-303	1.03.07.02.05.22	Fld. Rem.-Waste Sites - 600-303	Fld. Rem.-Waste Sites - 600-303	REA 132		Not in SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-313	1.03.07.03.05.21	Remediate Waste Site - 600-313	Remediate Waste Site - 600-313	REA 132		Not in SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-314	1.03.07.03.05.22	Remediate Waste Site - 600-314	Remediate Waste Site - 600-314	REA 132		Not in SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-316	1.03.07.03.05.23	Remediate Waste Site - 600-316	Remediate Waste Site - 600-316	REA 132		Not in SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-317	1.03.07.03.05.24	Remediate Waste Site - 600-317	Remediate Waste Site - 600-317	REA 132		Not in SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-318	1.03.07.03.05.25	Remediate Waste Site - 600-318	Remediate Waste Site - 600-318	REA 132		Not in SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-319	1.03.07.03.05.26	Remediate Waste Site - 600-319	Remediate Waste Site - 600-319	REA 132		Not in SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-320	1.03.07.03.05.27	Remediate Waste Site - 600-320	Remediate Waste Site - 600-320	REA 132		Not in SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-321	1.03.07.03.05.28	Remediate Waste Site - 600-321	Remediate Waste Site - 600-321	REA 132		Not in SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-324	1.03.07.03.05.29	Remediate Waste Site - 600-324	Remediate Waste Site - 600-324	REA 132		Not in SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-325	1.03.07.03.05.30	Remediate Waste Site - 600-325	Remediate Waste Site - 600-325	REA 132		Not in SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-328	1.03.07.03.05.31	Remediate Waste Site - 600-328	Remediate Waste Site - 600-328	REA 132		Not in SPIF	
	100 Area	100-IU-6	Remediate waste site 600-326	1.03.07.03.05.33	Remediate waste site 600-326	Remediate waste site 600-326	REA 132		Not in SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-356	1.03.07.03.05.38	Remediate Waste Site - 600-356	Remediate Waste Site - 600-356	REA 183		Not in SPIF	
	100 Area	100-IU-6	Remediate Waste Site 600-386	1.03.07.05.05.01	Remediate Waste Site - 600-386	Remediate Waste Site - 600-386	REA 183		Not in SPIF	
	100 Area	100-IU Segment 4	Remediate Waste Site 600-380	1.03.07.05.04.13	Remediate Waste Site - 600-380	600-380	REA 138		Not in SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	Fld. Rem.-100 Area RS Non Site Specific		Fld. Rem.-100 Area RS Non Site Specific Support	1.03.07.75.25.01/ 1.03.07.75.26.01/ 1.03.07.75.28.01	Fld. Rem.-100 Area RS Non Site Specific Support	Non Site Specific Support	Includes ARRA Phase 2: 100-IU Segment NSSS and 100-IU Confirmatory NSSS. Includes REA Nos. 105, 111, 132 and 183.		Post October 2013 Not in SPIF	FR 100-IU NSSS. Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
D⁴ - Buildings										
	D4-Non-Site Specific Support 100 Area		D4-Non-Site Specific Support 100 Area	1.01.01.75.25.01	D4-Non-Site Specific Support 100 Area	Non Site Specific Support	Includes REA Nos. 051, 052, 056. 160 and 175. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11 and Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		Post October 2013 Not in SPIF	D4 100-IU NSSS. Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
200 Area										
Waste Operations										
200 Area ERDF Waste Ops-Constrn (CLIN #1)										
	200 Area ERDF		Waste Ops - ERDF Construction Cells 7 & 8	1.04.01.01.30.01	Waste Operations - Environmental Restoration Disposal Facility (Expansion Cells 7 & 8)	Construction	Construction of Cells 5 & 6 are complete. The RCCC Contractor will be responsible for construction of Cells 7 & 8 . Cells 7 & 8 will require a Vadose Zone monitoring system.		In SPIF	
	200 Area ERDF		Waste Ops - ERDF Construction Cells 7 & 8	1.04.01.01.30.01	Waste Operations - Environmental Restoration Disposal Facility (Expansion Cells 7 & 8)	REA 025 - procedure review and updates required to implement the site-wide lockout/tagout procedure	REA 025		In SPIF	
	200 Area ERDF		Waste Ops - ERDF Construction Support	1.04.01.01.30.75	Waste Ops - ERDF Construction Support	Construction	Ongoing activity		In SPIF	
200 Area ERDF Waste Ops-Constrn (CLIN #4)										
	200 Area ERDF		Waste Ops - ERDF Construction Cells 7 & 8	1.04.01.01.30.01	Waste Operations - Environmental Restoration Disposal Facility (Expansion Cells 7 & 8)	ARRA Phase 1 stockpile transfer from CLIN 1 to CLIN 4	ARRA Phase 1		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	200 Area ERDF		Waste Ops - ERDF Construction Cells 9 & 10	1.04.01.01.30.02	Waste Operations - Environmental Restoration Disposal Facility (Expansion Cells 9 & 10)	ARRA Phase 1 Super Cell 9 Construction transfer from CLIN 1 to CLIN 4	ARRA Phase 1		In SPIF	
	200 Area ERDF		Waste Ops - ERDF Construction Support	1.04.01.01.30.75	Waste Ops - ERDF Construction Support	Construction Support associated with Super Cell 9 transfer from CLIN 1 to CLIN 4	ARRA Phase 1		In SPIF	
	200 Area ERDF		Waste Ops-ARRA ERDF Construction Super Cell 9	1.04.01.01.31.01	Waste Ops-ARRA ERDF Construction Super Cell 9	ARRA Phase 1 Super Cell 9 Construction	ARRA Phase 1		In SPIF	
	200 Area ERDF		Waste Ops-ARRA ERDF Construction Super Cell 10	1.04.01.01.31.02	Waste Ops-ARRA ERDF Construction Super Cell 10	ARRA Phase 1 Super Cell 10 Construction; ARRA Phase 2 Cell 10 Leachate transmission & Storage	ARRA Phase 1, 2, and 3		In SPIF	
	200 Area ERDF		Waste Ops-ARRA ERDF Construction Support	1.04.01.01.31.75	Waste Ops-ARRA ERDF Construction Support	ARRA Phase 1 Super Cell 10 Construction Support	ARRA Phase 1		In SPIF	
200 Area ERDF Waste Ops-Closure										
	200 Area ERDF		Waste Ops-Closure Cells 3 & 4	1.04.01.04.3B.01	Waste Operations - Environmental Restoration Disposal Facility (Closure and Interim Cover)	Closure	Ongoing activity		In SPIF	
	200 Area ERDF		Waste Ops-Closure Cells 5 & 6	1.04.01.04.3B.02	Waste Operations - Environmental Restoration Disposal Facility (Closure and Interim Cover)	Closure	Ongoing activity		In SPIF	
	200 Area ERDF		Waste Ops-Closure Support	1.04.01.04.3B.75	Waste Ops-Closure Support	Closure	Ongoing activity		In SPIF	
200 Area ERDF Waste Ops-Ops/Disp (CLIN #1)										
	200 Area ERDF		Waste Ops-Disposal	1.04.01.02.31.01	Waste Operations - Environmental Restoration Disposal Facility (Facility Operations/Disposal)	Operation/Disposal	Ongoing activity; reduce/increase waste volumes due to D4 and Field Remediation work completed or closed out or added; include 100 BC waste requiring mercury treatment; include modular office installation. Final agreement was determined as part of the IPB development. - MI068/MI070/MI071/MA099/ MD165		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	200 Area ERDF		Waste Ops-Disposal	1.04.01.02.31.01	Waste Operations - Environmental Restoration Disposal Facility (Facility Operations/Disposal)	Operation/Disposal	Includes REA Nos. 015, 019A, 019B, 025, 041, 047, 051, 052, 056, 059, 060, 061, 064, 066, 070, 074, 079, 092, 098, 099, 105, 111, 118, 127, 133, and Mod 272. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11 and Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		Post October 2013 Not in SPIF	WO Disposal Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
	200 Area ERDF		Waste Ops-Waste Trea	1.04.01.02.32.01	Waste Operations - Waste Treatment	Operation/Disposal	Certain sits may require LDR treatment. See MA033, MA158, MI006 and MI020.		In SPIF	
	200 Area ERDF		Waste Ops-Waste Trea	1.04.01.02.32.01	Waste Operations - Waste Treatment	Operation/Disposal	Includes REA Nos. 015, 041, 047, 051, 052, 056, 059, 074, 079, 092, 098, 099, 145 and Mod 272. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11 and Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		In SPIF	
	200 Area ERDF		Waste Ops-Disposal Support	1.04.01.02.31.75	Waste Ops-Disposal Support	Operation/Disposal	Ongoing activity. Schedule extension REA 052. Support for REA 059, 4 failed confirmatory sites in H Area. Support for REA 064, 3 failed confirmatory sites in D Area. Support for REA 070, 6 failed confirmatory sites in D Area. Support for REA 015, 3 Waste Sites in B/C Area. Includes REA Nos. 019B, 047, 054, 056, 060, 061, 074, 092, 098, 099, 105, and 111. Also includes Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		Post October 2013 Not in SPIF	WO Disposal Support Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
200 Area ERDF Waste Ops-Disp (CLIN #3)										
	200 Area ERDF		Waste Ops-618-10/11 Disposal	1.04.01.02.35.01	Waste Ops-618-10/11 Disposal	Operation/Disposal	Function of CLIN #3 approval (-C)		Not in CLIN 1 SPIF	618-10/11 CLIN 3
	200 Area ERDF		Waste Ops-618-10/11 Treatment	1.04.01.02.36.01	Waste Ops-618-10/11 Treatment	Operation/Disposal	Function of CLIN #3 approval (-C)		Not in CLIN 1 SPIF	618-10/11 CLIN 3
200 Area ERDF Waste Ops-Disp (CLIN #4)										
	200 Area ERDF		Waste Ops-ARRA Disposal	1.04.01.02.37.01	Waste Ops-ARRA Disposal	ARRA Phase 1 & 2 ERDF Upgrades	ARRA Phases 1, 2, and 3		In SPIF	
	200 Area ERDF		Waste Ops-ARRA Treatment	1.04.01.02.38.01	Waste Ops-ARRA Treatment	ARRA Phase 2 ERDF Upgrades	ARRA Phases 2 and 3		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	200 Area ERDF		Waste Ops-ARRA Disposal Support	1.04.01.02.37.75	Waste Ops-ARRA Disposal Support	ARRA Phase 1 ERDF Upgrades Support	ARRA Phase 1		In SPIF	
	200 Area ERDF		Waste Ops-ARRA Disposal	1.04.01.02.39.01	Waste Ops-ARRA Disposal	ARRA Buy Back	REA Nos. 142 and 143		In SPIF	
	200 Area ERDF		Waste Ops-ARRA Treatment	1.04.01.02.40.01	Waste Ops-ARRA Treatment	ARRA Buy Back	REA Nos. 142 and 143		In SPIF	
	200 Area ERDF		Waste Ops-ARRA Disposal Support	1.04.01.02.39.75	Waste Ops-ARRA Disposal Support	ARRA Buy Back	REA Nos. 142 and 143		In SPIF	
200 Area ERDF Waste Ops-Trnsptn (CLIN #1)										
	200 Area ERDF		Waste Ops-Transportation Routes/Methods	1.04.01.03.37.01	Waste Operations - Environmental Restoration Disposal Facility (Transportation)	Transportation	Ongoing activity		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
	200 Area ERDF		Waste Ops-Transportation	1.04.01.03.38.01	Waste Operations - Environmental Restoration Disposal Facility (Transportation)	Transportation	Ongoing activity; reduce waste volumes due to D4 and Field Remediation work completed or closed out; adjust for new scope in D4 and Field Remediation. This will also include demobilization of leased trucks/increased cost for return of leased trucks no longer needed. RL accepted on 9/13/05. This was reconciled during baseline development. - MI069/MA100/MD166. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11.		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
	200 Area ERDF		Waste Ops-Transportation	1.04.01.03.38.01	Waste Operations - Environmental Restoration Disposal Facility (Transportation)	Transportation	Includes REA Nos. 015, 019A, 019B, 041, 047, 051, 052, 056, 059, 060, 061, 064, 066, 070, 074, 079, 092, 098, 099, 105, 111, 118, 127, 133, 145 and Mod 272. Also includes Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	200 Area ERDF		Waste Ops-Transportation Support	1.04.01.03.38.75	Waste Ops-Transportation Support	Operation/Disposal	Disposal subcontract change notice. RL accepted on 9/13/05. - MA102. This activity is located in the field operations support account. Schedule extension 052. Support for 059, 4 failed waste sites in H Area. Support for 064, 3 failed confirmatory sites in D Area. Support for 070, 6 failed confirmatory sites in D Area. Support for 015, 3 Waste Sites in B/C Area. Includes Nos. 019B, 047, 056, 060, 061, 074, 092, 098, 099, 105, 111. Also includes Negotiated Dollar Reductions, Mod 365, 144 - 1/26/12.		Post October 2013 Not in SPIF	Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
200 Area ERDF Waste Ops-Trnsptn (CLIN #3)										
	200 Area ERDF		Waste Ops-618-10/11 Transportation	1.04.01.03.3A.01	Waste Ops-618-10/11 Disposal	Operation/Disposal	Function of CLIN #3		Not in CLIN 1 SPIF	618-10/11 CLIN 3
200 Area ERDF Waste Ops-Trnsptn (CLIN #4)										
	200 Area ERDF		Waste Ops-ARRA Transportation	1.04.01.03.3B.01	Waste Ops-ARRA Transportation	ARRA Phase 1 & 2ERDF Upgrades	ARRA Phases 1, 2, and 3		In SPIF	
	200 Area ERDF		Waste Ops-ARRA Transportation Support	1.04.01.03.3B.75	Waste Ops-ARRA Transportation Support	ARRA Phase 1 ERDF Upgrades Support	ARRA Phase 1		In SPIF	
	200 Area ERDF		Waste Ops-ARRA Transportation	1.04.01.03.3C.01	Waste Ops-ARRA Transportation	ARRA Buy Back	REA Nos. 142 and 143		In SPIF	
	200 Area ERDF		Waste Ops-ARRA Transportation Support	1.04.01.03.3C.75	Waste Ops-ARRA Transportation Support	ARRA Buy Back	REA Nos. 142 and 143		In SPIF	
	Waste Ops-Management and Support		Waste Ops-Management and Support	1.04.99.01.29 / 1.04.99.02.29 / 1.04.01.02.32	Waste Ops-Management and Support	Management and Support	Includes REA Nos. 005, 008-R1, 015, 019A, 019B, 031-R1, 041, 043, 047, 051, 052, 054, 056, 059, 060, 061, 064, 066, 070, 074, 079, 092, 098, 099, 105, 111, and Mod 272. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11 and Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		Post October 2013 Not in SPIF	WO Management & Support. Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
	Waste Ops-Management and Support		Waste Ops-Management and Support	1.04.99.03.29.01	Waste Ops-Management and Support Allocations for ARRA	Management and Support Allocations for ARRA Phase I, ARRA Buy Back	ARRA Phase 1. Includes REA Nos. 142, 143 and 145		In SPIF	
300 Area										

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
308 Building											
D⁴ - Buildings (CLIN#2)											
	300 Area		D4 Building - 308	1.01.04.01.07.L1	D4 Building - 308	Fuels Development Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future. Also includes REA Nos. 123 and 195.		In SPIF		
	300 Area		D4 Building - 308A	1.01.04.01.07.L2	D4 Building - 308A	Fuels Development Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF		
324 Building											
Waste Site Remediation											
	300 Area	300-FF-2	Remediate Waste Site - 300-25 (Costs included in D4 3)	1.03.12.02.05.A1	Remediate Waste Site - 300-25 (Costs included in D4 324)		No planning activities currently ongoing; will be required in the future.		Not in CLIN 1 SPIF	Located with building 324 that is delayed do to contaminate soil beneath B Cell	
	300 Area	300-FF-2	Remediate Waste Site - 300-263	1.03.12.02.05.A2	Remediate Waste Site - 300-263	324 Building Diversion Tank	No planning activities currently ongoing; will be required in the future.		Not in CLIN 1 SPIF	324 Building. Scope Delayed.	
	300 Area	300-FF-2	Remediate Waste Site - 300-265	1.03.12.02.05.A3	Remediate Waste Site - 300-265	Pipe Trench Between 324 and 325 buildings	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Retained facilities, active underground utilities supporting the 325 operations.	
D⁴ - Buildings											
	300 Area		D4 Building - 324 and Assoc. Structures (300-25)	1.01.03.01.07.01	D4 Building - 324 and Associated Structures (includes Buildings 324-BA, 324A, 324D, and Waste Site 300-25)	Chemical Engineering Laboratory	Partial Deactivation-A, B, & C hot cells are cleaned out. D cell, Shielded Material Facility (SMF), & High Level Vault Tanks remain to be done. Balance of D ⁴ required. Also includes REA Nos. 123 and 195.		Not in CLIN 1 SPIF	Demolition Delayed due to impact of new Waste Site Below B-Cell.	
	300 Area		D4 Building - 324A	1.01.03.01.07.02	D4 Building - 324A (Cost included in D4 324)	300 Area Accelerated Closure Plan Zone KA Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		Not in CLIN 1 SPIF	Demolition Delayed due to impact of new Waste Site Below B-Cell.	
	300 Area		D4 Building - 324-BA	1.01.03.01.07.03	D4 Building - 324-BA (Cost included in D4 324)	324 Boiler Annex	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8	Not in CLIN 1 SPIF	Demolition Delayed due to impact of new Waste Site Below B-Cell.	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area		D4 Building - 324D	1.01.03.01.07.04	D4 Building - 324D (Cost included in D4 324)	300 Area Accelerated Closure Plan Zone KA Small Facilities	Operating Facility - No planning activities currently ongoing; will be required in the future.		Not in CLIN 1 SPIF	Demolition Delayed due to impact of new Waste Site Below B-Cell.
	300 Area		D4 Building - 324 Area / Waste Site 300-296	1.01.03.01.07.05	D4 Building - 324 Area / Waste Site 300-296	D4 Building - 324 Area / Waste Site 300-296	REA-162		Not in CLIN 1 SPIF	
D⁴ - Remaining Facilities										
	300 Area		D4 Remaining Facilities - 324B	1.01.03.01.08.01	D4 Remaining Facilities - 324B	Chemical Engineering Laboratory Exhaust Stack	Operating Facility - No planning activities currently ongoing; will be required in the future.		Not in CLIN 1 SPIF	Demolition Delayed due to impact of new Waste Site Below B-Cell.
325 Building										
326 Building										
D⁴ - Buildings										
	300 Area		D4 Building - 326-BA	1.01.04.01.07.N2	D4 Building - 326-BA	326 Boiler Annex	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4	In SPIF	
	300 Area		D4 Building - 326	1.01.04.01.07.N1	D4 Building - 326	Material Science Laboratory	Operating Facility - No planning activities currently ongoing; will be required in the future. Contract Mod 226 transfer from CLIN2 to CLIN1. Descope Below Grade Demo and Transition/Final Closure Backfill portion only. Mod 248, REA 024 - 1/18/11.	Delayed Release per Contract Section C.2.4	Not in SPIF	This late release facility was delayed 17 months past the October 2009 contract release date. This critical path facility was scheduled to complete April 2013 with an October 2009 release, and can't be reasonably expected to complete by October 2013 in light of the February 2011 actual release date.
327 Building										
D⁴ - Buildings										

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area		D4 Building - 327 and Assoc Structures (300-264)	1.01.03.02.07.01	D4 Building - 327 and Associated Structures (includes Building 327BA and Waste Site 300-264)	Post-Irradiation Test Laboratory	Partial Deactivation - 4 of 11 hot cells are cleaned out. Remaining hot cells and balance of building D4 required; unique handling required to package and disposition the Ra-226 acid drum; modification to safety basis. - MI001/MA033 /MA117. Also includes REA Nos. 123 and 195.		In SPIF	
	300 Area		D4 Building - 327BA	1.01.03.02.07.02	D4 Building - 327BA (Costs included with D4 327)	327 Boiler Annex	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4	In SPIF	
D4-Non Site Specific Support 324/327 Ar			D4-Non Site Specific Support 324/327 Area	1.01.03.75.25.01	D4-Non Site Specific Support 324/327 Area	Non Site Specific Support	Also includes REA Nos. 123 and 195.		Post October 2013 Not in SPIF	NSSS. Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
329 Building										
D⁴ - Buildings										
	300 Area		D4 Building - 329	1.01.04.01.07.P1	D4 Building - 329	Chemical Sciences Laboratory	Operating Facility - No planning activities currently ongoing; will be required in the future. Contract Mod 226 transfer from CLIN2 to CLIN1. Descope Below Grade Demo and Transition/Final Closure Backfill portion only. Mod 248, REA 024 - 1/18/11. Also includes REA 195.	Delayed Release per Contract Section C.2.4	Not in SPIF	Delayed Release
331 Building										
Confirmatory Sampling Sites										
	300 Area	300-FF-2	Confirmatory Sampling Site - 331 LSLDF	1.03.12.01.03.08	Confirmatory Sampling Site - 331 LSLDF	Life Sciences Lab Drain Field	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 331 LSLDF	1.03.12.01.03.09	Confirmatory Sampling Site - 331 LSLDF	Life Sciences Laboratory Trench #1	Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Work Instructions only. This confirmatory sampling site is descope, not included as part of Confirmatory Sampling count in Table C.1.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area	300-FF-2	Confirmatory Sampling Site - 331-LSLT2	1.03.12.01.03.10	Confirmatory Sampling Site - 331-LSLT2	Life Sciences Laboratory Trench #2	Descope. Mod 248, REA 024 - 1/18/11. Includes performed scope for a portion of Work Instructions only. This confirmatory sampling site is descope, not included as part of Confirmatory Sampling count in Table C.1.		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 600-276	1.03.12.01.03.11	600-276, Hanford Geotechnical Engineering and Development Facility, Little Egypt	Evaluation area using simulated buried waste	FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted as a confirmatory sampling site on 9/13/05. - MA144		In SPIF	
D⁴ - Buildings										
	300 Area		D4 Building - 331C	1.01.04.01.07.Q3	D4 Building - 331C	Storage Facility	Clarification needed that this is delayed release with 331 building. RL accepted on 9/13/05. - MD039. Contract Mod 226 transfer from CLIN2 to CLIN1	Delayed Release per Contract Section C.2.4	Not in SPIF	Delayed Release
	300 Area		D4 Building - 331D	1.01.04.01.07.Q4	D4 Building - 331D	Biomagnetic Effects Laboratory	Clarification needed that this is delayed release with 331 building. RL accepted on 9/13/05. - MD040. Contract Mod 226 transfer from CLIN2 to CLIN1	Delayed Release per Contract Section C.2.4	Not in SPIF	Delayed Release
	300 Area		D4 Building - 331G	1.01.04.01.07.Q5	D4 Building - 331G	Interim Tissue Repository	Clarification needed that this is delayed release with 331 building. RL accepted on 9/13/05. - MD041. Contract Mod 226 transfer from CLIN2 to CLIN1	Delayed Release per Contract Section C.2.4	Not in SPIF	Delayed Release
	300 Area		D4 Building - 331H	1.01.04.01.07.Q6	D4 Building - 331H	Aerosol Wind Tunnel Research Facility	Clarification needed that this is delayed release with 331 building. RL accepted on 9/13/05. - MD042. Contract Mod 226 transfer from CLIN2 to CLIN1	Delayed Release per Contract Section C.2.4	Not in SPIF	Delayed Release
300 Area Remaining Sites										
Design										

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area		Fld. Rem.-300 Area RS Design	1.03.12.03.01.01	Design - Remedial Action Design	300 Area Remedial Action Design	No planning activities currently ongoing; will be required in the future; additional design scope associated with new remediation sites: Items # 38-42, 44-46, 56-67, 94-95, 97-98, 147, 151-152 and 155-158. RL accepted 9/13/05 and 9/19/05. - MA169; For the Field Remediation Design of Burial Grounds affected by the PAAA Action Plan who's site design was underway as of 8/27/05 are considered an MA- MA 168. Also includes Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		In SPIF	
	300 Area		Fld. Rem.-300 Area RS Design	1.03.12.03.01.01	Fld. Rem.-300 Area RS Design	Remedial design for two 300 Area Sites: 300-7 and 300-9.	REA 062		In SPIF	
	300 Area		300 Area Cultural Resource Reviews	1.03.12.03.01.02	Cultural Resource Reviews for potential 300 Area failed confirmatory sites	Perform cultural resource reviews for potential 300 area failed confirmatory sites	REA 136		In SPIF	
	300 Area		300 Area Failed Confirmatory Sites Design	1.03.12.03.01.02	300 Area Failed Confirmatory Sites Design	Design of Two 300 Area Failed Confirmatory Sites	REA 192		Not in SPIF	
	300 Area		Fld. Rem.-300 Area RS Design	1.03.12.03.01.03	300 Area Retained Facilities	300 Area Retained Facilities	REA 147		In SPIF	
Confirmatory Sampling Sites										
	300 Area	300-FF-2	CS Site - 300A Misc Piping (No Assoc Waste Info)	1.03.12.01.03.01	Confirmatory Sampling Site - 300 Area Misc Piping (Currently no Waste Information Data System Site Associated with this Site)	300 Area - Misc Piping	No planning activities currently ongoing; will be required in the future.		Not in SPIF	300-293 Waste site from Orphan Sites Evaluation - Late Identification
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-2	1.03.12.01.03.02	Confirmatory Sampling Site - 300-2	Contaminated Light Water Disposal	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-32 (333 Bldg.)	1.03.12.01.03.03	Confirmatory Sampling Site - 300-32 (Associated with 333 Bldg.)	Fabrication Shop Leak	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-7	1.03.12.01.03.04	Confirmatory Sampling Site - 300-7	Undocumented Solid Waste Burial Ground	12% complete. WI complete, sampling and closeout documentation to go. RL accepted on 9/13/05. - MD151		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-9	1.03.12.01.03.05	Confirmatory Sampling Site - 300-9	Solid Waste Burial Ground	12% complete. WI complete, sampling and closeout documentation to go. RL accepted on 9/13/05. - MD152		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area	300-FF-2	Confirmatory Sampling Site - 303-M UOF	1.03.12.01.03.06	Confirmatory Sampling Site - 303-M UOF	303M Uranium Oxide Facility	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - UPR-300-2	1.03.12.01.03.07	Confirmatory Sampling Site - UPR-300-2	Releases at the 340 Facility	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4	Not in SPIF	Confirmatory Sampling not required because the site will be removed in the layback of 340 Complex.
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-279	1.03.12.01.03.14	Confirmatory Sampling Site - 300-279	Confirmatory Sampling Site - 300-279	REA 121		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-280	1.03.12.01.03.15	Confirmatory Sampling Site - 300-280	Confirmatory Sampling Site - 300-280	REA 121		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-281	1.03.12.01.03.16	Confirmatory Sampling Site - 300-281	Confirmatory Sampling Site - 300-281	REA 121		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-282	1.03.12.01.03.17	Confirmatory Sampling Site - 300-282	Confirmatory Sampling Site - 300-282	REA 121		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-283	1.03.12.01.03.18	Confirmatory Sampling Site - 300-283	Confirmatory Sampling Site - 300-283	REA 121		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-284	1.03.12.01.03.19	Confirmatory Sampling Site - 300-284	Confirmatory Sampling Site - 300-284	REA 121		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-286	1.03.12.01.03.20	Confirmatory Sampling Site - 300-286	Confirmatory Sampling Site - 300-286	REA 121		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-287	1.03.12.01.03.21	Confirmatory Sampling Site - 300-287	Confirmatory Sampling Site - 300-287	REA 121		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-288	1.03.12.01.03.22	Confirmatory Sampling Site - 300-288	Confirmatory Sampling Site - 300-288	REA 121		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-289	1.03.12.01.03.23	Confirmatory Sampling Site - 300-289	Confirmatory Sampling Site - 300-289	REA 121		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-290	1.03.12.01.03.24	Confirmatory Sampling Site - 300-290	Confirmatory Sampling Site - 300-290	REA 121		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-291	1.03.12.01.03.25	Confirmatory Sampling Site - 300-291	Confirmatory Sampling Site - 300-291	REA 121		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area	300-FF-2	Confirmatory Sampling Site - 300-294	1.03.12.01.03.26	Confirmatory Sampling Site - 300-294	Confirmatory Sampling Site - 300-294	REA 121		In SPIF	
	300 Area	300-FF-2	Confirmatory Sampling Site - 600-290:2	1.03.12.01.03.27	Confirmatory Sampling Site - 600-290:2	Confirmatory Sampling Site - 600-290:2	REA 121		In SPIF	
Waste Site Remediation										
	300 Area	300-FF-2	Remediate Waste Site 300-39 (Building 309)	1.03.12.02.05.01	Remediate Waste Site - 300-39 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.		Not in SPIF	Impacted by 309 delays due to retained facilities/utility relocation project and utilities supporting 324 Building.
	300 Area	300-FF-2	Remediate Waste Site 309-TW-1 (Building 309)	1.03.12.02.05.02	Remediate Waste Site - 309-TW-1 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.		Not in SPIF	Impacted by 309 delays due to retained facilities/utility relocation project and utilities supporting 324 Building.
	300 Area	300-FF-2	Remediate Waste Site 309-TW-2 (Building 309)	1.03.12.02.05.03	Remediate Waste Site - 309-TW-2 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.		Not in SPIF	Impacted by 309 delays due to retained facilities/utility relocation project and utilities supporting 324 Building.
	300 Area	300-FF-2	Remediate Waste Site 309-TW-3 (Building 309)	1.03.12.02.05.04	Remediate Waste Site - 309-TW-3 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.		Not in SPIF	Impacted by 309 delays due to retained facilities/utility relocation project and utilities supporting 324 Building.
	300 Area	300-FF-2	Remediate Waste Site 309-WS-1 (Building 309)	1.03.12.02.05.05	Remediate Waste Site - 309-WS-1 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.		Not in SPIF	Impacted by 309 delays due to retained facilities/utility relocation project and utilities supporting 324 Building.
	300 Area	300-FF-2	Remediate Waste Site 309-WS-2 (Building 309)	1.03.12.02.05.06	Remediate Waste Site - 309-WS-2 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.		Not in SPIF	Impacted by 309 delays due to retained facilities/utility relocation project and utilities supporting 324 Building.
	300 Area	300-FF-2	Remediate Waste Site 309-WS-3 (Building 309)	1.03.12.02.05.07	Remediate Waste Site - 309-WS-3 (Costs included with D4 Building 309)		No planning activities currently ongoing; will be required in the future.		Not in SPIF	Impacted by 309 delays due to retained facilities/utility relocation project and utilities supporting 324 Building.

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area	300-FF-2	Remediate Waste Site 300 RLWS	1.03.12.02.05.09	Remediate Waste Site - 300 RLWS	300 Area Radioactive Liquid Waste Sewer (RLWS)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4	Not in SPIF	Associated with active underground utilities supporting the retained facilities. Portions of this system will be descoped from the contract and retained with the active facilities (PNNL).
	300 Area	300-FF-2	Remediate Waste Site 300 RRLWS	1.03.12.02.05.10	Remediate Waste Site - 300 RRLWS	300 Area Retired Radioactive Liquid Waste Sewer (RRLWS)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4	Not in SPIF	Associated with active underground utilities supporting the retained facilities. Portions of this system will be descoped from the contract and retained with the active facilities (PNNL).
	300 Area	300-FF-2	Remediate Waste Site 300 VTS	1.03.12.02.05.11	Remediate Waste Site - 300 VTS	In-Situ Vitrification Test Site (VTS)	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted." 75% complete. Remediation and sampling 100% complete, backfill, CVP, and revegetation to go. RL accepted on 9/13/05. - MD153		Excav/Loadout/ Closeout/Backfill In SPIF Reveg Not in SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-109	1.03.12.02.05.12	Remediate Waste Site - 300-109	333 Building Storm Water Runoff	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-11	1.03.12.02.05.13	Remediate Waste Site - 300-11	Soil at Site of Former Underground Gasoline Tank	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Associated with the 382 water plant that kept active until the new 385 facility was constructed to support retained facilities.
	300 Area	300-FF-2	Remediate Waste Site 300-110	1.03.12.02.05.14	Remediate Waste Site - 300-110	333 Building Storm Water Runoff	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-121	1.03.12.02.05.15	Remediate Waste Site - 300-121	French Drain	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Will be remediated with the 300-257 pipeline that is "Not in SPIF"
	300 Area	300-FF-2	Remediate Waste Site 300-123 (Building 366A)	1.03.12.02.05.16	Remediate Waste Site - 300-123 (Costs included with D4 Building 366A)		No planning activities currently ongoing; will be required in the future.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area	300-FF-2	Remediate Waste Site 300-15	1.03.12.02.05.17	Remediate Waste Site - 300-15	Leakage from Corroded Process Sewer Pipe	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4	Not In SPIF	Associated with active underground utilities supporting the retained facilities. Portions of this system will be descoped from the contract and retained with the active facilities (PNNL).
	300 Area	300-FF-2	Remediate Waste Site 300-16	1.03.12.02.05.18	Remediate Waste Site - 300-16	Solid Waste Contamination Area	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-18	1.03.12.02.05.20	Remediate Waste Site - 300-18	Surface Contaminated Dumping Area #4	95% complete. Remediation, sampling, and CVP 100% complete. Backfill and revegetation to go. RL accepted on 9/13/05. - MD154		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-214	1.03.12.02.05.21	Remediate Waste Site - 300-214	300 Retention Process Sewer	No planning activities currently ongoing; will be required in the future.		Not In SPIF	Associated with active underground utilities supporting the retained facilities. Portions of this system will be descoped from the contract and retained with the active facilities (PNNL).
	300 Area	300-FF-2	Remediate Waste Site 300-218 (Building 314)	1.03.12.02.05.22	Remediate Waste Site - 300-218 (Costs included with D4 Building 314)		No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-219	1.03.12.02.05.23	Remediate Waste Site - 300-219	300 Area Waste Acid Transfer Line	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-22	1.03.12.02.05.24	Remediate Waste Site - 300-22	309 B-Cell Cleanout Leak	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Work associated with 309 is delayed due to retained facilities/utility relocation project and utilities supporting 324 Building.
	300 Area	300-FF-2	Remediate Waste Site 300-224	1.03.12.02.05.27	Remediate Waste Site - 300-224	WATS and U Bearing Piping Trench	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-24	1.03.12.02.05.28	Remediate Waste Site - 300-24	Soil Contamination Area	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-251	1.03.12.02.05.29	Remediate Waste Site - 300-251	Unplanned Release	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-255	1.03.12.02.05.30	Remediate Waste Site - 300-255	309 Tank Farm Contaminated Soil	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Work associated with 309 is delayed due to retained facilities/utility relocation project and utilities supporting 324 Building.

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area	300-FF-2	Remediate Waste Site 300-256	1.03.12.02.05.31	Remediate Waste Site - 300-256	306E Fabrication and Testing Laboratory Release	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-257	1.03.12.02.05.32	Remediate Waste Site - 300-257	309 Holdup Tank Outfall Pipeline	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Work associated with 309 is delayed due to retained facilities/utility relocation project and utilities supporting 324 Building.
	300 Area	300-FF-2	Remediate Waste Site 300-258	1.03.12.02.05.33	Remediate Waste Site - 300-258	Abandoned Pipe Trench between the 334 Tank Farm and 306E	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-259	1.03.12.02.05.34	Remediate Waste Site - 300-259	Contamination Area Surrounding 618-1 Burial Ground	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-260	1.03.12.02.05.35	Remediate Waste Site - 300-260	Contaminated Soil Release Site	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-268	1.03.12.02.05.36	Remediate Waste Site - 300-268	3741 Building Foundation	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-270	1.03.12.02.05.37	Remediate Waste Site - 300-270	Unplanned Release at 313 Building	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-273	1.03.12.02.05.38	Remediate Waste Site - 300-273	Fuel Oil Transfer Pipeline, 366 Bunker Pipeline	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-28	1.03.12.02.05.39	Remediate Waste Site - 300-28	Contamination Found Along Ginkgo Street	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-29	1.03.12.02.05.40	Remediate Waste Site - 300-29	Berm	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Part of Transition Agreement dated August 25, 2005. RL accepted on 9/19/05. - MA118		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-33	1.03.12.02.05.41	Remediate Waste Site - 300-33	Uranium-contaminated soil at Building 306W	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-34	1.03.12.02.05.42	Remediate Waste Site - 300-34	Soil Contaminated by Process Sewer Leak	No planning activities currently ongoing; will be required in the future.		Not in SPIF	300-34 is a manhole and is integral with 300-15 which is "Not in SPIF".
	300 Area	300-FF-2	Remediate Waste Site 300-40	1.03.12.02.05.44	Remediate Waste Site - 300-40	Corrosion of Vitrified Clay Sewer Pipe	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-41	1.03.12.02.05.45	Remediate Waste Site - 300-41 (Costs included with D4 Building 306E)	Waste Site - 300-41	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-43	1.03.12.02.05.46	Remediate Waste Site - 300-43	Unplanned Release Uranium-contaminated soil around Building 304	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-46	1.03.12.02.05.47	Remediate Waste Site - 300-46	Uranium Chemical Wastes at Building 3706	No planning activities currently ongoing; will be required in the future.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area	300-FF-2	Remediate Waste Site 300-48	1.03.12.02.05.48	Remediate Waste Site - 300-48	Thorium Oxide and Fuel Fabrication Wastes Release Around Building 3732	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-6 (Building 366A)	1.03.12.02.05.50	Remediate Waste Site - 300-6 (Costs included with D4 Building 366A)	Waste Site 300-6	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-8	1.03.12.02.05.51	Remediate Waste Site - 300-8	Aluminum Shavings Area	Subcontract awarded - excavation to begin 02/03/05		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-80	1.03.12.02.05.52	Remediate Waste Site - 300-80	333 Building Storm water Runoff and Steam Condensate, Miscellaneous Stream #268	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 303-M SA	1.03.12.02.05.53	Remediate Waste Site - 303-M SA	303M Building Storage Area	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 305-B SF	1.03.12.02.05.54	Remediate Waste Site - 305-B SF	305-B Storage Facility	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA119		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 307 RB (Building 307)	1.03.12.02.05.55	Remediate Waste Site - 307 RB (Costs included with D4 Building 307)	307 Retention Basins	No planning activities currently ongoing; will be required in the future.		Excav/Loadout In SPIF Closeout/Backfill/Reveg Not in SPIF	The 340 Complex was delayed release for completion of the 300 Area Utility Relocation Project Retention Process Sewer Transfer System supporting the PNNL Retained Facilities.
	300 Area	300-FF-2	Remediate Waste Site 313 ESSP	1.03.12.02.05.58	Remediate Waste Site - 313 ESSP	East Side Storage Pad	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 316-3	1.03.12.02.05.60	Remediate Waste Site - 316-3	Process Water Trenches	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Located just north of 324. Remediation may impact 324 contaminated soil remediation.
	300 Area	300-FF-2	Remediate Waste Site 316-4	1.03.12.02.05.61	Remediate Waste Site - 316-4	300 Area North Cribs	This site is 70% complete including plumes. Added to Additions Item MA157). - MD155 / MA157		Not in SPIF	Will be remediated during or after 618-10.
	300 Area	300-FF-2	Remediate Waste Site 323 Tank 1	1.03.12.02.05.62	Remediate Waste Site - 323 Tank 1 (costs included in D4 of Bldg. 323)	321 Building Underground Waste Tanks, 321 Tank Farm #3	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA125 / MA130		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 323 Tank 2	1.03.12.02.05.63	Remediate Waste Site - 323 Tank 2 (costs included in D4 of Bldg. 323)	321 Building Underground Waste Tanks, 321 Tank Farm #3	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA126 / MA131		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 3	1.03.12.02.05.64	Remediate Waste Site - 323 Tank 3 (costs included in D4 of Bldg. 323)	321 Building Underground Waste Tanks, 321 Tank Farm #3	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA127 / MA132		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site - 323 Tank 4	1.03.12.02.05.65	Remediate Waste Site - 323 Tank 4 (costs included in D4 of Bldg. 323)	321 Building Underground Waste Tanks, 321 Tank Farm #3	Planned delayed release site. DOE OS requested site to transfer at contract turnover. Included as part of Transition Agreement dated August 25, 2005. RL confirmed on 9/19/05. - MA128 / MA133		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site - 333 ESHWSA	1.03.12.02.05.70	Remediate Waste Site - 333 ESHWSA	333 Building East Side Hazardous Waste Storage Area (ESHWSA)	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site - 333 WSTF	1.03.12.02.05.71	Remediate Waste Site - 333 WSTF	333 West Side Tank Farm (WSTF) Uranium Bearing Acid Tanks	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site - 340 Complex	1.03.12.02.05.75	Remediate Waste Site - 340 Complex	Radioactive Liquid Waste Handling Facility	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4	Not in SPIF	Scope is part of 340 Complex
	300 Area	300-FF-2	Remediate Waste Site - 3712-USSA (Building 3712)	1.03.12.02.05.76	Remediate Waste Site - 3712-USSA (Costs included with D4 Building 3712)	Uranium Scrap Storage Area	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site - 600-117	1.03.12.02.05.78	Remediate Waste Site - 600-117	300 Area Treated Effluent Disposal Facility (TEDF)	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4	Non Retained Portions of Waste Site In SPIF Retained TEDF Portions of Waste Site Not in SPIF	Waste Site area associated with the retained TEDF facilities are not included.
	300 Area	300-FF-2	Remediate Waste Site - 600-243	1.03.12.02.05.79	Remediate Waste Site - 600-243	Petroleum Contaminated Soil Bioremediation Pad	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site - 600-259	1.03.12.02.05.80	Remediate Waste Site - 600-259	Grout Waste Test Lysimeter	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted." Subcontract awarded. Excavation to begin 03/22/05.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area	300-FF-2	Remediate Waste Site 600-47	1.03.12.02.05.81	Remediate Waste Site - 600-47	Dumping Area	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted." Excavation, sorting and sampling, and loadout are complete. Verification sampling in progress. Scope is 90% complete.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site UPR-300-1	1.03.12.02.05.87	Remediate Waste Site - UPR-300-1	307-340 Waste Line Leak	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4	Not in SPIF	Scope is part of 340 complex. Delayed release.
	300 Area	300-FF-2	Remediate Waste Site UPR-300-11	1.03.12.02.05.88	Remediate Waste Site - UPR-300-11	Underground Radioactive Liquid Line Leak	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4	Not in SPIF	Scope is part of 340 complex. Delayed release.
	300 Area	300-FF-2	Remediate Waste Site UPR-300-17	1.03.12.02.05.89	Remediate Waste Site - UPR-300-17	Unplanned Release	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site UPR-300-38	1.03.12.02.05.90	Remediate Waste Site - UPR-300-38	Unplanned Release	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site UPR-300-39	1.03.12.02.05.91	Remediate Waste Site - UPR-300-39	Unplanned Release	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site UPR-300-4	1.03.12.02.05.92	Remediate Waste Site - UPR-300-4	Uranium Contamination beneath and South of Building 321	No planning activities currently ongoing; will be required in the future.		In SPIF	Current plan is to complete the waste site remediation by excavating up to Idaho street. Potential waste site will encroach on 3701D which is Not in SPIF
	300 Area	300-FF-2	Remediate Waste Site UPR-300-40	1.03.12.02.05.93	Remediate Waste Site - UPR-300-40	Unplanned Release	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site UPR-300-42 (Building 384)	1.03.12.02.05.94	Remediate Waste Site - UPR-300-42 (Costs included with D4 Building 384)	Washington Public Power Supply System Windrow Site, 600-21	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site UPR-300-45	1.03.12.02.05.95	Remediate Waste Site - UPR-300-45	Unplanned Release	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site UPR-300-46	1.03.12.02.05.96	Remediate Waste Site - UPR-300-46	Unplanned Release	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site UPR-300-5	1.03.12.02.05.97	Remediate Waste Site - UPR-300-5	Spill at 309 Storage Basin	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Work associated with 309 is delayed due to retained facilities/utility relocation project and utilities supporting 324 Building.

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area	300-FF-2	Remediate Waste Site UPR-600-22	1.03.12.02.05.98	Remediate Waste Site - UPR-600-22	Washington Public Power Supply System Windrow Site, 600-21	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Waste Site Adjacent to 618-11.
	300 Area	300-FF-2	Remediate Waste Site 300-95 (Bldg 324/336)	1.03.12.02.05.A6	300-95, 324/336 Building Runoff and Steam Condensate; Miscellaneous Stream #425	Active French Drain that receives stormwater runoff and steam condensate	FH requested that this site be transferred to WCH. This was not in the RFP. RL accepted on 9/13/05. - MA143		Not in SPIF	324 Facility Delay.
	300 Area	300-FF-2	Remediate Waste Site 300-264 (Bldg 327)	1.03.12.02.05.C1	Remediate Waste Site - 300-264 (costs included in D4 Bldg 327)	Remediate Waste Site - 300-264	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-274	1.03.12.02.05.D1	300-274 Remediation Waste Site	300-FF-1 Surface Debris	This was not in the RFP. RL accepted on 9/19/05. - MA044		Excav/Loadout In SPIF Closeout, Backfill/Reveg Not in SPIF	Continuing plumes extend the schedule. Outside the 300 Area Fence.
	300 Area	300-FF-2	Remediate Waste Site 300-275	1.03.12.02.05.D2	300-275 Remediation Waste Site	Potential Landfill on River Edge	This was not in the RFP. RL accepted on 9/19/05. - MA045		In SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-276	1.03.12.02.05.D3	300-276 Remediation Waste Site	3607 Sanitary System Misc. Components	This was not in the RFP. RL accepted on 9/19/05. - MA046		In SPIF	
Waste Site Remediation (REAs)										
	300 Area	300-FF-2	Remediate Waste Site 300-32	1.03.12.02.05.D7	Remediate Waste Site - 300-32	Remediate Waste Site - 300-32	REA 192		Not in SPIF	
	300 Area	300-FF-2	Remediate Waste Site 300-284	1.03.12.02.05.E4	Remediate Waste Site - 300-284	Remediate Waste Site - 300-284	REA 192		Not in SPIF	
Burial Ground Remediation										
	300 Area	300-FF-2	Remediate Burial Ground - 618-1	1.03.12.02.06.01	Remediate Burial Ground - 618-1	Solid Waste Burial Ground #1	Unexpected, non-matrixed alpha-contaminated media was discovered in December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. The material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Each site will be dispositioned individually. Any that were at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be material differences. Any site not yet active will not be a material difference at this time. - MA090		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
	300 Area	300-FF-2	Remediate Burial Ground - 618-13	1.03.12.02.06.02	Remediate Burial Ground - 618-13	303 Building Contaminated Soil Burial Site	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted."		In SPIF		
	300 Area	300-FF-2	Remediate Burial Ground - 618-2	1.03.12.02.06.03	Remediate Burial Ground - 618-2	Solid Waste Burial Ground #2	Decrease due to difference in percent complete. Approximately 30% complete. 40% of site is excavated. Loadout and stockpile, excavate, sampling, CVP, backfill and revegetation to go. (Related to Additions Item MA087). Changes required in planning and excavation activities as a result of the PAAA corrective action plan. RL accepted on 9/19/05. - MD181 / MA087		In SPIF		
	300 Area	300-FF-2	Remediate Burial Ground - 618-3	1.03.12.02.06.04	Remediate Burial Ground - 618-3	Dry Waste Burial Ground	Decrease due to difference in percent complete. Approximately 60% complete. Excavation is complete, loadout is 50% complete. Loadout, sampling, CVP, backfill and revegetation to go. (Related to Additions Item MA 88). Unexpected, non-matrixed alpha-contaminated media was discovered in December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. The material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Each site will be dispositioned individually. Any that were at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be material differences. Any site not yet active will not be a material difference at this time. - MD182 / MA088		In SPIF		

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area	300-FF-2	Remediate Burial Ground - 618-7	1.03.12.02.06.05	Remediate Burial Ground - 618-7	Burial Ground #7	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted." Unexpected, non-matrixed alpha-contaminated media was discovered in December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. The material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Each site will be dispositioned individually. Any that were at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be material differences. Any site not yet active will not be a material difference at this time. - MA091		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
	300 Area	300-FF-2	Remediate Burial Ground - 618-8	1.03.12.02.06.06	Remediate Burial Ground - 618-8	Uranium-contaminated Soil Under a Parking Lot	Decrease due to difference in percent complete. Approximately 70% complete. Excavation is 95% complete. Loadout is 16% complete. Remaining excavation, loadout, sampling, CVP, backfill and revegetation to go. (Related to Additions Item #89). Changes required in planning and excavation activities as a result of the PAAA corrective action plan. Unexpected, non-matrixed alpha-contaminated media was discovered in December 2004 during remedial action operations at the 618-2 and 618-3 Burial Grounds resulting in changes to work execution practices for 300 Area Burial Grounds. The material difference for implementation of operational changes resulting from lessons learned and PAAA corrective actions developed after the River Corridor Closure RFP was issued. Each site will be dispositioned individually. Any that were at least in the planning stage by August 27, 2005, with known differences in planning and execution, will be material differences. Any site not yet active will not be a material difference at this time. - MD183 / MA089		In SPIF		
Fld. Rem.-300 Area Non Site Specific Support			Fld. Rem.-300 Area Non Site Specific Support	1.03.12.75.25.01	Fld. Rem.-300 Area Non Site Specific Support	Non Site Specific Support	Includes REA Nos. 192. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11 and Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		Post October 2013 Not in SPIF	300 Area NSSS Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).	
D⁴ - Buildings											
	300 Area		D4 Building - 3225	1.01.04.01.07.01	D4 Building - 3225	300 Area Accelerated Closure Plan Zone A Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF		
	300 Area		D4 Building - 332	1.01.04.01.07.02	D4 Building - 332	300 Area Accelerated Closure Plan Zone A Small Facilities Packaging Test Facility	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF		

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area		D4 Building - 334	1.01.04.01.07.03	D4 Building - 334	300 Area Accelerated Closure Plan Zone A Small Facilities Process Sewer Monitor Facility 300	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 334A	1.01.04.01.07.04	D4 Building - 334A	300 Area Accelerated Closure Plan Zone A Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3727	1.01.04.01.07.05	D4 Building - 3727	Classified Vault	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3906A	1.01.04.01.07.06	D4 Building - 3906A	300 Area Accelerated Closure Plan Zone A Small Facilities	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 303A	1.01.04.01.07.07	D4 Building - 303A	300 Area Accelerated Closure Plan Zone E Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 303B	1.01.04.01.07.08	D4 Building - 303B	300 Area Accelerated Closure Plan Zone E Small Facilities	FH has completed uranium disposition, no need to delay facility transfer to Sept 2006. RL will revisit for decision - 9/19/05. RL approved - 9/29/05. - MA031		In SPIF	
	300 Area		D4 Building - 303C	1.01.04.01.07.09	D4 Building - 303C	300 Area Accelerated Closure Plan Zone E Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 303E	1.01.04.01.07.10	D4 Building - 303E	300 Area Accelerated Closure Plan Zone F Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 303F	1.01.04.01.07.11	D4 Building - 303F	300 Area Accelerated Closure Plan Zone B Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 303G	1.01.04.01.07.12	D4 Building - 303G	300 Area Accelerated Closure Plan Zone B Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 303J	1.01.04.01.07.13	D4 Building - 303J	Materials Storage Building	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 303M	1.01.04.01.07.14	D4 Building - 303M	Uranium Oxide Building	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 304 (See Also Waste Site 300-249)	1.01.04.01.07.15	D4 Building - 304 (includes Waste Site 300-249)	300 Area Accelerated Closure Plan Zone E Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 304A	1.01.04.01.07.16	D4 Building - 304A	300 Area Accelerated Closure Plan Zone E Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area		D4 Building - 305	1.01.04.01.07.17	D4 Building - 305	Engineering Testing Facility	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 305A	1.01.04.01.07.18	D4 Building - 305A	Electrician and Pipefitter Shop	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.		In SPIF	
	300 Area		D4 Building - 305B	1.01.04.01.07.19	D4 Building - 305B	Hazardous Waste Storage Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4	In SPIF	
	300 Area		D4 Building - 305-BA	1.01.04.01.07.20	D4 Building - 305-BA	300 Area Accelerated Closure Plan Zone C Small Facilities	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4	In SPIF	
	300 Area		D4 Building - 305P	1.01.04.01.07.21	D4 Building - 305P	300 Area Accelerated Closure Plan Zone C Small Facilities	Removed, slab remains. 90% complete. RL accepted on 9/13/05. - MD030		In SPIF	
	300 Area		D4 Building - 306E (See Also Waste Site 300-41)	1.01.04.01.07.22	D4 Building - 306E (includes Waste Site 300-41)	Development Fabrication and Test Lab	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 306E-BA	1.01.04.01.07.23	D4 Building - 306E-BA	300 Area Accelerated Closure Plan Zone F Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4	In SPIF	
	300 Area		D4 Building - 306W	1.01.04.01.07.24	D4 Building - 306W	Materials Development Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 307 (See Also Waste Site 307-RB)	1.01.04.01.07.25	D4 Building - 307 (includes Waste Site 307-RB)	Retention Basin Structure	Operating Facility Supports 310 Treated Effluent Disposal Facility - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8	In SPIF	Scope is part of 340 complex, Delayed Release & Be impact.
	300 Area		D4 Bldg - 309 (300-39,309-TW-1,-2,-3,WS-1,-2,-3)	1.01.04.01.07.26	D4 Building - 309 (includes Waste Sites 300-39, 309-TW-1, 309-TW-2, 309-TW-3, 309-WS-1, 309-WS-2, and 309-WS-3)	SP-100 GES Test Facility	Unoccupied - No planning activities currently ongoing; will be required in the future. Also includes REA Nos. 123 and 195.		Plan & Doc/D&D/Demo AG In SPIF Demo BG, Loadout & Closeout Not in SPIF	SPIF Scope is above grade demo & reactor removal only. Below grade demolition impacted by retained facilities/utility relocation project and utilities supporting 324 Building.
	300 Area		D4 Building - 310	1.01.04.01.07.27	D4 Building - 310	Treated Effluent Disposal Facility (TEDF)	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8	In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area		D4 Building - 314 (See Also Waste Site 300-218)	1.01.04.01.07.31	D4 Building - 314 (includes Waste Site 300-218)	Engineering Development Laboratory	Building deactivation is underway. Total scope is 38% complete. RL will revisit for decision - 9/13/05. RL Accepted on 9/29/05. - MD032		In SPIF	
	300 Area		D4 Building - 314B	1.01.04.01.07.32	D4 Building - 314B	300 Area Accelerated Closure Plan Zone C Small Facilities	Building deactivation is underway. Total scope is 38% complete. RL will revisit for decision - 9/13/05. RL Accepted on 9/29/05. - MD033		In SPIF	
	300 Area		D4 Building - 315A	1.01.04.01.07.33	D4 Building - 315A	Backwash Disposal Pond	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 315B	1.01.04.01.07.34	D4 Building - 315B	300 Area Accelerated Closure Plan Zone KA Small Facilities	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 315C	1.01.04.01.07.35	D4 Building - 315C	Backwash Lift Station & Sedimentation Pond	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 315D	1.01.04.01.07.36	D4 Building - 315D	Backwash Recycle Pump Station	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 320	1.01.04.01.07.40	D4 Building - 320	Physical Sciences Laboratory	Operating Facility - No planning activities currently ongoing; will be required in the future. Contract Mod 226 transfer from CLIN2 to CLIN1. Also includes REA 195.	Delayed Release per Contract Section C.2.4	In SPIF	
	300 Area		D4 Building - 320-BA	1.01.04.01.07.41	D4 Building - 320-BA	320 Boiler Annex	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8	In SPIF	
	300 Area		D4 Building - 321	1.01.04.01.07.42	D4 Building - 321	Hydromechanical/Seismic Facility	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 321B	1.01.04.01.07.43	D4 Building - 321B	300 Area Accelerated Closure Plan Zone GB Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 321C	1.01.04.01.07.44	D4 Building - 321C	300 Area Accelerated Closure Plan Zone GB Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 321D	1.01.04.01.07.45	D4 Building - 321D	300 Area Accelerated Closure Plan Zone GB Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3229	1.01.04.01.07.47	D4 Building - 3229	300 Area Accelerated Closure Plan Zone D Small Facilities	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.		In SPIF	
	300 Area		D4 Building - 323 (323-TK-1, -2, -3, -4)	1.01.04.01.07.48	D4 Building - 323 (includes Waste Sites 323-TK-1, 323-TK-2, 323-TK-3, and 323-TK-4)	Mechanical Properties Laboratory	Operating Facility - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3231	1.01.04.01.07.49	D4 Building - 3231	300 Area Accelerated Closure Plan Zone D Small Facilities	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD037		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area		D4 Building - 3232	1.01.04.01.07.50	D4 Building - 3232	300 Area Accelerated Closure Plan Zone C Small Facilities	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD038		In SPIF	
	300 Area		D4 Building - 323-BA	1.01.04.01.07.51	D4 Building - 323-BA	300 Area Accelerated Closure Plan Zone GA Small Facilities	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8	Not in SPIF	Facility Supplies Steam to 3760 Building.
	300 Area		D4 Building - 328	1.01.04.01.07.52	D4 Building - 328	Engineering Services and Safety Building	Descope Below Grade Demo only. Mod 248, REA 024 - 1/18/11.		In SPIF	
	300 Area		D4 Building - 328A	1.01.04.01.07.53	D4 Building - 328A	300 Area Accelerated Closure Plan Zone H Small Facilities	Descope Below Grade Demo only. Mod 248, REA 024 - 1/18/11.		In SPIF	
	300 Area		D4 Building - 328-BA	1.01.04.01.07.54	D4 Building - 328-BA	300 Area Accelerated Closure Plan Zone H Small Facilities	Descope Below Grade Demo only. Mod 248, REA 024 - 1/18/11.	Delayed Release per Contract Section C.2.8	In SPIF	
	300 Area		D4 Building - 333 (333-WSTF, 333-TK-11,333-TK-7)	1.01.04.01.07.55	D4 Building - 333 (includes Waste Sites 333-WSTF, 333-TK-11, and 333-TK-7)	N Fuels Building	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 335	1.01.04.01.07.56	D4 Building - 335	Sodium Test Facility	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 336	1.01.04.01.07.57	D4 Building - 336	High Bay Testing Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 337	1.01.04.01.07.58	D4 Building - 337	Technical Management Center	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 337B	1.01.04.01.07.59	D4 Building - 337B	High-Bay and Service Wing	Operating Facility - No planning activities currently ongoing; will be required in the future. Also includes REA Nos. 123 and 195.		In SPIF	
	300 Area		D4 Building - 337-BA	1.01.04.01.07.60	D4 Building - 337-BA	337 Boiler Annex	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8	In SPIF	
	300 Area		D4 Building - 338	1.01.04.01.07.61	D4 Building - 338	Maintenance Building	Operating Facility - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 340	1.01.04.01.07.63	D4 Building - 340	Waste Neutralization Facility Structure	Supports 310 TEF - No planning activities currently ongoing; they will be required in the future. Also includes REA Nos. 123 and 195.	Delayed Release per Contract Section C.2.8	In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area		D4 Building - 340A	1.01.04.01.07.64	D4 Building - 340A	300 Area Accelerated Closure Plan Zone KB Small Facilities	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8	In SPIF	
	300 Area		D4 Building - 340B	1.01.04.01.07.65	D4 Building - 340B	300 Area Accelerated Closure Plan Zone KB Small Facilities	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8	In SPIF	
	300 Area		D4 Building - 342C	1.01.04.01.07.69	D4 Building - 342C	Generator Pad - TEDF Sump	Supports 310 TEDF - No planning activities currently ongoing; they will be required in the future.	Delayed Release per Contract Section C.2.8	In SPIF	
	300 Area		D4 Building - 3503A	1.01.04.01.07.71	D4 Building - 3503A	300 Area Accelerated Closure Plan Zone F Small Facilities	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3506A	1.01.04.01.07.72	D4 Building - 3506A	300 Area Accelerated Closure Plan Zone GA Small Facilities	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD044		In SPIF	
	300 Area		D4 Building - 3506B	1.01.04.01.07.73	D4 Building - 3506B	300 Area Accelerated Closure Plan Zone GA Small Facilities	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD045		In SPIF	
	300 Area		D4 Building - 3506C	1.01.04.01.07.74	D4 Building - 3506C	Telecommunications Hub	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 352E	1.01.04.01.07.84	D4 Building - 352E	Switch Station East Side	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8	In SPIF	
	300 Area		D4 Building - 3621-66	1.01.04.01.07.87	D4 Building - 3621-66	Tank Petroleum (Diesel) Replaces Tank 3621-D	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3621BC	1.01.04.01.07.88	D4 Building - 3621BC	300 Area Accelerated Closure Plan Zone H Small Facilities	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3621D	1.01.04.01.07.89	D4 Building - 3621D	Emergency Generator Building & Shop	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 366A (See Also WS 300-6, 300-123)	1.01.04.01.07.91	D4 Building - 366A (includes Waste Sites 300-6 and 300-123)	Fuel Oil Bunker	Demolished, fuel tanks removed, open pit. Waste site remediation needed. RL accepted on 9/13/05. - MD053		In SPIF	
	300 Area		D4 Building - 3701U	1.01.04.01.07.93	D4 Building - 3701U	300 Area Accelerated Closure Plan Zone KA Small Facilities	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD055		Not in SPIF	Slab is adjacent to active underground utilities supporting the 300 Area retained facilities. Also, has active Sanitary Potable Water Line.
	300 Area		D4 Building - 3703A	1.01.04.01.07.94	D4 Building 3703A	3703A	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD056		In SPIF	
	300 Area		D4 Building - 3704	1.01.04.01.07.95	D4 Building - 3704	300 Area Accelerated Closure Plan Zone D Small Facilities	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area		D4 Building - 3705	1.01.04.01.07.96	D4 Building - 3705	Photography Building	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3705-BA	1.01.04.01.07.97	D4 Building - 3705-BA	300 Area Accelerated Closure Plan Zone D Small Facilities	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8	In SPIF	
	300 Area		D4 Building - 3706	1.01.04.01.07.98	D4 Building - 3706	Communication and Documentation Services	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3706A	1.01.04.01.07.A1	D4 Building - 3706A	300 Area Accelerated Closure Plan Zone GA Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3706-BA	1.01.04.01.07.A2	D4 Building - 3706-BA	300 Area Accelerated Closure Plan Zone E Small Facilities	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8	In SPIF	
	300 Area		D4 Building - 3707D	1.01.04.01.07.A3	D4 Building - 3707D	Information Services Building	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3707E	1.01.04.01.07.A4	D4 Building - 3707E	300 Area Accelerated Closure Plan Zone D Small Facilities	D ⁴ complete down to the pad by 03/10/05. Scope is 90% complete.		In SPIF	
	300 Area		D4 Building - 3707F	1.01.04.01.07.A5	D4 Building - 3707F	300 Area Accelerated Closure Plan Zone KA Small Facilities	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8	In SPIF	
	300 Area		D4 Building - 3707H	1.01.04.01.07.A6	D4 Building - 3707H	300 Area Accelerated Closure Plan Zone F Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3708	1.01.04.01.07.A7	D4 Building - 3708	Radioanalytical Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3709	1.01.04.01.07.A8	D4 Building - 3709	Paint Shop	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3711	1.01.04.01.07.B2	D4 Building - 3711	Maintenance Storage Building	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3712 (See Also WS 3712-USSA)	1.01.04.01.07.B3	D4 Building - 3712 (includes Waste Site 3712-USSA)	Storage Building	FH has completed uranium disposition, no need to delay facility transfer to Sept 2006. RL revisited for decision - 9/19/05. RL approved - 9/29/05. - MA029		In SPIF	
	300 Area		D4 Building - 3713	1.01.04.01.07.B4	D4 Building - 3713	Carpenter Shop	No planning activities currently ongoing; will be required in the future.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
	300 Area		D4 Building - 3714	1.01.04.01.07.B5	D4 Building - 3714	300 Area Accelerated Closure Plan Zone H Small Facilities	No planning activities currently ongoing; will be required in the future.		Plan & Doc/D&D/Demo AG/Loadout & Closeout In SPIF Demo BG Not in SPIF	The below grade demolition is being deferred due to operation of underground utilities supporting the retained 325 facility. (Future Descope Slab)	
	300 Area		D4 Building - 3715	1.01.04.01.07.B6	D4 Building - 3715	Storage Building	No planning activities currently ongoing; will be required in the future.		In SPIF		
	300 Area		D4 Building - 3716	1.01.04.01.07.B7	D4 Building - 3716	Storage Building	FH has completed uranium disposition, no need to delay facility transfer to Sept 2006. RL revisited for decision - 9/19/05. RL approved - 9/29/05. - MA030		In SPIF		
	300 Area		D4 Building - 3717	1.01.04.01.07.B8	D4 Building - 3717	Spare Parts Warehouse	No planning activities currently ongoing; will be required in the future.		In SPIF		
	300 Area		D4 Building - 3717B	1.01.04.01.07.B9	D4 Building - 3717B	Standards Laboratory	No planning activities currently ongoing; will be required in the future.		In SPIF		
	300 Area		D4 Building - 3717C	1.01.04.01.07.C1	D4 Building - 3717C	Materials Archive Building	No planning activities currently ongoing; will be required in the future.		In SPIF		
	300 Area		D4 Building - 3718	1.01.04.01.07.C2	D4 Building - 3718	Office and Storage Building	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8	In SPIF		
	300 Area		D4 Building - 3718A	1.01.04.01.07.C3	D4 Building - 3718A	Laboratory Equipment Central Pool Building	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF		
	300 Area		D4 Building - 3718B	1.01.04.01.07.C4	D4 Building - 3718B	Laboratory Equipment Central Pool Building	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF		
	300 Area		D4 Building - 3718C	1.01.04.01.07.C5	D4 Building - 3718C	Storage Building	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF		
	300 Area		D4 Building - 3718E	1.01.04.01.07.C6	D4 Building - 3718E	Storage Building	No planning activities currently ongoing; will be required in the future.		In SPIF		
	300 Area		D4 Building - 3718G	1.01.04.01.07.C7	D4 Building - 3718G	Storage Building	No planning activities currently ongoing; will be required in the future.		In SPIF		
	300 Area		D4 Building - 3718M	1.01.04.01.07.C8	D4 Building - 3718M	Sodium Storage Facility	No planning activities currently ongoing; will be required in the future. Also includes REA Nos. 123 and 195.		In SPIF		
	300 Area		D4 Building - 3718N	1.01.04.01.07.C9	D4 Building - 3718N	Insulation Shop	No planning activities currently ongoing; will be required in the future.		In SPIF		

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area		D4 Building - 3718P	1.01.04.01.07.D1	D4 Building - 3718P	General Storage	Operating Facility - No planning activities currently ongoing; will be required in the future.		Plan & Doc/D&D/Demo AG In SPIF Demo BG, Loadout & Closeout Not in SPIF	The 3718P slab is all that remains of this building. It needs to be retained to protect against water intrusion due to its proximity to the 324 building and the 300-296 waste site, and to protect active utilities supporting the 324 building.
	300 Area		D4 Building - 3718S	1.01.04.01.07.D2	D4 Building - 3718S	300 Area Accelerated Closure Plan Zone GA Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3719	1.01.04.01.07.D3	D4 Building - 3719	Computer Facility	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3720	1.01.04.01.07.D4	D4 Building - 3720	Chemistry and Metal Sciences Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3720-BA	1.01.04.01.07.D5	D4 Building - 3720-BA	300 Area Accelerated Closure Plan Zone B Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8	In SPIF	
	300 Area		D4 Building - 3721	1.01.04.01.07.D6	D4 Building - 3721	300 Area Accelerated Closure Plan Zone KA Small Facilities	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3722	1.01.04.01.07.D7	D4 Building - 3722	Fabrication Shop	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3723	1.01.04.01.07.D8	D4 Building - 3723	300 Area Accelerated Closure Plan Zone H Small Facilities	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3728	1.01.04.01.07.D9	D4 Building - 3728	Geotechnical High-Bay	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3730	1.01.04.01.07.E1	D4 Building - 3730	Gamma Irradiation Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.		Not in SPIF	PNNL delayed release
	300 Area		D4 Building - 3731	1.01.04.01.07.E2	D4 Building - 3731	Laboratory Equipment Central Pool	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3731A	1.01.04.01.07.E3	D4 Building - 3731A	Graphite Machine Shop	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3745	1.01.04.01.07.E4	D4 Building - 3745	Radiological Calibration and Standards	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area		D4 Building - 3745A	1.01.04.01.07.E5	D4 Building - 3745A	300 Area Accelerated Closure Plan Zone GA Small Facilities	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3745B	1.01.04.01.07.E6	D4 Building - 3745B	Positive Ion Accelerator Facility	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3746	1.01.04.01.07.E7	D4 Building - 3746	Irradiation Physics Building	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3746A	1.01.04.01.07.E8	D4 Building - 3746A	Radiological Physics Building	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3746D	1.01.04.01.07.E9	D4 Building - 3746D	300 Area Accelerated Closure Plan Zone D Small Facilities	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3760	1.01.04.01.07.F1	D4 Building - 3760	Technical Library	Operating Facility - No planning activities currently ongoing; will be required in the future.		Not in SPIF	Building being utilized as cost effective housing for 300 Area D4 personnel.
	300 Area		D4 Building - 3763	1.01.04.01.07.F3	D4 Building - 3763	Office Building	Demolished, slab remains. 90% complete. RL accepted on 9/13/05. - MD058		In SPIF	
	300 Area		D4 Building - 3766	1.01.04.01.07.F5	D4 Building - 3766	Office Building	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 377	1.01.04.01.07.F8	D4 Building - 377	Laboratory	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3802A	1.01.04.01.07.G2	D4 Building - 3802A	300 Area Accelerated Closure Plan Zone KA Small Facilities	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Facility services 324 Boiler Annex.
	300 Area		D4 Building - 382	1.01.04.01.07.G3	D4 Building - 382	Pump House Building	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 382B	1.01.04.01.07.G4	D4 Building - 382B	Fire Pump Station 382B	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 382-BA	1.01.04.01.07.G5	D4 Building - 382-BA	382 Boiler Annex	Unoccupied - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8	In SPIF	
	300 Area		D4 Building - 384 (300-222, 300-223, UPR-300-42)	1.01.04.01.07.G6	D4 Building - 384 (includes Wastes Sites 300-222, 300-223, and UPR-300-42)	Power House Building	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3906 (includes 3906A)	1.01.04.01.07.G7	D4 Building - 3906 (includes 3906A)	Sanitary and Process Lift Station	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8	Not in SPIF	Delayed release. Active 13.8 kV duct bank is located adjacent the lift station. Currently receiving input from a shower trailer supporting 324 building.

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area		D4 Building - 3906B	1.01.04.01.07.G8	D4 Building - 3906B	Sanitary Sewer Lift Station #2	No planning activities currently ongoing; will be required in the future.		Not in SPIF	Delayed release. Active 13.8 kV duct bank is located adjacent the lift station. Currently receiving input from a shower trailer supporting 324 building.
	300 Area		D4 Building - MO-026	1.01.04.01.07.G9	D4 Building - MO-026	Mobile Office	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - MO-036	1.01.04.01.07.H1	D4 Building - MO-036	Mobile Office	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - MO-052	1.01.04.01.07.H2	D4 Building - MO-052	Mobile Office	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - MO-265	1.01.04.01.07.J1	D4 Building - MO-265	Mobile Office	No planning activities currently ongoing; will be required in the future.		Not in SPIF	There are no other Hanford site resources available to WCH for performing gamma energy screening analysis as it is performed by the RCF. WCH relies on the current 12-hour (or shorter) turnaround to get through RCF and have the present flexibility in establishing analytical priorities. MO-265 is connected to MO-423 with an enclosed walkway and should also be "Not in SPIF".
	300 Area		D4 Building - MO-270	1.01.04.01.07.J2	D4 Building - MO-270	Mobile Office	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - MO-271	1.01.04.01.07.J3	D4 Building - MO-271	Mobile Office	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - MO-274	1.01.04.01.07.J4	D4 Building - MO-274	Mobile Office	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - MO-275	1.01.04.01.07.J5	D4 Building - MO-275	Mobile Office	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area		D4 Building - MO-423	1.01.04.01.07.J7	D4 Building - MO-423	Mobile Office	No planning activities currently ongoing; will be required in the future.		Not in SPIF	There are no other Hanford site resources available to WCH for performing gamma energy screening analysis as it is performed by the RCF. WCH relies on the current 12-hour (or shorter) turnaround to get through RCF and have the present flexibility in establishing analytical priorities. MO-423 is connected to MO-265 with an enclosed walkway and should also be "Not in SPIF".
	300 Area		D4 Building - MO-741	1.01.04.01.07.K1	D4 Building - MO-741	Mobile Office	No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.4	In SPIF	
	300 Area		D4 Building - MO-905	1.01.04.01.07.K4	D4 Building - MO-905	Mobile Office	Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Building - 3503B	1.01.04.01.07.R1	D4 Building - 3503B	Electrical Cable Pit	This was not in RFP - Added per Contract Mod M007. - MA011		In SPIF	
	300 Area		D4 Building - MO-059	1.01.04.01.07.R2	D4 Building - MO-59	Mobile Office in the north 300 Area	This was not in RFP - Added per Contract Mod M007. - MA012		In SPIF	
	300 Area		D4 Building - MO-443	1.01.04.01.07.R3	D4 Building - MO-443	Mobile Office	This was not in RFP - Added per Contract Mod M007. - MA013	Delayed Release per Contract Section C.2.4	In SPIF	
	300 Area		D4 Building - MO-744	1.01.04.01.07.R4	D4 Building - MO-744	Mobile Office	This was not in RFP - Added per Contract Mod M007. - MA014	Delayed Release per Contract Section C.2.8	In SPIF	
	300 Area		D4 Building - 3128	1.01.04.01.07.R6	D4 Building - 3128	300 Area Accelerated Closure Plan Zone D Small Facilities	This was not in RFP - Added per Contract Mod M007. - MA024		In SPIF	
	300 Area		D4 Building - 315	1.01.04.01.07.R7	D4 Building - 315	Water Filter Plant	This was not in RFP - Added per Contract Mod M007. - MA025		In SPIF	
	300 Area		D4 Building - 3701D	1.01.04.01.07.R9	D4 Building - 3701D	D4 Building - 3701D	REA 092		Not in SPIF	New scope. Added via contract Mod-295 in May of 2011.
D⁴ - Retention Basins										

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	300 Area		D4 Retention Basin - 310T7A	1.01.04.01.10.04	D4 Retention Basin - 310T7A	Clarifier T7A - Treated Effluent Disposal Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8	In SPIF	
	300 Area		D4 Retention Basin - 310T7B	1.01.04.01.10.05	D4 Retention Basin - 310T7B	Clarifier T7B - Treated Effluent Disposal Facility	Operating Facility - No planning activities currently ongoing; will be required in the future.	Delayed Release per Contract Section C.2.8	In SPIF	
D⁴ - Remaining Facilities										
	300 Area		D4 Remaining Facilities - 311 (311-TK-40 & -50)	1.01.04.01.08.01	D4 Remaining Facilities - 311 (includes Waste Sites 311-TK-40 and 311-TK-50)	Tank Farm Between Buildings 303F and 303G	WATS Industrial - Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Remaining Facilities - 334TF	1.01.04.01.08.03	D4 Remaining Facilities - 334TF	Chemical Storage Tank Farm at 334 High Tanks	WATS Industrial - Unoccupied - No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Remaining Facilities - 382C	1.01.04.01.08.05	D4 Remaining Facilities - 382C	Sanitary Water Storage Tank	No planning activities currently ongoing; will be required in the future.		In SPIF	
	300 Area		D4 Remaining Facilities - 382D	1.01.04.01.08.06	D4 Remaining Facilities - 382D	Sanitary Water Storage Tank	No planning activities currently ongoing; will be required in the future.		In SPIF	
D4-Non Site Specific Support 300 Area S			D4-Non Site Specific Support 300 Area Sites	1.01.04.75.25.01	D4-Non Site Specific Support 300 Area Sites	Non Site Specific Support	Includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11 and Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12. Also now includes REA Nos. 092, 123 and 195.		Post October 2013 Not in SPIF	D4 300 Area NSSS Activities would not be statused 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
400 Area										
400 Area Outside of the FFTF Security Fence										
Waste Site Remediation										
D⁴ - Buildings										
	400 Area		D4 Building - 4701B	1.01.05.01.07.05	D4 Building - 4701B	Former Guard Station, Grant Ave.	No planning activities currently ongoing; will be required in the future.		In SPIF	
	400 Area		D4 Building - 4702	1.01.05.01.07.07	D4 Building - 4702	Office Building	No planning activities currently ongoing; will be required in the future.		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
	400 Area		D4 Building - 4706	1.01.05.01.07.10	D4 Building - 4706	Office Building	No planning activities currently ongoing; will be required in the future.		In SPIF		
	400 Area		D4 Building - 4719	1.01.05.01.07.12	D4 Building - 4719	Patrol Annex	No planning activities currently ongoing; will be required in the future.		In SPIF		
	400 Area		D4 Building - 4722B	1.01.05.01.07.13	D4 Building - 4722B	Carpenter Shop	No planning activities currently ongoing; will be required in the future.		In SPIF		
	400 Area		D4 Building - 4726	1.01.05.01.07.15	D4 Building - 4726	Carpenter Supply Storage Building	No planning activities currently ongoing; will be required in the future.		In SPIF		
	400 Area		D4 Building - 4727	1.01.05.01.07.16	D4 Building - 4727	Maintenance Flammable Storage Building	No planning activities currently ongoing; will be required in the future.		In SPIF		
	400 Area		D4 Building - 4734D	1.01.05.01.07.22	D4 Building - 4734D	Warehouse	No planning activities currently ongoing; will be required in the future.		In SPIF		
	400 Area		D4 Building - 4760	1.01.05.01.07.23	D4 Building - 4760	Construction Shop	No planning activities currently ongoing; will be required in the future.		In SPIF		
	400 Area		D4 Building - 4790	1.01.05.01.07.24	D4 Building - 4790	Patrol Headquarters Building	No planning activities currently ongoing; will be required in the future.		In SPIF		
	400 Area		D4 Building - 4791TC	1.01.05.01.07.26	D4 Building - 4791TC	Warehouse	No planning activities currently ongoing; will be required in the future.		In SPIF		
	400 Area		D4 Building - 4831	1.01.05.01.07.29	D4 Building - 4831	Flammable Storage	No planning activities currently ongoing; will be required in the future.		In SPIF		
	400 Area		D4 Building - 4843 (See Also Waste Site 400-36)	1.01.05.01.07.30	D4 Building - 4843 (Includes Waste Site 400-36)	Alkali Metal Storage NW of 451B Substation	No planning activities currently ongoing; will be required in the future.		In SPIF		
	400 Area		D4 Building - 4814	1.01.05.01.07.34	D4 Building - 4814	Special Tools Warehouse	Mod 272		In SPIF		
D4-Non-Site Specific Support			D4-Non-Site Specific Support	1.01.05.75.25.01	D4-Non-Site Specific Support	Non Site Specific Support	Includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11. Also now includes Mod 272		Post October 2013 Not in SPIF	D4 400 Area NSSS Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).	
600 Area											
Design - Remediation Design Solution (CLIN#1)											
	600 Area	300-FF-2	Design Solution - 618-10 & 11	1.03.14.01.22.01	Design Solution - 618-10 & 11	Remedial Design Solution for 618-10 and 11 Burial Ground	Planning activities currently ongoing.		In SPIF		
			Design Solution - 618-10 & 11	1.03.14.01.22.02	618-10/11 Design Solution Resolution	REA 017 - 618-10/11 Plan for the Plan	REA 017		In SPIF		

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
			Design Solution - 618-10 & 11	1.03.14.01.22.02	618-10/11 Design Solution Resolution	REA 022 - 618-10/11 Phase II for Characterization, SAP, EPHA, EN Support	REA 022		In SPIF	
Design - Remediation 618-10 & 618-11 (CLIN#3)										
	600 Area	300-FF-2	Fld. Rem. - 618-10 & 11 Site Fld. Rem.	1.03.14.01.01.01	Design - 618-10 & 11 Site Design	Remedial Design for 618-10 and 11 Burial Ground	Planning activities currently ongoing.		In SPIF	
618-10 Burial Ground Remediation (CLIN#3)										
	600 Area	300-FF-2	Remediate Burial Ground 618-10	1.03.14.01.23.01	Remediate Burial Ground 618-10	300 Area North Solid Waste Burial Ground	The Tri-Parties have evaluated the additional cleanup necessary to achieve unrestricted cleanup levels for waste sites outside the "core industrial zone". Based on the evaluation, the soil cleanup level for this waste site has been changed from "industrial" to "unrestricted."		Excavation, Loadout, Closeout & Backfill In SPIF Reveg Not in SPIF	
	600 Area	300-FF-2	Remediate Waste Site - 600-96 (618-10 Borrow Pit)	1.03.14.01.23.02	600-96, 618-10 Borrow Pit	Borrow Pit	FH requested that this site be transferred to WCH. This was not in the RFP. RL will revisit for decision - 9/13/05. RL requested FR to physically inspect site. (FR response - WIDS data shows site as source of borrow soil adjacent to 618-10 Burial Ground and used for 618-10 surface cover). RL accepted on 9/19/05. - MA139. Also now includes ARRA - Transfer CLIN 3 to 4		Reveg Not in SPIF	
	Fld. Rem.-600 Area Non Site Specific Support		Fld. Rem.-600 Area Non Site Specific Support	1.03.14.75.25.01/02	Fld. Rem.-618-10 Project Support / Fld.-Rem.-618-11 Project Support	Non Site Specific Support	N/A		In SPIF	Project support for 618-10 through FY14 is In SPIF (post FY14 Not in SPIF), and support for 618-11 through FY15 is In SPIF (post FY15 Not in SPIF)
618-10 Burial Ground Remediation (CLIN#4)										

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	600 Area	300-FF-2	618-10 Non-Intrusive Characterization	1.03.14.01.25.01	618-10 Non-Intrusive Characterization	ARRA Phase 1 - CLIN 4. Soil sampling for characterization.	ARRA Phase 1		In SPIF	
	600 Area	300-FF-2	618-10 Intrusive Characterization	1.03.14.01.27.01	618-10 Remediation	High Energy Real Time Radiography (RTR) (ARRA Buyback)	REA 165		In SPIF	
	600 Area	300-FF-2	Fld. Rem.-600 Area Non Site Specific Support	1.03.14.75.26.01	Fld. Rem.-600 Area Non Site Specific Support	ARRA Phase 1 and 2 - CLIN 4. Soil sampling for characterization support.	ARRA Phases 1 and 2		In SPIF	
	600 Area	300-FF-2	Fld. Rem.- ARRA 618-10 Trench Remediation NSSS	1.03.14.75.27.01	Fld. Rem.- ARRA 618-10 Trench Remediation NSSS	ARRA Phase 1 and 2 Transfer CLIN 3 to 4	ARRA Phases 1, 2, and 3		In SPIF	
	600 Area	300-FF-2	ARRA - Fld. Rem.- Design - 618-10 Burial Ground	1.03.14.01.02.01	ARRA - Fld. Rem.-Design - 618-10 Burial Ground	Remedial Design for 618-10 Burial Ground	ARRA Phases 1, 2, and 3		In SPIF	
	600 Area	300-FF-2	618-10 Intrusive Characterization	1.03.14.01.26.01	618-10 Intrusive Characterization	ARRA Phase 1 & 2 - CLIN 4. Soil sampling for characterization support.	ARRA Phases 1 and 2		In SPIF	
	600 Area	300-FF-2	618-10 Intrusive Characterization	1.03.14.01.27.01	618-10 Remediation	ARRA Phase 2 - CLIN 4. Excavation	ARRA Phases 2 and 3		In SPIF	
618-11 Burial Ground Remediation (CLIN#3)										
	600 Area	300-FF-2	Remediate Burial Ground 618-11	1.03.14.01.24.01	Remediate Burial Ground 618-11	Y Burial Ground	Planning activities currently ongoing.		Excavation, Loadout, Closeout & Backfill In SPIF Reveg Not in SPIF	
	600 Area	300-FF-2	Remediate Waste Site - 600-97 (618-11 Borrow Pit)	1.03.14.01.24.02	600-97, 618-11 Borrow Pit	Borrow Pit	FH requested that this site be transferred to WCH. This was not in the RFP. RL will revisit for decision - 9/13/05. RL requested FR to physically inspect site. (FR response - WIDS data shows site as source of borrow soil adjacent to 618-11 Burial Ground). RL accepted on 9/19/05. - MA140		Reveg Not in SPIF	
618-11 Burial Ground Remediation (CLIN#4)										
	600 Area	300-FF-2	618-10 Non-Intrusive Characterization	1.03.14.01.25.02	ARRA - 618-11 Non-Intrusive Field Remediation	ARRA Phase 1 - CLIN 4. Soil sampling for characterization.	ARRA Phase 1		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
Fld. Rem.-600 Area Non Site Specific Support			Fld. Rem.-600 Area Non Site Specific Support	1.03.14.75.28.01	Fld. Rem.-618-10 Project Support Fld. Rem.-618-11 Project Support	Non Site Specific Support	N/A		In SPIF	Project support for 618-11 through FY14 is In SPIF (post FY14 Not in SPIF), and support for 618-11 through FY15 is In-SPIF (post FY15 Not in SPIF)
Operate/Close Utilities										
	100 Area		100 Area Utilities	1.01.07.01.16.01	100 Area Utilities	Operate and Close 100 Area Utilities	Ongoing Activities	Selective Delayed Release per Contract Sections C.2.4 and C.2.8	Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
	200 Area		200 Area Utilities	1.01.07.01.17.01	200 Area Utilities	Operate and Close 200 Area ERDF Utilities	Ongoing Activities		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
	300 Area		300 Area Utilities	1.01.07.01.18.01	300 Area Utilities	Operate and Close 300 Area Utilities	Ongoing Activities	Selective Delayed Release per Contract Sections C.2.4 and C.2.8	Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
	300 Area		300 Area Utilities	1.01.07.01.18.03	300 Area Relocation Project	300 Area Relocation Project	REA Nos. 019, 019A, and 019B		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
	400 Area		400 Area Utilities	1.01.07.01.19.01	400 Area Utilities	Operate and Close 400 Area Utilities (Outside of the Security Fence)	Ongoing Activities	Selective Delayed Release per Contract Sections C.2.4 and C.2.8	Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
	600 Area		600 Area Utilities	1.01.07.01.20.01	600 Area Utilities	Operate and Close 600 Area Utilities for 618-10 & 11	Ongoing Activities	Selective Delayed Release per Contract Sections C.2.4 and C.2.8	Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
Surveillance and Maintenance										
	100 Area		Surveillance & Maintenance - 100 Area	1.01.06.01.11.01	Surveillance & Maintenance	Surveillance & Maintenance - 100 Area	Ongoing Activities		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
	200 Area		Surveillance & Maintenance - 200 Area	1.01.06.01.12.01	Surveillance & Maintenance	Surveillance & Maintenance -200 Area	Ongoing Activities		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
	300 Area		Surveillance & Maintenance - Balance of 300 Area	1.01.06.01.13.01	Surveillance & Maintenance	Surveillance & Maintenance - 300 Area	Ongoing Activities		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
	300 Area		Surveillance & Maintenance - 324/327 Area	1.01.06.01.13.02	Surveillance & Maintenance	Surveillance & Maintenance - 324/327 Area	Ongoing Activities		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
	400 Area		Surveillance & Maintenance - 400 Area	1.01.06.01.14.01	Surveillance & Maintenance	Surveillance & Maintenance - 400 Area	Ongoing Activities		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
	600 Area		Surveillance & Maintenance - 600 Area	1.01.06.01.15.01	Surveillance & Maintenance	Surveillance & Maintenance - 600 Area	Ongoing Activities		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
D4-Management and Support			D4-Management and Support	1.01.99.01.29.01	D4-Management and Support	Management and Support	Includes REA Nos. 005, 051, 052, 056, 092, 123,160, 195 and Mod 272. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11 and Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
Final Closure										
Design - Miscellaneous Restoration										
			Fld. Rem. - Miscellaneous Restoration Design	1.03.15.01.01.01	Fld. Rem. - Miscellaneous Restoration Design	Fld. Rem. - Miscellaneous Restoration Design	Planning activities currently ongoing.		Miscellaneous Restoration which is not complete as of Mod. No. 370 is "not in SPIF.	
Miscellaneous Restoration										
			Fld. Rem.-Remediation Misc Restoration	1.03.15.01.05.01	Final Closure - Miscellaneous Restoration	Perform miscellaneous restoration needed for Final Closure	No planning activities currently ongoing; will be required in the future.		Miscellaneous Restoration which is not complete as of Mod. No. 370 is "not in SPIF.	
			Fld. Rem.-Remediation Misc Restoration	1.03.15.01.05.01	Fld. Rem.-Remediation Misc Restoration	Fencing Removal 600-275	REA 183		Not In SPIF	
Fld. Rem.-Misc Restoration Non Site Spe			Fld. Rem.-Misc Restoration Non Site Specific Spt	1.03.15.75.25.01	Fld. Rem.-Misc Restoration Non Site Specific Spt	Non Site Specific Support	N/A		Post October 2013 Not in SPIF	MR NSSS Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
Fld. Rem.-Management and Support			Fld. Rem.-Management and Support	1.03.99.01.29.01	Fld. Rem.-Management and Support	Management and Support	Includes REA Nos. 005, 015, 017, 022, 023, 041, 045, 047, 059, 060, 061, 062, 064, 066, 070, 081, 087, 093, 095, 098, 099, 102, 103, 105, 106, 107, 109, 111, 115, 118, 121, 126, 127, 132, 133, 136, 138, 146, 147, 153, 154, 161, 164, 167, 183, 184, 191, 192 and 193. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11 and Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		Post October 2013 Not in SPIF	FR Management & Support. Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
Fld. Rem.-Management and Support			Fld. Rem.-Management and Support	1.03.99.01.29.01	Fld. Rem.-Management and Support	Management and Support Allocations for ARRA Phase I and 2	ARRA Phases 1 and 2		In SPIF	
Stewardship Preparation										
			ES/FC-Long-Term Stewardship	1.05.01.01.41.01	Final Closure - Stewardship Preparation	Prepare Site for Long-Term Stewardship/Prepare Long-Term Stewardship Plan; add Energy Northwest analytical data from the Hanford Generating Plant cleanup verification packages to the environmental restoration database	No planning activities currently ongoing; will be required in the future; the HGP verification data was not in the RFP. RL accepted on 9/13/05. - MA 37. Descope portion of 100-KR-1 Remedial Action Report. Mod 248, REA 024 - 1/18/11.		Partial As Noted. Scope "Not in SPIF". Turnover Package (1.05.01.01.41.01.06), Independent Closure Review (1.05.01.01.41.01.04. .05, &.22), Remedial Action Reports (1.05.01.01.41.08, .09, .11, .12, .13, .14, .15, .16, .18, .19 & .21)	1.05.01.01.41.01.30 - Long Term Stewardship Direct Project Support - would continue Post October 2013 in support of ongoing project scope (Not in SPIF)
Independent Closure Reviews										
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	Complete Independent Reviews verifying readiness for closure	No planning activities currently ongoing; will be required in the future. Schedule extension for REA 052. Descope portion of 100 Area Surface Soil Survey. Mod 248, REA 024 - 1/18/11.		Partial As Noted. Independent Closure Review scope will be performed after remediation and closure of all 100 & 300 Areas "Not in SPIF". 100, 300, 400 & 600 Areas Surface Soil Surveys and DQO's (1.05.01.01.40.01.11 through 1.05.01.01.40.01.18) "Not in SPIF". The Source Areas Remedial Investigation Report (1.05.01.01.40.01.07) and Source Area Proposed Plan (1.05.01.01.40.01.08) are "Not in SPIF" due to CHPRC schedule uncertainty. 1.05.01.01.40.01.33 "Not in SPIF".	1.05.01.01.40.01.30 - Risk Assessment direct Project Support and 1.05.01.01.40.01.31 - Columbia River Component - would continue Post October 2013 in support of ongoing project scope (Not in SPIF)
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	REA 016 Columbia River Component Phase 1	No planning activities currently ongoing; however, did commence in FY 2008		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	REA 031 - Groundwater Integration	REA 031-R1		In SPIF	
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	REA 035 - Columbia River Component	REA 035		In SPIF	
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	REA 041 - 100-D-100 Initial Characterization	REA 041		In SPIF	
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	REA 023 - 100 D Chrome Sites	REA 023		In SPIF	
			ES/FC-Final Closure	1.05.01.01.40.01	100-F Shoreline Investigation	100-F Shoreline Investigation	REA 032		In SPIF	
			ES/FC-Final Closure	1.05.01.01.40.01	100/300 Area Component Baseline Risk Assessment	Development & Implementation of the DOE Tribal Use Scenario	REA 076		In SPIF	
			ES/FC-Final Closure	1.05.01.01.40.01	100/300 Area Component Baseline Risk Assessment	Remedial Investigation of Hanford Site Releases to the Columbia River (CRC Phase III)	REA 036		In SPIF	
			ES/FC-Final Closure	1.05.01.01.40.01	100/300 Area Component Baseline Risk Assessment	Groundwater Integration	REA 048		In SPIF	
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	Data Management - REA 051	REA 062		In SPIF	
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	REA 131: Coal Ash and Transition Zone Sampling and RI/FS Support Activities	REA 131		In SPIF	
			ES/FC-Final Closure	1.05.01.01.40.01	Final Closure - Independent Closure Reviews	REA 134: Additional activities to support the ongoing remedial investigation of Hanford Site releases	REA 134		In SPIF	
			ES/FC - Orphan Site Evaluations	1.05.01.01.42.01	Final Closure - Independent Closure Reviews	Complete Independent Reviews verifying readiness for closure	No planning activities currently ongoing; will be required in the future. Also includes Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		In SPIF	1.05.01.01.42.01.12 - Data Management and 1.05.01.01.42.01.30 - Orphan sites Direct Project Support - would continue Post October 2013 in support of ongoing project scope (Not in SPIF)
			ES/FC - Orphan Site Evaluations	1.05.01.01.42.01	Final Closure - Independent Closure Reviews	Data Management - REA 045	REA 045		In SPIF	
			ES/FC - Orphan Site Evaluations	1.05.01.01.42.01	Final Closure - Independent Closure Reviews	Data Management - REA 081	REA 081		In SPIF	
			ES/FC - Orphan Site Evaluations	1.05.01.01.40.01	ES/FC-Final Closure	RI/FS Field Investigation and Supplemental Activities	REA 079		Not in SPIF (1.05.01.01.40.01.33)	Exclude REA-079 Scope. Delay of 300 Area RIFS Boreholes.
			ES/FC - Orphan Site Evaluations	1.05.01.01.42.01	Final Closure - Independent Closure Reviews	Data Management - REA 121	REA 121		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
			ES/FC - Orphan Site Evaluations	1.05.01.01.42.01	Final Closure - Independent Closure Reviews	Data Management - REA 093	REA 093		In SPIF	
			ES/FC - Orphan Site Evaluations	1.05.01.01.42.01	Final Closure - Independent Closure Reviews	Data Management - REA 153	REA 153		In SPIF	
			ES/FC - Orphan Site Evaluations	1.05.01.01.42.01	Final Closure - Independent Closure Reviews	Data Management - REA 183	REA 183		In SPIF	
			ES/FC - Orphan Site Evaluations	1.05.01.01.42.01	Final Closure - Independent Closure Reviews	Data Management - REA 183	REA 193		In SPIF	
			ES/FC - Orphan Site Evaluations	1.05.01.01.43.01	ES/FC - Orphan Site Evaluations	ARRA Phase 2 - CLIN 4. IU Segment 2 Orphan Site Evaluation Report. ARRA Phase 3 - Data Management for Conf. Sampling 100-F-60	ARRA Phases 2 and 3		In SPIF	
ES/FC-Management and Support			ES/FC-Management and Support	1.05.99.01.29.01	ES/FC-Management and Support	Management and Support	Includes REA Nos. 008-R1, 016, 031-R1, 032, 035, 036, 043, 048, 052, 062, 076, 079, 121, 131, 134, 183 and 193. Also includes Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
Mission Support/General Support										
			MS/GS-Project Integration	1.06.01.01.01.01	MS/GS-Project Integration	Legacy Retiree Medical Costs; Project Controls / Director of Project Integration; Strategic Planning and Baseline Management	Level of effort % of total project Life Cycle. Includes REA Nos. 008-R1, 016, 015, 017, 019, 019A, 019B, 022, 023, 031-R1, 032, 035, 036, 041, 043, 045, 047, 048, 051, 052, 054, 056, 059, 060, 061, 062, 064, 066, 070, 074, 076, 079, 081, 087, 092, 093, 095, 098, 099, 102, 103, 105, 106, 107, 109, 111, 115, 118, 121, 123, 126, 127, 131, 132, 133, 134, 136, 138, 144, 145, 146, 147, 153, 154, 160, 161, 162, 164, 167, 175, 183, 184, 191, 192, 193, 195 and Mod 272. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11 and Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12,		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
			MS/GS-Project Services	1.06.02.01.01.01	MS/GS-Project Services	Contracts; Facilities Services; Financial Services; Human Resources; Information and Administrative Services; Information Technology (IT); Labor Relations; Light Vehicles; Procurement; Project Services; Taxes and Insurance	Level of effort % of total project Life Cycle. Includes REA Nos. 002, 004, 005, 007, 008-R1, 012, 015, 016, 017, 019, 019A, 019B, 021, 022, 023, 025, 031-R1, 032, 035, 036, 040, 041, 042, 043, 045, 047, 048, 050, 051, 052, 054, 056, 059, 060, 061, 062, 064, 066, 069, 070, 073, 074, 076, 077, 081, 083, 087, 092, 093, 095, 097, 098, 099, 102, 103, 105, 106, 107, 109, 111, 115, 118, 121, 123, 126, 127, 131, 132, 133, 134, 136, 138, 144, 145, 146, 147, 153, 154, 160, 161, 162, 164, 167, 175, 183, 184, 191, 192, 193 and Mod 272. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11 and Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12,		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).	
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	ESHI Support; Quality Assurance; Radiological Control Program; Safety and Health; Safety, Health and Quality Management	Level of effort % of total project Life Cycle. Includes REA Nos. 008-R1, 015, 016, 017, 019, 019A, 019B, 022, 023, 031-R1, 032, 035, 036, 041, 043, 045, 047, 048, 051, 052, 054, 056, 059, 060, 061, 062, 064, 066, 070, 074, 076, 079, 081, 087, 092, 093, 095, 098, 099, 102, 103, 105, 106, 107, 109, 111, 115, 118, 121, 123, 126, 127, 131, 132, 133, 134, 136, 138, 144, 145, 146, 147, 153, 154, 160, 161, 162, 164, 167, 175, 183, 184, 191, 192, 193, 195 and Mod 272. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11 and Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).	
			MS/GS-Engineering	1.06.04.01.01.01	MS/GS-Engineering	Engineering Support; Nuclear Safety; Technology Application	Level of effort % of total project Life Cycle. Includes REA Nos. 008-R1, 015, 016, 017, 019, 019A, 019B, 022, 023, 031-R1, 032, 035, 036, 041, 043, 045, 047, 048, 051, 052, 054, 056, 059, 060, 061, 062, 064, 066, 070, 074, 076, 079, 081, 087, 092, 093, 095, 098, 099, 102, 103, 105, 106, 107, 109, 111, 115, 118, 121, 123, 126, 127, 131, 132, 133, 134, 136, 138, 144, 145, 146, 147, 153, 154, 160, 161, 162, 164, 167, 175, 183, 184, 191, 192, 193, 195 and Mod 272. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11 and Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE											
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions	
			MS/GS-Reg Integration and Outreach	1.06.05.01.01.01	MS/GS-Regulatory and Environmental Management	Environmental Support; Regulatory Integration and Outreach	Level of effort % of total project Life Cycle. Includes REA Nos. 008-R1, 015, 016, 017, 019, 019A, 019B, 022, 023, 031-R1, 032, 035, 036, 041, 043, 045, 047, 048, 051, 052, 054, 056, 059, 060, 061, 062, 064, 066, 070, 074, 076, 079, 081, 087, 092, 093, 095, 098, 099, 102, 103, 105, 106, 107, 109, 111, 115, 118, 121, 123, 126, 127, 131, 132, 133, 134, 136, 138, 144, 145, 146, 147, 151, 154, 160, 161, 162, 164, 167, 175, 183, 184, 191, 192, 193, 195 and Mod 272. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11 and Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).	
			MS/GS-Office of the Project Gen. Manager	1.06.06.01.01.01	MS/GS-Office of the Project Gen. Manager	President General Support; Incentive Compensation Plan; Communications; Employee Concerns; Arbitration, Legal/Internal Audit; Safeguards and Security; Training	Level of effort % of total project Life Cycle. Includes REA Nos. 002, 004, 005, 007, 012, 015, 016, 017, 008-R1, 019, 019A, 019B, 021, 022, 023, 025, 031-R1, 032, 035, 036, 040, 041, 042, 043, 045, 047, 048, 050, 051, 052, 054, 056, 059, 060, 061, 062, 064, 066, 069, 070, 073, 074, 076, 077, 079, 081, 083, 087, 092, 093, 095, 097, 098, 099, 102, 103, 105, 106, 107, 109, 111, 115, 118, 121, 123, 126, 127, 131, 132, 133, 134, 136, 138, 144, 145, 146, 147, 153, 154, 160, 161, 162, 164, 167, 175, 183, 184, 191, 192, 193, 195 and Mod 272. Also includes Negotiated Dollar Reductions, Mod 248, REA 024 - 1/18/11 and Negotiated Dollar Reductions, Mod 365, REA 144 - 1/26/12.		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).	
Mission Support/General Support (REAs)											
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 002 DOE Oversight Policy	REA 002		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).	
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 004 Safety Software Quality Assurance	REA 004		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
			REA 007 Facility Safety	1.06.01.01.01.01, 1.06.03.01.01.01, 1.06.04.01.01.01	MS/GS-Project Integration, MS/GS-SHQ, MS/GS-Engineering	REA 007 Facility Safety	REA 007		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 012 DOE M 470.1.2 & DOE M 470.1-1	REA 012		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-Project Integration	1.06.01.01.01.01	MS/GS-Project Integration	REA 040 - PRC Transition	REA 040		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-Project Integration	1.06.01.01.01.01	MS/GS-Project Integration	REA 040 - PRC Transition	REA 043		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 069 RRD 008 Rev. 0	REA 069		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-Office of the Project Gen. Manager	1.06.06.01.01.01	MS/GS-Office of the Project Gen. Manager	REA 025 - procedure review and updates required to implement the site-wide lockout/tagout procedure	REA 025		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-Project Services	1.06.02.01.01.01	MS/GS-Project Services	REA 021 - the implementation and maintenance of DOE CRD 0 205.1 Rev 0 Energy Cyber Security Management	REA 021		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-Regulatory and Environmental Management	1.06.05.01.01.01	MS/GS-Regulatory and Environmental Management	REA 050 - implementation and updating of CRD O 450.1A	REA 050		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 042 Implementation and annual updates of RRD 007 Chronic Beryllium Disease Prevention Program (CBDPP)	REA 042		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			REA 005 DOE CRD O 151.1C Comprehensive Emergency Management System	1.06.01.01.01.01, 1.06.02.01.01.01, 1.06.04.01.01.01, 1.06.06.01.01.01	MS/GS-Project Integration, MS/GS - Project Services, MS/GS- Engineering, MS/GS-Office of the Project Gen. Manager	REA 005 DOE CRD O 151.1C Comprehensive Emergency Management System	REA 005		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-Project Integration	1.06.01.01.01.01	MS/GS-Project Integration	Mitigation Plan for 300 Area Utility Upgrades	REA 019		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-Project Services	1.06.02.01.01.01	MS/GS-Project Services	CRD O 205.1A, Supplemented Rev. 4, DOE Cyber Security Management	REA 083		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-Project Integration	1.06.01.01.01.01	MS/GS-Project Integration	EM Primavera Initiative (P6)	REA 077		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-Regulatory and Environmental Management	1.06.05.01.01.01	MS/GS-Regulatory and Environmental Management	REA 097 - Incorporate Executive Order 13514, Federal Leadership in Environmental, Energy, and Economic Performance	REA 097		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-Project Services	1.06.02.01.01.01	MS/GS-Project Services	CRD O 200.1A, Information Technology Management	REA 073		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	Implementation of HSS Assessment of Hanford Site CBDPP	REA 112		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
			MS/GS-Office of the Project Gen. Manager	1.06.06.01.01.01	MS/GS-Office of the Project Gen. Manager	Implementation of CRD O 426.2 Personnel Selection, Training, Qualification, and Certification Requirements for US DOE Nuclear Facilities	REA 120		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 130 - Continued Implementation of HSS Assessment of Hanford Site CBDPP	REA 130		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 086 - Implementation of the Hanford Site Wide Fall Protection Plan	REA 086		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 108 - Implementation of the Hanford Site Wide Confined Space Program	REA 108		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-Project Services	1.06.02.01.01.01	MS/GS-Project Services	Mission Support Alliance (MSA) Employee Separation Costs	REA 151		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
			MS/GS-ESHQ	1.06.03.01.01.01	MS/GS-SHQ	REA 148 - Implementation of Contractor Requirements Document (CRD) O 458.1, Radiation Protection of the Public and the Environment	REA 148		Post October 2013 Not in SPIF	Activities would not be stasured 100% complete, but would continue Post October 2013 in support of ongoing project scope (Not in SPIF).
Mission Support/General Support (ARRA)										
			MS/GS-Project Integration (ARRA)	1.06.01.01.02.01	MS/GS-Project Integration (ARRA)	MS/GS-Project Services Allocations for ARRA	ARRA Phases 1 and 2		In SPIF	
			MS/GS-Project Services	1.06.02.01.01.01	MS/GS-Project Services	Mission Support Alliance (MSA) Employee Separation Costs	REA 151		In SPIF	

RIVER CORRIDOR CLOSURE CONTRACT WORK SCOPE										
TABLE B2 LINE ITEM a	HANFORD AREA DESIGNATION b	OPERABLE UNIT DESIGNATION c	WCH WBS LEVEL 6 DESCRIPTION d	WCH WBS LEVEL 6 IDENTIFICATION NUMBER e	ACTIVITY DESIGNATION f	ACTIVITY DESCRIPTION g	ASSUMED ACTIVITY STATUS h	ACTIVITIES WITH DELAYED RELEASE I	SPIF Scope	Explanation of SPIF Exceptions
			MS/GS-Project Integration (ARRA)	1.06.01.01.02.01	MS/GS-Project Integration (ARRA)	Impacts of HAMTC Bump & Roll	REA 158		In SPIF	
Transition										
			Transition	1.10.00.00.00.00	Transition - River Corridor Contract	Transition On-Going Work	N/A		In SPIF	