

2. AMENDMENT/MODIFICATION NO. 0470	3. EFFECTIVE DATE See Block 16C	4. REQUISITION/PURCHASE REQ. NO. 13EM002094	5. PROJECT NO. (If applicable) 1 3
6. ISSUED BY Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352	CODE 00601	7. ADMINISTERED BY (If other than Item 6) Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352	CODE 00601

8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) WASHINGTON CLOSURE HANFORD, LLC Attn: Carol A. Johnson, President 2620 Fermi Avenue Richland WA 99354	(x) 9A. AMENDMENT OF SOLICITATION NO.
	9B. DATED (SEE ITEM 11)
	x 10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC06-05RL14655
	10B. DATED (SEE ITEM 13) 03/23/2005
CODE 167280762 FACILITY CODE	

**11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS**

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers  is extended,  is not extended.  
Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning \_\_\_\_\_ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

**12. ACCOUNTING AND APPROPRIATION DATA (If required)**

**13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.**

CHECK ONE X	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A. <u>Clause I.70, FAR 52.243-2-Changes-Cost Reimbursement (8/87)-Alt I (Apr 1984)</u>
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
	D. OTHER (Specify type of modification and authority)

**E. IMPORTANT:** Contractor  is not,  is required to sign this document and return 0 copies to the issuing office.

**14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)**

Tax ID Number: 94-1381538

DUNS Number: 167280762

CHANGE ORDER NO. WCH-REA-171

A. The purpose of this modification is to authorize continued work related to field remediation quantities in the 100-D Area of the Hanford Site in accordance with Contract Clause B.5(a)(2). Details of this contract change are included on Page 2 of this modification.

Continued ...

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Jewel J. Short
15B. CONTRACTOR/OFFEROR  (Signature of person authorized to sign)	15C. DATE SIGNED
	16B. UNITED STATES OF AMERICA  (Signature of Contracting Officer)
	16C. DATE SIGNED 6-25-13

**SF 30 BLOCK 14 CONTINUATION:**

- B. Contract Clause B.5(a)(2), *Changes to Target Cost, Target Fee, and Schedule*, allows the contractor to request a differing site condition equitable adjustment for a material variation in quantities, which is defined as 15 percent above any of the “quantity” entries established in Table B.2, *Schedule of Quantities and Target Cost*.
- C. On April 10, 2012, WCH notified DOE-RL that it had exceeded the Table B.2 quantity for line item “100-D Area Burial Grounds Remediation / WBS Nos. 1.03.02.02.06 / 1.03.02.03.06” by more than 15 percent (G.L. Dover email listed in paragraph G.1. below). WCH continued working after exceeding the Contract Table B.2 quantities in accordance with Contracting Officer direction in RL Letter No. 07-PRO-0166 dated April 11, 2007, which allowed WCH “to continue work in areas where the differing site condition has been exceeded by more than 15 percent” (listed in paragraph H.3. below). WCH has provided DOE-RL with monthly updates of this work.
- D. Accordingly, the Contracting Officer hereby authorizes \$12,919,816 as the ceiling price for work scope associated with the continued remediation of burial grounds contained in the Contract Table B.2 line item identified above until a supplemental agreement is reached and this contract change is therefore definitized. This differing site condition change has been designated as cost proposal No.WCH-REA-171.
- E. This modification does not add additional funds to the contract. Accordingly, work under the contract, such as that described herein, must be performed within the amount of funds which have been incrementally allotted to the contract in accordance with Clause I.57, “FAR 52.232-22 Limitation of Funds (Apr 1984).”
- F. The definitization schedule for this change order is as follows:

<b>Action</b>	<b>Date</b>
Date of Submittal of Contractor Technical, Cost, and Fee Proposal	June 18, 2013
Commence Negotiations	August 19, 2013
Mutual Agreement on Definitization of Change	August 29, 2013
Execute Contract Modification	September 9, 2013

- G. Correspondence related to differing site conditions for 100-D Area Burial Ground Remediation is listed below:
1. G. L. Dover, WCH, email to J. J. Short, RL, “FW: AUW,” dated April 10, 2012
  2. WCH Ltr. No. 159369, S. L. Feaster to J. J. Short, RL, “Notice of Differing Site Condition – Field Remediation Quantities,” dated June 29, 2011

H. General correspondence related to differing site conditions is listed below:

1. RL Ltr. No. 07-PRO-0316 (CCN 135376), R. L. Dawson to C. G. Spencer, WCH, "River Corridor Closure Contract, Services, Washington Closure Hanford LLC (WCH); Contractual Language Regarding Differing Site Conditions," dated August 23, 2007
2. WCH Ltr. No. 133599, S. L. Feaster to S. L. Sedgwick, RL, "Clarification of Differing Site Conditions Clause and Schedule Impacts Associated with Request for Equitable Adjustment," dated May 3, 2007
3. RL Ltr. No. 07-PRO-0166 (CCN 133188), S. L. Sedgwick to C. G. Spencer, WCH, "River Corridor Closure Services, Washington Closure Hanford LLC (WCH); Contractual Language Regarding Differing Site Conditions," dated April 11, 2007
4. WCH Ltr. No. 130242, S. L. Feaster to S. L. Sedgwick, RL, "Clarification of Differing Site Condition Clause and Schedule Impacts Associated with Request for Equitable Adjustment," dated October 12, 2006

There are no other changes to the terms and conditions of the contract.

End of Modification 470