

2. AMENDMENT/MODIFICATION NO. 0585 3. EFFECTIVE DATE See Block 16C 4. REQUISITION/PURCHASE REQ. NO. 15EM000167 5. PROJECT NO. (if applicable) 1 2
 6. ISSUED BY CODE 00601 7. ADMINISTERED BY (if other than Item 6) CODE 00601

Richland Operations Office U.S. Department of Energy P.O. Box 550, MSIN A7-80 Richland WA 99352

8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) WASHINGTON CLOSURE HANFORD LLC Attn: Scott M. Sax, President 2620 Fermi Avenue Richland WA 99354
 9A. AMENDMENT OF SOLICITATION NO. (x)
 9B. DATED (SEE ITEM 11)
 10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC06-05RL14655 (x)
 10B. DATED (SEE ITEM 13) 03/23/2005
 CODE FACILITY CODE

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended. is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (if required)

13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

CHECK ONE X	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A I.70-FAR 52.243-2-Changes-Cost Reimbursement (8/87)-Alt I (Apr 1984)
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor is not. is required to sign this document and return _____ 0 _____ copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Tax ID Number: 94-1381538
 DUNS Number: 167280762
 CHANGE ORDER NO. WCH-CP-301
 A. The purpose of this modification is to authorize the contractor to continue work scope associated with Waste Site Nos. 600-349 and 600-358 previously initiated under Change Order No. WCH-CP-221. The contractor is hereby provided an immediate Notice-to-Proceed (NTP) with a Not-to-Exceed (NTE) authorized limit of \$1,391,180. Details of this contract change are included on Page 2 of this modification.
 Period of Performance: 03/23/2005 to 09/30/2015

Except as provided herein, all terms and conditions of the document referenced in Item 9 A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Jenise C. Connerly
15B. CONTRACTOR/OFFEROR (Signature of person authorized to sign)	15C. DATE SIGNED
16B. UNITED STATES OF AMERICA (Signature of Contracting Officer)	16C. DATE SIGNED 10-28-2014

SF 30 BLOCK 14 CONTINUATION:

- B. During the negotiation of Change Order No. WCH-CP-221, "Design of 2 & Remediation of 5 100-IU-6 Area Waste Sites," (refer to Contract Modification No. 555, dated August 13, 2014), it was determined that the following work scope would be included under a separate change order:
1. Subcontract schedule extension associated with the Munitions of Explosive Concern (MEC) analog survey at Waste Site No. 600-349.
 2. Cost impacts associated with the glass vials containing tear gas discovered at Waste Site No. 600-358.
 3. Cost impacts associated with sampling and required posting for beryllium at Waste Site No. 600-358.

This work scope will be performed under Change Order No. WCH-CP-301.

- C. As stated in paragraph A, above, this modification authorizes an NTP with an NTE authorized limit of \$1,391,180 prior to the definitization of Change Order No. WCH-CP-301 in accordance with Contract Clause I.70. Do not exceed the NTE amount provided herein without prior approval from the Contracting Officer via a modification to increase this amount. Notify the Contracting Officer in writing with your rationale if the NTE amount is insufficient to proceed with the identified work.
- D. This modification does not add additional funds to the contract. Accordingly, work under the contract, such as that described herein, must be performed within the amount of funds which have been incrementally allotted to the contract in accordance with Clause I.57, "FAR 52.232-22 Limitation of Funds (Apr 1984)."
- E. The definitization schedule for Change Order No. WCH-CP-301 is as follows:

Action	Date*
Contractor Submittal of Technical, Cost, and Fee Proposal Due	45 Days
Commence Negotiations	110 Days
Mutual Agreement on Definitization of Change	120 Days
Execute Contract Modification	130 Days

*Date is specified as the number of calendar days after contractor receipt of this modification.

There are no other changes to the terms and conditions of the contract.

End of Modification 585