

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT		1. CONTRACT ID CODE	PAGE OF PAGES 1 5
2. AMENDMENT/MODIFICATION NO. 0223	3. EFFECTIVE DATE	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
6. ISSUED BY Office of River Protection U.S. Department of Energy Office of River Protection P.O. Box 450 Richland WA 99352	CODE 00603	7. ADMINISTERED BY (If other than Item 6) Office of River Protection U.S. Department of Energy Office of River Protection P.O. Box 450 MS: H6-60 Richland WA 99352	CODE 00603
8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) WASHINGTON RIVER PROTECTION SOLUTIONS LLC Attn: KAREN VACCA C/O URS ENERGY & CONSTRUCTION, INC. PO BOX 73 / 720 PARK BLVD BOISE ID 837290073		(X) 9A. AMENDMENT OF SOLICITATION NO.	
CODE 806500521 FACILITY CODE		9B. DATED (SEE ITEM 11)	
		X 10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC27-08RV14800	
		10B. DATED (SEE ITEM 13) 05/29/2008	
11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS			
<input type="checkbox"/> The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers <input type="checkbox"/> is extended. <input type="checkbox"/> is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.			

12. ACCOUNTING AND APPROPRIATION DATA (If required)
See Schedule

13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

CHECK ONE X	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A. FAR 52.243-2 Changes - Cost Reimbursement (August 1987)
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor is not. is required to sign this document and return 0 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)
The purpose of this modification is to direct WRPS to begin work on the Contact Handled Transuranic Project Planning scope as identified in Attachment one. All work shall be in accordance with the attached Statement of Work. The Not to Exceed (NTE) value is \$1,250K. WRPS shall submit a technical proposal for the scope of work, with a schedule and cost estimate within 45 days of receipt of this Change Order. The proposal must include the cost of added and deleted scope.

In addition, WRPS is authorized to proceed with charging to CLIN 4.5 for this scope of work. The current Contract shows \$59.1M for this CLIN, DOE anticipates the proposal submittal to be less based on changes since contract award.

Continued ...
Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Susan C. Johnson
15B. CONTRACTOR/OFFEROR (Signature of person authorized to sign)	15C. DATE SIGNED
16B. UNITED STATES OF AMERICA  (Signature of Contracting Officer)	16C. DATE SIGNED 7/26/13

CONTINUATION SHEET

REFERENCE NO. OF DOCUMENT BEING CONTINUED
DE-AC27-08RV14800/0223

PAGE OF
2 5

NAME OF OFFEROR OR CONTRACTOR
WASHINGTON RIVER PROTECTION SOLUTIONS LLC

ITEM NO. (A)	SUPPLIES/SERVICES (B)	QUANTITY (C)	UNIT (D)	UNIT PRICE (E)	AMOUNT (F)
	<p>In accordance with Clause I-103A, FAR 52.243-6, Change Order Accounting (APRIL 1984), WRPS shall create a separate charge account to segregate costs associated with this Change Order until the change is definitized. The definitization schedule for this Change Order is as follows:</p> <p>8/29/2013- Receipt of Proposals from WRPS 9/20/2013 - Begin Negotiations 9/26/2013 - Definitize Change Order via Fully Executed contract Modification</p> <p>Payment: OR for ORP U.S. Department of Energy Oak Ridge Financial Service Center P.O. Box 4307 Oak Ridge TN 37831 Period of Performance: 06/20/2008 to 09/30/2013</p>				

Attachment 1

DE-AC27-08RV14800, MODIFICATION 223

Statement of Work

Contact Handled Transuranic Project Planning

Statement of Work
Contact Handled Transuranic Project Planning
Change Order
Contract Modification 223

Sub-CLIN 4.5 Transuranic (TRU) Tank Waste Treatment and Packaging scope is to design, permit, construct and operate a TRU tank waste packaging; characterization and storage system for Contact Handled (CH) TRU waste (CH-TRU). This scope is priced in the contract starting in FY 2009, but ORP did not authorize this sub-CLIN, with the exception of minor work to update regulatory permits in FY 2012. Therefore, the contract cost is out of date and a proposal for this work is required. The scope shall be priced with work starting in the last quarter of FY 2013.

The following scope is to be completed in FY 2013:

- Re-establish the CH-TRU project program office and qualify strategic project restart planning
 - o Purpose: Qualify interfaces, and strategy for DOE requirement compliance, including project tailoring per DOE 0 413.3b
 - o Deliverable: Revised "Transuranic Waste Project Management Plan," RPP-18232
- Develop Justification for Mission Need (JMN) Package
 - o Purpose: Initiate DOE 0 413.3b activities
 - o Deliverable: Draft JMN
- Request for Information (RFI) – complete evaluation of information packages received.
 - o Draft Report

The following scope is to be started in the planning phase for these activities in FY 2013:

- Prepare high-level functions and requirements
 - o Purpose: Revise technical baseline for performance of alternatives analysis
 - o Deliverable: Issued document
- Prepare conceptual design/technology alternatives analysis
 - o Purpose: Qualify strategic planning direction to support the Conceptual Design Report Package
 - o Deliverable: Annotated outline, value engineering report
- Develop updated regulatory analysis
 - o Purpose: Revise regulatory permitting strategy options from updated environmental criteria and strategic options to support alternatives analysis
 - o Deliverable: Issued document

- Support DOE waste designation
 - o Purpose: Support DOE decision-maker in qualifying that the subject SSTs are not high-level waste
- Begin retrieval technology maturation options testing
 - o Purpose: Support alternatives analysis with data regarding alternate retrieval techniques
 - o Deliverables: Test plan for simulant testing at off-site vendor or Cold Test Facility; material and equipment mobilization
- Begin tank farm infrastructure upgrades design
 - o Purpose: Support retrieval and packaging field interface deployment
 - o Deliverable: Design documentation
- Support project reactivation
 - o Purpose: Enable continuation of FY 2013 effort