

2. AMENDMENT/MODIFICATION NO. 0505	3. EFFECTIVE DATE See Block 16C	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
6. ISSUED BY CODE Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352		7. ADMINISTERED BY (If other than Item 6) CODE	

8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) CH2M HILL PLATEAU REMEDIATION COMPANY Attn: Kala Dickerson 2420 Stevens Drive RICHLAND WA 99352-1659	(x)	9A. AMENDMENT OF SOLICITATION NO.
		9B. DATED (SEE ITEM 11)
	x	10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC06-08RL14788
		10B. DATED (SEE ITEM 13) 06/19/2008
CODE 805603128	FACILITY CODE	

**11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS**

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers  is extended.  is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning \_\_\_\_\_ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)  
See Schedule

**13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.**

CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
X	D. OTHER (Specify type of modification and authority) Clause I 102 FAR 52.243-2 Changes - Cost Reimbursement and by Mutual Agreeemnt of the Part

**E. IMPORTANT:** Contractor  is not.  is required to sign this document and return \_\_\_\_\_ copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)  
Tax ID Number: 77-0694488  
DUNS Number: 805603128  
A. The purpose of this modification is to increase the Not-to-Exceed (NTE) value for Change Order 304 and to revise the scope of work issued under Change Order 304, as described in paragraph C.

Contract Changes are detailed on pages 2 and 3 of this modification.

Payment:  
Period of Performance: 06/19/2008 to 09/30/2018

15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)	
		Jenise C. Connerly	
15B. CONTRACTOR/OFFEROR	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA	16C. DATE SIGNED
_____ (Signature of person authorized to sign)		Signature on File	07/27/2016
		_____ (Signature of Contracting Officer)	

**SF30 BLOCK 14 CONTINUATION:**

B. An original Notice-to-Proceed with a NTE limit of \$4,000,000 was authorized by Contract Modification No. 483, dated January 21, 2016. This modification (505) increases the NTE cost authority for Change Order No. 304 by \$4,000,000 for a new total NTE authorized limit of \$8,000,000 prior to definitization in accordance with Contract Clause I.102, FAR 52.243-2, Changes - Cost Reimbursement. Contractor shall not exceed the NTE amounts provided herein without prior approval from the Contracting Officer via a modification to increase the amounts. Contractor shall notify the Contracting Officer in writing with the rationale if the NTE amounts are insufficient to proceed with the identified work.

C. The scope of work assigned to Change Order 304 is revised to include the following:

1. Transition preparation and execution activities (e.g., baseline and proposal development, environmental, safety, and management oversight) from the effective date of Modification 483 through month-end July 2016.
2. Submittal of a Performance Measurement Baseline for the River Corridor Closure Contract work scope transitioning to PRC. A Performance Measurement Baseline segmented between the capital asset portion (CAP) and the operations portion (OPS) is due by June 27, 2016 to allow reporting of the CAP in the Project Assessment and Reporting System (PARS) -2. Accompanying the project lifecycle Performance Measurement Baseline, CHPRC is to prepare and provide by June 27, 2016, an accompanying lifecycle baseline change request (BCR) for the capital asset portion of the RCCC work scope (RL-0041.C1) already transitioned (e.g. waste site 300-296) and to be transitioned to PRC (e.g. burial ground 618-10, waste site 316-4, waste site 600-63, other waste sites and facilities specified therein, and applicable Remaining Closure Operations that are considered capital). This will support DOE HQ's Independent Cost Estimate (ICE) and External Independent Review (EIR). CHPRC shall support RL in preparation for the ICE tentatively scheduled for early August 2016 and the EIR tentatively scheduled for early September 2016. Item F. below identifies via WBS what pieces of work scope are to be considered Capital and what pieces of work scope are considered to be Operations.
3. Facility and Waste Site Minimum Safe Operations for the 324 Building and its ancillary facilities and underlying waste site 300-296 in accordance with PRC Section C, Paragraph C.2.5.1, from April 25, 2016, through September 30, 2018.
4. Remediation of waste site 300-296, in accordance with Section C, Paragraph C.2.5.4, limited to planning, design review, and procurement of equipment/tooling for the mockup. The design completed by Washington Closure Hanford was provided to CHPRC. All additional remediation activities for disposition of waste site 300-296 must be included in the proposal and the PMB.

- D. Activities identified in paragraphs F-G of Modification 483 will be transferred to change order 306.
- E. This modification does not add additional funds to the contract. Accordingly, the work under the contract, described herein, must be performed within the amount of funds that are currently obligated to the contract in accordance with Clause I.81 – FAR 52.232-22 – Limitation of Funds (Apr 1984).
- F. The following list provides the differentiation between Capital and Operations Scope:

Capital

Burial Ground 618-10

Waste Site 300-296

Waste Sites and Facilities identified in Contract Mod 509 section C.3.

MO 226

ERDF Super Cell design (PBS-RL-0013 in FY18)

Capital related Project Management and Support and Usage Based Services

Operations

Transition

All minimum safe operations (min safe) and Surveillance and Maintenance (S&M) activities identified in Mod 509 section C.4.

ERDF disposal operations (excludes Super Cell design)

Operations related Project Management and Support and Usage Based Services

324 Building surveillance and maintenance

There are no other changes to the terms and conditions of the contract. End of Modification 505.