

EM - 50
MILESTONE ACHIEVEMENT

MILESTONE TYPE	FISCAL YEAR-TO-DATE				REMAINING SCHEDULED			TOTAL FY 2000
	Completed Early	Completed On Schedule	Completed Late	Overdue	Forecast Early	Forecast On Schedule	Forecast Late	
Enforceable Agreement	0	0	0	0	0	0	0	0
DOE-HQ	0	0	0	0	0	1	0	1
RL	0	0	0	3	0	1	0	4
Total Project	0	0	0	3	0	2	0	5

EM-50 Exceptions

<u>Number</u>	<u>Level</u>	<u>Milestone Title</u>	<u>BASELINE Date</u>	<u>FORECAST Date</u>
OVERDUE – 3				
009DD61/3	RL	Award Contract for Robotic Work	10/15/99	2/10/00
2.1.1 (AMT)		Platform		
Cause: RFP was sent out to all potential vendors. Review of submittals has delayed issuance of the contract.				
Impact: None				
Corrective Action: The contract will be awarded in February 2000.				
49MW21/C-2	RL	Produce Report Mapping the Matrix Space	11/15/99	Proposed
2.1.1 (AMT)		in Hanford Waste Boxes		Deletion
Cause: Activities at WRAP were focused on preparing shipments to WIPP.				
Impact: None				
Corrective Action: Funding for this TTP was returned to the Mixed Waste Focus Area. This task is cancelled.				
49MW21/B-4	RL	Issue Software Test Reports	12/01/99	Proposed
2.1.1 (AMT)		in Hanford Waste Boxes		Deletion
Cause: Activities at WRAP were focused on preparing shipments to WIPP.				
Impact: None				
Corrective Action: Funding for this TTP was returned to the Mixed Waste Focus Area. This task is cancelled.				