

## INTRODUCTION

The purpose of this report is to provide the Department of Energy Richland Operations Office (RL) a monthly summary of the Central Plateau Contractor's Environmental Management (EM) performance by Fluor Hanford (FH) and its subcontractors. Only current FH workscope responsibilities are described and other contractor/RL managed work is excluded. Please refer to other sections (BHI, PNNL) for other contractor information.

Section A, Executive Summary, provides an executive level summary of the cost, schedule, and technical performance described in this report. It summarizes performance for the period covered, highlights areas worthy of management attention, and provides a forward look to some of the upcoming key performance activities as extracted from the contractor baseline.

The remaining sections provide detailed performance data relative to each individual subproject (e.g., Plutonium Finishing Plant, Spent Nuclear Fuels, etc.), in support of Section A of the report. All information is updated as of the end of February 2002 unless otherwise noted.

"Stoplight" boxes are used to indicate at a glance the condition of a particular safety area. Green boxes denote either 1) the data are stable at a level representing "acceptable" performance, or 2) an improving trend exists. Yellows denote the data are stable at a level from which improvement is needed. Red denotes a trend exists in a non-improving direction.