

INTRODUCTION

The purpose of this report is to provide the Department of Energy Richland Operations Office (RL) a monthly summary of the Central Plateau Contractor's (Project Hanford Management Contract under Fluor Hanford, Inc.) Performance. Only FH work scope responsibilities are described and other contractor/RL-managed work is excluded.

Section A, Overview, provides a summary of the cost, schedule, and technical performance described in this report. It summarizes performance for the period covered, highlights areas worthy of management attention, and provides key performance activities as extracted from the contractor baseline.

"Stoplight" boxes are used to indicate at a glance the condition of a particular safety area. Green boxes denote either 1) the data are stable at a level representing "acceptable" performance, or 2) an improving trend exists. Yellow boxes denote the data are stable at a level from which improvement is needed. Red boxes denote a trend exists in a non-improving direction.

Subsequent sections of this report provide detailed performance data relative to contract sections (e.g., Project Hanford Cleanup Work Summary, Waste and SNF Management Operations, Infrastructure and Hanford Site Serves, and Other Work Scope). All information is as of the end of February 2003 unless otherwise noted.