

## FACILITY STABILIZATION – WBS 1.4

### MILESTONE ACHIEVEMENT

MILESTONE TYPE	FISCAL YEAR-TO-DATE				REMAINING SCHEDULED			TOTAL FY 1999
	Completed Early	Completed On Schedule	Completed Late	Overdue	Forecast Early	Forecast On Schedule	Forecast Late	
Enforceable Agreement	4	0	0	0	1	0	0	5
DOE-HQ	2	0	0	2	0	0	2	6
FO	1	0	0	2	0	6	1	10
RL	2	0	2	7	0	17	1	29
<b>Total Project</b>	<b>9</b>	<b>0</b>	<b>2</b>	<b>11</b>	<b>1</b>	<b>23</b>	<b>4</b>	<b>50</b>

