

<b>AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT</b>		1. CONTRACT ID CODE	PAGE 1 OF 3 PAGES
2. AMENDMENT/MODIFICATION NO. M013	3. EFFECTIVE DATE See Block 16	4. REQUISITION/PURCHASE REQ. NO.	5. PROJECT NO. (If applicable)
6. ISSUED BY U.S. Department of Energy Office of River Protection PO Box 450, MS H6-60 Richland, WA. 99352	7. ADMINISTERED BY (If other than Item 6)	CODE	
8. NAME AND ADDRESS OF CONTRACTOR (No., street, city, county, state and zip code) CH2M Hill Hanford Group, Inc. P.O. Box 1500 Richland, WA 99352		(X)	9A. AMENDMENT OF SOLICITATION NO.
			9B. DATED (SEE ITEM 11)
		x	10A. MODIFICATION OF CONTRACT/ ORDER NO. DE-AC06-99RL14047
			10B. DATED (SEE ITEM 13)
CODE	FACILITY CODE		

## 11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers ☐ is extended, ☐ is not extended.

Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods:

(a) By completing Items 8 and 15, and returning \_\_\_\_\_ copies of the amendment, (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

## 12. ACCOUNTING AND APPROPRIATION DATA (If required)

## 13. THIS ITEM APPLIES ONLY TO MODIFICATIONS OF CONTRACTS/ORDERS, IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

(X)	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
X	D. OTHER (Specify type of modification and authority) H.18 "Performance Incentives and Fee Distribution"

E. IMPORTANT: Contractor ☒ is not, ☐ is required to sign this document and return \_\_\_\_\_ copies to the issuing office.

## 14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

The purpose of this modification is to incorporate the attached FY 2000 Performance Incentive (PI) listed below, into Part III, Section J, Appendix D, of the contract. This PI was previously signed by both parties to the contract.

ORP 4.2.1 Revision 1 "AZ-101 Process Test" dated 3/1/00

All other terms and conditions of the contract are unchanged.

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)		16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Jewel J. Short, II	
15B. CONTRACTOR/OFFEROR (Signature of person authorized to sign)	15C. DATE SIGNED	16B. UNITED STATES OF AMERICA (Signature of Contracting Officer)	16C. DATE SIGNED

**FY 2000 PERFORMANCE INCENTIVE****SECTION 1**  
**General Information**

Descriptive Short Title: AZ-101 Process test  
Project Baseline Summary (PBS): TW04  
Maximum Available Incentive Fee: \$750,000  
Type: X Standard X Stretch

**SECTION 2**  
**Technical Contacts**

*ORP Point of Contact: J. A. Poppiti*  
*Contractor Point of Contact: J. G. Cusack*

**SECTION 3**  
**Performance Expectations and Earning Schedule**

**GENERAL REQUIREMENTS:** In order to earn incentive fee under this Performance Incentive, the Contractor shall:

1. Meet the specific completion criteria and expectations set forth in this Performance Incentive; and
2. Not incur any unfavorable cost variance  $[(BCWP-ACWP)/BCWP]$  less than -5.0 percent, or incur any unfavorable schedule variance  $[(BCWP-BCWS)/BCWS]$  less than -7.5 percent, measured at the Project Baseline Summary level identified in Section 1, at the end of FY 2000.

**STANDARD (10%)**

1. Complete AZ-101 Process Test (110.070A) by 09/30/00 -- earn 10% of fee

**STRETCH (90%)**

1. Complete AZ-101 Process Test by 08/30/00 -- earn 20% of fee
2. Complete AZ101 Process Test by 07/28/00 -- earn 30% of fee
3. Complete AZ-101 Process Test by 06/30/00 -- earn 50% of fee
4. Complete AZ-101 Process Test by 06/06/00 -- earn 100% of fee

**SECTION 4**  
**Performance Requirements**

**DEFINE COMPLETION:** *(Specify Performance Elements and describe indicators of success (quality/progress). Include baseline documentation/data against which completion documentation should be compared.)*

AZ-101 Process Test is complete in accordance with WHC-SD-WM-PTP-027 and Mixer Pump Test Procedure TF-OTP-210-001. Formal transmittal of: a) the completed Operations Test Procedure and b) Test data to ORP, no later than the date specified in Section 3.

**DEFINITIONS:** *(define terms)*

"Unreasonable Weather Delay" are weather delays in excess of the routine winter delays, and are part of a site work stoppage.

**COMPLETION DOCUMENTS LIST:** *(Name the Documents, Databases, etc., which will be submitted to show completion for each Performance Expectation.)*

Formally issued completed Operations Test Procedure, and Test data

**ASSUMPTIONS/TECHNICAL BOUNDARY CONDITIONS:** *(For reasonably foreseeable impacts to performance that are not within control of Contractor. If the assumption or condition proves false, the remedy is renegotiations unless stated otherwise.)*

1. A day-for-day slip will be accommodated for unreasonable weather delays if written notification of the delay is provided within 5 working days of incurring the delay.
2. If there is a stop work order unrelated to the AY/AZ construction and operations activities, that prohibits operation of the mixer pumps, day-for-day slip will be accommodated if written notification is provided within 5 working days of incurring the delay.
3. No major equipment failure [i.e., mixer pumps, airlift circulators, suspended solids profiler (SSP) and URSILLA] requiring long lead repair.

**SECTION 5**  
**Signatures**

\_\_\_\_\_  
Manager, ORP/Date

\_\_\_\_\_  
President and General Manager, CHG/Date

\_\_\_\_\_  
ORP Contracting Officer/Date

\_\_\_\_\_  
CHG Contract Representative/Date