

2. AMENDMENT/MODIFICATION NO. 440	3. EFFECTIVE DATE See Block 16C	4. REQUISITION/PURCHASE REQ. NO. 13EM001000	5. PROJECT NO. (If applicable)
--------------------------------------	------------------------------------	--	--------------------------------

6. ISSUED BY Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352	CODE 00601	7. ADMINISTERED BY (If other than Item 6) Richland Operations Office U.S. Department of Energy Richland Operations Office P.O. Box 550, MSIN A7-80 Richland WA 99352	CODE 00601
--	---------------	---	---------------

8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code) WASHINGTON CLOSURE HANFORD, LLC Attn: Carol A. Johnson, President 2620 Fermi Avenue Richland WA 99354	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td style="width:50%;"><input checked="" type="checkbox"/> 9A. AMENDMENT OF SOLICITATION NO.</td> <td style="width:50%;"></td> </tr> <tr> <td><input type="checkbox"/> 9B. DATED (SEE ITEM 11)</td> <td></td> </tr> <tr> <td><input checked="" type="checkbox"/> 10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC06-05RL14655</td> <td></td> </tr> <tr> <td><input type="checkbox"/> 10B. DATED (SEE ITEM 13)</td> <td></td> </tr> </table>	<input checked="" type="checkbox"/> 9A. AMENDMENT OF SOLICITATION NO.		<input type="checkbox"/> 9B. DATED (SEE ITEM 11)		<input checked="" type="checkbox"/> 10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC06-05RL14655		<input type="checkbox"/> 10B. DATED (SEE ITEM 13)	
<input checked="" type="checkbox"/> 9A. AMENDMENT OF SOLICITATION NO.									
<input type="checkbox"/> 9B. DATED (SEE ITEM 11)									
<input checked="" type="checkbox"/> 10A. MODIFICATION OF CONTRACT/ORDER NO. DE-AC06-05RL14655									
<input type="checkbox"/> 10B. DATED (SEE ITEM 13)									
CODE 167280762	FACILITY CODE 03/23/2005								

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended, is not extended. Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF: I.70-FAR 52.243-2-Changes-Cost Reimbursement (8/87)-Alt I (Apr 1984) and Mutual Agreement of the Parties
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor is not, is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

Tax ID Number: 94-1381538
DUNS Number: 167280762
CHANGE ORDER NO. WCH-REA-154

A. The purpose of this modification is to definitize the following Request for Equitable Adjustment (REA), which was submitted to RL by WCH on December 20, 2011 (CCN 162967): Request for Equitable Adjustment WCH-REA-154, Revision 0, Field Remediation Liquid Waste Site 100-HR-1 Quantities Exceeded 15 Percent of Integrated Project Baseline (Table B.2). Contract revisions are detailed on Page 2 of this modification.
Period of Performance: 03/23/2005 to 09/30/2015

Except as provided herein, all terms and conditions of the document referenced in Item 9A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print) C.A. Johnson, President	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Jewel J. Short
15B. CONTRACTOR/OFFEROR <i>Carol Joh</i> <small>(Signature of person authorized to sign)</small>	16B. UNITED STATES OF AMERICA <i>Jewel J. Short</i> <small>(Signature of Contracting Officer)</small>
15C. DATE SIGNED 2/22/13	16C. DATE SIGNED 2-25-13

SF30 BLOCK 14 CONTINUATION:

B. Based on negotiations of WCH-REA-154, the following increases are hereby made to Contract Target Cost and Target Fee within Contract Line Item No. 1:

Cost	\$335,809
Fee	<u>\$ 23,507</u>
Total	<u>\$359,316</u>

C. Section B, Table B.1, *Incentive Fee Structure*, is replaced in its entirety with the revised attached Table B.1. Contract Replacement Page B-18 is included with this modification. Revisions to Table B.1 are detailed below:

Element	From*	To	Increase
Target Cost – CLIN 1	\$1,813,197,769	\$1,813,533,578	\$335,809
Target Cost – TOTAL	\$2,179,618,751	\$2,179,954,560	\$335,809
Target Fee – CLIN 1	\$129,274,567	\$129,298,074	\$23,507
Target Fee – TOTAL	\$154,562,675	\$154,586,182	\$23,507
Maximum Cost Performance Incentive Fee – CLIN 1	\$244,781,699	\$244,827,033	\$45,334
Maximum Cost Performance Incentive Fee – TOTAL	\$294,248,532	\$294,293,866	\$45,334

*The base amounts for revisions identified in Table B.1 are from Modification No. 438.

- D. The following contract sections will be updated for WCH-REA-154 in a future contract modification to be issued at a later date.
1. Section B, Table B.2, *Schedule of Quantities and Target Cost* – The following line items will be affected by WCH-REA-154:
 - 100-H Area – Liquid Waste Remediation (WBS 1.03.04.02.04) – Field Remediation-Liquid Waste Sites – 100-HR-1 – Baseline Quantity increased by 4,416 Tons. CLIN 1 Target Cost and Total Target Cost increased by \$162,278.
 - 100-H Area – Field Remediation-100H Non Site Specific Support (WBS 1.03.04.75.25) – CLIN 1 Target Cost and Total Target Cost increased by \$99,146.
 - Final Closure – Field Remediation-Management and Support (WBS 1.03.99.01.29) – CLIN 1 Target Cost and Total Target Cost increased by \$16,019.
 - Mission Support/General Support (MS/GS) – Management and Support (WBS 1.06.01/1.06.02/1.06.03/1.06.04/1.06.05/1.06.06) – CLIN 1 Target Cost and Total Target Cost increased by \$58,366.
 - TOTAL – CLIN 1 and Total Target Cost increased by \$335,809.

2. Section J, Attachment J-1, *River Corridor Closure Contract Work Scope* – The following line items will be revised for WCH-REA-154:
 - 100-D Area – Liquid Waste Site Remediation – Waste Site 116-H-9 (WBS 1.03.04.02.04.04) Seal Pit Water Crib – REA-154 added to Column H.
 - 100-D Area – Liquid Waste Site Remediation – Field Remediation-100-H Non Site Specific Support (WBS 1.03.04.75.25.01) – REA-154 added to Column H.
 - Final Closure – Miscellaneous Restoration – Field Remediation-Management and Support (WBS 1.03.99.01.29.01) – REA-154 added to Column H.
 - MS/GS-Project Integration (WBS 1.06.01.01.01.01) - REA-154 added to Column H.
 - MS/GS-Project Services (WBS 1.06.02.01.01.01) - REA-154 added to Column H.
 - MS/GS-SHQ (WBS 1.06.03.01.01.01) - REA-154 added to Column H.
 - MS/GS-Engineering (WBS 1.06.04.01.01.01) - REA-154 added to Column H.
 - MS/GS-Regulatory Integration and Outreach (WBS 1.06.05.01.01.01) - REA-154 added to Column H.
 - MS/GS-Office of the Project General Manager (WBS 1.06.06.01.01.01) - REA-154 added to Column H.

- E. This modification does not obligate additional funds to the contract. Accordingly, work under the contract, such as that described herein, must be performed within the amount of funds which have been incrementally allotted to the contract in accordance with Clause I.57 - FAR 52.232-22 - Limitation of Funds (Apr 1984).

- F. Correspondence related to this contract action is identified as follows:
 1. WCH Ltr. CCN 162967, S. L. Feaster to J. J. Short, RL, “Contract No. DE-AC06-05RL14655 – Request for Equitable Adjustment WCH-REA-154, Revision 0, Field Remediation Liquid Waste Site 100-HR-1 Quantities Exceeded 15% of Integrated Project Baseline (Table B.2),” dated December 20, 2011
 2. WCH Ltr. CCN 159369, S. L. Feaster to J. J. Short, RL, “Notice of Differing Site Condition – Field Remediation Quantities,” dated June 29, 2011
 3. WCH Ltr. CCN 152348, S. L. Feaster to J. J. Short, RL, “Request for Contractual Relief from Clause I-63 52.236-2 Differing Site Conditions Quantities,” dated August 3, 2010
 4. RL Ltr. No. 07-PRO-0316 (CCN 135376), R. L. Dawson to C. G. Spencer, WCH, “Contractual Language Regarding Differing Site Conditions,” dated August 23, 2007
 5. WCH Ltr. CCN 133599, S. L. Feaster to S. L. Sedgwick, RL, “Clarification of Differing Site Conditions Clause and Schedule Impacts Associated with Request for Equitable Adjustment,” dated May 3, 2007
 6. RL Ltr. No. 07-PRO-0166 (CCN 133188), S. L. Sedgwick to C. G. Spencer, WCH, “Contractual Language Regarding Differing Site Conditions,” dated April 11, 2007
 7. WCH Ltr. CCN 130242, S. L. Feaster to S. L. Sedgwick, RL, “Clarification of Differing Site Condition Clause and Schedule Impacts Associated with Request for Equitable Adjustment,” dated October 12, 2006

G. Contractor Statement of Release: In consideration of the modification agreed to herein as complete equitable adjustment for WCH-REA-154, the Contractor hereby releases the Government from any and all liability under this contract for further equitable adjustment attributable to such facts or circumstances giving rise to WCH-REA-154.

There are no other changes to the terms and conditions of the contract.

End of Modification 440

TABLE B.1 INCENTIVE FEE STRUCTURE

Element	Definition/Reference	CLIN 1	CLIN 2	CLIN 3	CLIN 4	Total	
Cost Performance Incentive Fee (Target Cost, Target Fee, and Cost Share Ratio)							
Target Cost	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (b)(1)	\$1,813,533,578	\$0	\$112,847,740	\$253,573,242	\$2,179,954,560	
Target Fee	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (b)(2)	\$129,298,074	\$0	\$7,899,297	\$17,388,811	\$154,586,182	
Estimated Incumbent Employee Pension Costs	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (e)(5)	\$35,880,731	\$0	\$2,795,184	\$0	\$38,675,915	
Chronic Beryllium Disease Prevention Program	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (e)(5)	\$5,000,000	\$0	\$0	\$0	\$5,000,000	
Cost Share Ratio (Govt/ Contractor)	Section I clause entitled FAR 52.216-10 Incentive Fee, para. (e)	80/20	80/20	80/20	80/20	80/20	
Schedule Performance Incentive Fee (CLIN 1)							
Completion of Contract Requirements	Fee earned for completion on or before the dates shown:	Date	Amount	Date	Amount	Date	Amount
		10/31/2013	\$32.8M	10/31/2014	\$16.3M		
		11/30/2013	\$32.0M	11/30/2014	\$14.8M		
		12/31/2013	\$31.2M	12/31/2014	\$13.3M		
		1/31/2014	\$30.4M	1/31/2015	\$11.9M		
		2/28/2014	\$29.6M	2/28/2015	\$10.4M		
		3/31/2014	\$28.8M	3/31/2015	\$8.9M		
		4/30/2014	\$28.0M	4/30/2015	\$7.4M		
		5/31/2014	\$23.7M	5/31/2015	\$5.9M		
		6/30/2014	\$22.2M	6/30/2015	\$4.4M		
7/31/2014	\$20.7M	7/31/2015	\$3.0M				
8/31/2014	\$19.3M	8/31/2015	\$1.5M				
9/30/2014	\$17.8M	9/30/2015	Zero				
Additional Schedule Performance Incentive Fee is available for the following work scope completions:							
CLIN 1	324 Facility and Waste Site	By TBD date	\$1.2M				
CLIN 3	618-10 Burial Grounds	By 9/30/2014	\$2.0M				
CLIN 3	618-11 Burial Grounds	By 9/30/2015	\$4.0M				
Total Maximum Incentive Fee							
Maximum Cost Performance Incentive Fee	Maximum Total Cost Performance Incentive Fee that may be earned	\$244,827,033 (13.5% of Target Cost)	\$0 (13.5% of Target Cost)	\$15,234,445 (13.5% of Target Cost)	\$34,232,388 (13.5% of Target Cost)	\$294,293,866 (13.5% of Target Cost)	
Maximum Schedule Performance Incentive Fee	Maximum Total Schedule Performance Incentive Fee that may be earned	\$34.0M	Zero	\$6.0M	Zero	\$40.0M	
Total Minimum Incentive Fee							
Minimum Cost Performance Incentive Fee	Minimum Total Cost Performance Incentive Fee that may be earned	Zero	Zero	Zero	Zero	Zero	
Minimum Schedule Performance Incentive Fee	Minimum Total Schedule Performance Incentive Fee that may be earned	Zero	Zero	Zero	Zero	Zero	