

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE

PAGE OF PAGES

1 | 2

2. AMENDMENT/MODIFICATION NO.

0574

3. EFFECTIVE DATE

See Block 16C

4. REQUISITION/PURCHASE REQ. NO.

5. PROJECT NO. (If applicable)

6. ISSUED BY CODE

893040

7. ADMINISTERED BY (If other than Item 6) CODE

00603

Office of River Protection
U.S. Department of Energy
Office of River Protection
P.O. Box 450
Richland WA 99352

Office of River Protection
U.S. Department of Energy
Office of River Protection
P.O. Box 450
MS: H6-60
Richland WA 99352

8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code)

WASHINGTON DIVISION OF URS INC.
Attn: Keven Mabe
Washington River Protection Solutions LLC
2425 Stevens Center Pl.
Richland WA 99354-1874

(x) 9A. AMENDMENT OF SOLICITATION NO.

9B. DATED (SEE ITEM 11)

x 10A. MODIFICATION OF CONTRACT/ORDER NO.
DE-AC27-08RV14800

10B. DATED (SEE ITEM 13)

05/29/2008

CODE 806500521

FACILITY CODE

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended. is not extended.
Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or electronic communication which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by letter or electronic communication, provided each letter or electronic communication makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)

N/A

13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

CHECK ONE A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.

B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation data, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).

C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:

D. OTHER (Specify type of modification and authority)

X Mutual agreement of the parties

E. IMPORTANT: Contractor is not is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)

1. The purpose of this modification is to incorporate revision 2 of the Performance Evaluation and Measurement Plan (PEMP) for Fiscal Year (FY) 2020. As such, this modification replaces the PEMP in Section J, Attachment J.4, in its entirety.

2. Attached to this modification is Section J, Attachment J.4, FY 2020 PEMP Rev 2, pages 1 through 64.

Continued ...

Except as provided herein, all terms and conditions of the document referenced in Item 9 A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER (Type or print)

Katie Downing, Contracts Mgr.

16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print)

David R. Garcia

15B. CONTRACTOR/OFFEROR

Keven Mabe
(Signature of person authorized to sign)

15C. DATE SIGNED

6/18/2020

16B. UNITED STATES OF AMERICA

D Garcia
(Signature of Contracting Officer)

16C. DATE SIGNED

6/22/2020

Previous edition unusable

CONTINUATION SHEET

REFERENCE NO. OF DOCUMENT BEING CONTINUED
DE-AC27-08RV14800/0574

PAGE OF
2 2

NAME OF OFFEROR OR CONTRACTOR
WASHINGTON DIVISION OF URS INC.

ITEM NO. (A)	SUPPLIES/SERVICES (B)	QUANTITY (C)	UNIT (D)	UNIT PRICE (E)	AMOUNT (F)
	Payment: OR for ORP U.S. Department of Energy Oak Ridge Financial Service Center P.O. Box 4307 Oak Ridge TN 37831 Period of Performance: 06/20/2008 to 09/30/2020				

Attachment 1

DE-AC27-08RV14800

**Fiscal Year 2020 Performance Evaluation Measurement Plan
(Revision 2)**

Replacement Pages

(Total: Sixty-Nine (65) including this Cover Page)

- **Section J, Attachment J.4, Performance Evaluation and Measurement Plan, Pages 1 thru 64**

SECTION J, ATTACHMENT J.4
PERFORMANCE EVALUATION AND
MEASUREMENT PLAN FISCAL YEAR
2020

(Revision 2)

Fiscal Year 2020
Performance Evaluation and Measurement Plan
(Revision 2)
For
Washington River Protection Solutions LLC

Performance Period:
October 1, 2019 through September 30, 2020

Issued by:


Digitally signed by Brian T. Vance
DN: cn=Brian T. Vance, o=Office of River Protection, ou=Department
of Energy, email=brian.t.vance@orp.doe.gov, c=US
Date: 2020.06.15 15:48:15 -0700


Brian T. Vance
Fee Determination Official
DOE-ORP

6/15/20

Date



John R. Eschenberg
President & Project Manager
WRPS



Date

Table of Contents

INTRODUCTION5

GENERAL INFORMATION.....5

PEMP OBJECTIVES..... 5

DEFINITIONS..... 5

FEE CONCEPT..... 7

TOTAL AVAILABLE FEE ALIGNMENT AND EARNINGS IN THE EVENT OF EARLY CONTRACT

TERMINATION 8

FEE EARNINGS RESULTING FROM THE COVID-19 PANDEMIC AND PARTIAL STOP WORK ORDER

 9

PROVISIONAL PAYMENT OF FEE.....10

AWARD FEE DETERMINATION11

EVALUATION PROCESS11

CONTRACTOR SELF-ASSESSMENT11

MONTHLY PBI COMPLETION SUBMITTAL11

METHOD FOR CHANGING PLAN COVERAGE.....12

REFERENCES12

PERFORMANCE BASED INCENTIVES13

PBI-59.0, CLIN 2: Retrieval/Closure Activities.....14

PBI-60.0, CLIN 3: Direct Feed Low Activity Waste Support (Expense).....22

PBI-61.0, CLIN 3: Direct Feed Low Activity Waste Support (Capital).....27

PBI-62.0, CLIN 2: Tank Farm Operations32

SPECIAL EMPHASIS AREAS43

SEA 1: Management of Hanford Tank Farms46

SEA 1a: Early Contract Termination – Performance toward In-Progress PBIs.....47

SEA 2: Performance of Tank Farm Project Operations – Conduct of Operations.....49

SEA 3: Conduct of Engineering50

SEA 4: Quality Assurance Program51

SEA 5: Nuclear Safety Program52

SEA 6: Environmental Regulatory Management53

SEA 7: Safety Program Implementation54

SEA 8: Support for DFLAW Program56

SEA 9: Tank Farm Contract Transition.....57

SEA 10: COVID-19 and PSWO Impacts to In-Progress PBIs58

SEA 11: Management of the COVID-19 Pandemic and PSWO Impacts.....59

List of Attachments

ATTACHMENT 1 - PERFORMANCE MONITOR EVALUATION REPORT FORM

ATTACHMENT 2 - FDO AND PERFORMANCE EVALUATION BOARD MEMBERS

ATTACHMENT 3 - PERFORMANCE EVALUATION AND MEASUREMENT PLAN CHANGE REQUEST

ATTACHMENT 4 – PBIs ELIGIBLE FOR 50-50 METHODOLOGY

INTRODUCTION

Contract No. DE-AC27-08RV14800 uses multiple performance based incentives (PBIs) and special emphasis area (SEA) award fee components to drive Contractor excellence in performing the operations, construction, and maintenance of the Hanford Tank Farms. The Performance Evaluation and Measurement Plan (PEMP) gives the U.S. Department of Energy (DOE), Office of River Protection (ORP) a tool to identify and reward superior performance.

In the execution of the contract, Washington River Protection Solutions LLC (WRPS) is expected to provide comprehensive, effective management as conscientious stewards of all Tank Farm facilities and activities through:

1. Demonstrating safety leadership and risk-informed, conservative decision-making.
2. Anticipating project challenges and providing timely resolution.
3. Open communication with the workforce fostering a questioning attitude and an environment free from retribution.
4. Aggressive self-discovery of project issues to ORP through critical self-analysis, performance monitoring, and comprehensive extent of condition reviews.

This PEMP also defines the ORP approach in evaluating, documenting, and providing performance fee to WRPS, in the execution of requirements defined in Contract DE-AC27-08RV14800. This PEMP is for the contract period of performance from October 1, 2019 through September 30, 2020.

GENERAL INFORMATION

PEMP Objectives

1. Provide ORP with a mechanism to achieve its highest priority objectives.
2. Provide incentive to WRPS to accomplish ORP's management and program objectives through the establishment of critical performance objectives and measures.
3. Reward WRPS with fee commensurate with the achievement of the specific ORP performance requirements.
4. Create an administratively efficient process to assess WRPS performance.
5. Provide a fair and reasonable basis for determining the amount of fee earned.
6. Create a process that ensures WRPS work efforts are executed in a manner that provides high value and high quality deliverables to ORP.

Definitions

Accelerated Performance Based Incentive (PBI) Completed PBI with a terminal date outside of the contract period of performance.

Award Fee The subjective fee component of Performance Fee.

Expected Performance Level Meets agreed upon requirements and performance objectives.

Fee Determination Official (FDO) The final authority in determination of fee awarded to WRPS.

Office of River Protection ORP is a Department of Energy Environmental Management field office.

Performance Evaluation Board (PEB) For the purpose of this PEMP, designated ORP senior managers and Contracting Officer are chartered with recommending WRPS earned fee to the FDO.

Performance Evaluation and Measurement Plan (PEMP) A plan that defines an approach in evaluating, documenting, and providing performance fee against specified PBIs and Award Fee Incentives.

Performance Evaluation Period (PEP) The period for which the PEB evaluates contractor's overall performance.

Performance Fee That portion of the total available fee which is tied exclusively to the contractor's performance of the contract. The performance fee amount will consist of an incentive fee component for objective performance requirements and an award fee component for subjective performance requirements, or both.

Performance Based Incentive (PBI) A PBI represents a reward or consequences that may be employed to motivate a contractor to achieve baseline or higher levels of performance of a requirement. In most instances, the incentive represents an amount of fee tied to the accomplishment of a performance objective.

Performance Measure The quantitative method for characterizing performance.

Performance Monitor (PM) Designated by the PEB as responsible individuals monitoring and evaluating the contractor's performance.

Performance Objective A statement of desired results from an organization or activity.

Provisional Payment of Fee Any payments paid on a provisional basis may be reclaimed.

Special Emphasis Area (SEA) An area that is extremely important to DOE and ORP and the fee associated with each area represents an incentive based on a graded approach and is a subjective determination by the PM for calculation of possible earned fee.

Straight-line Method This method provides a 100 percent incremental fee for completion of the performance measure prior to the expiration of the performance evaluation period.

Terminal Method This method provides 100 percent incremental fee for completion of the performance measure prior to a specific date and/or milestone; however, the Contractor will forfeit 100 percent of the fee allocated to the performance measure for completion of the performance measure after the passing of the specific date and/or milestone as defined within the performance measure.

50-50 Method For eligible PBIs, this method provides payment of 50 percent of the eligible PBI value(s) for in-progress PBI(s) upon completion of the PEP and provides the remaining 50 percent of the PBI value(s) as a subjective fee element to be earned in accordance with the specified subjective evaluation criteria. Under this methodology, the contractor is expected to make all reasonable attempts to achieve the PBI(s) in accordance with the completion criteria and terminal date. Upon conclusion of the PEP, if the contractor has achieved at least 50 percent completion of the aggregate of eligible PBIs, then 50 percent of the PBI value(s) may be paid and the remaining fee will be reallocated as a subjective element. Should the contractor be unable to demonstrate at least 50 percent completion of the aggregate of eligible PBIs due to impacts from the COVID-19 pandemic and Partial Stop Work Order (PSWO), the entirety of the PBI value(s) will be reallocated to a subjective fee element. This methodology may be applicable to eligible in-progress PBIs (Attachment 4) impacted by the COVID-19 pandemic and PSWO which may no longer be feasible to achieve in accordance with the completion criteria and/or terminal date but that require a need to incentivize for sustained progress.

Fee Concept

Performance-based management contracting principles emphasize results-oriented work statements, and performance objectives and measures to incentivize contractors to achieve excellent performance. ORP implements performance-based management contracting principles through processes associated with Strategic Planning, Budget Formulation, Budget Execution, and Performance Evaluation.

WRPS is responsible for the furnishing of safe, compliant, cost-effective and energy-efficient services to further the ORP mission to store, retrieve and treat Hanford tank waste, store and dispose of treated waste, and to close the Tank Farm waste management areas to protect the Columbia River. Because of the nature of this work, ORP uses performance fee to incentivize and reward WRPS for performance. Performance fee consists of two components: an incentive fee component which provides management focus and emphasis on ORP's few critical program objectives and an award fee component which provides management focus on all other aspects of WRPS's performance of the overall Tank Farm operations, construction, and maintenance programs.

a. PBI

Emphasis will be placed on development of objective incentives based on definition of the desired outcome (the "what") and expect the contractor to compliantly and safely determine "how" the work is performed to achieve the desired outcome within the established funding constraints. These incentives are identified as PBIs and typically carry more performance risk and higher fee earning opportunities.

b. Award Fee SEA Incentives

In certain instances, the contractor must provide support and/or deliverables that are required to accomplish the project objectives but are not objectively measurable in all cases. These efforts are therefore measured subjectively under incentives identified as SEAs and typically carry reduced performance risk and moderate fee earning opportunities and the FDO may use discretionary factors in determining fee. Consideration will also be given to complete and accurate technical information/products delivered in mutually agreed time frames that meet all applicable codes, standards, rules, regulations and orders.

The PBI and SEA fee pools are split approximately 70%/30% and when combined represent a total available fee pool of \$50,700,000.

Each PBI will be evaluated during the period of performance on a pass/fail basis. Unearned fee is not available to be earned in any subsequent evaluation period. Where a PBI requires completion of multiple discrete standalone items (e.g. 10 grab samples, 5 Single Shell Tank Visual Inspections, etc.) and the period of performance is reached before the end of the fiscal year, incentives will be paid based on units complete, prorated, at the time of contract completion with any unearned balance being allocated as described within this PEMP.

For all PBIs which require DOE or other external body reviews, it is assumed review comments are received by WRPS within 15 calendar days unless specifically stated otherwise.

Total Available Fee Alignment and Earnings in the Event of Early Contract Termination

In the event of early contract termination, the Negotiated Contract Total Available Fee will be adjusted to account for pending contract changes and any work not to be performed within the period of performance.

	Negotiated Contract Total Available Fee
Less	Available fee assigned to prior period PEMPs
Less	Negotiated fee for work not to be completed
<i>Equals</i>	<i>FY2020 Available Fee Pool</i>

The FY2020 Available Fee Pool will be split 70%/ 30% between the PBI and SEA fee pools, where 70% will be allocated to the PBI fee pool and 30% will be allocated to the SEA fee pool. Should early termination of the contract occur, a situation may arise where the available PBI fee pool is greater than PBI fee earned-to-date, as demonstrated below, resulting in unallocated fee.

	FY 2020 Available Fee Pool
Less	FY 2020 SEA available fee pool
Less	FY 2020 PBI milestone values earned
Less	FY 2020 PBI milestone values lost due to missed terminal dates within the period of performance
<i>Equals</i>	<i>Remaining FY2020 Unallocated Fee</i>

In the event of unallocated fee upon completion of the contract period of performance, as

calculated above, the remaining unallocated FY2020 fee will be split 50%/50% between the PBI and SEA fee pool to be earned via the following methodology:

- a) The 50% of remaining unallocated FY2020 fee that is reallocated to the PBI fee pool will be made available as a direct payment to the contractor for work performed toward PBIs with terminal dates outside the period of performance.
- b) The 50% of remaining unallocated FY2020 fee that is reallocated to the SEA fee pool will be applied as a standalone sub element of SEA 1 (to be evaluated separately) and will be earned based on the subjective evaluation of the contractor's efforts toward accomplishing PBIs with terminal dates outside of the period of performance. The subjective evaluation of this sub element will be separate from that of SEA 1 allowing the contractor the opportunity to earn the entirety of the 50% of remaining unallocated fee that is reallocated to the SEA fee pool for efforts toward accomplishing PBIs with terminal dates outside of the period of performance.

Complete or missed PBIs within the period of performance will be paid or deducted from the fee pool at the values stated in this PEMP and will not be subject to change following adjustment of the Total Available Fee pool in the event of early contract termination. At no point shall the combined earnings for accelerated PBIs and completed PBIs with terminal dates within the contract period of performance exceed 70% of the FY2020 Available Fee Pool.

Fee Earnings Resulting from the COVID-19 Pandemic and Partial Stop Work Order

As defined in FAR 52.249-14(a), *Excusable Delays*, examples of causes beyond the contractor's control and without fault or negligence of the contractor are (1) acts of God or of the public enemy, (2) acts of the Government in either its sovereign or contractual capacity, (3) fires, (4) floods, (5) epidemics, (6) quarantine restrictions, (7) strikes, (8) freight embargoes, and (9) unusually severe weather.

The COVID-19 pandemic and PSWO impacts may result in a prolonged non-portable work impact and/or reduction in field operations preventing the successful completion of PBIs in accordance with the defined completion criteria and/or by the terminal date. The contractor shall make all reasonable attempts to complete the PBI(s) in accordance with the completion criteria and terminal date. However, should the contractor be unable to achieve the PBI in accordance with the completion criteria and/or terminal date ORP may allow the contractor to earn fee for eligible in-progress PBIs (Attachment 4) via the following methodology:

- a) 50% of the eligible PBI value(s) may be made available as a direct payment to the contractor, upon completion of the PEP, for work performed toward completing at least 50% of the aggregate of eligible PBIs.
- b) 50% of the eligible PBI value(s) will be reallocated to the SEA fee pool under SEA 10, *COVID-19 and PSWO Impacts to In-Progress PBIs* and may be earned based on the subjective evaluation of the contractor's efforts toward accomplishing in-progress PBIs before, during, and after the COVID-19 pandemic and PSWO. The subjective evaluation will include but is not limited to the contractor's responsiveness to addressing and/or

mitigating impacts resulting from the COVID-19 pandemic and PSWO.

Upon conclusion of the PEP, should the contractor be unable to demonstrate at least 50% completion of the aggregate of eligible PBIs due to impacts from the COVID-19 pandemic and Partial Stop Work Order (PSWO), the entirety of the eligible PBI value(s) will be reallocated to the SEA fee pool under SEA 10, *COVID-19 and PSWO Impacts to In-Progress PBIs*. In which case, fee may be earned based on the subjective evaluation of the contractor's efforts toward accomplishing in-progress PBIs before, during, and after the COVID-19 pandemic and PSWO. The subjective evaluation will include but is not limited to the contractor's responsiveness to addressing and/or mitigating impacts resulting from the COVID-19 pandemic and PSWO.

For PBIs that may be eligible for the 50-50 methodology, the contractor shall provide written verifiable justification of the impacts resulting from the COVID-19 pandemic and PSWO that have or may prevent the contractor from successfully completing the PBI in accordance with the completion criteria and/or terminal date. Justification must be submitted to the CO as soon as practicable and under no circumstances shall the submittal occur after the required terminal date of the PBI(s).

Upon receipt of the contractor's submittal, the CO will determine whether circumstances resulting from the COVID-19 pandemic and PSWO, that are completely beyond the control and without fault or negligence of the contractor, have in fact prevented the contractor from successfully completing the PBI.

Following completion of the PEP, the contractor may submit a Performance Expectation Completion Notice (PECN) requesting payment of 50% of the PBI value(s). However, the PECN submittal must include a copy of the CO approved, written justification of impacts resulting from the COVID-19 pandemic and PSWO that have prevented the contractor from successfully completing the PBI. Additionally, the PECN submittal shall include documentation of the progress made toward achieving the PBI through the end of the PEP and efforts remaining to complete the PBI.

Provisional Payment of Fee

Provisional payment of fee has no implications for the Government's eventual determination that the Contractor has or has not earned the associated available fee. Provisional payment of fee is a separate and distinct concept from earned fee. The Contractor could, for example, receive 100 percent of possible provisional fee payments yet not earn any fee (the Contractor would be required to return all of the provisional fee payments). The Contractor could, for example, receive zero percent of possible provisional fee payments yet earn the entire amount of available fee (it would not receive any fee payments until the Government's determination that the Contractor had earned the associated available fee for the incentive).

If the Contracting Officer determines the Contractor has not met the requirements to retain any provisionally paid fee and notifies the Contractor, the Contractor must return that provisionally paid fee to the Government within thirty (30) days:

- (i) The Contractor's obligation to return the provisional paid fee is independent of its

intent to dispute or its disputing the Contracting Officer's determination; and
(ii) If the Contractor fails to return the provisionally paid fee within thirty (30) days of the Contracting Officer's determination, the Government, in addition to all other rights that accrue to the Government and all other consequences for the Contractor due to the Contractor's failure, may deduct the amount of the provisionally paid fee from amounts it owes under invoices; or any other amount it owes the Contractor for payment, financing, or other obligation.

Pending satisfactory performance, the Contractor is authorized to invoice for provisional fee once per month at a rate of 2% of the total fee pool. At no point, shall the aggregate provisional fee payments exceed 24% of the negotiated fee pool.

Award Fee Determination

Award fee dollars are determined in accordance with Contract No. DE-AC27-08RV14800, Section B, Clause B.8, "Fee Determination and Payment." Award fee dollars are noted in the tables provided in Attachment 1.

In accordance with FAR 16.401(e)(3)(v), "Incentive Contracts," "General," the contractor is prohibited from earning any award fee when the contractor's overall cost, schedule, and technical performance is below satisfactory.

Evaluation Process

The U.S. Department of Energy (DOE), Office of River Protection (ORP) will evaluate and measure performance for each of the award fee objectives on a quarterly basis in accordance with DOE-PRO-AM-50472, Cost Plus Award Fee Administration. The Contractor will provide a summary of the effectiveness of its Contractor Assurance System to ORP to support the quarterly evaluations. DOE will identify WRPS performance strengths and weakness at the end of each of the four quarters, year-to-date for each of the award fee objectives. DOE will assign adjectival ratings only at the end of the fourth quarter. The adjectival ratings for each of the award fee objectives will be based on the entire year's performance.

Contractor Self-Assessment

Following each evaluation period, the Contractor may submit a self-assessment, provided such assessment is submitted within ten (10) calendar days after the end of the period. This self-assessment shall address both the strengths and weaknesses of the Contractor's performance during the evaluation period. Where deficiencies in performance are noted, the Contractor shall describe the actions planned or taken to correct such deficiencies and avoid their recurrence. The Contracting Officer will review the Contractor's self-assessment, if submitted, as part of its independent evaluation of the Contractor's management during the period.

Monthly PBI Completion Submittal

Within ten (10) working days after the end of a calendar month, WRPS shall provide the ORP Contracting Officer with a list of the PBIs completed in that month and supporting documentation demonstrating the PBIs have been earned. The Contractor is authorized to include an invoice for provisional fee at a rate of 2% of the total fee pool. The Contractor will provide an electronic copy of its monthly PBI completion report to the ORP Contracting Officer

for distribution to ORP PMs.

Within ten working (10) days after the end of the third quarter, WRPS shall provide the Contracting Officer with a self-assessment of their performance towards achievement of the award fee performance objectives and measures during the first three quarters. The Contractor will provide an electronic copy of its third quarter award fee self-assessment report to the ORP Contracting Officer for distribution to ORP PMs.

Method for Changing Plan Coverage

Proposed changes to the PEMP may be initiated by ORP. Proposed changes to the PEMP may be initiated on the official PEMP Change Form (Attachment 3). The respective PM will review and concur on proposed changes prior to any changes being made to the PEMP. The FDO will either approve or disapprove any proposed changes to the PEMP.

References

DOE ORP contract with WRPS; Contract DE-AC27-08RV14800.

PERFORMANCE BASED INCENTIVES

PERFORMANCE BASED INCENTIVE	VALUE	PERFORMANCE MONITOR
PBI-59.0, CLIN 2: Tank Retrieval/Closure Activities	\$13,240,870	Tank Farms
PBI-60.0, CLIN 3: Direct Feed Low Activity Waste Support (Expense)	\$4,559,350	Tank Farms
PBI-62.0, CLIN 2: Tank Farm Operations	\$13,428,200	Tank Farms
Total FY2020 Expense PBI Fee Available	\$31,228,420	
PBI-61.0, CLIN 3: Direct Feed Low Activity Waste Support (Capital)	\$3,824,380	Tank Farms
Total FY2020 Capital PBI Fee Available	\$3,824,380	
Total FY 2020 PBI Fee Available	\$35,052,800	

PBI-59.0, CLIN 2: Retrieval/Closure Activities

Performance Fee value is established at \$13,240,870 of the Fiscal Year 2020 fee pool.

Milestone	Method	Fee Value	Due Date	Fund Type
59.0.1	Terminal	\$312,280	June 30, 2020	Expense
59.0.2	Terminal/50-50	\$1,374,050	September 30, 2020	Expense
59.0.3	Terminal/50-50	\$2,435,820	September 30, 2020	Expense
59.0.4	Terminal	\$936,850	August 31, 2020	Expense
59.0.5	Terminal/50-50	\$249,830	September 30, 2020	Expense
59.0.6	Terminal	\$249,830	June 30, 2020	Expense
59.0.7	Terminal	\$249,830	June 30, 2020	Expense
59.0.8	Terminal	\$249,830	September 30, 2020	Expense
59.0.9	Terminal	\$249,830	June 30, 2020	Expense
59.0.10	Terminal	\$249,830	June 30, 2020	Expense
59.0.11	Terminal	\$249,830	September 30, 2020	Expense
59.0.12	Terminal/50-50	\$562,110	September 30, 2020	Expense
59.0.13	Terminal	\$249,830	June 30, 2020	Expense
59.0.14	Terminal/50-50	\$687,020	September 30, 2020	Expense
59.0.15	Terminal	\$187,370	January 31, 2020	Expense
59.0.16	Terminal	\$249,830	September 30, 2020	Expense
59.0.17	Terminal	\$249,830	June 30, 2020	Expense
59.0.18	Terminal	\$249,830	September 30, 2020	Expense
59.0.19	Terminal	\$249,830	September 30, 2020	Expense
59.0.20	Terminal	\$249,830	September 30, 2020	Expense
59.0.21	Terminal/50-50	\$936,850	September 30, 2020	Expense
59.0.22	Terminal	\$936,850	September 30, 2020	Expense
59.0.23	Terminal/50-50	\$1,623,880	September 30, 2020	Expense
Total		\$13,240,870		

Desired Endpoint/Outcome:

The work outlined in this PBI is required to prepare and retrieve tanks in A/AX farms for waste retrieval and initiate and perform waste retrieval activities in support of Amended Consent Decree Milestones B-2 and B-3. Additional work outlined in this PBI includes work necessary to completed design and construction of interim surface barriers in support of Tri-Party Agreement Milestone (TPA) M-045-92.

Fee Bearing Milestones:

59.0.1. Complete waste retrieval operations for Tank AX-102 by June 30, 2020. The Contractor shall earn \$312,280 fee upon completion.

Work scope/completion criteria:

Complete waste retrieval operations of Tank AX-102 to a residual waste volume of less than 360 cubic feet or to the limits of two approved technologies as defined by the applicable Tank Waste Retrieval Work Plan (TWRWP) RPP-RPT-58933, Revision 01 with Modification 2019-01 and document results in the Contractor's Retrieval Completion Report (RCR).

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the Contractor's RCR documenting the field results of retrieval released through SmartPlant.

- 59.0.2. Complete waste retrieval system construction for Tank AX-104 and turnover to operations by September 30, 2020. The Contractor shall earn \$1,374,050 fee upon completion.

Work scope/completion criteria:

Complete waste retrieval system construction and approval of the Operational Readiness Checklist (ORC) to support waste retrieval operations at Tank AX-104.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the signed ORC, and a copy of the Contractor approved Construction Completion Document (CCD) through section 1a with exceptions listing.

- 59.0.3. Complete waste retrieval field operations for Tank AX-104 by September 30, 2020. The Contractor shall earn \$2,435,820 fee upon completion.

Work scope/completion criteria:

Complete waste retrieval field operations of Tank AX-104 to a residual waste volume of less than 360 cubic feet or to the limits of two approved technologies as defined by the applicable TWRWP RPP-RPT-58935, Revision 01 with Modification 2019-01.

Completion document:

Letter transmitting the performance expectation completion notice and documentation of retrieval completion to the limits of technology in accordance with the completion criteria.

- 59.0.4. Complete installation and turnover of the A-Farm ventilation system by August 31, 2020. The Contractor shall earn \$936,850 fee upon completion.

Work scope/completion criteria:

Complete installation and turnover of the A-Farm ventilation system providing continuous active ventilation of A-Farm tanks: A-101, A-102, A-103, A-104, A-105, and A-106.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the signed ORC validating that the system has been installed, tested, turned over, and is ready for operations.

- 59.0.5. Complete fabrication and testing of the integrated Mechanical Waste Gathering System (MWGS) prototype and submit and effectiveness test report by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete vendor testing of the integrated MWGS prototype to include testing of the umbilical management system, booster pump, and integrated system testing and submit an effectiveness test report.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the vendor test plan(s) and report documenting the results.

- 59.0.6. Complete the first of three (3) Long Length Equipment (LLE) removals in AX-Farm by June 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete removal of one (1) LLE from a tank located in AX-Farm to prepare for the installation of retrieval equipment.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package(s) signature page approved through Field Work Supervisor (FWS) confirmation of the LLE removal completion.

- 59.0.7. Complete the second of three (3) LLE removals in AX-Farm by June 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete removal of one (1) LLE from a tank located in AX-Farm to prepare for the installation of retrieval equipment.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package(s) signature page approved through Field Work Supervisor (FWS) confirmation of the LLE removal completion.

- 59.0.8. Complete the third of three (3) LLE removals in AX-Farm by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete removal of one (1) LLE from a tank located in AX-Farm to prepare for the installation of retrieval equipment.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package(s) signature page approved through Field Work Supervisor (FWS) confirmation of the LLE removal completion.

- 59.0.9. Complete the first of three (3) LLE removals in A-Farm by June 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete removal of one (1) LLE from a tank located in A-Farm to prepare for the installation of retrieval equipment.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package(s) signature page approved through Field Work Supervisor (FWS) confirmation of the LLE removal completion.

- 59.0.10. Complete the second of three (3) LLE removals in A-Farm by June 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete removal of one (1) LLE from a tank located in A-Farm to prepare for the installation of retrieval equipment.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package(s) signature page approved through Field Work Supervisor (FWS) confirmation of the LLE removal completion.

- 59.0.11. Complete the third of three (3) LLE removals in A-Farm by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete removal of one (1) LLE from a tank located in A-Farm to prepare for the installation of retrieval equipment.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package(s) signature page approved through Field Work Supervisor (FWS) confirmation of the LLE removal completion.

- 59.0.12. Complete removal of six (6) legacy AY-102 Hose-In-Hose-Transfer-Lines (HIHTLs) by September 30, 2020. The Contractor shall earn \$562,110 fee upon completion.

Work scope/completion criteria:

Complete field removal and packaging of six (6) legacy AY-102 HIHTLs for shipment to a treatment or disposal facility to provide installation footprint for A-Farm waste transfer lines in support of A-Farm waste retrieval.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the work record entry documenting Operations Acceptance for the removal and packaging of the six (6) HIHTLs.

- 59.0.13. Complete draft closure conceptual design report for Waste Management Area (WMA) A/AX by June 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete the draft closure conceptual design report of WMA A/AX for ORP review.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the draft WMA A/AX closure conceptual design package report for ORP review.

- 59.0.14. Complete installation of the TX farm evapotranspiration basin by September 30, 2020. The Contractor shall earn \$687,020 fee upon completion.

Work scope/completion criteria:

Complete installation of the TX farm evapotranspiration basin to support TPA milestone M-045-92Y.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

- 59.0.15. Complete camera visual inspection and residual waste volume measurement report for Tank 241-C-106 by January 31, 2020. The Contractor shall earn \$187,370 fee upon completion.

Work scope/completion criteria:

Perform video inspection and calculation of the final residual waste volume in Tank 241-C-106. Completion criteria shall include issuance and transmittal of the final report documenting the residual waste volume of Tank C-106 to ORP.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the

final report documenting the residual waste volume of Tank C-106.

- 59.0.16. Complete final draft of the RCRA Tier 3 closure plan for tanks C-101 through C-106 by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete final draft of the RCRA Tier 3 closure plan for tanks C-101 through C-106 with ORP review comments incorporated and submit to ORP for review and approval.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the final draft of the RCRA Tier 3 closure plan for tanks C-101 through C-106.

- 59.0.17. Complete final draft of the DOE Order 435.1 Tier 2 closure plan for tanks C-107 through C-112 by June 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete final draft of the DOE Order 435.1 Tier 2 closure plan for tanks C-107 through C-112 with ORP review comments incorporated and submit to ORP for review and approval.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the final draft of the DOE Order 435.1 Tier 2 closure plan for tanks C-107 through C-112.

- 59.0.18. Complete draft preliminary RCRA closure analysis of WMA A/AX residuals by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete draft preliminary RCRA closure analysis of WMA A/AX residuals.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the draft preliminary RCRA closure analysis of WMA A/AX residuals.

- 59.0.19. Complete draft Final Waste Incidental Report (WIR) Evaluation for WMA C by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete draft Final WIR Evaluation for WMA C, incorporating requirements of DOE O 435.1, and DOE, NRC, and public comments, and submit to ORP for review.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the final draft WIR Evaluation for WMA C.

- 59.0.20. Complete final draft of the DOE O 435.1 Tier 1 closure plan for WMA C and Tier 2 closure plan for C-200 tanks by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete final draft of the DOE O 435.1 Tier 1 closure plan for WMA C and Tier 2 closure plan for C-200 tanks, with ORP and EM review comments incorporated, and submit to ORP for review and approval.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the DOE O 435.1 Tier 1 closure plan for WMA C and Tier 2 closure plan for C-200 tanks.

- 59.0.21. Complete vadose zone direct push characterization for Focus Area 2 of WMA A/AX by September 30, 2020. The Contractor shall earn \$936,850 fee upon completion.

Work scope/completion criteria:

Complete vadose zone direct push characterization for Focus Area 2 of WMA A/AX to include collection of an average of 10 soil samples from two (2) locations south of A Farm. Completion shall include reporting of the initial analysis of samples for soil moisture, technetium, and nitrate concentrations.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the chain of custody forms, and a copy of the report documenting sample locations, depths, and analytical results.

- 59.0.22. Complete drywell logging for Focus Area 1 of WMA A/AX by September 30, 2020. The Contractor shall earn \$936,850 fee upon completion.

Work scope/completion criteria:

Complete drywell logging for Focus Area 1 of WMA A/AX to include logging of up to eighteen (18) drywells around Tanks A-104 and A-105 for spectral gamma, neutron moisture, and temperature. Completion shall include a log data report for each drywell logged containing field measurements, notes, and interpretations.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the report documenting the drywells logged, and a copy of the log data report from each drywell logged.

- 59.0.23. Complete installation of the AX-103 infrastructure system and two (2) tank retrieval system components by September 30, 2020. The Contractor shall earn \$1,623,880 fee upon completion.

Work scope/completion criteria:

Complete installation of the AX-103 infrastructure system and two (2) tank retrieval system components. AX-103 infrastructure installation includes diversion box POR413, AX-103 HIHTLs, conduit and wire installation of two (2) in-tank retrievals system components (e.g. sluicers or pump). Installation is limited to mechanical installation and does not include HIHTL, electrical, or control system connections. Construction or operational acceptance testing is not included.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the work package(s) signature page approved through FWS confirmation that installation is complete.

PBI-60.0, CLIN 3: Direct Feed Low Activity Waste Support (Expense)

Performance Fee value is established at \$4,559,350 of the Fiscal Year 2020 fee pool.

Milestone	Method	Fee Value	Due Date	Fund Type
60.0.1	Terminal	\$187,370	March 31, 2020	Expense
60.0.2	Terminal	\$249,830	September 30, 2020	Expense
60.0.3	Terminal	\$249,830	June 30, 2020	Expense
60.0.4	Terminal	\$249,830	September 30, 2020	Expense
60.0.5	Terminal/50-50	\$249,830	September 30, 2020	Expense
60.0.6	Terminal/50-50	\$374,740	September 30, 2020	Expense
60.0.7	Terminal/50-50	\$374,740	September 30, 2020	Expense
60.0.8	Terminal	\$374,740	March 31, 2020	Expense
60.0.9	Terminal/50-50	\$374,740	September 30, 2020	Expense
60.0.10	Terminal/50-50	\$374,740	September 30, 2020	Expense
60.0.11	Terminal	\$374,740	December 31, 2019	Expense
60.0.12	Terminal	\$249,830	September 30, 2020	Expense
60.0.13	Terminal	\$249,830	September 30, 2020	Expense
60.0.14	Terminal/50-50	\$312,280	September 30, 2020	Expense
60.0.15	Terminal/50-50	\$312,280	September 30, 2020	Expense
Total		\$4,559,350		

Desired Endpoint/Outcome:

The work outlined in this PBI contributes to the increased schedule confidence that Direct-Feed Low-Activity Waste (DFLAW) processing will begin on or before December 2021, in addition to supporting TPA milestones.

Fee Bearing Milestones:

- 60.0.1. Reduce Liquid Effluent Retention Facility (LERF) inventory by 1,000,000 gallons by March 31, 2020. The Contractor shall earn \$187,370 fee upon completion.

Work scope/completion criteria:

Operate the Effluent Treatment Facility (ETF) to process waste volume reduction of 1,000,000 gallons.

Completion document:

Letter transmitting the performance expectation completion notice and evidence of completion documenting that the LERF inventory reduction has been achieved.

- 60.0.2. Complete 100% design of the ETF redundant filtration upgrades by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete 100% design of the ETF redundant filtration upgrades to include all comments dispositioned, approval, and release through SmartPlant Foundation.

Completion document:

Letter transmitting the performance expectation completion notice and a matrix identifying the final design package approved and released through SmartPlant Foundation.

- 60.0.3. Complete 100% design of LERF Basin 41 by June 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete 100% design of the LERF Basin 41 to include all comments dispositioned, approval, and release through SmartPlant Foundation.

Completion document:

Letter transmitting the performance expectation completion notice and a matrix identifying the final design package approved and released through SmartPlant Foundation.

- 60.0.4. Complete 100 % design of the ETF Ultraviolet Oxidation (UV/OX) system upgrades by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete 100% design of the ETF UV/OX system upgrades to include all comments dispositioned, approval, and release through SmartPlant Foundation.

Completion document:

Letter transmitting the performance expectation completion notice and a matrix identifying the final design package approved and released through SmartPlant Foundation.

- 60.0.5. Complete 100% design and procurement/fabrication of the ETF Monitoring Control System (MCS) upgrades by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete 100% design of the ETF MCS upgrades to include all comments dispositioned, approval, and release through SmartPlant Foundation. Receive through green-tag acceptance all procured and/or fabricated material and equipment necessary to complete the ETF MCS upgrade.

Completion document:

Letter transmitting the performance expectation completion notice, a matrix identifying the final design package approved and released through SmartPlant Foundation, and

documentation of the receipt and green-tag acceptance of the procured and/or fabricated item(s).

- 60.0.6. Complete installation and turnover of the ETF Reverse Osmosis (RO) pumps and valving upgrades by September 30, 2020. The Contractor shall earn \$374,740 fee upon completion.

Work scope/completion criteria:

Complete installation and turnover of the ETF RO pumps and valving upgrades.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

- 60.0.7. Complete installation and turnover of the ETF cooling tower and pump upgrades by September 30, 2020. The Contractor shall earn \$374,740 fee upon completion.

Work scope/completion criteria:

Complete installation and turnover of the ETF cooling tower and pump upgrades.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

- 60.0.8. Complete installation and turnover of the ETF evaporator vapor body drain valve upgrades by March 31, 2020. The Contractor shall earn \$374,740 fee upon completion.

Work scope/completion criteria:

Complete installation and turnover of the ETF evaporator vapor body drain valve upgrades.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

- 60.0.9. Complete installation and turnover of the ETF brine loadout upgrades by September 30, 2020. The Contractor shall earn \$374,740 fee upon completion.

Work scope/completion criteria:

Complete installation and turnover of the ETF brine loadout upgrades.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

60.0.10. Complete modifications to the 310/311-PL transfer lines by September 30, 2020. The Contractor shall earn \$374,740 fee upon completion.

Work scope/completion criteria:

Complete modifications to the 310/311-PL transfer lines as follows:

- Install leak detection upgrades at Basin 42 and Basin 43
- Install flow meter spool piece at Basin 42
- Repair UV damaged encasement at Basin 42
- Install freeze protection
- Complete control system modifications

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the work package signature page approved through Operations Acceptance.

60.0.11. Complete installation and turnover of the AP-Farm change trailer by December 31, 2019. The Contractor shall earn \$374,740 fee upon completion.

Work scope/completion criteria:

Complete installation and turnover of the AP-Farm change trailer.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

60.0.12. Complete 100% design of the AP-Farm truck loading station by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete 100% design of the AP-Farm truck loading station to include all comments incorporated, approval, and release through SmartPlant Foundation.

Completion document:

Letter transmitting the performance expectation completion notice and a matrix identifying the final design package approved and released through SmartPlant Foundation.

60.0.13. Complete and submit documentation to support the DSA amendment for the AP-Farm truck loading station to ORP by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete the following documentation to support the DSA amendment for the AP-Farm truck loading station.

- Fire Hazard Analysis (FHA)
- Process Hazard Analysis (PrHA)

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the FHA, and a copy of the PrHA.

60.0.14. Complete fabrication and delivery of the Cold Commissioning Immobilized Low Activity Waste (ILAW) transporter equipment set to include one (1) trailer and three (3) pallets by September 30, 2020. The Contractor shall earn \$312,280 fee upon completion.

Work scope/completion criteria:

Complete fabrication and delivery of the Cold Commissioning ILAW transporter equipment set to include one (1) trailer and three (3) pallets. Receive through green-tag acceptance all procured and/or fabricated material and equipment.

Completion document:

Letter transmitting the performance expectation completion notice and documentation of the receipt and green-tag acceptance of the procured and/or fabricated item(s).

60.0.15. Complete fabrication and delivery of the final ILAW transporter equipment set to include two (2) trailers and Twenty (20) pallets by September 30, 2020. The Contractor shall earn \$312,280 fee upon completion.

Work scope/completion criteria:

Complete fabrication and delivery of the final ILAW transporter equipment set to include two (2) trailers and twenty (20) pallets. Receive through green-tag acceptance all procured and/or fabricated material and equipment.

Completion document:

Letter transmitting the performance expectation completion notice and documentation of the receipt and green-tag acceptance of the procured and/or fabricated item(s).

PBI-61.0, CLIN 3: Direct Feed Low Activity Waste Support (Capital)

Performance Fee value is established at \$3,824,380 of the Fiscal Year 2020 fee pool.

Milestone	Method	Fee Value	Due Date	Fund Type
61.0.1	Terminal	\$214,850	March 31, 2020	Capital
61.0.2	Terminal	\$214,850	December 31, 2019	Capital
61.0.3	Terminal/50-50	\$558,620	September 30, 2020	Capital
61.0.4	Terminal/50-50	\$558,620	September 30, 2020	Capital
61.0.5	Terminal/50-50	\$558,620	September 30, 2020	Capital
61.0.6	Terminal/50-50	\$429,710	September 30, 2020	Capital
61.0.7	Terminal	\$128,910	December 31, 2019	Capital
61.0.8	Terminal	\$128,910	December 31, 2019	Capital
61.0.9	Terminal	\$128,910	August 31, 2020	Capital
61.0.10	Terminal/50-50	\$214,850	September 30, 2020	Capital
61.0.11	Terminal	\$214,850	November 30, 2019	Capital
61.0.12	Terminal	\$472,680	February 29, 2020	Capital
Total		\$3,824,380		

Desired Endpoint/Outcome:

The work outlined in this PBI contributes to the increased schedule confidence that Direct-Feed Low-Activity Waste (DFLAW) processing will begin on or before December 2021, in addition to supporting TPA milestones.

Fee Bearing Milestones:

- 61.0.1. Complete Factory Acceptance Test (FAT) of the TSCR system by March 31, 2020. The Contractor shall earn \$214,850 fee upon completion.

Work scope/completion criteria:

Complete design, fabrication, and Factory Acceptance Testing (FAT) of the TSCR system.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the test plan(s) and report documenting the results.

- 61.0.2. Complete fabrication of the TSCR system by December 31, 2019. The Contractor shall earn \$214,850 fee upon completion.

Work scope/completion criteria:

Complete fabrication of the TSCR system to include:

1. Media Trap (Traveler #1813-04, *Media Trap*)
2. Filter Assemblies (Traveler #1813-03A/B, *18" OD TSCR Filter Vessel*)
3. Ion Exchange Columns (Traveler #1813-01A/B/C, *24" IX Column – QLI Safety Related Component*)
4. Treated Waste Delay Tank (Traveler #1813-02, *28" OD TSCR Delay Tank*)
5. Process Piping (Traveler #1813-05, *Process Piping Enclosure*)
6. Process Enclosure (Traveler #1813-07, *Process Enclosure Fabrication*)
7. Ancillary Enclosure (Traveler #1813-09, *Ancillary Enclosure Layout*)
8. Control Enclosure (Traveler #1813-50, *Control Enclosure Panel WP-ENCL-001*)

Completion shall include approval of the travelers through final inspection for the aforementioned TSCR system components.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the travelers approved through the final inspection.

- 61.0.3. Complete delivery and anchoring of the TSCR system to the Balance of Facilities (BOF) concrete pad by September 30, 2020. The Contractor shall earn \$558,620 fee upon completion.

Work scope/completion criteria:

Complete delivery and anchoring of the TSCR system to the BOF concrete pad.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the work package signature page approved through Operations Acceptance.

- 61.0.4. Complete installation of the Ion Exchange Column (IXC) storage pad and transfer path by September 30, 2020. The Contractor shall earn \$558,620 fee upon completion.

Work scope/completion criteria:

Complete installation of the Ion Exchange Column storage pad and transfer path.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

- 61.0.5. Complete installation of the TSCR Balance of Facilities (BOF) concrete pad by September 30, 2020. The Contractor shall earn \$558,620 fee upon completion.

Work scope/completion criteria:

Complete installation of the TSCR BOF concrete pad.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

- 61.0.6. Complete installation of the AP-106 nozzle in pit AP-06A by September 30, 2020. The Contractor shall earn \$429,710 fee upon completion.

Work scope/completion criteria:

Complete installation of the AP-106 nozzle in pit AP-06A.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

- 61.0.7. Complete disposition of the External Independent Review (EIR) team findings by December 31, 2019. The Contractor shall earn \$128,910 fee upon completion.

Work scope/completion criteria:

Complete disposition of the EIR team findings and obtain EIR team concurrence that all comments have been dispositioned thus allowing the EIR team to recommend CD-2/3 approval. Completion of this PBI by the terminal date assumes Contractor receipt of the EIR team findings by November 22, 2019. Should the EIR team findings be delayed, the PBI will be renegotiated.

Completion document:

Letter transmitting the performance expectation completion notice, disposition document of EIR team findings, and EIR final report recommending CD-2/3 approval.

- 61.0.8. Submit documentation to support development of the TSCR demonstration project Documented Safety Analysis (DSA) Addendum for ORP review by December 31, 2019. The Contractor shall earn \$128,910 fee upon completion.

Work scope/completion criteria:

Submit the following documentation to support development of the TSCR demonstration project Documented Safety Analysis (DSA) Addendum for ORP review:

- Final Design Media (TSCR system, TFU, Waste Feed Delivery and Storage Pad) including design calculations and analyses used to support safety basis documents
- Updated RPP-RPT-61136, *Process Hazards Analysis (PrHA) for Tank Side Cesium Removal (TSCR) (TD101)*
- Updated RPP-CALC-62212, *Unmitigated Design Basis Accident Consequence Analysis for the Tank-Side Cesium Removal System*
- Functions and Requirements Evaluation Documents (FREDs) and Instrument

Requirements Evaluation Documents

- Procedure TF-ENG-SB-C-15, *PDSA Change Control*

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the documentation to support development of the TSCR demonstration project DSA in accordance with the completion criteria.

- 61.0.9. Submit email draft of the TSCR demonstration project DSA Addendum for ORP review by August 31, 2020. The Contractor shall earn \$128,910 fee upon completion.

Work scope/completion criteria:

Submit email draft of the TSCR demonstration project Documented Safety Analysis (DSA) Addendum for ORP review with the following incorporated:

- Email draft of the TSCR demonstration project DSA Addendum which will be incorporated into RPP-13033, *Tank Farms Documented Safety Analysis*
- Email draft of the TSCR Technical Safety Requirements (TSR) which will be incorporated into HNF-SD-WM-TSR-006, *Tank Farms Technical Safety Requirements* in accordance with established TOC procedure TFC-ENG-SB-C-01, *Safety Basis Issuance and Maintenance*

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the email draft of the DSA Addendum, and a copy of the email draft of the TSCR TSRs in accordance with the completion criteria.

- 61.0.10. Submit the final TSCR demonstration project DSA Addendum and TSRs to ORP for approval by September 30, 2020. The Contractor shall earn \$214,850 fee upon completion.

Work scope/completion criteria:

Submit the final TSCR demonstration project DSA Addendum and TSRs to ORP for approval with all review comments incorporated.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the final DSA Addendum, and a copy of the TSRs in accordance with the completion criteria.

- 61.0.11. Complete the TSCR demonstration project Resource and Conservation Recovery Act (RCRA) permit supplemental package #1 and submit to ORP by November 30, 2019. The Contractor shall earn \$214,850 fee upon completion.

Work scope/completion criteria:

Complete and submit to ORP the TSCR demonstration project RCRA permit supplemental package #1. The supplemental package will consist of application sections

to reflect the final design media (TSCR system, TFU, Waste Feed Delivery and Storage Pad).

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the RCRA permit supplemental package #1, and a copy of the incoming letter of transmittal to ORP.

- 61.0.12. Complete and submit the RCRA Temporary Authorizations (TAs) required to support construction activities for the TSCR demonstration project to ORP by February 29, 2020. The Contractor shall earn \$472,680 fee upon completion.

Work scope/completion criteria:

Complete and submit the RCRA Temporary Authorizations (TAs) required to support construction activities for the TSCR demonstration project to ORP to include TAs for the following:

- TSCR System
- Waste Transfer Lines
- Ion Exchange Storage Pad

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the ORP approved TAs.

PBI-62.0, CLIN 2: Tank Farm Operations

Performance Fee value is established at \$13,428,200 of Fiscal Year 2020 fee pool.

Milestone	Method	Fee Value	Due Date	Fund Type
62.0.1	Terminal/50-50	\$374,740	September 30, 2020	Expense
62.0.2	Terminal/50-50	\$374,740	September 30, 2020	Expense
62.0.3	Terminal	\$249,830	September 30, 2020	Expense
62.0.4	Terminal/50-50	\$374,740	September 30, 2020	Expense
62.0.5	Deleted	Deleted	Deleted (Mod 574)	Expense
62.0.6	Terminal	\$249,830	September 30, 2020	Expense
62.0.7	Terminal	\$249,830	September 30, 2020	Expense
62.0.8	Terminal/50-50	\$374,740	September 30, 2020	Expense
62.0.9	Terminal/50-50	\$374,740	September 30, 2020	Expense
62.0.10	Terminal/50-50	\$374,740	September 30, 2020	Expense
62.0.11	Terminal/50-50	\$374,740	September 30, 2020	Expense
62.0.12	Terminal	\$374,740	September 30, 2020	Expense
62.0.13	Terminal	\$249,830	September 30, 2020	Expense
62.0.14	Terminal/50-50	\$312,280	September 30, 2020	Expense
62.0.15	Terminal/50-50	\$312,280	September 30, 2020	Expense
62.0.16	Terminal/50-50	\$312,280	September 30, 2020	Expense
62.0.17	Deleted	Deleted	Deleted (Mod 556)	Deleted
62.0.18	Terminal/50-50	\$1,686,330	September 30, 2020	Expense
62.0.19	Terminal/50-50	\$124,910	September 30, 2020	Expense
62.0.20	Terminal/50-50	\$124,910	September 30, 2020	Expense
62.0.21	Terminal/50-50	\$374,740	September 30, 2020	Expense
62.0.22	Terminal	\$187,370	June 30, 2020	Expense
62.0.23	Terminal/50-50	\$187,370	September 30, 2020	Expense
62.0.24	Terminal	\$187,370	March 31, 2020	Expense
62.0.25	Terminal	\$187,370	June 30, 2020	Expense
62.0.26	Terminal/50-50	\$187,370	September 30, 2020	Expense
62.0.27	Terminal	\$749,480	March 31, 2020	Expense
62.0.28	Terminal	\$749,480	June 30, 2020	Expense
62.0.29	Terminal/50-50	\$749,480	September 30, 2020	Expense
62.0.30	Terminal	\$1,436,510	September 30, 2020	Expense
62.0.31	Terminal	\$249,830	September 30, 2020	Expense
62.0.32	Terminal	\$187,370	September 30, 2020	Expense
62.0.33	Terminal	\$187,370	September 30, 2020	Expense
62.0.34	Terminal	\$437,200	June 30, 2020	Expense
62.0.35	Terminal	\$249,830	June 30, 2020	Expense
62.0.36	Terminal	\$249,830	September 30, 2020	Expense
Total		\$13,428,200		

Desired Endpoint/Outcome:

The work outlined in this PBI is required to maintain safe and compliant Tank Farm Operations.

Fee Bearing Milestones:

- 62.0.1. Complete installation of the 222-S laboratory facility fire alarm system upgrades by September 30, 2020. The Contractor shall earn \$374,740 fee upon completion.

Work scope/completion criteria:

Complete installation of a new 222-S laboratory fire alarm detection system up to the point Fire Alarm Control Unit (FACU) cutover including installation of the new fire alarm panel, all necessary conduit, wire, power supply, devices, and sensors.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the installation work package signature page approved through Operations Acceptance.

- 62.0.2. Complete installation and turnover of the 242-A instrument air dryer upgrade by September 30, 2020. The Contractor shall earn \$374,740 fee upon completion.

Work scope/completion criteria:

Complete installation and turnover of the 242-A instrument air dryer upgrade.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

- 62.0.3. Complete 100% design of the 242-A DSA Safety System upgrades by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete 100% design of the 242-A DSA Safety System upgrades to include all comments dispositioned, approval, and release through SmartPlant Foundation.

Completion document:

Letter transmitting the performance expectation completion notice and a matrix identifying the final design package approved and released through SmartPlant Foundation.

- 62.0.4. Complete removal of the 242-A Evaporator E-101 and E-104 tanks by September 30, 2020. The Contractor shall earn \$374,740 fee upon completion.

Work scope/completion criteria:

Complete removal of the 242-A Evaporator E-101 and E-104 tanks.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

62.0.5. Deleted (Mod 574)

62.0.6. Complete 100% design of the ETF load-in expansion by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete 100% design of the ETF load-in expansion to include all comments dispositioned, approval, and release through SmartPlant Foundation.

Completion document:

Letter transmitting the performance expectation completion notice and a matrix identifying the final design package approved and released through SmartPlant Foundation.

62.0.7. Complete 100% design of the Vessel Off-Gas (VOG) demister housing by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete 100% design of the VOG demister housing to include all comments dispositioned, approval, and release through SmartPlant Foundation.

Completion document:

Letter transmitting the performance expectation completion notice and a matrix identifying the final design package approved and released through SmartPlant Foundation.

62.0.8. Complete installation and turnover of the ETF chiller upgrades by September 30, 2020. The Contractor shall earn \$374,740 fee upon completion.

Work scope/completion criteria:

Complete installation and turnover of the ETF chiller upgrades

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

62.0.9. Complete tank interior recoating and turnover of the ETF Verification Tank 60H-TK-1A by September 30, 2020. The Contractor shall earn \$374,740 fee upon completion.

Work scope/completion criteria:

Complete tank interior recoating and turnover of the ETF Verification Tank 60H-TK-1A.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

- 62.0.10. Complete installation and turnover of the ETF Load-In Drain & Filter system upgrades by September 30, 2020. The Contractor shall earn \$374,740 fee upon completion.

Work scope/completion criteria:

Complete installation and turnover of the ETF Load-In Drain & Filter system upgrades.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

- 62.0.11. Complete installation and turnover of the ETF 4% Caustic Tank upgrade by September 30, 2020. The Contractor shall earn \$374,740 fee upon completion.

Work scope/completion criteria:

Complete installation and turnover of the ETF 4% Caustic Tank upgrade.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

- 62.0.12. Complete installation and turnover of the ETF Uninterrupted Power Supply (UPS) upgrade by September 30, 2020. The Contractor shall earn \$374,740 fee upon completion.

Work scope/completion criteria:

Complete installation and turnover of the ETF Uninterrupted Power Supply (UPS) upgrade.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

- 62.0.13. Complete 100% design of the 242-A slurry and feed line replacement by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete 100% design of the 242-A slurry and feed line replacement to include all comments dispositioned, approval, and release through SmartPlant Foundation.

Completion document:

Letter transmitting the performance expectation completion notice and a matrix identifying the final design package approved and released through SmartPlant Foundation.

- 62.0.14. Complete jumper removal, nozzle installation, and laser scanning to include the final report of laser scan results in AW-02E pit by September 30, 2020. The Contractor shall earn \$312,280 fee upon completion.

Work scope/completion criteria:

Complete jumper removal, nozzle installation, and laser scanning of the AW-02E Pit. Completion criteria shall include the receipt of the final report documenting the laser scan results.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document. Completion documentation shall include a copy of the final report documenting the laser scan results.

- 62.0.15. Complete jumper removal, nozzle installation, and laser scanning to include the final report of laser scan results in AW-B pit by September 30, 2020. The Contractor shall earn \$312,280 fee upon completion.

Work scope/completion criteria:

Complete jumper removal, nozzle installation, and laser scanning of the AW-B Pit. Completion criteria shall include the receipt of the final report documenting the laser scan results.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document. Completion documentation shall include a copy of the final report documenting the laser scan results.

- 62.0.16. Complete jumper removal, nozzle installation, and laser scanning to include the final report of laser scan results in the 242-A Pump Room by September 30, 2020. The Contractor shall earn \$312,280 fee upon completion.

Work scope/completion criteria:

Complete jumper removal, nozzle installation, and laser scanning of the 242-A Pump Room. Completion criteria shall include the receipt of the final report documenting the laser scan results.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document. Completion documentation shall include a copy of the final report documenting the laser scan results.

62.0.17. Deleted (Mod 556)

62.0.18. Complete installation and turnover of the SY exhauster by September 30, 2020. The Contractor shall earn \$1,686,330 fee upon completion.

Work scope/completion criteria:

Complete installation and turnover of the SY exhauster.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

62.0.19. Complete installation and Construction Acceptance Testing (CAT) of the SY-Farm stack monitor by September 30, 2020. The Contractor shall earn \$124,910 fee upon completion.

Work scope/completion criteria:

Complete installation and CAT of the SY-Farm stack monitor.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

62.0.20. Complete installation and Construction Acceptance Testing (CAT) of the A-Farm stack monitor by September 30, 2020. The Contractor shall earn \$124,910 fee upon completion.

Work scope/completion criteria:

Complete installation and CAT of the A-Farm stack monitor.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work

package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

- 62.0.21. Complete installation and turnover of the S/SX-Farm automation upgrades by September 30, 2020. The Contractor shall earn \$374,740 fee upon completion.

Work scope/completion criteria:

Complete installation and turnover of the S/SX-Farm automation upgrades.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and where applicable, a copy of the Construction Completion Document.

- 62.0.22. Complete the first of two (2) core samples by June 30, 2020. The Contractor shall earn \$187,370 fee upon completion.

Work scope/completion criteria:

Complete the first of two (2) core samples from one (1) of two (2) DSTs selected as described in the applicable Tank Sample Analysis Plans (TSAPs). At minimum, the TSAP shall identify the type of sample, technical need for sampling activity, location of samples, and the sampling requirements

Completion document:

Letter transmitting the performance expectation completion notice, copy of the sample chain of custody, and copy of the sampling datasheet.

- 62.0.23. Complete the second of two (2) core samples by September 30, 2020. The Contractor shall earn \$187,370 fee upon completion.

Work scope/completion criteria:

Complete the second of two (2) core samples from one (1) of two (2) DSTs selected as described in the applicable TSAPs. At minimum, the TSAP shall identify the type of sample, technical need for sampling activity, location of samples, and the sampling requirements

Completion document:

Letter transmitting the performance expectation completion notice, copy of the sample chain of custody, and copy of the sampling datasheet.

- 62.0.24. Complete Ultrasonic Testing (UT) and air slot visual inspections of the first of three (3) DSTs by March 31, 2020. The Contractor shall earn \$187,370 fee upon completion.

Work scope/completion criteria:

Perform UT examination and refractory air slot visual inspection of the first of three (3) DSTs. The UT examination shall include at a minimum the primary walls and the floor

of the annulus for each tank.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the work package signature page approved through Operations Acceptance.

- 62.0.25. Complete Ultrasonic Testing (UT) and air slot visual inspections of the second of three (3) DSTs by June 30, 2020. The Contractor shall earn \$187,370 fee upon completion.

Work scope/completion criteria:

Perform UT examination and refractory air slot visual inspection of the second of three (3) DSTs. The UT examination shall include at a minimum the primary walls and the floor of the annulus for each tank.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the work package signature page approved through Operations Acceptance.

- 62.0.26. Complete Ultrasonic Testing (UT) and air slot visual inspections of the third of three (3) DSTs by September 30, 2020. The Contractor shall earn \$187,370 fee upon completion.

Work scope/completion criteria:

Perform UT examination and refractory air slot visual inspection of the third of three (3) DSTs. The UT examination shall include at a minimum the primary walls and the floor of the annulus for each tank.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the work package signature page approved through Operations Acceptance.

- 62.0.27. Complete the first five (5) of fifteen (15) SST camera visual inspections by March 31, 2020. The Contractor shall earn \$749,480 fee upon completion.

Work scope/completion criteria:

Completion of the first five (5) of fifteen (15) SST camera visual inspections.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the work package signature page approved through FWS confirmation of the videos being complete.

- 62.0.28. Complete the second five (5) of fifteen (15) SST camera visual inspections by June 30, 2020. The Contractor shall earn \$749,480 fee upon completion.

Work scope/completion criteria:

Completion of the second five (5) of fifteen (15) SST camera visual inspections.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the work package signature page approved through FWS confirmation of the videos being complete.

- 62.0.29. Complete third five (5) of fifteen (15) SST camera visual inspections by September 30, 2020. The Contractor shall earn \$749,480 fee upon completion.

Work scope/completion criteria:

Completion of the third five (5) of fifteen (15) SST camera visual inspections.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the work package signature page approved through FWS confirmation of the videos being complete.

- 62.0.30. Complete nine (9) DST camera visual inspections by September 30, 2020. The Contractor shall earn \$1,436,510 fee upon completion.

Work scope/completion criteria:

Completion of all applicable DST visual inspections.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the work package signature page approved through FWS confirmation of the videos being complete.

- 62.0.31. Complete three (3) encasement test evolutions by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Complete three (3) encasement test evolutions and document the results in the work package and final declaration of the pass/fail status of the line. In the event that multiple transfer line encasements are tested due to their collocation, the combined testing of collocated lines will count as one (1) evolution of encasement testing.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the work package signature page approved through Operations Acceptance. In the event of test failure, the completion document is to include documentation that the line is inoperable and has been taken out of service.

- 62.0.32. Complete design, fabrication, and testing of the primary tank bottom Non-Destructive Examination (NDE) device by September 30, 2020. The Contractor shall earn \$187,370 fee upon completion.

Work scope/completion criteria:

Complete design, fabrication, and Factory Acceptance Testing (FAT) of the primary tank bottom NDE device.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the final test report(s) approved and released through SmartPlant Foundation.

- 62.0.33. Complete Non-Destructive Examination (NDE) of one (1) DST primary tank bottom using a volumetric inspection system and submit final report by September 30, 2020. The Contractor shall earn \$187,370 fee upon completion.

Work scope/completion criteria:

Perform NDE of one (1) DST primary tank bottom using a volumetric inspection system and submit a final report summarizing results to include all comments incorporated, approval, and release through SmartPlant Foundation.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the work package signature page approved through Operations Acceptance, and a copy of the final report approved and released through SmartPlant Foundation.

- 62.0.34. Complete feasibility study for tank repair and submit final report documenting the results by June 30, 2020. The Contractor shall earn \$437,200 fee upon completion.

Work scope/completion criteria:

Complete feasibility study for tank repair and submit final report to include all comments incorporated, approval, and release through SmartPlant Foundation.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of the final report approved and released through SmartPlant

- 62.0.35. Complete the Independent Qualified Registered Professional Engineer (IQRPE) Integrity Assessment Report (IAR) for the 219-S waste handling facility by June 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Submittal of Revision 0 of the 219-S IAR to ORP.

Completion document:

Letter transmitting the performance expectation completion notice and a copy of Revision 0 of the 219-S IAR.

62.0.36. Complete five (5) grab samples by September 30, 2020. The Contractor shall earn \$249,830 fee upon completion.

Work scope/completion criteria:

Completion of five (5) grab samples as described in the applicable TSAPs. The plan shall identify the type of sample, technical need for sampling activity, location of samples, and sampling requirements.

Completion document:

Letter transmitting the performance expectation completion notice, a copy of the sample chain of custody, and a copy of the sampling datasheet.

SPECIAL EMPHASIS AREAS

SPECIAL EMPHASIS AREA	VALUE	PERFORMANCE MONITOR
SEA 1: Management of Hanford Tank Farms	\$4,753,125	Tank Farms
SEA 1a: Early Contract Termination – Performance toward In-Progress PBIs	50% of Remaining Unallocated Fee	Tank Farms
SEA 2: Performance of Tank Farm Project Operations – Conduct of Operations	\$950,625	Tank Farms
SEA 3: Conduct of Engineering	\$950,625	Engineering
SEA 4: Quality Assurance Program	\$950,625	Technical and Regulatory Support
SEA 5: Nuclear Safety Program	\$950,625	Technical and Regulatory Support
SEA 6: Environmental Regulatory Management	\$950,625	Technical and Regulatory Support
SEA 7: Safety Program Implementation	\$950,625	Technical and Regulatory Support
SEA 8: Support for DFLAW Program	\$2,851,875	Tank Farms
SEA 9: Tank Farm Contract Transition	*\$1,901,250	Tank Farms
SEA 10: COVID-19 and PSWO Impacts to In-Progress PBIs	Percentage of the PBI Fee Value(s)	Tank Farms
SEA 11: Management of the COVID-19 Pandemic and PSWO Impacts	*\$437,200	Tank Farms
Total SEA Fee Available	*\$15,647,200	

*In the event of early contract termination, the contractor will have the opportunity to earn remaining unallocated fee as described in this PEMP under *Total Available Fee Alignment and Earnings in the Event of Early Contract Termination*. In the event that contract transition does not occur within the PEP, the allocated fee for SEA 9, *Contract Transition* will be reallocated to SEA 11, *Management of the COVID-19 Pandemic and PSWO Impacts*. Due to the COVID-19 pandemic, the contractor may have the opportunity to earn PBI fee as described in this PEMP under *Fee Earnings Resulting from the COVID-19 Pandemic Partial Stop Work Order*. In result, the Total SEA Fee Available may change from the value presented in the table above.

**SPECIAL EMPHASIS AREAS
 OVERALL GRADES & ASSOCIATED PERCENTAGES OF EARNED FEE**

Award-Fee Adjectival Rating	Award-Fee Pool Available To Be Earned	Description
Excellent	91%-100%	Contractor has exceeded almost all of the significant award-fee criteria and has met overall cost, schedule, and technical performance requirements of the contract in the aggregate as defined and measured against the criteria in the award-fee plan for the award-fee evaluation period.
Very Good	76%-90%	Contractor has exceeded many of the significant award-fee criteria and has met overall cost, schedule, and technical performance requirements of the contract in the aggregate as defined and measured against the criteria in the award-fee plan for the award-fee evaluation period.
Good	51%-75%	Contractor has exceeded some of the significant award-fee criteria and has met overall cost, schedule, and technical performance requirements of the contract in the aggregate as defined and measured against the criteria in the award-fee plan for the award-fee evaluation period.
Satisfactory	No Greater Than 50%	Contractor has met overall cost, schedule, and technical performance requirements of the contract in the aggregate as defined and measured against the criteria in the award-fee plan for the award-fee evaluation period.
Unsatisfactory	0%	Contractor has failed to meet overall cost, schedule, and technical performance requirements of the contract in the aggregate as defined and measured against the criteria in the award-fee plan for the award-fee evaluation period.

Award Fee: The total available fee is split between the PBIs and SEAs, where SEA award fee will be evaluated over the contract period of performance. At the conclusion of the performance evaluation period DOE will determine the award fee associated with the SEAs. ORP's evaluation of the Contractor's performance in the SEAs will be combined to an overall rating. **Failure in any of the SEAs could result in a change to the overall rating as determined by the Fee Determination Official.**

The Fee Determining Official (FDO) will determine the percent of fee earned according to the ranges in the above table, "Overall Grades & Associated Percentages of Earned Fee." The award fee dollars earned will be the product of the award fee available and the percent of award fee earned. The FDO may consider any other pertinent factors in making a final fee determination. The adjectival ratings for SEA performance are as determined in the above table.

Factors for consideration in the Contractor's performance will include, effective WRPS management at all levels, overall or specific risk reductions and Contractor efficiencies (faster, reduced costs, etc.) created or generated in the conduct of work.

To be minimally acceptable, all Contractor formal products by contract, DOE Order, regulation, procedure, plan, or DOE written direction shall be complete, accurate, and on schedule. Requirements shall clearly flow down and be transparent within the product and ensure compliance with ES&H and QA requirements.

Evidence of performance to be considered in determining an adjectival rating will include:

1. Overall quality of contractor developed products
2. Performance against agreed upon schedule dates
3. Degree of compliance with designated completion criteria
4. Periodic reviews of performance against completion criteria using lower tier measures and metrics agreed upon between Federal and Contractor program owners.

SEA 1: Management of Hanford Tank Farms

Performance Fee value is established at \$4,753,125 of the FY 2020 fee pool

Desired Outcome: In the execution of the contract, Contractor is expected to provide holistic, comprehensive, and effective management of all Tank Farm facilities and activities to safely, efficiently, and effectively treat tank waste and close Hanford tanks through:

1. Demonstrating safety leadership and risk-informed, conservative decision-making
2. Managing project performance, cost, schedule, risks, and issues
3. Open communication with the workforce – fostering a questioning attitude and an environment free from retribution
4. Management focus on maintenance, compliance, surveillance and integrity of the Tank Farms facility.

Areas of focus include overall contractor management of Hanford Tank Farm facilities, systems, and activities to safely, efficiently, and effectively treat tank waste and close Hanford tanks.

Evaluation criteria to measure performance will include ORP's subjective evaluation of the Contractor's performance based on the following:

1. ORP will evaluate the contractor's cost and schedule performance based upon actual incurred costs compared to the total estimated costs of that work and actual schedule performance as compared to the planned schedule. ORP will rely on other objective and/or subjective cost and schedule performance elements, such as critical path and float analysis, to evaluation of contractor's performance.
2. Demonstrate effective implementation of the Contractor Integrated EVM System. The contractor maintains cost control and actively pursues cost containment and reduction through innovative approaches and management of resources. Identify and implement improvements to project management tools and reports in support of performance monitoring.
3. Maintain an estimating system in compliance with contractual and DOE requirements. Incorporate enhancements or improvements to the estimating system, based on the results of external reviews or consideration of the GAO 12-Step estimating process and best practices. Periodically assess the accuracy of estimates to determine if process changes or improvements are needed.
4. Identify the risks associated with the execution of tank farm work and assess their potential impact. Ensure contractor risk register updates occur and all active risk registers are updated in a timely manner with risks/opportunities that are realized. The effectiveness of risk management is communicated to ORP regularly.

5. Utilize project performance data and cost and schedule metrics to support sound project management decisions. Through rigorous and critical self-assessment, identify opportunities and efficiencies to improve cost/schedule performance, with a focus on safe, compliant operations, treat tank waste, and close Hanford tanks.
6. Maintain a contract compliant, resource loaded, logic-tied schedule with discrete tasks through project/activity completion, including credible and accurate critical/driving path networks that accurately portray critical work activities toward meeting Consent Decree (CD) and TPA milestones and contract requirements. Implement innovative actions to accelerate project schedules with due consideration to the overall risk profile.
7. WRPS will be evaluated on the overall administration of the contract. This will include the accuracy and timeliness of all reporting requirements, subcontract consent documentation and proposal submissions, overall compliance with terms and conditions.
8. WRPS will be evaluated on responsiveness for Rough Orders of Magnitudes (ROMs), Not to Exceeds (NTEs), and change proposals. The evaluation will include WRPS' submission of timely and, complete proposals.
9. Communicate project performance to ORP regularly; project performance can include accomplishments, EVMS data, cost/schedule variances and explanations, issues, risk mitigation actions, assessment results, performance indicators, etc. Track and report funding to align with the integrated priority list to allow for funding targets.
10. Work proactively with the ORP Communications Division to support enhanced communications with all key stakeholders.
11. Contractor is self-critical in assessment of performance, actions are implemented in a timely manner and tracked to completion, and progress towards performance objectives are measured and new actions are taken as needed to achieve target performance objectives.
12. Provide for the integration of TOC and WTP system planning and modeling, with a focus on long-term RPP mission planning, TPA milestone support, software modeling and development and near-term opportunity evaluation.

SEA 1a: Early Contract Termination – Performance toward In-Progress PBIs

In the event of early termination of the TOC period of performance before September 30, 2020, this sub element of SEA 1 will become active in accordance with the methodology described in section *Total Available Fee Alignment and Earnings in the Event of Early Contract Termination* of this PEMP. The subjective evaluation of this sub element will be separate from that of SEA 1 allowing the contractor the opportunity to earn the entirety of the 50% remaining unallocated fee that is reallocated to the SEA fee pool, as described in this PEMP, for efforts toward accomplishing PBIs with terminal dates outside of the period of performance. Subjective

evaluation of this sub element will include emphasis on the contractor's ability to keep fiscal year milestones on track as well as performance and maintenance of critical milestones.

SEA 2: Performance of Tank Farm Project Operations – Conduct of Operations

Performance Fee value is established at \$950,625 of the FY 2020 fee pool

Desired Outcome: Ensure focus is maintained on overall safety and efficiency of Tank Farm project operations through improvements in Conduct of Operations and Work Control.

Areas of focus include Work Control/Procedure Development process continuous improvement, the field implementation of work instructions, general Conduct of Operations improvement.

Evaluation criteria to measure performance will include ORP’s subjective evaluation of the Contractor’s performance based on the following:

1. Demonstrate effective and timely response to external-identified, contractor-identified, and self-revealing issues.
2. Identify and implement continuous improvement initiatives that enhance safety, performance, and/or efficiency.
3. Effectively, apply conduct of operations principles to all activities, including, but not limited to, operating science and technology machines, operating equipment, construction, decontamination and decommissioning, dismantlement, environmental characterization and monitoring activities, waste handling, research and development, maintenance, and laboratory analysis activities.
4. Measure work schedule effectiveness and maintenance backlogs, and take appropriate action to mitigate downward trends.

SEA 3: Conduct of Engineering

Performance Fee value is established at \$950,625 of the FY 2020 fee pool

Desired Outcome: Delivery of consistent, compliant, and innovative Engineering products and technology solutions to manage the technical baseline and support the overall delivery of all aspects of TOC scope.

Areas of focus include response to emerging issues, technical rigor, innovation, system and reliability engineering, and collaboration in the areas of Process and Control Systems, Chemical Process, Tank and Pipeline Integrity, Projects, DFLAW, Design, Programs, Retrievals, and Chief Technology Office.

Evaluation criteria to measure performance will include ORP's subjective evaluation of the Contractor's performance based on the following:

1. Support safe and compliant operations of Tank Farm facilities by providing engineering support. Communicate program compliance via self-assessments, system walk downs and demonstrate effective and timely solutions for non-compliances and other identified issues.
2. Provide innovative solutions/technologies that result in improved efficiency, safety, cyber security, and/or ALARA performance. Demonstrate solutions/technologies have been implemented and resulted in efficiencies and improvements.
3. Support long term maintenance and operation of Tank Farms facilities and systems by continuing to maintain configuration control/management of systems, preparing for obsolescence, implementing equipment reliability programs, and utilizing information gained from operations research modeling.
4. Regularly evaluate and communicate facility and system health and identify improvements or efficiencies. Demonstrate where and how improvements or efficiencies have been implemented by Operations and/or Maintenance. Actively identify additional opportunities to repeat similar improvements or efficiencies in other areas.
5. Collaborate with other organizations and DOE contractors to share lessons learned and innovative solutions and identify potential cost savings, improvements, and efficiencies for implementation at Tank Farms and the Hanford Site.

SEA 4: Quality Assurance Program

Performance Fee value is established at \$950,625 of the FY 2020 fee pool

Desired Outcome: Continued improvement of the Contractor's QA program.

Areas of Focus: Overall performance and improvement of the QA program will be judged based on the quality and timeliness of products and services produced during the reporting period and the overall effectiveness of the contractor's assurance system to completely identify, track, correct, and communicate issues. The analysis of quality performance will also give consideration to the Contractor's ability to self-identify issues (e.g., nonconforming conditions, legacy issues, emerging negative performance trends) and correct negative performance trends before significant issues occur.

Evaluation Criteria: ORP will perform both objective and subjective evaluations of the Contractor's efforts to:

1. Demonstrate use of performance measures to ensure effective and efficient QA implementation throughout the line organizations;
2. Demonstrate compliance with all QA program requirements including the ability to demonstrate compliance with contractually imposed standards throughout all supporting program plans and specific implementing procedure elements or steps;
3. Demonstrate effective QA oversight of TSCR projects design, testing, and long-lead procurement subcontractors/suppliers;
4. Demonstrate planning, scheduling, and performance of effective and rigorous QA surveillances, assessments, and audits consistent with the Contractor's graded approach, including bias-based coverage for higher consequence processes and activities;
5. Demonstrate development and implementation of enhanced procurement controls to ensure subcontractors/suppliers are fully qualified for their scope of work by pre-award evaluations, implementation audits, performance monitoring, submittal reviews, and other methods that ensure delivered items and services are fully acceptable when first received from the subcontractor/supplier;
6. Demonstrate improvements, optimization, and effective implementation of the WRPS Quality Assurance Program to include provisions to implement, optimize, and control the graded approach to quality and to establish controls governing the acceptance and use of government furnished software and software acquired from other Hanford Contractors.

SEA 5: Nuclear Safety Program

Performance Fee value is established at \$950,625 of the FY 2020 fee pool

Desired Outcome: Effectively manage the Tank Farms safety basis in compliance with 10 CFR § 830, Nuclear Safety Management.

Areas of Focus include Contract requirements, responsiveness to emerging issues and high visibility items, and identifying improvements in the Nuclear Safety Program, safety basis, and required amendments.

Evaluation criteria to measure performance will include ORP's subjective evaluation of the Contractor's performance based on the following:

1. Completion of Planned Improvements identified in the 242-A Evaporator and Tank Farms DSA;
2. Timely declaration and management of potential inadequacies in the Safety Basis;
3. Unreviewed Safety Question process compliance with 10 CFR 830.203 and DOE Guide 424.1-1, Implementation Guide for Use in Addressing Unreviewed Safety Question Requirements;
4. Responsiveness to and management of performance and assessment areas needing attention as identified by Contractor self-assessments, ORP assessments, and external reviews; and
5. Proactive development of DSA amendments and TSCR milestones to identify and resolve challenges to safety basis review and implementation of proposed changes prior to transmittal to ORP for approval.

SEA 6: Environmental Regulatory Management

Performance Fee value is established at \$950,625 of the FY 2020 fee pool

Desired Outcome: Demonstrated improvement in environmental stewardship

Areas of Focus include Environmental Management System (EMS) and performance metrics; permitting documents and compliance to permits and licenses and environmental reporting; and the number and seriousness of any findings of noncompliance, infractions or violations, and timeframes and quality of related reporting and responses.

Evaluation criteria to measure performance will include ORP's subjective evaluation of the Contractor's performance based on the following:

1. Establish and implement environmental performance indicators.
2. Provide on schedule and accurate input to Hanford Site environmental reports and Site-wide compliance initiatives.
3. Ensure responses to inspections are coordinated with facility operations and DOE, of high quality and on schedule.
4. Integrate DOE Sustainable Program Goals into WRPS planning and operations.
5. Coordinate environmental activities across the Tank Farms Contract allowing adequate timeframes for DOE and regulatory review.

SEA 7: Safety Program Implementation

Performance Fee value is established at \$950,625 of the FY 2020 fee pool

Desired Outcome: Ensure focus is maintained on overall safety and efficiency of Tank Farm Project through improvements in Industrial Safety (IS), Industrial Health (IH), Radiological Controls (RadCon), Emergency Preparedness, and Safety Culture Programs.

Areas of Focus include Industrial Safety (IS), Industrial Health (IH), Radiological Controls (RadCon), Emergency Preparedness, and Safety Culture Programs.

Evaluation criteria to measure performance will include ORP's subjective evaluation of the Contractor's performance based on the following:

1. Demonstrate an effective safety conscious work environment and culture through implementation of programs and dissemination of expectations in order to establish a work environment in which employees feel free to raise safety concerns to management and/or a regulator without fear of retaliation. This includes fostering a culture that rewards proactive self-identification and reporting of issues, and proactively identifying and taking action on systemic weaknesses leading to sustained continuous self-improvement. Provide accurate and timely reporting of events, injuries, and other safety related reporting criteria
2. Demonstrate compliance with applicable contractual requirements within IS, IH, RadCon, Emergency Preparedness, and Safety Culture Programs.
3. Continue safety related outreach and benchmarking activities (IS, IH, RadCon) to include sharing lessons learned and best management practices with other companies and the public, as appropriate.
4. Continue to develop, distribute, and improve safety and health communications to the workforce.
5. Strengthen radiological program performance through demonstrated initiatives in work planning, training of radiological staff, radiological oversight of work, maintaining job specific radiological work exposure goals, and demonstrated integration with other worker protection disciplines such as IH and Beryllium (Be).
6. Demonstrate effective Be-control strategies in accordance with the CBDPP and DOE-0342
7. Complete remaining PER-2014-0602/CVAP actions, and sustain progress in managing tank waste vapors.

8. Metrics are effectively used to provide an accurate picture of current performance against IS, IH, RadCon, Emergency Preparedness, and Safety Culture Goals.
9. Demonstrate self-discovery of issues in the IS, IH, RadCon, Emergency Preparedness, and Safety Culture Programs through critical self-analysis, meaningful performance monitoring, comprehensive extent of condition review, and effective risk identification and management.

SEA 8: Support for DFLAW Program

Performance Fee value is established at \$2,851,875 of the FY 2020 fee pool

Desired Outcome: Empowered DFLAW Program Team actively aligning interfaces, eliminating process gaps, and mitigating program risks associated with pre-commissioning, hot commissioning, and operational phases.

Areas of focus DFLAW Program projects and elements resulting in the successful start-up and commissioning of DFLAW.

Evaluation criteria to measure performance will include ORP's subjective evaluation of the Contractor's performance based on the following:

1. Implementation and fostering of elements and attributes of the Hanford Operations DFLAW Program Charter; e.g. empowered leadership, communications, and expectations of a Good Contractor and Good Teammate.
2. Effective coordination of the projects that comprise the DFLAW Program
 - DFLAW Program-wide performance indicators and metrics, including cost, schedule, and integration data, to facilitate consistent measurement and understanding throughout the DFLAW Program team
 - Barrier analysis and removal initiatives strengthen program delivery and confidence.
3. Effective management of technical interfaces between the projects so that the integrated DFLAW Program is completed and operated successfully
 - Open issues or issues resulting from decisions or analyses are tracked to completion
 - Open issues are acted upon with deliberate haste
4. The DFLAW portfolio of projects operate as required without gaps or conflicts at the interfaces.
 - Identify and address technical and operational gaps and issues that will impact DFLAW operations
 - Technical risk identified, ranked and mitigation strategies deployed in a timely manner
5. Team products are fully developed with specific necessary actions and vetted recommendation.
 - Decision documents are supported by a clear and sound basis
 - Actions are clearly documented, tracked, and closed with deliberate urgency.

SEA 9: Tank Farm Contract Transition

Performance Fee value is established at *\$1,901,250 of the FY 2020 fee pool

Desired Outcome: Conduct a smooth 60-day transition of full responsibility to execute the Hanford tank farm work to the new Tank Closure Contract Contractor that maintains continuity of operations and avoids or minimizes disruptions to accomplish the DOE-ORP mission.

Areas of focus: Demonstrate that WRPS aligns with the Tank Closure Contract Request for Proposal Solicitation 89303319REM000044 scope identified in Section C Performance Work Statement. WRPS is to comply with the letter of direction 19-TF-0059 dated April 22, 2019.

Evaluation criteria: To measure performance will include ORP's subjective evaluation of the Contractor's performance based on the following:

1. Immediate engagement with the TCC upon contract award including transition meetings at least weekly with ORP and the TCC to ensure seamless transition.
2. Adherence to the WRPS Transition Plan for Tank Operations Contract to Tank Closure Contract (WRPS-1900048 R2) as updated, if necessary based on the contract transition postponement.
3. WRPS will facilitate visits to the field, offices and facilities for TCC to perform due diligence of the facilities, equipment and processes being transferred.
4. Completion of formal transfer of all equipment and waste inventories, procurement and interface agreements, subcontracts, permits, licenses, policies, plans, procedures, design and engineering media, schedules, project controls tools, risk management records, training and workforce records, and corrective action systems. (This list is not all-inclusive)
5. Transition Completion Criteria that documents transition verification checklists between ORP, WRPS and TCC that confirms all transition activities are completed to the satisfaction of each party.
6. Signed transfer agreement by WRPS and the TCC contractor; ORP will approve the Declaration of Readiness to execute the Contract.

In the event that contract transition does not occur within the PEP, the entirety of fee for SEA 9, *Contract Transition* will be reallocated to SEA 11, *Management of the COVID-19 Pandemic and PSWO Impacts* and will be earned in accordance with the evaluation criteria provided in SEA 11, *Management of the COVID-19 Pandemic and PSWO Impacts*.

SEA 10: COVID-19 and PSWO Impacts to In-Progress PBIs

Performance Fee value is a percentage of the PBI value(s) for eligible, in-progress PBIs

Desired Outcome: Due to the COVID-19 pandemic and PSWO issued on March 24, 2020, this SEA may become active, in accordance with the methodology described in section *Fee Earnings Resulting from the COVID-19 Pandemic and Partial Stop Work Order* of this PEMP to ensure sustained progress on eligible, in-progress PBIs. The value of this SEA will be determined in accordance with the section *Fee Earnings Resulting from the COVID-19 Pandemic Partial Stop Work Order* of this PEMP.

Areas of focus include eligible, in-progress PBIs as noted in Attachment 4.

Evaluation criteria: To measure performance will include ORP's subjective evaluation of the Contractor's performance based on the following:

1. Maintain meaningful, sustained progress on PBIs impacted by the COVID-19 pandemic and PSWO with respect to the PBI status prior to, during, and after the COVID-19 pandemic and PSWO. The contractor will be evaluated based on the amount of progress made toward completing PBIs for scope subject to telework as well as progress made following the resumption of non-portable work. To support completion of the PBI(s) as soon as practicable, evaluation may include but is not limited to consideration of Earned Value performance for PBI work scopes, cost and schedule efficiencies/inefficiencies, and stakeholder communication and engagement.

SEA 11: Management of the COVID-19 Pandemic and PSWO Impacts

Performance Fee value is established at *\$437,200 of the FY 2020 fee pool

Desired Outcome: Ensure contractor responsiveness and effective management of impacts resulting from the COVID-19 pandemic and PSWO issued on March 24, 2020 to support sustained progress on mission objectives and continuity of Tank Farm operations.

Areas of focus execution of the phased work resumption plan and responsiveness to managing impacts from the COVID-19 pandemic and PSWO.

Evaluation criteria: to measure performance will include ORP's subjective evaluation of the Contractor's performance based on the following:

1. Contractor's responsiveness to addressing and/or mitigating impacts resulting from the COVID-19 pandemic and PSWO to include minimizing both near-term and long-term RPP mission impacts with updated plans and actions to support mission accomplishment.
2. Execute a phased resumption of operations that balances progress on mission critical work with controls and practices that protect the workforce
3. Closely partner with Other Hanford Contractors on the execution of the phased work resumption plan
4. Demonstrate ability to adapt to changing conditions, including Federal, State, and Local health guidelines, workforce conditions, and contractual guidance
5. Management of critical resources necessary to support work resumption including Personal Protective Equipment (PPE) and impacts that may arise from supply-chain issues

In the event that contract transition does not occur within the PEP, the entirety of fee from SEA 9, *Contract Transition* will be reallocated to SEA 11, *Management of the COVID-19 Pandemic and PSWO Impacts* and will be earned in accordance with the evaluation criteria provided in SEA 11, *Management of the COVID-19 Pandemic and PSWO Impacts*.

ATTACHMENT 1 - PERFORMANCE MONITOR EVALUATION REPORT FORM

I. EVALUATION PERIOD: _____

II. DOE PERFORMANCE MONITOR:

Signature: _____ Date: _____

III. PERFORMANCE BASED INCENTIVES (PBI) EVALUATIONS:

PBI # _____ **Recommended Fee Earned** _____

Discussion:

EVALUATION OF AWARD FEE SPECIAL EMPHASIS AREAS:

SEA # _____ **Adjective Rating** _____

Discussion:

Discussion summaries should describe the method used to evaluate timeliness, quality and completion of performance objectives/measures; clarifying remarks regarding the timeliness and sufficiency of the products/activities against defined performance objectives/measures; identification of significant deviations; rationale for recommended fee payment/rating (if necessary, provide computations); and mitigating factors, if any, that were considered in determining the amount of fee.

Areas to consider:

1. Contractor monthly performance indicator results including positive or negative trends.
2. Management reviews and reports including the new monthly reviews.
3. Contractor's self-assessment report.
4. DOE independent and program assessments.
5. Issues and corrective action of issue

ATTACHMENT 2 - FDO AND PERFORMANCE EVALUATION BOARD MEMBERS

FEE DETERMINATION OFFICIAL

Manager, ORP

PERFORMANCE EVALUATION BOARD MEMBERSHIP

Assistant Manager, Tank Farms Project, ORP (Chair Person)

Deputy Assistant Manager, Tank Farms Project, ORP

Assistant Manager, Technical and Regulatory Support Services, ORP

Assistant Manager, WTP Start-up and Commissioning Integration, ORP

Contracting Officer, Contracts and Property Management, ORP

**ATTACHMENT 3 - PERFORMANCE EVALUATION AND
 MEASUREMENT PLAN CHANGE REQUEST**

1. Initiator of Change Request:		2. Office Symbol:	3. Phone No:
4. Current Version of PEMP:	a. Revision No:	b. Change No:	5. Date of Request:
6. Reason for Request:			
7. Authority for Change: a. Technical Direction Letter <input type="checkbox"/> b. Contracting Officer Letter <input type="checkbox"/> c. Baseline Change Proposal <input type="checkbox"/> d. Other <input type="checkbox"/>		e. Explain reason for change here, if necessary: (required for Other)	
8. Section No. in PEMP of Change:			
9. Exact Wording: (rewrite the section with changes identified)			
10. Request Disposition: a. Accepted, Change Implemented <input type="checkbox"/> b. Accepted with Changes <input type="checkbox"/> c. Rejected <input type="checkbox"/> d. Other <input type="checkbox"/>		11. Comments: (including changes made, rejection reason, or other)	
12. Approved By:	13. Effective Date:	14. New PEMP Rev No/Change No.:	
		a. Rev No:	b. Change No.:

ATTACHMENT 4 – PBIs ELIGIBLE FOR 50-50 METHODOLOGY

PBI	Milestone
PBI-59.0.2	Complete waste retrieval system construction for AX-104 and turnover to operations
PBI-59.0.3	Complete waste retrieval operations for AX-104
PBI-59.0.5	Complete fabrication and testing of the integrated Mechanical Waste Gathering System (MWGS) prototype and submit and effectiveness test report
PBI-59.0.12	Complete removal of six (6) legacy AY-102 Hose-In-Hose-Transfer-Lines (HIHTLs)
PBI-59.0.14	Complete installation of the TX farm evapotranspiration basin
PBI-59.0.21	Complete vadose zone direct push characterization for Focus Area 2 of WMA A/AX
PBI-59.0.23	Complete installation of the AX-103 infrastructure system and two (2) tank retrieval system components
PBI-60.0.5	Complete 100% design and procurement/fabrication of the ETF Monitoring Control System (MCS) upgrades
PBI-60.0.6	Complete installation and turnover of the ETF Reverse Osmosis (RO) pumps and valving upgrades
PBI-60.0.7	Complete installation and turnover of the ETF cooling tower and pump upgrades
PBI-60.0.9	Complete installation and turnover of the ETF brine loadout upgrades
PBI-60.0.10	Complete modifications to the 310/311-PL transfer lines
PBI-60.0.14	Complete fabrication and delivery of the Cold Commissioning Immobilized Low Activity Waste (ILAW) transporter equipment set to include one (1) trailer and three (3) pallets
PBI-60.0.15	Complete fabrication and delivery of the final ILAW transporter equipment set to include two (2) trailers and Twenty (20) pallets
PBI-61.0.3	Complete delivery and anchoring of the TSCR system to the Balance of Facilities (BOF) concrete pad
PBI-61.0.4	Complete installation of the Ion Exchange Column (IXC) storage pad and transfer path
PBI-61.0.5	Complete installation of the TSCR Balance of Facilities (BOF) concrete pad
PBI-61.0.6	Complete installation of the AP-106 nozzle in pit AP-06A
PBI-61.0.10	Submit the final TSCR demonstration project DSA Addendum to ORP
PBI-62.0.1	Complete installation of the 222-S laboratory facility fire alarm system upgrades
PBI-62.0.2	Complete installation and turnover of the 242-A instrument air dryer upgrade

PBI-62.0.4	Complete removal of the 242-A Evaporator E-101 and E-104 tanks
PBI-62.0.8	Complete installation and turnover of the ETF chiller upgrades
PBI-62.0.9	Complete tank interior recoating and turnover of the ETF Verification Tank 60H-TK-1A
PBI-62.0.10	Complete installation and turnover of the ETF Load-In Drain & Filter system upgrades
PBI-62.0.11	Complete installation and turnover of the ETF 4% Caustic Tank upgrade
PBI-62.0.14	Complete jumper removal, nozzle installation, and laser scanning to include the final report of laser scan results in AW-02E pit (supports 242-A slurry/feed line replacement)
PBI-62.0.15	Complete jumper removal, nozzle installation, and laser scanning to include the final report of laser scan results in AW-B pit
PBI-62.0.16	Complete jumper removal, nozzle installation, and laser scanning to include the final report of laser scan results in the 242-A Pump Room
PBI-62.0.18	Complete installation and turnover of the SY exhauster
PBI-62.0.19	Complete installation and Construction Acceptance Testing (CAT) of the SY-Farm stack monitor
PBI-62.0.20	Complete installation and Construction Acceptance Testing (CAT) of the A-Farm stack monitor
PBI-62.0.21	Complete installation and turnover of the S/SX-Farm automation upgrades
PBI-62.0.23	Complete the second of two (2) core samples
PBI-62.0.26	Complete Ultrasonic Testing (UT) and air slot visual inspections of the third of three (3) DSTs
PBI-62.0.29	Complete the third five (5) of fifteen (15) SST camera visual inspections

*Upon conclusion of the PEP, should the contractor be unable to demonstrate at least 50 percent completion of the aggregate of eligible PBI due to impacts from the COVID-19 pandemic and PSWO, the entirety of the PBI value(s) will be reallocated to a subjective fee element in accordance with the section *Fee Earnings Resulting from the COVID-19 Pandemic Partial Stop Work Order* of this PEMP.