



OFFICE OF RIVER PROTECTION

P.O. Box 450, MSIN H6-60
Richland, Washington 99352

AUG 03 2015

15-CPM-0190

Mr. Charles A. Simpson, Contracts Manager
Washington River Protection Solutions LLC
2425 Stevens Center Place
Richland, Washington 99354

Mr. Simpson:

CONTRACT NO. DE-AC27-08RV14800 – TRANSMITTAL OF CONTRACT MODIFICATION 343, DEFINITIZATION OF RELOCATION COSTS FOR 2440 STEVENS CENTER, EFFLUENT TREATMENT FACILITY TURNOVER PREPARATION, WASTE TREATMENT AND IMMOBILIZATION PLANT LOW-ACTIVITY WASTE DESIGN REVIEW, AND 222-S LABORATORY ROOM 1GB UPGRADE

- References:
1. WRPS letter from C. A. Simpson to W.E. Hader, ORP "Washington River Protection Solutions LLC Submits Request for Equitable Adjustment for Cost Recovery of 2440 Stevens Center Relocations," WRPS-1400945 R4, dated February 17, 2015.
 2. ORP letter from W.E. Hader to C.A. Simpson, WRPS, "Transmittal of Contract Modification 269," 14-CPM-0147, dated June 19, 2014.
 3. ORP letter from W.E. Hader to C.A. Simpson, WRPS, "Transmittal of Contract Modification 250," 14-CPM-0039, dated February 25, 2014.
 4. WRPS letter from C.A. Simpson to W.E. Hader, ORP, "Washington River Protection Solutions LLC Submittal of the Change Proposal for the 222-S Laboratory Room 1GB Upgrade – CP-14-018," WRPS-1400058 R2, dated May 16, 2014.
 5. WRPS letter from C.A. Simpson to W.E. Hader, ORP "Washington River Protection Solutions LLC Submits the Proposal for Fiscal Year 2014 Through Fiscal Year 2016 Scope," WRPS-1204058 R3, dated June 6, 2013.

The purpose of this letter is to transmit the fully-executed Contract Modification 343. This supplemental agreement makes the following contract changes in accordance with FAR 52.243-2, Changes-Cost Reimbursement (AUG 1984):

- Definitize Change Proposal CP-14-030 for the relocation costs for Washington River Protection Solutions LLC (WRPS) to vacate 2440 Stevens Center Place (Reference 1).

AUG 03 2015

Mr. Charles A. Simpson
15-CPM-0190

-2-

- Definitize Effluent Treatment Facility, Liquid Effluent Retention Facility, and Treatment Effluent Disposal Facility Turnover Preparation, Modification 269, (Reference 2).
- Definitize Waste Treatment and Immobilization Plant Low-Activity Waste System Design Review, Modification 250, (Reference 3).
- Definitize Change Proposal CP-14-018 for the 222-S Laboratory Room 1GB Upgrades (Reference 4).
- De-scope 13.8kV and A8 Substation (Reference 5).
- De-scope C-101 3rd Technology and C-112 3rd Technology (Reference 5).

The incorporation of these negotiated contract changes results in a net change in contract costs of (\$581,333) and a net change in contract fee of (\$160,810), for a total net change to the contract value of (\$742,143), as shown in the table below:

Total Net Change in Cost and Fee Modification 343	FY2013	Total Base Period	FY2014	FY2015	Total Option Period 1	Grand Total
SubCLIN 1.2.1 - Safe, Compliant Operations	-	-	245,823	30,942	276,765	276,765
SubCLIN 1.2.2 - Base Operations Indirect Costs (G&A Only)	(143,928)	(143,928)	204,149	(81,373)	122,776	(21,152)
SubCLIN 1.3 - Analytical Laboratory Support	-	-	282,387	1,475,977	1,758,364	1,758,364
SubCLIN 2.1 - Single Shell Tank Retrieval	(895,284)	(895,284)	(4,109,344)	(3,211,800)	(7,321,144)	(8,216,428)
SubCLIN 3.2 - WTP Operational Readiness	-	-	4,705,371	901,548	5,606,920	5,606,920
SubCLIN 3.4 - Upgrade/Operate Effluent Treatment Facility	-	-	260,850	326,458	587,308	587,308
SubCLIN 6.1 - Hanford Employee Retirement & Benefit Plan Management	(73,928)	(73,928)	(252,528)	(246,654)	(499,181)	(573,109)
Subtotal - Cost	(1,113,140)	(1,113,140)	1,090,886	(835,844)	531,807	(581,333)
Fee decrease (pool)	-	-	-	-	(160,810)	(160,810)
Total Net Change Contract Cost and Fee	(1,113,140)	(1,113,140)	1,090,886	(835,844)	370,997	(742,143)

As a result of this modification, the total contract price is changed from \$5,779,662,874 to \$5,778,920,731. If you have any questions regarding this modification, please contact Robyn Burt, Contract Specialist, at (509) 376-1228 or Kelly Brazil, Contract Specialist, at (509) 376-0174.


Wade E. Hader
Contracting Officer

CPM:RLB

Attachment

cc w/attach:
WRPS Correspondence

Attachment
To
15-CPM-0190

Contract Modification 343

AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE _____ PAGE OF PAGES 1 8
 2. AMENDMENT/MODIFICATION NO. 0343
 3. EFFECTIVE DATE See Block 16C
 4. REQUISITION/PURCHASE REQ. NO. _____
 5. PROJECT NO. (If applicable) _____

6. ISSUED BY CODE 00603
 Office of River Protection
 U.S. Department of Energy
 Office of River Protection
 P.O. Box 450
 Richland WA 99352
 7. ADMINISTERED BY (If other than Item 6) CODE 00603
 Office of River Protection
 U.S. Department of Energy
 Office of River Protection
 P.O. Box 450
 MS: H6-60
 Richland WA 99352

8. NAME AND ADDRESS OF CONTRACTOR (No., street, county, State and ZIP Code)
 WASHINGTON RIVER PROTECTION SOLUTIONS LLC
 Attn: BRIAN THOMAS
 C/O URS ENERGY & CONSTRUCTION, INC.
 PO BOX 73 / 720 PARK BLVD
 BOISE ID 837290073
 9A. AMENDMENT OF SOLICITATION NO. (x)
 9B. DATED (SEE ITEM 11)
 10A. MODIFICATION OF CONTRACT/ORDER NO. x
 DE-AC27-08RV14800
 10B. DATED (SEE ITEM 13)
 05/29/2008
 CODE 806500521 FACILITY CODE _____

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS
 The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers is extended. is not extended.
 Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or telegram which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by telegram or letter, provided each telegram or letter makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA (If required)
 See Schedule



13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

CHECK ONE	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: (Specify authority) THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A.
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES (such as changes in paying office, appropriation date, etc.) SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
X	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF FAR 52.243-2 Changes-Cost Reimbursement (AUG 1987)
	D. OTHER (Specify type of modification and authority)

E. IMPORTANT: Contractor is not. is required to sign this document and return 2 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION (Organized by UCF section headings, including solicitation/contract subject matter where feasible.)
 See continuation pages.
 FOB: Destination
 Period of Performance: 06/20/2008 to 09/30/2016

Except as provided herein, all terms and conditions of the document referenced in Item 9 A or 10A, as heretofore changed, remains unchanged and in full force and effect

15A. NAME AND TITLE OF SIGNER (Type or print) Charles Simpson WRPS Contract Manager	16A. NAME AND TITLE OF CONTRACTING OFFICER (Type or print) Wade E. Hader
15B. CONTRACTOR/OFFEROR  (Signature of person authorized to sign)	15C. DATE SIGNED 7-29-15
16B. UNITED STATES OF AMERICA  (Signature of Contracting Officer)	16C. DATE SIGNED 30 Jul 2015

Purpose of Modification:

The purpose of this supplemental agreement is to make the following changes in accordance with FAR 52.243-2, Changes-Cost Reimbursement (AUG 1984):

- Definitize Change Proposal CP-14-030 for the Relocation costs for Washington River Protection Solutions LLC (WRPS) to vacate 2440 Stevens Center Place (WRPS-1400945 R4, dated February 17, 2015)
- Definitize Effluent Treatment Facility (ETF) Liquid Effluent Retention Facility (LERF) & Treatment Effluent Disposal Facility (TEDF) Turnover Preparation, Modification 269, (14-CPM-0147, dated June 19, 2014)
- Definitize Waste Treatment and Immobilization Plant (WTP) Low Activity Waste (LAW) System Design Review, Modification 250, (14-CPM-0039, dated February 25, 2014)
- Definitize Change Proposal CP-14-018 for the 222-S Laboratory Room 1GB Upgrades (WRPS-1400058 R2, dated May 16, 2014)
- De-scope 13.8kV and A8 Substation (WRPS-1204058 R3, dated June 6, 2013)
- De-scope C-101 3rd Technology and C-112 3rd Technology (WRPS-1204058 R3, dated June 6, 2013)

1. Update Section B as follows:

- 1.1 Incorporate cost and fee for the relocation costs for WRPS to vacate 2440 Stevens Center Place. The addition of this new scope increases costs in the amount of \$1,825,638 and fee in the amount of \$92,742, for a total increase in contract value of \$1,918,380. The costs and fee are incorporated in the B.4-1 Table by sub-Contract Line Item Number (CLIN) and Fiscal Year (FY) as follows:

CP-14-030 - Relocation of 2440	FY2014	FY2015	FY2016	Total
SubCLIN 1.2.1 - Safe, Compliant Operations	1,550,902	30,942	-	1,581,844
SubCLIN 1.2.2 - Base Operations Indirect Costs (G&A Only)	222,116	4,357	-	226,472
SubCLIN 6.1 - Hanford Employee Retirement & Benefit Plan Management	17,710	(389)	-	17,322
Subtotal - Cost	1,790,728	34,910	-	1,825,638
Fee increase (pool)	-	-	-	92,742
Total Increase Cost plus Fee	1,790,728	34,910	-	1,918,380

- 1.2 Incorporate cost and fee for the ETF LERF TEDF Turnover Preparation costs. The addition of this new scope increases costs in the amount of \$705,475 and fee in the amount of \$50,825, for a total increase in contract value of \$756,300. The costs and fee are incorporated in the B.4-1 Table by sub-CLIN and Fiscal Year as follows:

CP-14-044 - ETF LERF and TEDF Turnover Prep	FY2014	FY2015	FY2016	Total
SubCLIN 1.2.2 - Base Operations Indirect Costs (G&A Only)	38,703	48,954	-	87,657
SubCLIN 3.4 - Upgrade/Operate Effluent Treatment Facility	260,850	326,458	-	587,308
SubCLIN 6.1 - Hanford Employee Retirement & Benefit Plan Management	13,671	16,839	-	30,510
Subtotal - Cost	313,224	392,251	-	705,475
Fee increase (pool)	-	-	-	50,825
Total Increase Cost plus Fee	313,224	392,251	-	756,300

- 1.3 Incorporate cost and fee for the WTP LAW System Design Review. The addition of this new scope increases costs in the amount of \$6,403,143 and fee in the amount of \$241,225, for a total increase in contract value of \$6,644,368. The costs and fee are incorporated in the B.4-1 Table by sub-CLIN and Fiscal Year as follows:

CP-14-022 - LAW System Design Review	FY2014	FY2015	FY2016	Total
SubCLIN 1.2.2 - Base Operations Indirect Costs (G&A Only)	663,911	128,624	-	792,535
SubCLIN 3.2 - WTP Operational Readiness	4,705,371	901,548	-	5,606,920
SubCLIN 6.1 - Hanford Employee Retirement & Benefit Plan Management	3,245	444	-	3,689
Subtotal - Cost	5,372,527	1,030,616	-	6,403,143
Fee increase (pool)	-	-	-	241,225
Total Increase Cost plus Fee	5,372,527	1,030,616	-	6,644,368

- 1.4 Incorporate cost and fee for the 222-S Laboratory Room 1GB Upgrade. The incorporation of the cost and fee for this new scope increases costs in the amount of \$2,091,171 and fee in the amount of \$151,423, for a total increase in contract value of \$2,242,594. The costs and fee are incorporated in the B.4-1 Table by sub-CLIN and Fiscal Year as follows:

CP-14-018 - 222S Labs Room 1GB Upgrade	FY2014	FY2015	FY2016	Total
SubCLIN 1.2.2 - Base Operations Indirect Costs (G&A Only)	40,940	219,664	-	260,604
SubCLIN 1.3 - Analytical Laboratory Support	282,387	1,475,977	-	1,758,364
SubCLIN 6.1 - Hanford Employee Retirement & Benefit Plan Management	7,758	64,445	-	72,204
Subtotal - Cost	331,085	1,760,086	-	2,091,171
Fee increase (pool)	-	-	-	151,423
Total Increase Cost plus Fee	331,085	1,760,086	-	2,242,594

- 1.5 As a result of the changes listed in items 1.1 through 1.4 above, the contract cost is increased by \$11,025,428 and the fee is increased by \$536,214, for a total increase of \$11,561,642, as shown in the table below:

Total Increase in Cost and Fee Modification 343	FY2014	FY2015	FY2016	Total
SubCLIN 1.2.1 - Safe, Compliant Operations	1,550,902	30,942	-	1,581,844
SubCLIN 1.2.2 - Base Operations Indirect Costs (G&A Only)	965,668	401,599	-	1,367,268
SubCLIN 1.3 - Analytical Laboratory Support	282,387	1,475,977	-	1,758,364
SubCLIN 2.1 - Single Shell Tank Retrieval	-	-	-	-
SubCLIN 3.2 - WTP Operational Readiness	4,705,371	901,548	-	5,606,920
SubCLIN 3.4 - Upgrade/Operate Effluent Treatment Facility	260,850	326,458	-	587,308
SubCLIN 6.1 - Hanford Employee Retirement & Benefit Plan Management	42,385	81,339	-	123,724
Subtotal - Cost	6,256,662	3,186,922	-	11,025,428
Fee increase (pool)	-	-	-	536,214
Total Increase Cost plus Fee	6,256,662	3,186,922	-	11,561,642

1.6 Remove cost and fee associated with the de-scoping of 13.8kV and A8 Substation costs. The deletion of this scope decreases costs in the amount of (\$1,496,387) and fee in the amount of (\$89,711), for a total decrease in contract value of (\$1,586,098). The costs and fee are removed from the B.4-1 Table by sub-CLIN and Fiscal Year as follows:

CP-15-007 - De-scope: 13.8kV and A8 Substation	FY2014	FY2015	FY2016	Total
SubCLIN 1.2.1 - Safe, Compliant Operations	(1,305,079)	-	-	(1,305,079)
SubCLIN 1.2.2 - Base Operations Indirect Costs (G&A Only)	(176,102)	-	-	(176,102)
SubCLIN 6.1 - Hanford Employee Retirement & Benefit Plan Management	(15,206)	-	-	(15,206)
Subtotal - Cost	(1,496,387)	-	-	(1,496,387)
Fee increase (pool)	-	-	-	(89,711)
Total decrease Cost plus Fee	(1,496,387)	-	-	(1,586,098)

1.7 Remove cost and fee associated with the de-scoping of C-101 3rd Technology and C-112 3rd Technology costs. The deletion of this scope decreases costs in the amount of (\$10,110,374) and fee in the amount of (\$607,313), for a total decrease in contract value of (\$10,717,687). The costs and fee are removed from the B.4-1 Table by sub-CLIN and Fiscal Year as follows:

CP-15-003 - De-scope: C-101 3rd Technology and C-112 3rd Technology	FY2013	Total Base Period	FY2014	FY2015	Total Option Period 1	Grand Total
SubCLIN 1.2.2 - Base Operations Indirect Costs (G&A Only)	(143,928)	(143,928)	(585,418)	(482,973)	(1,068,391)	(1,212,319)
SubCLIN 2.1 - Single Shell Tank Retrieval	(895,284)	(895,284)	(4,109,344)	(3,211,800)	(7,321,144)	(8,216,428)
SubCLIN 6.1 - Hanford Employee Retirement & Benefit Plan Management	(73,928)	(73,928)	(279,706)	(327,993)	(607,700)	(681,628)
Subtotal - Cost	(1,113,140)	(1,113,140)	(4,974,468)	(4,022,766)	(8,997,234)	(10,110,374)
Fee increase (pool)	-	-	-	-	(607,313)	(607,313)
Total decrease Cost plus Fee	(1,113,140)	(1,113,140)	(4,974,468)	(4,022,766)	(9,604,547)	(10,717,687)

1.8 As a result of the changes listed in items 1.6 and 1.7 above, the contract cost is decreased by (\$11,606,761) and the fee is decreased by (\$697,024), for a total decrease of (\$12,303,785), as shown in the table below:

Contract Number DE-AC27-08RV14800
Continuation Page, Modification 343

Total decrease in Cost and Fee Modification 343	FY2013	Total Base Period	FY2014	FY2015	Total Option Period 1	Grand Total
SubCLIN 1.2.1 - Safe, Compliant Operations	-	-	(1,305,079)	-	(1,305,079)	(1,305,079)
SubCLIN 1.2.2 - Base Operations Indirect Costs (G&A Only)	(143,928)	(143,928)	(761,519)	(482,973)	(1,244,492)	(1,388,420)
SubCLIN 1.3 - Analytical Laboratory Support	-	-	-	-	-	-
SubCLIN 2.1 - Single Shell Tank Retrieval	(895,284)	(895,284)	(4,109,344)	(3,211,800)	(7,321,144)	(8,216,428)
SubCLIN 3.2 - WTP Operational Readiness	-	-	-	-	-	-
SubCLIN 3.4 - Upgrade/Operate Effluent Treatment Facility	-	-	-	-	-	-
SubCLIN 6.1 - Hanford Employee Retirement & Benefit Plan Management	(73,928)	(73,928)	(294,912)	(327,993)	(622,905)	(696,834)
Subtotal - Cost	(1,113,140)	(1,113,140)	(5,165,776)	(4,022,766)	(10,493,621)	(11,606,761)
Fee decrease (pool)	-	-	-	-	(697,024)	(697,024)
Total Decrease Cost plus Fee	(1,113,140)	(1,113,140)	(5,165,776)	(4,022,766)	(11,190,645)	(12,303,785)

1.9 Update Section B, B.4-1 Table to incorporate the changes listed in items 1.1 through 1.8 above. The net change in contract cost is (\$581,333) and the net change in contract fee is (\$160,810), for a total net change of (\$742,143), as shown in the table below:

Total Net Change in Cost and Fee Modification 343	FY2013	Total Base Period	FY2014	FY2015	Total Option Period 1	Grand Total
SubCLIN 1.2.1 - Safe, Compliant Operations	-	-	245,823	30,942	276,765	276,765
SubCLIN 1.2.2 - Base Operations Indirect Costs (G&A Only)	(143,928)	(143,928)	204,149	(81,373)	122,776	(21,152)
SubCLIN 1.3 - Analytical Laboratory Support	-	-	282,387	1,475,977	1,758,364	1,758,364
SubCLIN 2.1 - Single Shell Tank Retrieval	(895,284)	(895,284)	(4,109,344)	(3,211,800)	(7,321,144)	(8,216,428)
SubCLIN 3.2 - WTP Operational Readiness	-	-	4,705,371	901,548	5,606,920	5,606,920
SubCLIN 3.4 - Upgrade/Operate Effluent Treatment Facility	-	-	260,850	326,458	587,308	587,308
SubCLIN 6.1 - Hanford Employee Retirement & Benefit Plan Management	(73,928)	(73,928)	(252,528)	(246,654)	(499,181)	(573,109)
Subtotal - Cost	(1,113,140)	(1,113,140)	1,090,886	(835,844)	531,807	(581,333)
Fee decrease (pool)	-	-	-	-	(160,810)	(160,810)
Total Net Change Contract Cost and Fee	(1,113,140)	(1,113,140)	1,090,886	(835,844)	370,997	(742,143)

1.10 As a result of this modification, the Total Contract Value is changed from \$5,779,662,874 to \$5,778,920,731. Section B, Table B.4-1, sub-CLIN 1.2.1, sub-CLIN 1.2.2, sub-CLIN 1.3, sub-CLIN 2.1, sub-CLIN 3.1, sub-CLIN 3.2, sub-CLIN 6.1 and Total Contract Price are changed as follows:

Contract Number DE-AC27-08RV14800
Continuation Page, Modification 343

FROM:

Table B.4-1 Contract Cost and Contract Fee

CLIN	Sub-CLIN	Auth	Transition	Base Period							Option Period 1			Option Period 2			Contract Totals		
				FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	FY 2014	FY 2015	FY 2016	FY 2017	FY 2018	Totals	Totals			
CLIN 1	1.1	A	5,494,000	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	5,494,000
CLIN 1	1.2	A	0	108,317,537	130,557,912	139,689,524	138,592,209	176,874,583	694,011,785	207,611,336	231,854,150	204,676,362	644,141,867	174,198,362	166,046,233	340,244,594	0	0	1,678,388,227
Base Operations	1.2.2	A	0	29,509,468	33,281,799	30,647,681	44,176,825	44,955,133	182,570,906	48,664,457	63,852,817	65,201,538	177,718,812	313,404	32,766	346,170	0	0	360,635,688
CLIN 2 SST	1.3	A	0	18,551,276	19,732,180	22,296,216	23,131,428	23,312,148	107,023,247	31,054,671	35,728,519	44,302,165	111,085,555	13,839,905	14,891,495	28,731,400	0	0	246,840,062
Rev. & Closure	2.1	A	0	57,403,068	72,752,511	75,625,974	84,296,755	95,539,148	385,617,456	61,569,373	108,005,301	94,862,147	264,436,821	69,944,991	43,603,204	113,548,096	0	0	763,602,373
CLIN 3	2.2	A	0	1,385,657	2,367,273	3,266,018	391,496	512,554	7,912,998	2,599,094	7,236,260	10,992,074	20,827,428	4,298,041	2,872,326	7,170,368	0	0	35,910,793
WTP	3.1	A	0	7,973,682	17,498,036	20,512,679	36,090,531	28,740,486	110,815,414	31,749,229	31,743,599	33,247,769	96,740,596	10,877,864	5,000,841	15,878,705	0	0	223,434,715
Support	3.2	A	0	926,406	3,845,905	2,538,026	2,588,147	3,272,674	13,171,157	5,699,864	3,793,596	3,883,757	13,377,218	3,472,296	3,541,720	7,014,017	0	0	33,962,392
	3.3	A	0	829,600	3,462,842	2,535,361	3,317,522	309,605	10,454,329	3,620,997	3,902,398	2,916,894	10,440,290	25,277,092	19,707,952	44,985,044	0	0	65,880,263
	3.4	A	0	158,274	544,884	1,787,451	4,212,966	39,542	6,743,117	3,149,629	5,545,353	2,528,162	11,223,144	-791	0	-791	0	0	17,965,871
CLIN 4	4.1	A	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
Supplemental Treatment	4.2	A	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
	4.3	A	0	0	2,798,664	8,547,404	976,925	4,795,858	17,118,850	5,053,483	6,051,885	9,983,424	21,088,792	2,460,390	2,528,322	4,986,912	0	0	43,196,564
	4.4	A	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
	4.5	A	0	2,412	0	110,034	0	375,222	487,668	702,630	0	0	702,630	0	0	0	0	0	
CLIN 5	5.1	A	0	14,203,459	19,021,014	16,942,123	23,321,055	26,922,000	100,409,660	33,180,935	36,306,359	35,168,724	104,656,018	134,314,385	265,595,179	0	0	265,595,179	
Early Feed & Operation of the WTP LAW	5.2	A	0	71,526,645	146,785,096	90,633,410	79,044,602	122,161,289	510,151,241	123,154,662	118,009,763	113,994,558	355,158,943	109,913,465	-106,516,696	83,076,533	43,484,374	268,142,212	
CLIN 6 Pension & Welfare Plans	5.3	A	5,494,000	310,787,683	452,648,115	415,001,665	440,925,030	527,125,715	2,146,488,409	561,490,721	671,723,987	641,525,788	1,874,740,655	609,773,828	585,468,270	1,175,241,898	1,081,749,405	5,201,964,893	
Contract	6.1	A	0	14,902,548	21,704,882	19,899,711	21,142,750	24,524,804	102,174,894	25,073,192	30,000,000	TBD	94,287,023	TBD	TBD	57,374,006	253,834,724	5,201,964,893	
Contract Price	6.2	A	5,494,000	325,690,231	474,352,998	434,901,576	462,067,780	551,650,519	2,248,663,104	586,563,913	701,723,987	TBD	1,969,027,519	TBD	TBD	1,232,615,905	5,455,806,327	5,455,806,327	
CLIN 7	7.1	A	0	18,542,771	82,686,778	87,820,906	87,820,906	0	189,060,455	0	0	0	0	0	0	0	0	189,060,455	
American Recovery and Reinvestment Act (ARRA)	7.2	A	0	2,444,642	15,043,442	17,382,721	0	0	34,870,804	0	0	0	0	0	0	0	0	34,870,804	
	7.3	A	0	3,599,231	20,087,000	26,950,992	0	0	50,637,222	0	0	0	0	0	0	0	0	50,637,222	
	7.4	A	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	
	7.5	A	0	820,051	2,960,284	4,272,691	0	0	8,053,026	0	0	0	0	0	0	0	0	8,053,026	
	7.6	A	0	0	8,620,572	10,278,267	0	0	18,898,839	0	0	0	0	0	0	0	0	18,898,839	
ARRA	7.6	A	0	25,406,695	129,408,075	146,705,577	0	0	301,520,347	0	0	0	0	0	0	0	0	301,520,347	
Sub-Totals	Contract Cost		0	2,853,500	11,180,000	8,309,000	0	0	22,342,000	0	0	0	0	0	0	0	0	22,342,000	
Contract	Available Fee		5,494,000	336,194,379	582,056,190	561,707,442	440,925,030	527,125,715	2,448,008,756	561,490,721	671,723,987	641,525,788	1,874,740,495	609,773,628	565,468,270	1,175,241,898	1,081,749,405	5,503,485,150	
Totals	Contract Price		5,494,000	17,755,548	32,884,882	28,208,711	21,142,750	24,524,804	124,516,694	25,073,192	30,000,000	TBD	94,287,023	TBD	TBD	57,374,006	276,177,724	5,779,682,874	
	Contract Price		5,494,000	353,949,926	614,941,072	589,916,153	462,067,780	551,650,519	2,572,525,451	586,563,913	701,723,987	TBD	1,969,027,519	TBD	TBD	1,232,615,905	5,779,682,874	5,779,682,874	

2. Attached to this modification is the replacement page for Section B, page B-6.

3. **FAR 43.204(c)(2) - Contractor's Statement of Release** –

In consideration of the modifications agreed to herein as complete equitable adjustments for the incorporation of the “proposals for adjustment” listed below, the Contractor hereby releases the Government from any and all liability under this contract for further equitable adjustments attributable to such facts or circumstances giving rise to these “proposals for adjustment,” except for those items specifically noted in the proposal and other items not reasonably contemplated by the parties at the time of proposal definitization.

- 2440 Stevens Center Place Relocation , (WRPS-1400945 R5, dated February 17, 2015)
- Effluent Treatment Facility (ETF) Liquid Effluent Retention Facility (LERF) & Treatment Effluent Disposal Facility (TEDF) Turnover Prep, Modification 269 (14-CPM-0147, dated June 19, 2014)
- WTP LAW System Design Review, Modification 250, (14-CPM-0039, dated February 25, 2014)
- 222-S Laboratory Room 1GB Upgrades (WRPS-1400058 R2, dated May 16, 2014)
- De-scope 13.8kV and A8 Substation, (WRPS-1204058 R3, dated June 6, 2013)
- De-scope C-101 3rd Technology and C-112 3rd Technology, (WRPS-1204058 R3, dated June 6, 2013)

4. **All other Terms and Conditions remain unchanged.**

Attachment 1

DE-AC27-08RV14800, MODIFICATION 343

Replacement Page

(Total: Two (2) including this Cover Page)

- **Section B, Page B-6**

- Definitize Effluent Treatment Facility Liquid Effluent Retention Facility and Treatment Effluent Disposal Facility Turnover Preparation, Modification 269, (Reference 2).
- Definitize Waste Treatment and Immobilization Plant Low-Activity Waste System Design Review, Modification 250, (Reference 3).
- Definitize Change Proposal CP-14-018 for the 222-S Laboratory Room 1GB Upgrades (Reference 4).
- De-scope 13.8kV and A8 Substation (Reference 5).
- De-scope C-101 3rd Technology and C-112 3rd Technology (Reference 5).

The incorporation of these negotiated contract changes results in a net change in contract costs of (\$581,333) and a net change in contract fee of (\$160,810), for a total net change to the contract value of (\$742,143), as shown in the table below:

Total Net Change in Cost and Fee Modification 343	FY2013	Total Base Period	FY2014	FY2015	Total Option Period 1	Grand Total
SubCLIN 1.01 - Safe, Compliant Operations	-	-	245,823	30,742	276,765	276,765
SubCLIN 1.02 - Base Operations Indirect Costs (G&A Only)	(143,925)	(143,925)	204,145	(51,373)	122,776	(21,152)
SubCLIN 1.03 - Analytical Laboratory Support	-	-	282,357	1,475,577	1,758,364	1,758,364
SubCLIN 2.1 - Single Shell Tank Retrieval	(595,254)	(595,254)	(4,109,344)	(3,211,500)	(7,321,144)	(8,216,428)
SubCLIN 3.0 - WTP Operations/Resiliency	-	-	4,705,971	901,548	5,606,920	5,606,920
SubCLIN 3.4 - Upgrade Operate Effluent Treatment Facility	-	-	260,850	323,455	587,305	587,305
SubCLIN 6.1 - Hartford Employee Retirement & Benefit Plan Management	(73,925)	(73,925)	(252,525)	(245,554)	(499,181)	(573,109)
Subtotal - Cost	(1,113,140)	(1,113,140)	1,090,856	(535,844)	531,807	(581,333)
Fee Decrease (pool)	-	-	-	-	(160,810)	(160,810)
Total Net Change Contract Cost and Fee	(1,113,140)	(1,113,140)	1,090,856	(535,844)	370,997	(742,143)

As a result of this modification, the Total Contract Price is changed from \$5,779,662,874 to \$5,778,920,731. If you have any questions regarding this modification, please contact Robyn Burt, Contract Specialist, at (509) 376-1228 or Kelly Brazil, Contract Specialist, at (509) 376-0174.

CPM:RLB

Wade E. Hader
Contracting Officer

Attachment

cc w/attach:
WRPS Correspondence

- Definitize Effluent Treatment Facility Liquid Effluent Retention Facility and Treatment Effluent Disposal Facility Turnover Preparation, Modification 269, (Reference 2).
- Definitize Waste Treatment and Immobilization Plant Low-Activity Waste System Design Review, Modification 250, (Reference 3).
- Definitize Change Proposal CP-14-018 for the 222-S Laboratory Room 1GB Upgrades (Reference 4).
- De-scope 13.8kV and A8 Substation (Reference 5).
- De-scope C-101 3rd Technology and C-112 3rd Technology (Reference 5).

The incorporation of these negotiated contract changes results in a net change in contract costs of (\$581,333) and a net change in contract fee of (\$160,810), for a total net change to the contract value of (\$742,143), as shown in the table below:

Total Net Change in Cost and Fee Modification 343	FY2013	Total Base Period	FY2014	FY2015	Total Option Period 1	Grand Total
SubCLIN 1.2.1 - Safe, Compliant Operations	-	-	245,823	30,942	276,765	276,765
SubCLIN 1.2.2 - Base Operations Indirect Costs (G&A Only)	(143,928)	(143,928)	204,149	(81,373)	122,776	(21,152)
SubCLIN 1.3 - Analytical Laboratory Support	-	-	282,387	1,475,977	1,758,364	1,758,364
SubCLIN 2.1 - Single Shell Tank Retrieval	(895,284)	(895,284)	(4,109,344)	(3,211,800)	(7,321,144)	(8,216,428)
SubCLIN 3.2 - WTP Operational Readiness	-	-	4,705,371	901,548	5,606,920	5,606,920
SubCLIN 3.4 - Upgrade/Operate Effluent Treatment Facility	-	-	260,850	326,458	587,308	587,308
SubCLIN 6.1 - Hanford Employee Retirement & Benefit Plan Management	(73,928)	(73,928)	(252,528)	(246,654)	(499,181)	(573,109)
Subtotal - Cost	(1,113,140)	(1,113,140)	1,090,886	(835,844)	531,807	(581,333)
Fee decrease (pool)	-	-	-	-	(160,810)	(160,810)
Total Net Change Contract Cost and Fee	(1,113,140)	(1,113,140)	1,090,886	(835,844)	370,997	(742,143)

As a result of this modification, the Total Contract Price is changed from \$5,779,662,874 to \$5,778,920,731. If you have any questions regarding this modification, please contact Robyn Burt, Contract Specialist, at (509) 376-1228 or Kelly Brazil, Contract Specialist, at (509) 376-0174.

CPM:RLB

Wade E. Hader
Contracting Officer

Attachment

cc w/attach:
WRPS Correspondence