



**Modification Purpose:**

1. The purpose of this modification is to issue a change order as follows:
  - a. Section J, Attachment E, List of Applicable Directives (List B-DEAR 970.5204.78), of the contract is revised to incorporate DOE O 433.1B, *Maintenance Management Program for DOE Nuclear Facilities* and DOE-RL-92-36, *Hanford Site Hoisting and Rigging Manual*.
  - b. The Contractor is directed to proceed with the workscope in Section J, Attachment E, List of Applicable Directives (List B-DEAR 970.5204.78), DOE O 433.1B and DOE-RL-92-36. The Contractor is directed to begin work immediately. The Contractor is authorized to incur costs up to a not-to-exceed (NTE) value of \$598,542.00 consistent with the other contract terms and conditions and pending definitization of this change. The NTE total value of \$598,542.00 equals NTE value of \$347,163.00 for DOE O 433.1B and \$251,379.00 for DOE-RL-92-36.
2. Negotiations will commence within 90 days of the date of this change order. A bi-lateral modification definitizing this change order shall be executed as soon as possible after the date of the change order, not to exceed 180 days.
3. The Contractor shall provide change order accounting in accordance with Clause I.83, FAR 52.243-6, Change Order Accounting (APR 1984).
4. This modification does not add additional funds to the contract. Accordingly, work under the contract, such as that described herein, must be performed within the amount of funds which have been incrementally allotted to the contract in accordance with clause B.2, *Obligation and Availability of Funds and Contract Value*, and clause I.66, FAR 52.232-22 Limitation of Funds (Apr 1984).

**Modification Description:**

1. Section J, List of Attachments, is revised as follows below. Execution of the work for DOE 433.1B and DOE-RL-92-36 is limited to the program development only to support Integrated Safety Management System Review Phase 1:
  - a. Attachment E, List of Applicable Directives (List B-DEAR 970.5204.78), is revised to update current list of Directives.  
  
Attachment E, List of Applicable Directives, is replaced in its entirety with the following for the table in (b):
  - b) Additional Directives applicable to this Contract. The directive(s) or applicable section(s) of the directive(s) are applied as specified in other Sections of this Contract.

| DOCUMENT NUMBER               | DATE                 | TITLE  | CROSS REFERENCE  |
|-------------------------------|----------------------|--|--|
| 06-AMD-050<br>(CCN<br>144548) |                      | DELETED (310)  |  |
| DOE/RL-88-21                  | 10/01/96<br>12/21/99 | Double-Shell Tank Unit Permit Application  | Contract Clause C.6, Standard 7(e)(4)(vi)(B) & Contract Clause C.8, Specification 7, 7.2.1.4 and 7.2.2.1; Specification 8, 8.2.1.4 and 8.2.2.1 <b>(M175)</b> |
| DOE/EM-0093                   | 12/96                | Waste Acceptance Product Specifications for Vitrified High Level Waste Forms (WAPS) Revision 2 <b>(M114)</b> | Contract Clause C.8, Specification 1, 1.2.1.4 and 1.2.2.1.1 <b>(M175)</b>  |
| DOE/RL-94-02, Rev 6 (336)     | 06/2014 (336)        | Hanford Emergency Management Plan <b>(A197)(310)</b> (Revision 6, June 2014) (336)                           | Contract Clause C.6, Standard 4(j) and Standard 7(e)(1) Table S7-1 <b>(M175) (A197) (336)</b>  |
| DOE M 140.1-1B, CRD           | 03/30/01             | Interface with Defense Nuclear Facilities Safety Board.  | Contract Clause C.4 (d) <b>(M175)</b>  |
| DOE O 142.3A, CRD             | 10/14/10             | Unclassified Foreign Visits and Assignments Program. <b>(M047) (M124) (204)</b>                              | The order is effective regardless of comment above at (b) <b>(M175)</b>  |
| DOE O 205.1A, CRD             |                      | DELETED <b>(M194)</b>  |  |
| DOE M 205.1-2                 |                      | DELETED <b>(M175)</b>  |  |
| DOE M 205.1-5, CRD            |                      | DELETED <b>(M194)</b>  |  |
| DOE M 205.1-6, CRD            |                      | DELETED <b>(M194)</b>  |  |
| DOE M 205.1-7, CRD            |                      | DELETED <b>(M194)</b>  |  |
| DOE M 205.1-8, CRD            |                      | DELETED <b>(M194)</b>  |  |
| DOE O 206.1, CRD              | 01/16/09             | DOE Privacy Program <b>(235)</b>   | The order is effective regardless of comment above at (b). Contractor shall implement in   |

| <b>DOCUMENT NUMBER</b>              | <b>DATE</b> | <b>TITLE</b>   | <b>CROSS REFERENCE</b>  |
|-------------------------------------|-------------|--|---|
|                                     |             |  | accordance with CCN 231161 <b>(321)</b>   |
| DOE O 206.2, CRD                    | 02/19/13    | Identity, Credential, and Access Management <b>(307)</b>                               | The order is effective regardless of comment above at (b) <b>(307)</b>  |
| DOE O 210.2A, CRD                   | 04/8/11     | DOE Corporate Operating Experience Program <b>(M077) (310)</b>                         | Contract Clause H.49 <b>(M175)</b> Refer to Note 10 <b>(310)</b>  |
| DOE O 221.1A, CRD                   | 04/19/08    | Reporting Fraud, Waste, and Abuse to the Office of Inspector General. <b>(M133)</b>    | Refer to Note 3 <b>(M175)</b>   |
| DOE O 221.2A, CRD                   | 02/25/08    | Cooperation with the Office of Inspector General. <b>(M133)</b>                        | Refer to Note 3 <b>(M175)</b>   |
| DOE O 226.1B, CRD                   | 04/25/11    | Implementation of Department of Energy Oversight Policy <b>(M069) (M108)(310)</b>      | Contract Clause H.46 <b>(M175)</b> Refer to Note 11 <b>(310)</b>  |
| DOE O 231.1B                        | 6/27/2011   | Environment, Safety, and Health Reporting <b>(M033) (310)</b>                          | Contract Clause C.6, Standard 1(d)(6) <b>(M175) (310)</b>   |
| DOE M 231.1-1A, Change 2, CRD (332) |             | DELETED (332)  |   |
| DOE M 231.1-2, CRD                  |             | DELETED (256)  |   |
| SCRD M 231.1-2                      |             | DELETED (256)  |   |
| SCRD O 232.2 Admin. Change 1 (332)  | 8/30/11     | Occurrence Reporting and Processing of Operations Information, Revision 1 <b>(268)</b> | Contract Clause C.6, Standard 1(d)(5) and (6). Contractor shall implement in accordance with CCN 269738 (332) |
| HFID 232-1B                         |             | DELETED (256)  |   |
| DOE N 234.1, CRD                    |             | DELETED (310)  |   |
| DOE O 241.1, CRD                    |             | DELETED (310)  |   |
| DOE/RW-0333P                        | 10/01/08    | Quality Assurance Requirements and Description for the                                 | Contract Clause C.6, Standard 2(a)(2)(v), Standard 5(d), and  |

| DOCUMENT NUMBER              | DATE     | TITLE   | CROSS REFERENCE   |
|------------------------------|----------|---|---|
|                              |          | Civilian Radioactive Waste Management Program (QARD) – Revision 20 (M099) (M134)                                | Standard 7(e)(3)(ii)(A) and Contract Clause C.8, Specification 1, 1.2.1.7, 1.2.2.1.1, and 1.3 (M175)  |
| DOE O 350.1, Chg 3, CRD      | 02/23/10 | Contractor Human Resource Management Program (M171) (M175)  | Contract Clause H.37 (M175)   |
| DOE/RW-0351                  | 5/31/07  | Waste Acceptance System Requirements Document (WASRD) - Revision 5 (M114)                                       | Contract Clause C.6, Standard 2(a)(3)(vii)(E) and Standard 6(c)(2) and Contract Clause C.8, Specification 1, 1.2.1.3 and 1.2.2.1.1 (M175)                 |
| <del>DOE O 413.3A, CRD</del> |          | <del>DELETED (271)</del>  |   |
| <del>DOE M 413.3-4</del>     |          | <del>DELETED (271)</del>  |   |
| DOE O 413.3B, CRD            | 11/29/10 | Program and Project Management for the Acquisition of Capital Assets. Refer to Note 7 for implementation (271). | Contract Clause C.3, paragraph (b), subparagraph (1), item (ix), C.6, Standard 1, opening paragraph, (a), (b)(3) and (c)(1) and Standard 5(a)(6) and (k). |
| DOE O 414.1C, CRD            | 06/17/05 | Quality Assurance (M066)  | Contract Clause C.6, Standard 7(e)(3)(i) & (iv) (M175)  |
| DOE O 420.1B, Chapter V      | 12/22/05 | Facility Safety (245)   | The order is effective regardless of comment above at (b)   |
| DOE O 422.1, CRD             | 06/29/10 | Conduct of Operations (207)   | The notice is effective regardless of comment above at (b). Contractor shall implement consistent with CCN 229138.  |
| DOE O 425.1D, Chg 1, CRD     | 04/16/10 | Verification of Readiness to Start Up or Restart Nuclear Facilities (M033) (A190)(310)                          | Contract Clause C.6, Standard 5(a)(5), (c)(6), (e)(2), (f)(ii), and (g) (M175) (310)  |

| DOCUMENT NUMBER   | DATE              | TITLE  | CROSS REFERENCE  |
|---|-------------------|--|--|
| DOE O<br>433.1B,<br>Admin Chg 1<br>(342)                  | 04/21/10<br>(342) | Maintenance<br>Management Program<br>for DOE Nuclear<br>Facilities (342)                         | The order is effective<br>regardless of comment<br>above at (b) and<br>implemented in<br>accordance with Note 13.<br>(342)   |
| DOE O<br>435.1, Chg 1,<br>CRD                             | 08/28/01          | Radioactive Waste<br>Management.   | Implementation of this<br>DOE CRD using the<br>graded approach;<br>approved by 05-WED-<br>047; CCN 136281<br>satisfies the comment<br>above at (b). (M130)<br>(M175) (278)                                 |
| DOE M<br>435.1-1  | 07/09/99          | Radioactive Waste<br>Management Manual   | Contract Clause C.8,<br>Specification 2, 2.2.1.13,<br>2.2.2.23, & 2.4 (M175)   |
| DOE M<br>441.1-1, CRD                                     | 03/07/08          | Nuclear Material<br>Packaging  | The manual is effective<br>regardless of comment<br>above at (b) (M130)<br>(M175)  |
| DOE O<br>442.2, CRD                                       | 07/29/11          | Differing Opinions for<br>Technical Issues<br>Involving Environment,<br>Safety, and Health (271) | The order is effective<br>regardless of comment<br>above at (b) and<br>implemented as<br>described in CCN<br>246747.   |
| DOE O<br>442.1A &<br>Supplemente<br>d Rev. 3 CRD<br>(332) | 06/06/01          | Department of Energy<br>Employee Concerns<br>Program (A029) (293)                                | The order is effective<br>regardless of comment<br>above at (b) (M175) and<br>implemented as<br>described in CCN<br>249676. (293) Contractor<br>shall implement in<br>accordance with CCN<br>266683. (332) |
| DOE M<br>442.1-1 CRD                                      |                   | DELETED (271)  |  |
| DOE M<br>450.4-1, CRD                                     |                   | DELETED (310)  |  |

| DOCUMENT NUMBER                        | DATE       | TITLE  | CROSS REFERENCE   |
|--|------------|--|---|
| DOE M<br>470.4-1, CRD                  | 08/26/05   | Safeguards and Security Program Planning and Management (M136) (M171)  | Refer to Note 1 (M175)  |
| <del>DOE M<br/>470.4-2A,<br/>CRD</del> |            | DELETED (310)  |   |
| DOE M<br>470.4-4A                      | 01/16/09   | Information Security Manual (M145)   | Refer to Note 2 (M175)  |
| DOE O<br>471.3, CRD                    | 4/9/03     | Identifying and Protecting Official Use Only Information (M087)  | Contract Clause H.50 (M175)   |
| DOE M<br>471.3-1, Chg 1, CRD           | 4/9/03     | Manual for Identifying and Protecting Official Use Only Information (M087) (310)   | Contract Clause H.50 (M175) Refer to Note 12 (310)  |
| DOE O<br>475.1, CRD                    | 12/10/04   | Counterintelligence Program (M071)   | Contract Clause C.6, Standard 8(c) (M175)   |
| DOE/RW-<br>0511, Volume I, Rev. 4      | 03/07/2008 | Integrated Interface Control Document (IICD), High-Level Radioactive Waste and U.S. Department of Energy and Naval Spent Nuclear Fuel to the Civilian Radioactive Waste Management System (M114) | Contract Clause C.8, Specification 1,1.2.1.5 and 1.2.2.1.1 (321)  |
| DOE O<br>551.1D, CRD                   | 04/02/12   | Official Foreign Travel. Refer to Note 4. (M141) (M175) (283)  | Contract Clause I.109 (M175). Implemented in accordance with CCN 243970 and 12-WTP-0272 (CCN 251792). (283) |
| DOE-HDBK-<br>1092-2004,<br>Appendix A  | 12/2004    | DOE Electrical Safety Handbook. Refer to Note 6 (209)  | The order is effective regardless of comment above at (b).  |
| <del>RL/REG-<br/>2000-04</del>         |            | DELETED (215)  |   |
| <del>DOE/ORP-<br/>2000-06</del>        |            | Deleted through Contract Modification M082 (M175)  |   |

| DOCUMENT NUMBER                                | DATE     | TITLE   | CROSS REFERENCE   |
|--|----------|---|---|
| DOE STD<br>3009                                |          | DELETED (310)   |   |
| DOE O<br>5480.20A,<br>Change 1,<br>CRD         |          | DELETED (310)   |   |
| SCSP   | 5/9/06   | Richland Regional Office<br>Site Counterintelligence<br>Support Plan Hanford<br>Site - Bechtel National,<br>Inc. (M071)   | Contract Clause C.6,<br>Standard 8(c) (M175)  |
| DOE-0361                                       | 03/28/11 | Hanford Site-Wide<br>Emergency Planning<br>and Community Right-<br>to-know Act (EPCRA)<br>procedure (310)                 | The order is effective<br>regardless of comment<br>above at (b).  |
| HNF-EP-<br>0063                                | 02/01/11 | Hanford Site Solid<br>Waste Acceptance<br>Criteria (310)  | The order is effective<br>regardless of comment<br>above at (b).  |
| DOE/RL-92-<br>36 (342)                         | 11/18/14 | Hanford Site Hoisting<br>and Rigging Manual<br>(342)  | The order is effective<br>regardless of comment<br>above at (b) and<br>implemented in<br>accordance with Note 13. |
| DOE/RL-<br>2001-36, Rev<br>1E, Appendix<br>I.7 | 05/01/11 | ILAW Special Packaging<br>Authorization of the<br>Hanford Sitewide<br>Transportation Safety<br>Document (310)             | Implemented per C.8,<br>Specification 2, 2.2.1.21<br>and 2.2.2.10. (293)  |
| DOE O<br>151.1C, CRD                           | 11/02/05 | Comprehensive<br>Emergency<br>Management System<br>(310)  | Implemented in<br>accordance with<br>DOE/RL-94-02.  |
| DOE O<br>473.3, CRD                            | 06/29/11 | Protection Program<br>Operations (310)  | The order is effective<br>regardless of comment<br>above at (b).  |
| DOE O<br>426.2, CRD                            | 04/21/10 | Personnel Selection,<br>Training, Qualification,<br>and Certification<br>Requirements for DOE<br>Nuclear Facilities (310) | Contract Clause C.3(f)(6)<br>(321), Refer to Note 8<br>(310)  |
| DOE O<br>225.1B                                | 03/04/11 | Accident Investigations<br>(310)  | Refer to Note 9 (310)   |

| DOCUMENT NUMBER | DATE | TITLE   | CROSS REFERENCE   |
|-----------------|------|---|---|
| DOE STD<br>3009 | 1994 | Preparation Guide for<br>DOE Nonreactor<br>Nuclear Facility Safety<br>Analysis Reports<br>(Change Notice 3,<br>March 2006) (A029)<br>(M152) (321) | Contract Clause C.6,<br>Standard 9, paragraph 2.<br>(321) |
|                 |      |   |   |

Notes:

1. Implementation of DOE M 470.4-1, CRD includes the following Sections:
  - Section A, *Safeguards and Security Program Planning and Management*
  - Section F, *Performance Assurance Program*
  - Section G, *Survey, Review, and Self-Assessment Programs*
  - Section I, *Facility Clearances and Registration of Safeguards and Security Activities*
  - Section J, *Safeguards and Security Training Program*
  - Section K, *Safeguards and Security Awareness Program*
  - Section N, *Incidents of Security Concern*

Please refer to CCN 182640 for detailed information on the implementation of each section.
2. Contractor scope of DOE M 470.4-4A is limited to the OPSEC requirements listed in ORP Letter 08-ESQ-318 (CCN 192555) which states that the following actions are required:
  - Appoint an OPSEC Representative;
  - Ensure the OPSEC Representative attend Hanford OPSEC Working Group meetings on a quarterly basis;
  - Obtain OPSEC/Security Awareness Posters from Project Hanford Management Contracts Safeguards and Security Awareness Manager and ensure they are posted in BNI working areas; and
  - Annually conduct three OPSEC Reviews/Assessments of BNI work areas.
3. The Contractor shall implement DOE O 221.1, CRD and DOE O 221.2, CRD into all new subcontract awards beginning January 1, 2003, except for those acquisitions for commercial items and for any new acquisition awards under \$100,000. DOE O 221.1A, DOE and DOE O 221.2A, CRD shall be implemented into all new subcontract awards beginning October 01, 2008, using the same criteria. Flow down of the requirements of these DOE Order CRDs to Subcontractors using these criteria meets the intent of ensuring compliance with the DOE Order CRD requirements.
4. This Order deemed to be the "subsequent version of the order in effect at the time of award" per DEAR 952.247-70.
5. DELETED (336)
6. The Contractor shall implement DOE-HDBK-1092-2004, Appendix A, as described in 10-WTP-327 (CCN 229364) and CCN 229141.
7. The Contractor shall implement DOE O 413.3B, as described in CCN 242792 and 12-WTP-0159.
8. The Contractor shall implement DOE O 426.2, CRD, as described in CCN 249671.
9. The Contractor shall implement DOE O 225.1B, as described in CCN 249671.
10. The Contractor shall implement DOE O 210.2A, CRD, as described in CCN 249671.
11. The Contractor shall implement DOE O 226.1B, CRD, as described in CCN 249671.
12. The Contractor shall implement DOE M 471.3-1, Chg 1, CRD, as described in CCN 249671.
13. The Contractor shall implement DOE O 433.1B, Admin Chg 1 & DOE-RL-92-36, as described in CCN 202791.

2. A Not-to-Exceed value of \$598,542 is hereby established. As a result, the table in Section B, *Supplies or Services and Prices/Costs*, Section B.2, *Obligation and Availability of Funds and Contract Value*, paragraph (c) is revised as follows:

- The Total Estimated Contract Cost (TECC) is increased by \$598,542, from \$10,783,065,602 to \$10,783,664,144.

- The Total Estimated Contract Price (TECP) is increased by \$598,542, from \$11,378,189,142 to \$11,378,787,684.

The table in Section B, *Supplies or Services and Prices/Costs*, Section B.2, *Obligation and Availability of Funds and Contract Value*, paragraph (c) is deleted in its entirety and replaced in full as follows:

|   |   |  |
|---|---|--|
| <b>Cost:</b>                                    |   |  |
|   | <b>Total Estimated Contract Cost (TECC) (342)</b> | <b>\$ <u>10,783,664,144</u></b>            |
| <br>  |   |  |
| <b>Fee:</b>                                     |   |  |
| A   | Final Fee Determination - Pre-Mod No.             | \$ 102,622,325                             |
| B   | Maximum Available Award Fee (See Table B-2-B-     | \$ 114,501,215                             |
| B.1   | Project Management Incentive                      | \$ 55,374,79                               |
| B.2   | Cost Incentive                                    | \$ 53,728,76                               |
| B.3   | REA Settlement                                    | \$ 5,397,65                                |
| <br>  |   |  |
| C   | Schedule Incentive Fee                            | \$ 227,000,000                             |
| C.1   | Activity Milestone Completion                     | \$ 173,000,00                              |
| C.2   | Facility Milestone Completion                     | \$ 54,000,000                              |
| D   | Operational Incentive Fee                         | \$ 91,000,000                              |
| D.1   | Cold Commissioning                                | \$ 45,000,000                              |
| D.2   | Hot Commissioning                                 | \$ 46,000,000                              |
| E   | Enhancement Incentive Fee                         | \$ 60,000,000                              |
| E.1   | Enhanced Plant Capacity                           | \$ 15,000,000                              |
| E.2   | Sodium Reduction                                  | \$ 15,000,000                              |
| E.3   | Enhanced Plant Turnover                           | \$ 15,000,000                              |
| E.4   | Sustained Production                              | \$ 15,000,000                              |
| <br><b>Total Maximum Available Fee</b>          |   | <br><b>\$ <u>595,123,540</u></b>           |
| <br><b>Total Estimated Contract Price (342)</b> |   | <br><b>\$ <u><u>11,378,787,684</u></u></b> |

3. Contract Section J, *List of Attachments*, Attachment J, *Advance Understanding on Costs*, Table 13-B, *Not-to-Exceeds Not Included in Modification No. A143 Definitization (M155)*, is deleted in its entirety and replaced in full as follows:

| 13-B. Not-To-Exceeds Not Included in Modification No. A143 Definitization (M155) |       |                                 |
|--|-------|---------------------------------|
| DOCUMENT ID.   | TITLE | DEFINITIZATION MODIFICATION NO. |
|  |       |                                 |

|  |  |               |
|--|--|---------------|
| BCP-24590-06-02279   | Expansion of DWP Requirements (permit Modifications) (M122) (M130)   | A193          |
| ORP 08-NSD-011 (05/20/08) (CCN 179512)<br>TN 24590-06-03487  | ORP Direction to Implement New Preliminary Safety Analysis Report (PSAR) Updates (M136)                                | A164          |
| ORP 08-NSD-057 (10/09/08) (CCN 188218)<br>TN 24590-06-03752  | Direction to Implement New Safety Classification Process for the Waste Treatment and Immobilization Plant (WTP) (M141) | 276           |
| ORP 08-NSD-059 (10/15/08) (CCN 188217)<br>TN 24590-06-03753  | Direction to Implement New Justification for Continued Design, Procurement, and Installation (JCDPI) (M152)            | A164          |
| Modification M090 & 09-AMD-205 (07/18/08) (CCN 202423)<br>TN 24590-06-02145 & -02381   | Direction to Implement DOE 205.1A, Cyber Security Management Program (M155)  | 217           |
| Modification M154<br>TN 24590-06-04133   | Direction to Implement Pretreatment Engineering Platform (PEP) dry layup (M155)  | A167          |
| Modification M196<br>BCP 24590-06-04489<br>BCP 24590-06-04784<br>BCP 24590-06-05085  | Direction to Implement Multiple Operational Readiness Strategy (218)   | 282           |
| Modification M196<br>BCP 24590-06-04853<br>ORP 10-AMD-139 (05/06/10; CCN 218244)   | Direction to Implement CXP Equipment Option (218)  | 317           |
| Modification 221<br>ORP 11-WTP-219 (06/17/11; CCN 236247);<br>Modification 247<br>ORP 11-WTP-437 (12/01/11; CCN 242351);<br>Modification 264<br>ORP 12-WTP-0109 (03/15/12; CCN 245985);<br>Modification 286<br>ORP 12-WTP-317 (09/24/12) | Direction to Proceed with Large Scale Testing (MOD 221, MOD 247, MOD 264, MOD 286)                                     | 299 - Partial |

|  |  |     |
|--|--|-----|
| Modification 273   | Direction to participate in the Hanford Site Organizational Climate and Safety Conscious Work Environment (SCWE) Survey  | 290 |
| Modification 245<br>ORP 11-WTP-429   | Direction to proceed with the implementation of DOE Order (O) 420.1B, <i>Facility Safety</i> , Chapter V, <i>Systems Engineer Program</i> . (245)  | 276 |
| Modification 300<br>ORP 13-CPM-0099<br>(05/06/13);<br>Mod 304<br>ORP 13-CPM-0133<br>(06/05/13);<br>Modification 313<br>ORP 13-CPM-0299<br>(11/25/13) | Direction to Proceed with Full Scale Vessel Testing Program in lieu of the existing Computational Fluid Dynamics and Large Scale Vessel testing Program as a Design Verification Tool (300, 304, 313)                |     |
| Modification 329<br>ORP 14-CPM-0172  | Direction to proceed with Section C, Statement of Work, Standard 3 Design, paragraph (i) Design of BOF Utility Modifications   |     |
| Modification 330<br>ORP 14-CPM-0181  | Direction to proceed with Section C, Statement of Work, Standard 3 Design, paragraph (j) Design of BOF Effluent Management Facility  |     |
| Modification 334<br>ORP 14-CPM-0228  | Direction to proceed with Pretreatment Facility vessel mixing design verification.   |     |
| Modification 339<br>ORP 15-CPM-0008  | Direction to proceed with Section C, Statement of Work, Standard 3 Design, paragraph (k) Design of Balance of Facilities Underground and Site-Wide Modifications necessary to support the Direct Feed of LAW (DFLAW) |     |
| Modification 342<br>ORP 15-CPM-0064  | Direction to proceed with the implementation of DOE Order (O) 433.1B, <i>Maintenance Management Program for DOE Facilities</i> and DOE/RL-92-36, <i>Hoisting and Rigging Manual</i> . (342)                          |     |

4. All other terms and conditions remain unchanged.

*(End of Modification)*