AMENDMENT OF SOLICITATION/MODIFICATION OF CONTRACT

1. CONTRACT ID CODE

PAGE 1 OF PAGES 5

2. AMENDMENT/MODIFICATION NO.
0534

3. EFFECTIVE DATE
See Block 16C

4. REQUISITION/PURCHASE REQ. NO.

5. PROJECT NO. *(If applicable)*

6. ISSUED BY CODE 893040

Office of River Protection
U.S. Department of Energy
Office of River Protection
P.O. Box 450
Richland WA 99352

7. ADMINISTERED BY *(If other than Item 6)* CODE 00603

Office of River Protection
U.S. Department of Energy
Office of River Protection
P.O. Box 450
MS: H6-60
Richland WA 99352

8. NAME AND ADDRESS OF CONTRACTOR *(No., street, county, State and ZIP Code)*

WASHINGTON RIVER PROTECTION SOLUTIONS LLC
Attn: Keven Mabe
Washington River Protection Solutions LLC
2425 Stevens Center Pl
Richland WA 99354-1874

CODE 806500521 FACILITY CODE

(x) 9A. AMENDMENT OF SOLICITATION NO.

9B. DATED *(SEE ITEM 11)*

x 10A. MODIFICATION OF CONTRACT/ORDER NO.
DE-AC27-08RV14800

10B. DATED *(SEE ITEM 13)*
05/29/2008

11. THIS ITEM ONLY APPLIES TO AMENDMENTS OF SOLICITATIONS

☐ The above numbered solicitation is amended as set forth in Item 14. The hour and date specified for receipt of Offers ☐ is extended. ☐ is not extended.
Offers must acknowledge receipt of this amendment prior to the hour and date specified in the solicitation or as amended, by one of the following methods: (a) By completing Items 8 and 15, and returning _____ copies of the amendment; (b) By acknowledging receipt of this amendment on each copy of the offer submitted; or (c) By separate letter or electronic communication which includes a reference to the solicitation and amendment numbers. FAILURE OF YOUR ACKNOWLEDGEMENT TO BE RECEIVED AT THE PLACE DESIGNATED FOR THE RECEIPT OF OFFERS PRIOR TO THE HOUR AND DATE SPECIFIED MAY RESULT IN REJECTION OF YOUR OFFER. If by virtue of this amendment you desire to change an offer already submitted, such change may be made by letter or electronic communication, provided each letter or electronic communication makes reference to the solicitation and this amendment, and is received prior to the opening hour and date specified.

12. ACCOUNTING AND APPROPRIATION DATA *(If required)*

13. THIS ITEM ONLY APPLIES TO MODIFICATION OF CONTRACTS/ORDERS. IT MODIFIES THE CONTRACT/ORDER NO. AS DESCRIBED IN ITEM 14.

CHECK ONE	
X	A. THIS CHANGE ORDER IS ISSUED PURSUANT TO: *(Specify authority)* THE CHANGES SET FORTH IN ITEM 14 ARE MADE IN THE CONTRACT ORDER NO. IN ITEM 10A. FAR 52.243-2 Changes-Cost Reimbursement (AUG 1987)
	B. THE ABOVE NUMBERED CONTRACT/ORDER IS MODIFIED TO REFLECT THE ADMINISTRATIVE CHANGES *(such as changes in paying office, appropriation data, etc.)* SET FORTH IN ITEM 14, PURSUANT TO THE AUTHORITY OF FAR 43.103(b).
	C. THIS SUPPLEMENTAL AGREEMENT IS ENTERED INTO PURSUANT TO AUTHORITY OF:
	D. OTHER *(Specify type of modification and authority)*

E. IMPORTANT: Contractor ☐ is not ☒ is required to sign this document and return 1 copies to the issuing office.

14. DESCRIPTION OF AMENDMENT/MODIFICATION *(Organized by UCF section headings, including solicitation/contract subject matter where feasible.)*

The purpose of this modification is to incorporate the negotiated costs and fee for two contract changes (1) Additional Appropriations Phase 1, (2) Additional Appropriations Phase 2, and update Contract Section B Cost and Fee. See continuation pages for further details.

FOB: Destination
Period of Performance: 06/20/2008 to 09/30/2019

Except as provided herein, all terms and conditions of the document referenced in Item 9 A or 10A, as heretofore changed, remains unchanged and in full force and effect.

15A. NAME AND TITLE OF SIGNER *(Type or print)*
Katie Downing, Contracts Mgr.

16A. NAME AND TITLE OF CONTRACTING OFFICER *(Type or print)*
Wade E. Hader

15B. CONTRACTOR/OFFEROR
(Signature of person authorized to sign)

15C. DATE SIGNED
7/9/19

16B. UNITED STATES OF AMERICA
(Signature of Contracting Officer)

16C. DATE SIGNED
9 July 2019

Previous edition unusable

STANDARD FORM 30 (REV. 11/2016)
Prescribed by GSA FAR (48 CFR) 53.243

Continuation of Block 14. Description of Amendment/Modification

This modification updates Section B as follows:

1. Incorporate cost and fee for the Additional Appropriations Phase 1 work scope. The addition of this new scope increases the cost in the amount of $12,434,312.91, and fee in the amount of $818,651.22, for a total increase in contract value of $13,252,964.13. The costs and fee are incorporated in the B.4-1 Table by sub-Contract Line Item Number (CLIN), fiscal year (FY), and Option Period shown in the table below.

FY2019 Extension

Additional Appropriations Phase 1 (CP-19-003)	FY2019	Total
SubCLIN 1.2.1 - Safe, Compliant Operations	$ 10,069,329.02	$ 10,069,329.02
SubCLIN 1.2.2 - Base Operations Indirect Costs (G&A Only)	$ 1,634,588.39	$ 1,634,588.39
SubCLIN 2.1 - Single Shell Tank Retrieval	$ 455,097.57	$ 455,097.57
SubCLIN 6.1 - Hanford Employee Retirement & Benefit Plan Management	$ 275,297.93	$ 275,297.93
Subtotal Cost	$ 12,434,312.91	$ 12,434,312.91
Fee increase (pool)		$ 818,651.22
Total Cost plus Fee	$ 12,434,312.91	$ 13,252,964.13

2. Incorporate cost and fee for the Additional Appropriations Phase 2 work scope. The addition of this new scope increases the cost in the amount of $6,434,827.46, and fee in the amount of $408,168.81, for a total increase in contract value of $6,842,996.27. The costs and fee are incorporated in the B.4-1 Table by sub-Contract Line Item Number (CLIN), fiscal year (FY), and Option Period shown in the table below.

FY2019 Extension

Additional Appropriations Phase 2 (CP-19-004)	FY2019	Total
SubCLIN 1.2.1 - Safe, Compliant Operations	$ 2,579,935.76	$ 2,579,935.76
SubCLIN 1.2.2 - Base Operations Indirect Costs (G&A Only)	$ 825,175.25	$ 825,175.25
SubCLIN 2.1 - Single Shell Tank Retrieval	$ 1,582,894.83	$ 1,582,894.83
SubCLIN 3.1 - Treatment Planning, WFD and WTP Transition	$ 1,269,530.70	$ 1,269,530.70
SubCLIN 6.1 - Hanford Employee Retirement & Benefit Plan Management	$ 177,290.92	$ 177,290.92
Subtotal Cost	$ 6,434,827.46	$ 6,434,827.46
Fee increase (pool)		$ 408,168.81
Total Cost plus Fee	$ 6,434,827.46	$ 6,842,996.27

3. As a result of this modification, the Contract Value is changed from $6,866,127,882.67 to $6,886,223,843.07. Section B, Table B.4-1 is changed as follows:

FROM:

Table B.4-1 Contract Cost and Contract Fee

			Transition	Base Period						Option Period 1				Option Period 2			Extension		Contract Totals
CLIN	Sub-CLIN	Auth	FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals	FY 2014	FY 2015	FY 2016	Totals	FY 2017	FY 2018	Totals	FY 2019	Totals	Totals
	1.11	A	5,494,000		0												0.0	0.0	5,494,000.0
CLIN 1	1.2.1	A	0	108,317,53	130,557,91	139,669,52	138,592,3	176,874,58	694,011,76	215,393,00	262,726,56	255,262,18	733,381,75	300,982,73	300,134,61	601,117,34	308,819,242.6	308,819,242.6	2,317,136,119
Base Operations	1.2.2	A	0	29,509,46	33,281,79	30,647,681	44,176,82	44,686,44	182,302,22	49,776,34	63,664,90	69,422,34	182,863,59	83,134,16	71,990,85	155,125,01	88,115,527.2	88,115,527.2	608,406,361.0
	1.3	A	0	18,551,27	19,732,18	22,296,21	23,131,42	23,312,14	107,023,24	31,337,05	28,332,86	36,917,45	96,587,37	33,638,93	37,130,17	70,769,1	36,096,849.4	36,096,849.4	310,476,581.3
CLIN 2 SST	2.1	A	0	57,403,06	72,752,511	75,625,97	84,296,75	94,643,8	384,722,17	55,930,40	80,664,67	57,396,60	193,991,68	111,781,01	71,131,07	182,912,08	105,974,997.6	105,974,997.6	867,500,934.3
Retrv. & Closure	2.2	A	0	1,385,65	2,367,273	3,266,01	381,49	512,55	7,912,99	2,599,09	5,833,99	4,947,59	13,380,69	8,603,38	3,455,66	12,059,05	5,479,729.6	5,479,729.6	38,832,475.4
CLIN 3	3.1	A	0	7,973,68	17,498,03	20,512,67	36,090,531	27,944,84	110,019,77	31,749,22	20,891,23	28,897,20	81,537,66	40,284,18	49,521,84	89,806,02	44,692,703.5	44,692,703.5	326,056,365.9
WTP	3.2	A	0	926,40	3,845,905	2,538,02	3,272,67	2,588,14	13,171,1	10,476,46	8,599,87	7,592,9	26,669,24	4,845,33	6,996,75	11,842,0	13,907,123.8	13,907,123.8	65,589,617.9
Support	3.3	A	0	829,6	3,462,84	2,535,361	3,317,52	309,60	10,454,9	3,620,9	3,802,24	3,160,39	10,583,63	5,527,18	6,245,47	11,772,65	6,346,837.8	6,346,837.8	39,158,056.7
	3.4	A	0	158,27	544,8	1,787,45	4,212,9	39,54	6,743,11	3,410,48	8,409,96	23,842,85	35,663,2	16,195,0	16,127,48	32,322,5	27,409,990.2	27,409,990.2	102,138,904.8
	4.1		0		0												0.0	0.0	0.0
CLIN 4	4.2				0												0.0	0.0	0.0
Supplemental	4.3	A			2,798,664	8,547,46	976,92	4,795,85	17,118,85	5,053,48	6,051,88	9,996,85	21,102,22				0.0	0.0	38,221,077.0
Treatment	4.4	A			0												0.0	0.0	0.0
	4.5			2,41	0		110,03	375,22	487,66	702,63			702,63				0.0	0.0	1,190,297.8
CLIN 5	5.1				0					3,680,34	23,564,0	27,530,45	54,775,72	44,689,87	6,927,90	51,617,78	13,747,873.6	13,747,873.6	120,141,378.3
Early Feed &	5.2											63,70	63,70				0.0	0.0	63,707.8
Operation of	5.3				0												0.0	0.0	0.0
the WTP LAW	5.4																0.0	0.0	0.0
CLIN 6 Pension	6.1	A		14,203,45	19,021,01	16,942,12	23,321,06	26,803,5	100,291,25	33,096,43	38,008,6	39,491,81	110,596,88	40,252,01	35,805,8	76,057,90	35,630,608.7	35,630,608.7	322,536,652.2
& Welfare Plans	6.2	A		71,526,84	146,785,09	90,633,41	79,044,60	122,161,28	510,151,24	123,154,66	118,009,76	113,994,55	355,158,98	54,236,00	53,847,0	108,083,0	44,500,000.0	44,500,000.0	1,017,893,224.0
Base	Contract Cost		5,494,000	310,787,68	452,648,115	415,001,86	440,925,03	525,047,701	2,144,410,39	569,980,62	668,561,34	678,516,92	1,917,059,0	744,169,85	659,314,72	1,403,484,57	730,721,484.5	730,721,484.5	6,201,169,549.2
Contract	Available Fee1			14,902,54	21,704,882	19,899,71	21,142,75	24,524,8	102,174,0	25,073,1	30,000,0	45,890,6	100,963,81	44,640,0	51,323,0	90,145,8	41,000,000.0	47,811,612.7	341,095,996.4
Sub-Totals	Contract Price		5,494,000	325,690,231	474,352,99	434,901,57	462,067,78	549,572,50	2,246,585,08	595,053,82	698,561,54	724,407,55	2,018,022,91	788,809,85	710,637,72	1,493,630,4	771,721,484.5	778,533,097.2	6,542,265,535.6
CLIN 7	7.1	A		18,542,771	82,696,778	87,820,9			189,060,45								0.0	0.0	189,060,454.8
American	7.2	A		2,444,64	15,043,44	17,382,721			34,870,8								0.0	0.0	34,870,894.2
Recovery and	7.3	A		3,599,231	20,087,0	26,950,99			50,637,22								0.0	0.0	50,637,222.4
Reinvestment	7.4	A			0												0.0	0.0	0.0
Act (ARRA)	7.5	A		820,051	2,960,2	4,272,69			8,053,02								0.0	0.0	8,053,026.3
	7.6	A			8,620,57	10,278,26			18,898,83								0.0	0.0	18,898,839.1
CLIN 8 Contract	8.1				0												0.0	0.0	0.0
Closeout					0												0.0	0.0	0.0
ARRA & Contract	Contract Cost			25,406,69	129,408,075	146,705,57			301,520,34								0.0	0.0	301,520,346.9
Closeout	Available Fee			2,853,0	11,180,0	8,309,0			22,342,0								0.0	0.0	22,342,000.0
Sub-Totals	Contract Price			28,259,69	140,588,075	155,014,57			323,862,34								0.0	0.0	323,862,346.9
Contract	Contract Cost		5,494,000	336,194,37	582,056,19	561,707,44	440,925,0	525,047,701	2,445,930,74	569,980,62	668,561,54	678,516,92	1,917,059,0	744,169,85	659,314,72	1,403,484,57	730,721,484.5	730,721,484.5	6,502,689,896.2
Totals	Available Fee1			17,755,34	32,884,882	28,208,71	21,142,75	24,524,8	124,516,6	25,073,1	30,000,0	45,890,62	100,963,81	44,640,0	51,323,0	90,145,8	41,000,000.0	47,811,612.7	363,437,986.4
	Contract Price		5,494,000	353,949,92	614,941,07	589,916,15	462,067,7	549,572,50	2,570,447,4	595,053,82	698,561,54	724,407,55	2,018,022,91	788,809,85	710,637,72	1,493,630,4	771,721,484.5	778,533,097.2	6,866,127,882.6

Option Period 2 and FY19 Extension Total Available Fee values represent the current negotiated Fee value of all contract change actions including definitized changes for these time periods.

Currently the FY17, FY18, and FY19 Available Fee value (as defined by TOC B.4) represents the PEMP value for each corresponding Fiscal Year. Option Period 2 and FY19 Extension Total Available Fee columns represent the fee amounts negotiated. Once definitizations are complete, the necessary adjustments will be made to the B.4 table will be updated accordingly.

TO:

Table B.4-1 Contract Cost and Contract Fee

CLIN	Sub-CLIN	Auth	Transition FY 2008	Base Period FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals	Option Period 1 FY 2014	FY 2015	FY 2016	Totals	Option Period 2 FY 2017	FY 2018	Totals	Extension FY 2019	Totals	Contract Totals Totals
CLIN 1 Base Operations	1.1	A	5,494,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	5,494,000.00
	1.2.1	A	0.00	108,317,536.70	130,557,912.35	139,669,524.15	138,592,208.83	176,874,582.93	694,011,764.96	215,393,004.61	262,726,567.76	255,262,185.10	733,381,757.53	300,982,734.66	300,134,610.87	601,117,345.54	321,468,507.4	321,468,507.4	2,349,979,379.4
	1.2.2	A	0.00	29,509,468.03	33,281,798.86	30,647,681.01	44,176,824.67	44,686,447.87	182,302,220.46	49,776,343.96	63,664,905.16	69,422,346.74	182,863,595.87	83,134,163.42	71,990,856.03	155,125,019.4	90,575,290.8	90,575,290.8	610,866,126.6
	1.3	A	0.00	18,551,275.94	19,732,179.97	22,296,215.69	23,131,427.69	23,312,147.96	107,023,247.19	31,337,058.29	28,332,863.19	36,917,456.74	96,587,378.22	33,638,931.57	37,130,176.94	70,769,108.5	36,096,849.4	36,096,849.4	310,476,583.3
CLIN 2 SST Retrv. & Closure	2.1	A	0.00	57,403,068.25	72,752,511.36	75,625,973.80	84,296,754.53	94,643,863.74	384,722,171.79	55,930,407.30	80,664,671.94	57,396,603.57	193,991,682.84	111,781,012.54	71,131,069.54	182,912,082.0	108,012,990.0	108,012,990.0	868,638,926.7
	2.2	A	0.00	1,385,657.11	2,367,273.10	3,266,017.53	381,495.61	512,554.22	7,912,997.57	2,599,094.17	5,833,999.36	4,947,599.41	13,380,692.94	8,603,388.4	3,455,666.8	12,059,055.2	5,479,729.6	5,479,729.6	38,832,475.2
CLIN 3 WTP Support	3.1	A	0.00	7,973,682.21	17,498,035.94	20,512,678.70	36,090,530.97	27,944,842.28	110,019,770.15	31,749,228.75	20,891,238.11	28,897,199.64	81,537,666.54	40,284,181.97	49,521,843.2	89,806,025.2	43,962,234.2	43,962,234.2	327,324,696.2
	3.2	A	0.00	926,405.51	3,845,904.54	2,538,026.40	3,272,673.61	2,588,147.19	13,171,157.25	10,476,467.85	8,599,876.31	7,592,899.69	26,669,243.85	4,845,337.33	6,996,755.69	11,842,093.0	13,907,123.8	13,907,123.8	65,589,617.9
	3.3	A	0.00	829,599.70	3,462,842.00	2,535,360.67	3,317,522.33	309,604.57	10,454,929.47	3,620,996.96	3,802,246.19	3,160,390.19	10,583,634.13	5,527,185.69	6,245,469.61	11,772,655.2	6,346,837.8	6,346,837.8	39,158,054.3
	3.4	A	0.00	158,274.43	544,883.66	1,787,450.73	4,212,966.24	39,542.16	6,743,117.22	3,410,479.79	8,409,961.85	23,842,851.49	35,663,293.17	16,195,021.87	16,127,482.28	32,322,504.1	27,409,990.2	27,409,990.2	102,138,904.8
CLIN 4 Supplemental Treatment	4.1		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0
	4.2		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0
	4.3	A	0.00	0.00	2,798,664.23	8,547,403.83	976,924.69	4,795,857.54	17,118,850.29	5,053,482.96	6,051,884.83	9,996,859.02	21,102,226.79	0.00	0.00	0.00	0.00	0.00	38,221,077.0
	4.4	A	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0
	4.5		0.00	2,412.22	0.00	0.00	110,034.00	375,221.57	487,667.79	702,630.00	0.00	0.00	702,630.00	0.00	0.00	0.00	0.00	0.00	1,190,297.8
CLIN 5 Early Feed & Operation of the WTP LAW	5.1		0.00	0.00	0.00	0.00	0.00	0.00	0.00	3,680,339.84	23,564,930.17	27,530,451.24	54,775,721.24	44,689,875.69	6,927,907.74	51,617,783.4	13,747,873.6	13,747,873.6	120,141,378.3
	5.2		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	63,707.85	63,707.85	0.00	0.00	0.00	0.00	0.00	63,707.8
	5.3		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0
	5.4		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0
CLIN 6 Pension & Welfare Plans	6.1	A	0.00	14,203,458.58	19,021,013.54	16,942,122.67	23,321,065.00	26,803,599.43	100,291,259.26	33,096,431.06	38,008,638.02	39,491,813.10	110,596,882.17	40,252,017.66	35,805,884.37	76,057,902.0	36,083,197.5	36,083,197.5	323,029,241.0
	6.2	A	0.00	71,526,844.51	146,785,095.75	90,633,409.75	79,044,602.23	122,161,289.20	510,151,241.44	123,154,662.00	118,009,762.90	113,994,557.74	355,158,982.64	54,236,000.00	53,847,000.00	108,083,000.0	44,500,000.0	44,500,000.0	1,017,893,324.0
Base Contract Sub-Totals	Contract Cost		5,494,000.00	310,787,683.39	452,648,115.41	415,001,864.93	440,925,030.40	525,047,700.78	2,144,410,394.83	569,980,627.59	668,561,545.82	678,516,922.34	1,917,059,095.80	744,169,850.88	659,314,723.26	1,403,484,574.0	749,590,624.9	749,590,624.9	6,270,038,689.6
	Available Fee1		0.00	14,902,547.54	21,704,882.29	19,899,710.80	21,142,749.79	24,524,804.07	102,174,694.43	25,073,192.00	30,000,000.00	45,890,628.00	100,963,818.85	44,640,000.00	51,323,000.00	96,145,860.4	41,000,000.0	49,038,432.7	341,322,806.7
	Contract Price		5,494,000.00	325,690,230.93	474,352,997.61	434,901,575.73	462,067,780.19	549,572,504.78	2,246,585,089.25	595,053,819.59	698,561,545.82	724,407,550.34	2,018,022,914.65	788,809,850.88	710,637,723.26	1,493,630,434.5	790,590,624.9	798,629,057.6	6,562,361,496.0
CLIN 7 American Recovery and Reinvestment Act (ARRA)	7.1	A	0.00	18,542,771.25	82,696,777.62	87,820,905.94	0.00	0.00	189,060,454.81	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	189,060,454.8
	7.2	A	0.00	2,444,642.06	15,043,441.69	17,382,720.55	0.00	0.00	34,870,804.21	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	34,870,804.2
	7.3	A	0.00	3,599,230.55	20,086,999.61	26,950,992.33	0.00	0.00	50,637,222.49	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	50,637,222.4
	7.4	A	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0
	7.5	A	0.00	820,051.41	2,960,284.14	4,272,690.79	0.00	0.00	8,053,026.34	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	8,053,026.3
	7.6	A	0.00	0.00	8,620,571.75	10,278,267.44	0.00	0.00	18,898,839.19	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	18,898,839.1
CLIN 8 Contract Closeout	8.1		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0
			0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.0
ARRA & Contract Closeout Sub-Totals	Contract Cost		0.00	25,406,695.27	129,408,074.72	146,705,576.99	0.00	0.00	301,520,346.98	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	301,520,346.9
	Available Fee		0.00	2,853,000.00	11,180,000.00	8,309,000.00	0.00	0.00	22,342,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	22,342,000.0
	Contract Price		0.00	28,259,695.27	140,588,074.72	155,014,576.99	0.00	0.00	323,862,346.98	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	323,862,346.9
Contract Totals	Contract Cost		5,494,000.00	336,194,378.66	582,056,190.13	561,707,441.92	440,925,030.40	525,047,700.78	2,445,930,741.81	569,980,627.59	668,561,545.82	678,516,922.34	1,917,059,095.80	744,169,850.88	659,314,723.26	1,403,484,574.0	749,590,624.9	749,590,624.9	6,321,530,106.6
	Available Fee1		0.00	17,755,547.54	32,884,882.20	28,208,710.80	21,142,749.79	24,524,804.07	124,516,694.42	25,073,192.00	30,000,000.00	45,890,628.00	100,963,818.85	44,640,000.00	51,323,000.00	96,145,860.4	41,000,000.0	49,038,432.7	364,664,806.4
	Contract Price		5,494,000.00	353,949,926.20	614,941,072.33	589,916,152.72	462,067,780.19	549,572,504.78	2,570,447,436.23	595,053,819.59	698,561,545.82	724,407,550.34	2,018,022,914.65	788,809,850.88	710,637,723.26	1,493,630,434.5	790,590,624.9	798,629,057.6	6,686,225,843.0

Option Period 2 and FY19 Extension Total Available Fee values represent the current negotiated Fee value of all contract change actions including definitized changes for these time periods.

Currently the FY17, FY18, and FY19 Available Fee value (as defined by TOC B.4) represents the PEMP value for each corresponding Fiscal Year. Option Period 2 and FY19 Extension Total Available Fee columns represent the fee amounts negotiated. Once definitizations are complete, the necessary adjustments will be made to the B.4 table will be updated accordingly.

4. Attached to this modification is the replacement page for Section B, page B-6.

5. FAR 43.204(c)(2) - Contractor's Statement of Release –

   In consideration of the modification agreed to herein as complete equitable adjustments for Contractor's incorporation of the Fiscal Year 2019 Additional Appropriations Phase 1, CP-19-003, (WRPS-1803917 R1), dated January 31, 2019, and as updated during negotiations on May 22, 2019, as summarized in Attachment 1, as well as Fiscal Year 2019 Additional Appropriations Phase 2, CP-19-004, (WRPS-1803917 R2), dated February 14, 2019, and as updated during negotiations on May 22, 2019, as summarized in Attachment 2, "proposal for adjustment," the Contractor hereby releases the Government from any and all liability under this contract for further equitable adjustments attributed to such facts or circumstances giving rise to the "proposal for adjustment" except for those exclusions specifically noted in Contractor proposal CP-19-003 (WRPS-1803917 R1), Attachment 1, CP-19-004 (WRPS-1803917 R2), Attachment 2, and those noted below:

   - None

6. All other Terms and Conditions remain unchanged.

ATTACHMENT 1

FY19 Additional Appropriations, Phase 1 - Work Scope Negotiated

Total: 2 pages including this cover page

Attachment 1. FY19 Additional Appropriations, Phase 1
Work Scope as Negotiated

Negotiated Work Scope as Defined in Change Proposal
Level 6 WBS - WBS Title
5.01.01.10.01.21 - 272AW Reconfiguration of Sign Shop
5.01.01.17.01.01 - MSC J.3 UBS Services C&R - Operational Support
5.01.02.06.13.11 - Replace ETF LERF Basin Leachate Pump 42
5.01.04.03.06.01 - SY Farm Exhauster Upgrade - PM Support
5.01.04.03.06.02 - SY Farm Exhauster Upgrade - EDC
5.01.04.03.06.03 - SY Farm Exhauster Upgrade - Construction
5.01.04.03.07.02 - SY Farm Stack Monitor - Design
5.01.04.03.12.01 - DST In Pit Heating Phase 2-PM
5.01.04.03.12.02 - DST In Pit Heating Phase 2-EDC
5.01.04.03.12.03 - DST In Pit Heating Phase 2-Procure/Fab
5.01.04.03.12.04 - DST In Pit Heating Phase 2 -Installation
5.01.05.11.64.03 - CVAP Nucon Pilot NTE Labor
5.01.05.11.64.04 - CVAP Nucon Pilot NTE Subcontract Sup.
5.02.01.02.11.01 - RTD PM/Eng Support FY19
5.01.04.03.08.01 - Personnel Trailer - PM Support
5.01.04.03.08.02 - Personnel Trailer - Design
5.01.04.03.08.03 - Personnel Trailer - Procurement

Work Scope Adjusted from Original Submittal and Negotiated as follows:	
Level 6 WBS - WBS Title	**Explanation**
5.01.04.03.05.01 - 242-A Slurry Line Replacement - PM	60% design complete following execution review and addition of feed line. Replacement lines now include slurry, feed, and a redundant line that can be used for either slurry or feed.
5.01.04.03.05.02 - 242-A Slurry Line Replacement - Design	60% design complete following execution review and addition of feed line. Replacement lines now include slurry, feed, and a redundant line that can be used for either slurry or feed.
5.02.01.02.10.03 - RTD OP 3 Auger Sampler Device Procurement	Design only; design/procure, procurement not performed in FY19.
5.01.04.03.08.04 - Personnel Trailer - Installation / Turnover	Site preparation only; installation and turnover not performed in FY19.

ATTACHMENT 2

FY19 Additional Appropriations, Phase 2 - Work Scope Negotiated

Total: 2 pages including this cover page

Attachment 2. FY19 Additional Appropriations, Phase 2
Work Scope as Negotiated

Negotiated Work Scope as Defined in Change Proposal
Level 6 WBS - WBS Title
5.01.01.10.01.16 - Install Utility Lines - Farm Trailers
5.01.01.15.30.01 - AY-102 Equipment Removal: PM & Engineering
5.01.01.15.30.02 - AY-102 Equipment Removal: Work Planning
5.01.01.15.30.03 - AY-102 Equipment Removal: Field Work
5.01.04.01.53.01 - AW Farm Electrical Upgrades
5.01.04.01.67.01 - AW-02E Jumper - PM Support
5.01.04.01.67.02 - AW-02E Jumper - Design
5.01.04.03.09.01 - Replacement of 242-A SS Cabinet - Eng Support
5.01.04.03.11.01 - S/SX Farms Automation - PM Support
5.01.04.03.11.02 - S/SX Farms Automation - Design
5.01.05.04.08.08 - Sample Characterization Particulate Plutonium
5.02.02.06.37.03 - C- Farm Stabilization and Layup Fieldwork
5.03.01.07.03.17 - MWGS System Enhancements

Work Scope Adjusted from Original Submittal and Negotiated as follows:	
Level 6 WBS - WBS Title	**Explanation**
5.01.04.01.71.01 - 242-A Remove E101/E104 Tanks & Upgrade E102 Tank	Design no longer required given performance as a function of instrument air dryer upgrade design; procurement from FY20 executed in FY19.
5.01.04.03.10.01 - 7th St Construction Facilities Utilities	Electrical utility execution only; water utilities not performed in FY19
5.02.01.02.10.04 - RTD OP 3 HRR LDM In-House Capability	50% design and trailer procurement only; trailer install and system fabrication not performed in FY19.
5.02.08.01.05.01 - Common Upgrades Support - PM	Additional staffing proposed no longer anticipated.
5.02.08.01.05.02 - Common Upgrades Support - Eng Support	Additional staffing proposed no longer anticipated.
5.02.08.01.05.03 Common Upgrades Support - CM/WP Dev.	Additional staffing proposed no longer anticipated.
5.02.08.10.03.01 - A-Farm Equip Removal & Disposal - Above Grade	Only includes procurements; pit cleanup and A-106 instr. /ALC building removal not performed in FY19.

ATTACHMENT 3

Replacement Pages

Total: 2 pages including this cover page

- Contract Section B, *Supplies or Services and Prices/Costs*, page B-6

Table B.4-1 Contract Cost and Contract Fee

CLIN	Sub-CLIN	Auth	Transition	Base Period						Option Period 1				Option Period 2			Extension		Contract Totals
			FY 2008	FY 2009	FY 2010	FY 2011	FY 2012	FY 2013	Totals	FY 2014	FY 2015	FY 2016	Totals	FY 2017	FY 2018	Totals	FY 2019	Totals	Totals
CLIN 1 Base Operations	1.11	A	5,494,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	5,494,000.00
	1.2.1	A	0.00	108,317,536.70	130,557,912.35	139,669,524.15	138,592,208.83	176,874,582.93	694,011,764.96	215,393,004.61	262,726,567.76	255,262,185.16	733,381,757.53	300,982,734.68	300,134,610.87	601,117,345.56	321,468,507.43	321,468,507.43	2,349,979,375.47
	1.2.2	A	0.00	29,509,468.03	33,281,798.88	30,647,681.01	44,176,824.67	44,686,447.87	182,302,220.46	49,776,343.96	63,864,905.16	69,422,346.76	182,863,595.87	83,134,163.42	71,990,856.03	155,125,019.45	90,575,290.89	90,575,290.89	610,866,126.67
	1.3	A	0.00	18,551,275.94	19,732,179.97	22,296,215.60	23,131,427.69	23,312,147.98	107,023,247.18	31,337,058.29	28,332,863.18	36,917,456.74	96,587,378.22	33,636,931.57	37,130,176.98	70,769,108.55	36,096,849.42	36,096,849.42	310,476,583.37
CLIN 2 SST Retrv. & Closure	2.1	A	0.00	57,403,068.25	72,752,511.36	75,825,973.89	84,296,754.53	94,843,863.76	384,722,171.79	55,930,407.30	80,664,671.98	57,396,603.55	193,991,682.84	111,781,012.54	71,131,069.54	182,912,082.08	108,012,990.05	108,012,990.05	869,638,936.76
	2.2	A	0.00	1,385,657.11	2,367,273.10	3,266,017.53	361,495.61	512,554.22	7,912,997.57	2,599,094.17	5,833,999.36	4,947,599.41	13,380,692.94	8,603,388.40	3,455,668.85	12,059,053.25	5,479,729.65	5,479,729.65	38,832,475.43
CLIN 3 WTP Support	3.1	A	0.00	7,973,682.21	17,498,035.99	20,512,878.70	36,090,530.97	27,944,842.28	110,019,770.15	31,749,228.75	20,891,238.11	28,897,199.68	81,537,666.54	40,284,181.99	49,521,843.25	89,806,025.24	45,962,234.27	45,962,234.27	327,325,696.29
	3.2	A	0.00	926,405.51	3,545,904.54	2,538,026.40	3,272,673.81	2,588,147.19	13,171,157.25	10,476,467.85	8,599,876.31	7,592,899.69	26,669,243.85	4,845,337.33	6,996,755.68	11,842,093.01	13,907,123.83	13,907,123.83	65,589,617.94
	3.3	A	0.00	829,599.90	3,482,642.00	2,535,360.67	3,317,522.33	309,604.57	10,454,929.47	3,820,996.96	3,802,246.18	3,160,390.98	10,783,634.13	5,527,185.69	6,245,469.60	11,772,655.29	6,346,837.82	6,346,837.82	39,158,856.71
	3.4	A	0.00	158,274.43	544,883.66	1,787,450.73	4,212,966.24	39,542.16	6,743,117.22	3,410,479.79	8,409,961.89	23,842,851.49	35,663,293.17	16,195,021.87	16,127,482.28	32,322,504.15	27,409,990.28	27,409,990.28	102,138,904.82
CLIN 4 Supplemental Treatment	4.1		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	4.2		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	4.3	A	0.00	0.00	2,798,684.23	8,547,403.83	976,924.89	4,795,857.54	17,118,870.29	5,059,482.96	6,051,884.80	9,996,859.02	21,102,226.78	0.00	0.00	0.00	0.00	0.00	38,221,077.07
	4.4	A	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	4.5		0.00	2,412.22	0.00	0.00	110,034.00	375,221.57	487,667.79	702,630.06	0.00	0.00	702,630.06	0.00	0.00	0.00	0.00	0.00	1,190,297.84
CLIN 5 Early Feed & Operation of the WTP LAW	5.1		0.00	0.00	0.00	0.00	0.00	0.00	0.00	3,680,339.84	23,564,930.17	27,530,451.26	54,775,721.26	44,689,875.69	6,927,907.74	51,617,783.42	13,747,873.69	13,747,873.69	120,141,378.38
	5.2		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	63,707.85	63,707.85	0.00	0.00	0.00	0.00	0.00	63,707.85
	5.3		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	5.4		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
CLIN 6 Pension & Welfare Plans	6.1	A	0.00	14,203,458.58	19,021,013.58	16,942,122.67	23,321,065.00	26,803,599.43	100,291,259.26	33,096,431.06	38,008,638.02	39,491,813.10	110,596,882.17	40,252,017.68	35,805,884.39	76,057,902.06	36,083,197.58	36,083,197.58	323,029,241.08
	6.2	A	0.00	71,526,844.51	146,785,095.75	90,633,409.75	79,044,602.23	122,161,289.20	510,151,241.44	123,154,662.00	118,009,762.90	113,994,557.70	355,158,982.60	54,236,000.00	53,847,000.00	108,083,000.00	44,500,000.00	44,500,000.00	1,017,893,224.04
Base Contract Sub-Totals	Contract Cost		5,494,000.00	310,787,683.39	452,648,115.41	415,001,884.93	440,925,030.40	525,047,700.70	2,144,410,394.83	569,980,627.59	668,561,545.82	678,516,922.39	1,917,059,095.80	744,169,850.88	659,314,723.20	1,403,484,574.08	749,590,624.91	749,590,624.91	6,220,038,689.62
	Available Fee1		0.00	14,902,547.54	21,704,882.20	19,899,710.80	21,142,749.79	24,524,804.09	102,174,694.42	25,073,192.00	30,000,000.00	45,890,628.00	100,963,818.85	44,640,000.00	51,323,000.00	95,145,860.42	41,000,000.00	49,938,432.78	342,322,906.47
	Contract Price		5,494,000.00	325,690,230.93	474,352,997.61	434,901,595.73	462,067,780.19	549,572,504.79	2,246,585,089.25	595,053,819.59	698,561,545.82	724,407,550.39	2,018,022,914.65	788,809,850.88	710,637,723.20	1,493,630,434.50	790,590,624.91	799,529,057.69	6,562,361,596.09
CLIN 7 American Recovery and Reinvestment Act (ARRA)	7.1	A	0.00	18,542,771.25	82,695,777.62	87,820,905.94	0.00	0.00	189,059,454.81	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	189,059,454.81
	7.2	A	0.00	2,444,642.06	15,043,441.60	17,382,720.55	0.00	0.00	34,870,804.21	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	34,870,804.21
	7.3	A	0.00	3,599,230.55	20,086,999.61	26,950,992.33	0.00	0.00	50,637,222.49	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	50,637,222.49
	7.4	A	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	7.5	A	0.00	820,051.41	2,960,284.14	4,272,690.76	0.00	0.00	8,053,026.31	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	8,053,026.31
	7.6	A	0.00	0.00	8,620,571.75	10,278,267.41	0.00	0.00	18,898,839.16	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	18,898,839.16
CLIN 8 Contract Closeout	8.1		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
			0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
ARRA & Contract Closeout Sub-Totals	Contract Cost		0.00	25,406,695.27	129,408,074.72	146,705,576.99	0.00	0.00	301,520,346.98	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	301,520,346.98
	Available Fee		0.00	2,853,000.00	11,180,000.00	8,309,000.00	0.00	0.00	22,342,000.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	22,342,000.00
	Contract Price		0.00	28,259,695.27	140,588,074.72	155,014,576.99	0.00	0.00	323,862,346.98	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	323,862,346.98
Contract Totals	Contract Cost		5,494,000.00	336,194,378.66	582,056,190.13	561,707,441.92	440,925,030.40	525,047,700.70	2,445,930,741.81	569,980,627.59	668,561,545.82	678,516,922.39	1,917,059,095.80	744,169,850.88	659,314,723.20	1,403,484,574.08	749,590,624.91	749,590,624.91	6,521,559,836.60
	Available Fee1		0.00	17,755,547.54	32,884,882.20	28,208,710.80	21,142,749.79	24,524,804.09	124,516,694.42	25,073,192.00	30,000,000.00	45,890,628.00	100,963,818.85	44,640,000.00	51,323,000.00	95,145,860.42	41,000,000.00	49,938,432.78	364,564,906.47
	Contract Price		5,494,000.00	353,949,926.20	614,941,072.33	589,916,152.72	462,067,780.19	549,572,504.79	2,570,447,436.23	595,053,819.59	698,561,545.82	724,407,550.39	2,018,022,914.65	788,809,850.88	710,637,723.20	1,493,630,434.50	790,590,624.91	799,529,057.69	6,886,123,843.07

Option Period 2 and FY19 Extension Total Available Fee values represent the current negotiated Fee value of all contract change actions including definitized changes for these time periods.

Currently the FY17, FY18, and FY19 Available Fee value (as defined by TOC B.4) represents the PEMP value for each corresponding Fiscal Year. Option Period 2 and FY19 Extension Total Available Fee columns represent the fee amounts negotiated. Once definitizations are complete, the necessary adjustments will be made to the B.4 table will be updated accordingly.